

ESTIMATE SUMMARY

15:04:16

CONTID: C11861

ESTIMATE NO: 0008 PROG

SPEC YR: 1999

PCN: 11861-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 424.0 DAYS

TIME ALLOW: 11/17/200 FIXED COMPLETION DAT

TROUT CREEK BRIDGE REPLACEMENT

PERCENT TIME: 194.50

ORIG TIME ALLOW: 11/17/200 FIXED COMPLETION DAT

PROJECT NO: BR 067A-010

TROUT CREEK BRIDGE REPLACEMENT

NAME OF ROAD:

PROJECT COUNTIES: TELLER

CONTRACTOR:

BLUE RIDGE CONSTRUCTION, INC.

5050 EDISON AVENUE, SUITE 222

PAY PERIOD ENDING 11/08/2001

DATE TIME STARTED 04/14/2000

DATE LET 03/09/2000

DATE WORK BEGAN 04/14/2000

DATE AWARDED 03/13/2000

DATE TIME STOPPED 06/11/2001

DATE CONTRACT EXECUTED 03/13/2000

DATE ACCEPTED 06/11/2001

COLORADO SPRINGS CO 80915 719-578-5225

DATE NOTICE TO PROCEED 04/14/2000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,669,349.19 PARTICIPATING	\$ 1,646,165.06	\$ 56,395.82
AWARD PROJECT AMT:	\$ 1,663,166.37 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.61% TOTAL EARNINGS	1,646,165.06	56,395.82
FUNDS AVAILABLE:	\$ 23,184.13 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,646,165.06	56,395.82
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,646.16	23,301.34
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,644,518.90	79,697.16
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,644,518.90	79,697.16
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 79,697.16

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/08/2001

ESTIMATE NO: 0008

15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00033	REMOVAL OF PIPE	7.000	7.000		
			EACH	0.000	0.00	
			250.00000	7.000		1,750.00
0010	202-00090	REMOVAL OF DELINEATOR	15.000	15.000		
			EACH	0.000	0.00	
			75.00000	15.000		1,125.00
0015	202-00220	*REMOVAL OF ASPHALT MAT	7,506.000	7,506.000		
			SY	0.000	0.00	
			1.87000	7,506.000		14,036.22
0020	202-00250	*REMOVAL OF PAVEMENT MARKING	351.000	351.000		
			SF	0.000	0.00	
			1.47000	351.000		515.97
0025	202-00810	REMOVAL OF GROUND SIGN	13.000	13.000		
			EACH	0.000	0.00	
			150.00000	13.000		1,950.00
0030	202-01000	REMOVAL OF FENCE	548.000	548.000		
			LF	0.000	0.00	
			0.78000	548.000		427.44
0035	202-01130	REMOVAL OF GUARDRAIL TYPE 3	168.000	168.000		
			LF	0.000	0.00	
			3.55000	168.000		596.40
0040	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) CMO #02	35,454.000	35,454.000		
			CY	0.000	0.00	
			6.50000	35,454.000		230,451.00
0045	203-00100	MUCK EXCAVATION CMO #02	3,694.000	3,694.000		
			CY	0.000	0.00	
			10.00000	3,694.000		36,940.00
0050	206-00000	*STRUCTURE EXCAVATION	7.800	7.800		
			CY	0.000	0.00	
			9.00000	7.800		70.20
0055	206-00530	FILTER MATERIAL (CLASS C) CMO #02	1,615.000	1,615.000		
			CY	0.000	0.00	
			23.02000	1,615.000		37,177.30

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	207-00205	TOPSOIL	2,159.000	2,159.000		
			CY	0.000	0.00	
			19.00000	2,159.000		41,021.00
0065	207-00305	WETLAND TOPSOIL	2,528.000	2,528.000		
			CY	0.000	0.00	
			19.00000	2,528.000		48,032.00
0070	208-00001	*SILT DIKE	77.000	77.000		
			LF	0.000	0.00	
			15.00000	77.000		1,155.00
0075	208-00011	EROSION BALES (WEED FREE)	104.000	104.000		
			EACH	0.000	0.00	
			10.00000	104.000		1,040.00
0080	208-00020	SILT FENCE	7,145.000	7,145.000		
			LF	0.000	0.00	
			2.25000	7,145.000		16,076.25
0085	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0090	208-00200	*EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0095	212-00006	*SEEDING (NATIVE)	4.340	4.340		
			ACRE	0.000	0.00	
			723.00000	4.340		3,137.82
0100	213-00002	*MULCHING (WEED FREE HAY)	4.080	4.080		
			ACRE	0.000	0.00	
			656.00000	4.080		2,676.48
0105	213-00061	*MULCH TACKIFIER	651.000	651.000		
			LB	0.000	0.00	
			2.15000	651.000		1,399.65
0110	214-01010	*BRUSH LAYER CUTTING	2,955.000	2,955.000		
			EACH	0.000	0.00	
			2.00000	2,955.000		5,910.00

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	216-00037	*SOIL RETENTION BLANKET (COCONUT)	1,300.000	1,300.000		
			SY	0.000	0.00	
			2.05000	1,300.000		2,665.00
0120	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT) CMO #02	1,586.000	1,586.000		
			SY	0.000	0.00	
			2.00000	1,586.000		3,172.00
0125	304-01005	AGGREGATE BASE COURSE (CLASS 1) CMO #02	2,745.000	2,745.000		
			CY	0.000	0.00	
			10.00000	2,745.000		27,450.00
0130	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,324.000	1,324.000		
			CY	0.000	0.00	
			12.00000	1,324.000		15,888.00
0135	403-32352	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (76)(PG 58-28)	3,630.520	2,441.240		
			TON	1,189.280	49,949.76	
			42.00000	3,630.520		152,481.84
0140	411-10253	*EMULSIFIED ASPHALT (CSS-1H)	176.000	176.000		
			GAL	0.000	0.00	
			1.35000	176.000		237.60
0145	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A) CMO #02	5,166.000	5,166.000		
			SY	0.000	0.00	
			1.20000	5,166.000		6,199.20
0150	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	15.000	15.000		
			SY	0.000	0.00	
			0.90000	15.000		13.50
0155	506-00010	RIPRAP (SPECIAL) CMO #02	6,507.000	6,507.000		
			CY	0.000	0.00	
			32.00000	6,507.000		208,224.00
0160	506-00212	RIPRAP (12 INCH)	7.800	7.800		
			CY	0.000	0.00	
			42.00000	7.800		327.60
0165	506-01020	GEOGRID REINFORCEMENT CMO #02	7,164.000	7,164.000		
			SY	0.000	0.00	
			8.30000	7,164.000		59,461.20

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	506-01021	GEOGRID REINFORCEMENT (SECONDARY) CMO #02	1,485.000	1,485.000		
			SY	0.000	0.00	
			3.40000	1,485.000		5,049.00
0175	603-10240	24 INCH CORRUGATED STEEL PIPE	107.000	107.000		
			LF	0.000	0.00	
			38.00000	107.000		4,066.00
0180	603-10360	36 INCH CORRUGATED STEEL PIPE	93.200	93.200		
			LF	0.000	0.00	
			46.00000	93.200		4,287.20
0185	603-30024	24 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0190	603-30036	36 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			310.00000	2.000		620.00
0195	603-70806	8X6 FOOT CONCRETE BOX CULVERT (PRECAST)	54.200	54.200		
			LF	0.000	0.00	
			610.00000	54.200		33,062.00
0200	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING) CMO #02	1,650.000	1,650.000		
			LF	0.000	0.00	
			11.76000	1,650.000		19,404.00
0205	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			813.00000	4.000		3,252.00
0210	606-01385	*TRANSITION TYPE 3J	1.000	1.000		
			EACH	0.000	0.00	
			582.00000	1.000		582.00
0215	606-01390	*END ANCHORAGE TYPE 3K	1.000	1.000		
			EACH	0.000	0.00	
			845.00000	1.000		845.00
0220	606-02003	*END ANCHORAGE (NONFLARED)	3.000	3.000		
			EACH	0.000	0.00	
			1,596.00000	3.000		4,788.00

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	607-00010	CORNER AND LINE BRACE POST	2.000	2.000		
			EACH	0.000	0.00	
			194.00000	2.000		388.00
0230	607-01100	FENCE BARBED WIRE WITH TREATED WOODEN POSTS	432.000	432.000		
			LF	0.000	0.00	
			2.00000	432.000		864.00
0235	607-11525	FENCE (PLASTIC)	3,260.000	3,260.000		
			LF	0.000	0.00	
			3.62000	3,260.000		11,801.20
0240	612-00001	*DELINEATOR (TYPE I)	14.000	14.000		
			EACH	0.000	0.00	
			14.70000	14.000		205.80
0245	612-00002	*DELINEATOR (TYPE II)	4.000	4.000		
			EACH	0.000	0.00	
			21.00000	4.000		84.00
0250	612-00003	*DELINEATOR (TYPE III)	2.000	2.000		
			EACH	0.000	0.00	
			26.25000	2.000		52.50
0255	614-00011	*SIGN PANEL (CLASS I)	63.250	63.250		
			SF	0.000	0.00	
			25.00000	63.250		1,581.25
0260	614-00200	*STEEL SIGN POST (U-2) DELETED MCR 1, LINE 7	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0265	617-03010	DETOUR CULVERT PIPE	128.000	128.000		
			LF	0.000	0.00	
			52.00000	128.000		6,656.00
0270	621-00450	DETOUR PAVEMENT	3,565.000	3,565.000		
			SY	0.000	0.00	
			9.70000	3,565.000		34,580.50
0275	625-00000	*CONSTRUCTION SURVEYING	1.000	0.920		
			L S	0.080	2,814.40	
			35,180.00000	1.000		35,180.00

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	4.500	4.500		
			hour	0.000	0.00	
			115.50000	4.500		519.75
0285	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			48,787.00000	1.000		48,787.00
0290	627-00001	*PAVEMENT MARKING PAINT	38.900	38.900		
			GAL	0.000	0.00	
			84.00000	38.900		3,267.60
0295	627-00005	*EPOXY PAVEMENT MARKING	41.000	41.000		
			GAL	0.000	0.00	
			210.00000	41.000		8,610.00
0300	630-00000	*FLAGGING	1,664.500	1,664.500		
			hour	0.000	0.00	
			24.00000	1,664.500		39,948.00
0305	630-00002	*TRAFFIC CONTROL SUPERVISOR	66.000	66.000		
			DAY	0.000	0.00	
			310.00000	66.000		20,460.00
0310	630-00007	*TRAFFIC CONTROL INSPECTION	116.000	113.000		
			DAY	3.000	660.00	
			220.00000	116.000		25,520.00
0315	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			500.00000	4.000		2,000.00
0320	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	31.000	31.000		
			EACH	0.000	0.00	
			80.00000	31.000		2,480.00
0325	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	17.000	17.000		
			EACH	0.000	0.00	
			140.00000	17.000		2,380.00
0330	630-80360	*DRUM CHANNELIZING DEVICE	51.000	51.000		
			EACH	0.000	0.00	
			90.00000	51.000		4,590.00

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80370	*CONCRETE BARRIER (TEMPORARY) DELETE MCR 1 LINE # 1	0.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0340	630-80380	*TRAFFIC CONE	40.000	40.000		
			EACH	0.000	0.00	
			24.00000	40.000		960.00
0345	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	3.000	3.000		
			EACH	0.000	0.00	
			16,013.00000	3.000		48,039.00
0350	700-70010	F/A MINOR CONTRACT REVISIONS	23,184.140	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70025	F/A QUALITY INCENTIVE PAYMENT	-27,832.650	-27,382.650		
			F A	-450.000	-450.00	
			1.00000	-27,832.650		-27,832.65
0370	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70035	F/A PAVEMENT SMOOTHNESS INCENTIVE	-626.400	-626.400		
			F A	0.000	0.00	
			1.00000	-626.400		-626.40
0380	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70390	F/A WETLAND RESTORATION & REPLACEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-80370	CONC BARRIER (TEMP) (SPECIAL) MCR 1 LINE # 2	1,550.000	1,550.000		
			LF	0.000	0.00	
			25.00000	1,550.000		38,750.00
0500	900-00014	ADDED ITEM (LUMP SUM)/ 18" DETOUR CULVERT PIPE MCR1 LINE # 4	1.000	1.000		
			L S	0.000	0.00	
			3,127.81000	1.000		3,127.81
0505	601-01030	CONC CL B (BOX) MCR # 1 LINE # 5	2.308	2.308		
			CY	0.000	0.00	
			289.00000	2.308		667.01
0520	614-01502	STEEL SIGN POST (2 IN RD) MCR # 1, LINE 8	184.000	184.000		
			LF	0.000	0.00	
			17.50000	184.000		3,220.00
0525	900-00012	ADDED ITEM (FOOT)/ CURB 2X6 TREATED TIMBER (CIP) MCR 1,L9	654.000	654.000		
			LF	0.000	0.00	
			1.39000	654.000		909.06
0530	615-00030	EMB PROT TY 3 MCR # 1, LINE 10	1.000	1.000		
			EACH	0.000	0.00	
			840.00000	1.000		840.00
0535	617-00012	12 IN CULVERT PIPE MCR # 1, LINE 11	20.000	20.000		
			LF	0.000	0.00	
			18.50000	20.000		370.00
0540	202-00010	REM TREE MCR # 1, LINE 12	3.000	3.000		
			EACH	0.000	0.00	
			300.00000	3.000		900.00
0545	619-50480	6 IN PLASTIC PIPE MCR #1 LINE 14/USDA SLEEVE WATER LINE	59.000	59.000		
			LF	0.000	0.00	
			12.00000	59.000		708.00
			CAT 0200	CURRENT AMT \$ 1,345,134.44 \$	52,974.16 \$	1,321,950.30
CAT NO0201 REVETMENT						
0390	206-00000	*STRUCTURE EXCAVATION	450.000	450.000		
			CY	0.000	0.00	
			9.00000	450.000		4,050.00

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 REVETMENT							
0395	206-00200	*STRUCTURE BACKFILL (CLASS 2) DELETED MCR 1, LINE 13	0.000	0.000			
			CY	0.000	0.00		
			22.00000	0.000		0.00	
0400	206-00520	FILTER MATERIAL (CLASS B)	135.000	135.000			
			CY	0.000	0.00		
			25.88000	135.000		3,493.80	
0405	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	815.000	815.000			
			SY	0.000	0.00		
			1.20000	815.000		978.00	
0410	506-00218	RIPRAP (18 INCH)	687.000	687.000			
			CY	0.000	0.00		
			45.00000	687.000		30,915.00	
			CAT 0201	CURRENT AMT \$	39,436.80 \$	0.00 \$	39,436.80
CAT NO0300 STRUCTURE H-16-I							
0415	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			11,392.00000	1.000		11,392.00	
0420	206-00000	*STRUCTURE EXCAVATION	140.000	140.000			
			CY	0.000	0.00		
			9.00000	140.000		1,260.00	
0425	206-00100	*STRUCTURE BACKFILL (CLASS 1)	140.000	140.000			
			CY	0.000	0.00		
			39.37000	140.000		5,511.80	
0430	206-00200	*STRUCTURE BACKFILL (CLASS 2)	88.000	88.000			
			CY	0.000	0.00		
			22.00000	88.000		1,936.00	
0435	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	140.000	140.000			
			CY	0.000	0.00		
			52.00000	140.000		7,280.00	
0440	403-32352	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (76)(PG 58-28)	44.000	44.000			
			TON	0.000	0.00		
			42.00000	44.000		1,848.00	

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE H-16-I							
0445	503-00030	*DRILLED CAISSON (30 INCH)	242.000	242.000			
			LF	0.000	0.00		
			133.00000	242.000		32,186.00	
0450	515-00120	*WATERPROOFING (MEMBRANE)	397.000	397.000			
			SY	0.000	0.00		
			13.65000	397.000		5,419.05	
0455	601-03040	*CONCRETE CLASS D (BRIDGE)	129.400	129.400			
			CY	0.000	0.00		
			450.00000	129.400		58,230.00	
0460	601-40200	*CLASS 5 FINISH	1,522.000	1,522.000			
			SF	0.000	0.00		
			5.00000	1,522.000		7,610.00	
0465	602-00020	*REINFORCING STEEL (EPOXY COATED)	16,947.000	16,947.000			
			LB	0.000	0.00		
			1.00000	16,947.000		16,947.00	
0470	606-11030	*BRIDGE RAIL TYPE 10M	216.000	216.000			
			LF	0.000	0.00		
			90.00000	216.000		19,440.00	
0470		MATERIAL ALLOWANCE BRIDGE RAIL		0.000			
			LF	0.000	0.00		
			45.00000	0.000		0.00	
0475	618-01992	*PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	3,738.000	3,738.000			
			SF	0.000	0.00		
			28.87000	3,738.000		107,916.06	
0515	900-00006	ADDED ITEM (DOLLAR)/ CLAIM/ WESTERN MOBILE	0.000	-3,421.660			
			DOL	3,421.660	3,421.66		
			1.00000	0.000		0.00	
0550	900-00006	ADDED ITEM (DOLLAR)/ CLAIM/UTE PASS SAND & GRAVEL	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	276,975.91 \$	3,421.66 \$	276,975.91

CONTID: C11861
 PCN: 11861-BID
 PROJECT: BR 067A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 11/08/2001
 15:04:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0480	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0485	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0495	900-00006	ADDED ITEM (DOLLAR)/ PARTNERING LUNCH MCR 1LINE # 3	1.000	1.000		
			DOL	0.000	0.00	
			61.98000	1.000		61.98
0510	700-70220	F/A PHONE SERV LONG DISTANCE (MCR #1 LINE 6	40.060	40.060		
			F A	0.000	0.00	
			1.00000	40.060		40.06
			CAT 0400	CURRENT AMT \$	7,802.04 \$	0.00 \$ 7,802.04
PROJECT TOTAL			CURRENT AMT \$	1,669,349.19 \$	56,395.82 \$	1,646,165.05