

ESTIMATE SUMMARY

08:01:04

CONTID: C12491-ALT

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 12491-ALTBID1

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 126.0 DAYS

TIME ALLOW:

154 WORK DAYS

Kit Carson Bridge

PERCENT TIME: 81.82

ORIG TIME ALLOW:

154 WORK DAYS

PROJECT NO:

NH 0405-025

Kit Carson Bridge

NAME OF ROAD:

US 40/287

PROJECT COUNTIES:

CHEYENNE, REGION 1

CONTRACTOR:

SEMA CONSTRUCTION, INC.

PAY PERIOD ENDING

02/26/2008

DATE TIME STARTED

06/23/2007

7353 S. EAGLE STREET

DATE LET

04/26/2007

DATE WORK BEGAN

06/23/2007

DATE AWARDED

05/10/2007

DATE TIME STOPPED

02/12/2008

DATE CONTRACT EXECUTED

05/31/2007

DATE ACCEPTED

02/12/2008

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

06/23/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,479,259.61 PARTICIPATING	\$ 6,479,259.61	\$ 36,605.50
AWARD PROJECT AMT:	\$ 6,110,462.25 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	6,479,259.61	36,605.50
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,479,259.61	36,605.50
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-91,656.93	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	6,387,602.68	36,605.50
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,387,602.68	36,605.50
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 36,605.50

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 02/26/2008

08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
0005	202-00019	REMOVAL OF INLET	2.000	2.000		
			EACH	0.000	0.00	
			750.00000	2.000		1,500.00
0010	202-00035	REMOVAL OF PIPE	218.000	218.000		
			LF	0.000	0.00	
			30.00000	218.000		6,540.00
0015	202-00090	*REMOVAL OF DELINEATOR	32.000	32.000		
			EACH	0.000	0.00	
			8.50000	32.000		272.00
0020	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	2,313.000	2,313.000		
			SY	0.000	0.00	
			8.50000	2,313.000		19,660.50
0025	202-00200	REMOVAL OF SIDEWALK	0.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	7,188.000	7,188.000		
			LF	0.000	0.00	
			4.25000	7,188.000		30,549.00
0032	202-00210	REMOVAL OF CONCRETE PAVEMENT LINE ITEM #4	1,761.000	1,761.000		
			SY	0.000	0.00	
			15.79000	1,761.000		27,806.19
0033	202-00250	*REMOVAL OF PAVEMENT MARKING REMOVAL OF PAVEMENT MARKING	2,018.000	2,018.000		
			SF	0.000	0.00	
			3.77000	2,018.000		7,607.86
0035	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0040	202-00810	*REMOVAL OF GROUND SIGN	9.000	9.000		
			EACH	0.000	0.00	
			55.00000	9.000		495.00
0045	202-00825	*REMOVAL OF FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			380.00000	1.000		380.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	202-01000	*REMOVAL OF FENCE	4,342.000	4,342.000		
			LF	0.000	0.00	
			0.25000	4,342.000		1,085.50
0055	202-01030	*REMOVAL OF ROAD CLOSURE GATE	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	688.000	688.000		
			LF	0.000	0.00	
			2.50000	688.000		1,720.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0070	202-07000	*OBLITERATE OLD ROAD	1.000	1.000		
			L S	0.000	0.00	
			140,000.00000	1.000		140,000.00
0075	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	246,196.000	246,196.000		
			CY	0.000	0.00	
			3.80000	246,196.000		935,544.80
0080	203-00100	MUCK EXCAVATION	1,333.000	1,333.000		
			CY	0.000	0.00	
			10.00000	1,333.000		13,330.00
0085	203-00840	EXPANDED POLYSTYRENE FILL	57.000	57.000		
			CY	0.000	0.00	
			450.00000	57.000		25,650.00
0090	203-01500	BLADING	34.000	34.000		
			HOUR	0.000	0.00	
			165.00000	34.000		5,610.00
0093	203-01510	BACKHOE BACKHOE	3.000	3.000		
			HOUR	0.000	0.00	
			150.00000	3.000		450.00
0095	206-00000	STRUCTURE EXCAVATION	274.000	274.000		
			CY	0.000	0.00	
			85.00000	274.000		23,290.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0100	206-01750	SHORING	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0105	208-00002	*EROSION LOG (12 INCH)	2,105.000	2,105.000		
			LF	0.000	0.00	
			5.00000	2,105.000		10,525.00
0110	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0115	208-00045	*CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0117	208-00045	CONCRETE WASHOUT STRUCTURE CMO #2	3.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00
0120	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0125	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0130	208-00200	EROSION CONTROL SUPERVISOR	0.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0132	208-00205	EROSION CONTROL SUPERVISOR CO #2	136.000	136.000		
			HOUR	0.000	0.00	
			100.00000	136.000		13,600.00
0135	210-00750	*RESET LIGHT STANDARD	8.000	8.000		
			EACH	0.000	0.00	
			900.00000	8.000		7,200.00
0140	210-00810	*RESET GROUND SIGN	29.000	29.000		
			EACH	0.000	0.00	
			150.00000	29.000		4,350.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0145	212-00006	*SEEDING (NATIVE)	25.080	25.080		
			ACRE	0.000	0.00	
			400.00000	25.080		10,032.00
0150	212-00032	*SOIL CONDITIONING	25.080	25.080		
			ACRE	0.000	0.00	
			2,600.00000	25.080		65,208.00
0155	213-00002	*MULCHING (WEED FREE HAY)	21.060	21.060		
			ACRE	0.000	0.00	
			300.00000	21.060		6,318.00
0160	213-00061	*MULCH TACKIFIER	4,212.000	4,212.000		
			LB	0.000	0.00	
			1.60000	4,212.000		6,739.20
0165	213-00100	*SOIL BINDER	0.000	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0170	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	19,409.000	19,409.000		
			SY	0.000	0.00	
			1.50000	19,409.000		29,113.50
0175	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			4,600.00000	1.000		4,600.00
0180	250-00110	*HEALTH AND SAFETY OFFICER	18.000	18.000		
			HOUR	0.000	0.00	
			110.00000	18.000		1,980.00
0185	250-00120	*MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0190	250-00210	*SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0195	250-00220	*HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			275.00000	0.000		0.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	304-09014	AGGREGATE BASE COURSE (SPECIAL)	0.000	0.000		
			TON	0.000	0.00	
			140.00000	0.000		0.00
0205	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	195.130	195.130		
			TON	0.000	0.00	
			335.00000	195.130		65,368.55
0210	403-34841	*HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	1,051.910	1,051.910		
			TON	0.000	0.00	
			135.00000	1,051.910		142,007.85
0215	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	44.000	44.000		
			GAL	0.000	0.00	
			30.00000	44.000		1,320.00
0220	412-00600	*CONCRETE PAVEMENT (6 INCH)	96.000	96.000		
			SY	0.000	0.00	
			65.00000	96.000		6,240.00
0225	412-01200	*CONCRETE PAVEMENT (12 INCH)	29,264.000	29,264.000		
			SY	0.000	0.00	
			48.00000	29,264.000		1,404,672.00
0230	507-00000	CONCRETE SLOPE AND DITCH PAVING	5.000	5.000		
			CY	0.000	0.00	
			700.00000	5.000		3,500.00
0235	601-03030	CONCRETE CLASS D (BOX CULVERT)	59.930	59.930		
			CY	0.000	0.00	
			1,000.00000	59.930		59,930.00
0237	601-06150	CONCRETE (PATCHING) LINE ITEM #4	1,618.000	1,618.000		
			SF	0.000	0.00	
			39.00000	1,618.000		63,102.00
0240	602-00000	REINFORCING STEEL	11,029.000	11,029.000		
			LB	0.000	0.00	
			0.75000	11,029.000		8,271.75
0245	603-10180	18 INCH CORRUGATED STEEL PIPE	280.000	280.000		
			LF	0.000	0.00	
			50.00000	280.000		14,000.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,113.000	3,113.000		
			LF	0.000	0.00	
			17.00000	3,113.000		52,921.00
0255	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0260	606-02005	*END ANCHORAGE (FLARED)	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
0265	607-00005	*END POST	1.000	1.000		
			EACH	0.000	0.00	
			110.00000	1.000		110.00
0270	607-00010	*CORNER AND LINE BRACE POST	6.000	6.000		
			EACH	0.000	0.00	
			110.00000	6.000		660.00
0275	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	3,076.000	3,076.000		
			LF	0.000	0.00	
			1.20000	3,076.000		3,691.20
0280	607-11580	*FENCE (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00
0285	607-60620	*ROAD CLOSURE GATE	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0290	608-00000	*CONCRETE SIDEWALK	185.000	185.000		
			SY	0.000	0.00	
			30.00000	185.000		5,550.00
0295	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	466.000	466.000		
			LF	0.000	0.00	
			35.00000	466.000		16,310.00
0300	609-24006	*GUTTER TYPE 2 (6 FOOT)	88.000	88.000		
			LF	0.000	0.00	
			65.00000	88.000		5,720.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305	609-40011	*CURB TYPE 4 (SECTION M)	2,337.000	2,337.000		
			LF	0.000	0.00	
			20.00000	2,337.000		46,740.00
0310	612-00001	*DELINEATOR (TYPE I)	50.000	50.000		
			EACH	0.000	0.00	
			15.00000	50.000		750.00
0315	612-00002	*DELINEATOR (TYPE II)	16.000	16.000		
			EACH	0.000	0.00	
			20.00000	16.000		320.00
0320	612-00003	*DELINEATOR (TYPE III)	8.000	8.000		
			EACH	0.000	0.00	
			25.00000	8.000		200.00
0325	613-00200	*2 INCH ELECTRICAL CONDUIT	2,917.000	2,917.000		
			LF	0.000	0.00	
			8.50000	2,917.000		24,794.50
0330	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			2,300.00000	1.000		2,300.00
0335	613-30400	*LIGHT STANDARD ALUMINUM (40 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,800.00000	5.000		14,000.00
0340	613-40000	*CONCRETE FOUNDATION PAD	14.000	14.000		
			EACH	0.000	0.00	
			830.00000	14.000		11,620.00
0345	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	5.000	5.000		
			EACH	0.000	0.00	
			500.00000	5.000		2,500.00
0350	614-00011	*SIGN PANEL (CLASS I)	50.000	50.000		
			SF	0.000	0.00	
			20.00000	50.000		1,000.00
0355	614-00012	*SIGN PANEL (CLASS II)	49.000	49.000		
			SF	0.000	0.00	
			20.00000	49.000		980.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0360	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	88.000	88.000		
			LF	0.000	0.00	
			5.00000	88.000		440.00
0365	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	12.000	12.000		
			EACH	0.000	0.00	
			20.00000	12.000		240.00
0370	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	33.000	33.000		
			LF	0.000	0.00	
			20.00000	33.000		660.00
0375	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	33.000	33.000		
			EACH	0.000	0.00	
			200.00000	33.000		6,600.00
0380	614-80312	*BARRICADE (TYPE 3 F-B)	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0385	615-00030	EMBANKMENT PROTECTOR TYPE 3	5.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0390	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			70,000.00000	1.000		70,000.00
0392	625-00001	CONSTRUCTION SURVEYING (HOURLY) CO #9	16.000	16.000		
			HOUR	0.000	0.00	
			150.00000	16.000		2,400.00
0395	626-00000	*MOBILIZATION	1.000	0.954		
			L S	0.046	26,680.00	
			580,000.00000	1.000		580,000.00
0400	627-00005	*EPOXY PAVEMENT MARKING	106.000	106.000		
			GAL	0.000	0.00	
			120.00000	106.000		12,720.00
0405	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	17.000	17.000		
			GAL	0.000	0.00	
			90.00000	17.000		1,530.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	127.000	127.000		
			SF	0.000	0.00	
			20.00000	127.000		2,540.00
0415	630-00000	*FLAGGING	5,273.500	5,273.500		
			HOUR	0.000	0.00	
			25.00000	5,273.500		131,837.50
0420	630-00007	*TRAFFIC CONTROL INSPECTION	41.000	41.000		
			DAY	0.000	0.00	
			270.00000	41.000		11,070.00
0425	630-00012	*TRAFFIC CONTROL MANAGEMENT	90.000	90.000		
			DAY	0.000	0.00	
			260.00000	90.000		23,400.00
0430	630-80001	*FLASHING BEACON (PORTABLE)	6.000	5.400		
			EACH	0.600	660.00	
			1,100.00000	6.000		6,600.00
0435	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	3.600		
			EACH	0.400	132.00	
			330.00000	4.000		1,320.00
0440	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	11.000	9.900		
			EACH	1.100	110.00	
			100.00000	11.000		1,100.00
0445	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	36.000		
			EACH	4.000	520.00	
			130.00000	40.000		5,200.00
0450	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	14.000	12.600		
			EACH	1.400	210.00	
			150.00000	14.000		2,100.00
0455	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	196.000	176.400		
			SF	19.600	392.00	
			20.00000	196.000		3,920.00
0460	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000	0.900		
			EACH	0.100	1,400.00	
			14,000.00000	1.000		14,000.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	630-80360	*DRUM CHANNELIZING DEVICE	161.000	144.900		
			EACH	16.100	805.00	
			50.00000	161.000		8,050.00
0470	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0475	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	1.000	0.900		
			EACH	0.100	700.00	
			7,000.00000	1.000		7,000.00
0480	630-80370	CONCRETE BARRIER (TEMPORARY)	708.000	637.200		
			LF	70.800	4,602.00	
			65.00000	708.000		46,020.00
0485	630-80380	*TRAFFIC CONE	75.000	67.500		
			EACH	7.500	112.50	
			15.00000	75.000		1,125.00
0487	630-80391	*CHANNELIZING DEVICE (FIXED) CHANNELIZING DEVICE (FIXED)	28.000	25.200		
			EACH	2.800	238.00	
			85.00000	28.000		2,380.00
0490	630-80430	*RUMBLE STRIP (PORTABLE)	4.000	3.600		
			EACH	0.400	44.00	
			110.00000	4.000		440.00
0495	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-12,247.550	-12,247.550		
			F A	0.000	0.00	
			1.00000	-12,247.550		-12,247.55
0505	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	66,787.630	66,787.630		
			F A	0.000	0.00	
			1.00000	66,787.630		66,787.63
0510	700-70016	F/A FUEL COST ADJUSTMENT	-377.300	-377.300		
			F A	0.000	0.00	
			1.00000	-377.300		-377.30

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515	700-70022	F/A OJT COLORADO TRAINING PROGRAM	57.600	57.600		
			F A	0.000	0.00	
			1.00000	57.600		57.60
0520	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70025	F/A QUALITY INCENTIVE PAYMENT	-14,839.170	-14,839.170		
			F A	0.000	0.00	
			1.00000	-14,839.170		-14,839.17
0530	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70034	F/A UTILITIES	40,006.420	40,006.420		
			F A	0.000	0.00	
			1.00000	40,006.420		40,006.42
0540	700-70035	F/A BRIDGE REPAIRS I-25-L	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70035	F/A HIGH SPEED INTERNET CONNECTION	292.300	292.300		
			F A	0.000	0.00	
			1.00000	292.300		292.30
0550	700-70036	FORCED ACCOUNTS TRANSPORTATION OF WASTE MATERIAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70042	F/A RAILROAD FLAGGING	110,530.580	110,530.580		
			F A	0.000	0.00	
			1.00000	110,530.580		110,530.58
0560	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0563	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR AIR CONTENT	-675.000	-675.000		
			DOL	0.000	0.00	
			1.00000	-675.000		-675.00
			CAT 0200	CURRENT AMT \$	4,538,813.41 \$	36,605.50 \$
CAT NO0300 STRUCTURE I-25-A						
0565	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			75,000.00000	1.000		75,000.00
0570	206-00000	STRUCTURE EXCAVATION	136.000	136.000		
			CY	0.000	0.00	
			85.00000	136.000		11,560.00
0575	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,318.000	1,318.000		
			CY	0.000	0.00	
			45.00000	1,318.000		59,310.00
0580	206-00200	STRUCTURE BACKFILL (CLASS 2)	196.000	196.000		
			CY	0.000	0.00	
			17.00000	196.000		3,332.00
0585	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,318.000	1,318.000		
			CY	0.000	0.00	
			6.00000	1,318.000		7,908.00
0590	409-05010	*THIN BONDED WEARING COURSE (NON-BITUMINOUS)	1,502.000	1,502.000		
			SY	0.000	0.00	
			50.00000	1,502.000		75,100.00
0595	502-11253	*STEEL PILING (HP 12X53)	1,127.000	1,127.000		
			LF	0.000	0.00	
			41.00000	1,127.000		46,207.00
0600	503-00042	*DRILLED CAISSON (42 INCH)	282.000	282.000		
			LF	0.000	0.00	
			260.00000	282.000		73,320.00
0605	504-04410	*BLOCK FACING	1,259.000	1,259.000		
			SF	0.000	0.00	
			20.00000	1,259.000		25,180.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14  
 ESTIMATE RUN 02/26/2008  
 08:01:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE I-25-A						
0610	506-00212	RIPRAP (12 INCH)	23.000	23.000		
			CY	0.000	0.00	
			150.00000	23.000		3,450.00
0615	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0620	515-00410	*CONCRETE SEALER (CALCIUM NITRITE)	436.000	436.000		
			SY	0.000	0.00	
			40.00000	436.000		17,440.00
0625	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	106.000	106.000		
			LF	0.000	0.00	
			150.00000	106.000		15,900.00
0630	601-03040	CONCRETE CLASS D (BRIDGE)	993.790	993.790		
			CY	0.000	0.00	
			755.00000	993.790		750,311.45
0635	602-00000	*REINFORCING STEEL	55,953.000	55,953.000		
			LB	0.000	0.00	
			0.75000	55,953.000		41,964.75
0640	602-00020	*REINFORCING STEEL (EPOXY COATED)	130,272.000	130,272.000		
			LB	0.000	0.00	
			1.00000	130,272.000		130,272.00
0645	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	741.000	741.000		
			LF	0.000	0.00	
			130.00000	741.000		96,330.00
0650	607-53178	*FENCE CHAIN LINK (SPEC) (78 IN)	314.000	314.000		
			LF	0.000	0.00	
			40.00000	314.000		12,560.00
0655	613-00200	*2 INCH ELECTRICAL CONDUIT	746.000	746.000		
			LF	0.000	0.00	
			8.50000	746.000		6,341.00

CONTID: C12491-ALT  
 PCN: 12491-ALTBID1  
 PROJECT: NH 0405-025

COLORADO DEPARTMENT OF TRANSPORTATION

Page 15  
 ESTIMATE RUN 02/26/2008  
 08:01:04

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE I-25-A						
0660	618-00163	PRESTRESSED CONCRETE I (BT63)	2,387.000	2,387.000		
			LF	0.000	0.00	
			180.00000	2,387.000		429,660.00
			CAT 0300	CURRENT AMT \$	1,888,146.20 \$	0.00 \$ 1,888,146.20
CAT NO0400 CONSTRUCTION ENGINEERING						
0665	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0670	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,500.00000	1.000		12,500.00
0675	620-00020	SANITARY FACILITY	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
			CAT 0400	CURRENT AMT \$	52,300.00 \$	0.00 \$ 52,300.00
PROJECT TOTAL			CURRENT AMT \$	6,479,259.61 \$	36,605.50 \$	6,479,259.61