

ESTIMATE SUMMARY

20:44:00

CONTID: C13393

ESTIMATE NO: 0039 PROG

SPEC YR: 2002

PCN: 13393-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 619.5 DAYS

TIME ALLOW:

750 WORK DAYS

S/O LARIMER CR 6 TO S/O SH 60

PERCENT TIME: 82.60

ORIG TIME ALLOW:

750 WORK DAYS

PROJECT NO:

NH 2873-114

S/O LARIMER CR 6 TO S/O SH 60

NAME OF ROAD:

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING

02/25/2006

DATE TIME STARTED 12/16/2002

DATE LET

10/10/2002

DATE WORK BEGAN

DATE AWARDED

11/07/2002

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/25/2002

DATE ACCEPTED

CENTENNIAL

CO 80112-42:303/627-2600

DATE NOTICE TO PROCEED

12/16/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 32,472,942.00 PARTICIPATING	\$ 25,226,949.17	\$ 13,701.63
AWARD PROJECT AMT:	\$ 26,485,659.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	77.69% TOTAL EARNINGS	25,226,949.17	13,701.63
FUNDS AVAILABLE:	\$ 7,245,992.83 STOCKPILED MATERIALS	305,699.69	77,960.43
	GROSS EARNINGS	25,532,648.86	91,662.06
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-110,922.62	-81.35
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	25,421,726.24	91,580.71
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	25,421,726.24	91,580.71
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 91,580.71

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 2
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			100,643.42000	1.000		100,643.42
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			29,722.89000	1.000		29,722.89
0015	202-00001	*REMOVAL OF STRUCTURE	31.000	31.000		
			EACH	0.000	0.00	
			307.47000	31.000		9,531.57
0020	202-00010	REMOVAL OF TREE	113.000	109.000		
			EACH	0.000	0.00	
			99.82000	109.000		10,880.38
0025	202-00033	*REMOVAL OF PIPE	56.000	48.000		
			EACH	0.000	0.00	
			926.04000	48.000		44,449.92
0030	202-00070	REMOVAL OF BARRICADE	3.000	3.000		
			EACH	0.000	0.00	
			324.68000	3.000		974.04
0035	202-00090	*REMOVAL OF DELINEATOR	129.000	15.000		
			EACH	0.000	0.00	
			3.07000	15.000		46.05
0040	202-00203	REMOVAL OF CURB AND GUTTER	495.000	495.000		
			LF	0.000	0.00	
			6.34000	495.000		3,138.30
0045	202-00210	REMOVAL OF CONCRETE PAVEMENT	12,500.000	10,568.000		
			SY	0.000	0.00	
			5.47000	10,568.000		57,806.96
0050	202-00220	REMOVAL OF ASPHALT MAT	62,035.000	48,835.000		
			SY	0.000	0.00	
			2.90000	48,835.000		141,621.50
0055	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,712.000	1,712.000		
			SY	0.000	0.00	
			4.49000	1,712.000		7,686.88

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 3
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	23,900.000	6,158.000		
			SF	0.000	0.00	
			1.28000	6,158.000		7,882.24
0065	202-00400	REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			6,094.93000	2.000		12,189.86
0070	202-00810	*REMOVAL OF GROUND SIGN	42.000	28.000		
			EACH	0.000	0.00	
			46.03000	28.000		1,288.84
0075	202-00821	*REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			56.27000	0.000		0.00
0080	202-01000	*REMOVAL OF FENCE	12,172.000	10,976.000		
			LF	0.000	0.00	
			0.46000	10,976.000		5,048.96
0081	202-01130	REM GDRAIL TY 3 ADDED BY CO # 17	110.000	110.000		
			LF	0.000	0.00	
			2.37000	110.000		260.70
0085	202-04002	*CLEAN CULVERT	12.000	4.000		
			EACH	0.000	0.00	
			731.21000	4.000		2,924.84
0090	202-04100	ABANDON WELL	2.000	2.000		
			EACH	0.000	0.00	
			697.26000	2.000		1,394.52
0095	202-07000	OBLITERATE OLD ROAD	1.000	0.330		
			L S	0.000	0.00	
			7,070.84000	0.330		2,333.38
0100	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,461,900.000	1,359,463.000		
			CY	0.000	0.00	
			2.06000	1,359,463.000		2,800,493.78
0105	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	33,015.000	33,015.000		
			CY	0.000	0.00	
			6.56000	33,015.000		216,578.40

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 4
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0110	203-00100	MUCK EXCAVATION	25,000.000	19,157.000		
			CY	0.000	0.00	
			4.58000	19,157.000		87,739.06
0115	203-00510	ROCK FILL (SPECIAL)	39,400.000	33,797.000		
			CY	0.000	0.00	
			21.19000	33,797.000		716,158.43
0120	203-01100	PROOF ROLLING	150.000	20.000		
			HOUR	0.000	0.00	
			87.61000	20.000		1,752.20
0125	203-01500	BLADING	120.000	44.500		
			HOUR	0.000	0.00	
			121.45000	44.500		5,404.53
0130	203-01510	BACKHOE	100.000	57.100		
			HOUR	0.000	0.00	
			112.99000	57.100		6,451.73
0135	203-01555	DOZING (LANDSCAPING)	215.000	136.500		
			HOUR	0.000	0.00	
			115.10000	136.500		15,711.15
0140	203-01597	*POTHOLING	300.000	214.500		
			HOUR	0.000	0.00	
			159.64000	214.500		34,242.78
0145	206-00000	STRUCTURE EXCAVATION	23,352.000	15,298.000		
			CY	0.000	0.00	
			5.15000	15,298.000		78,784.70
0150	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	28.000	0.000		
			CY	0.000	0.00	
			56.63000	0.000		0.00
0155	206-00100	*STRUCTURE BACKFILL (CLASS 1)	6,989.400	6,989.400		
			CY	0.000	0.00	
			16.27000	6,989.400		113,717.54
0160	206-00200	STRUCTURE BACKFILL (CLASS 2)	562.000	562.000		
			CY	0.000	0.00	
			4.85000	562.000		2,725.70

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 5
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0165	206-00510	FILTER MATERIAL (CLASS A)	584.890	584.890		
			CY	0.000	0.00	
			26.24000	584.890		15,347.51
0170	207-00205	TOPSOIL	64,500.000	56,844.000		
			CY	0.000	0.00	
			1.36000	56,844.000		77,307.84
0175	207-00210	STOCKPILE TOPSOIL	62,500.000	62,500.000		
			CY	0.000	0.00	
			1.03000	62,500.000		64,375.00
0180	207-00305	WETLAND TOPSOIL	1,800.000	1,594.000		
			CY	0.000	0.00	
			7.01000	1,594.000		11,173.94
0185	207-00310	STOCKPILE WETLAND TOPSOIL	3,800.000	2,761.000		
			CY	0.000	0.00	
			7.01000	2,761.000		19,354.61
0190	208-00005	*EROSION LOG	154.000	30.000		
			LF	124.000	646.04	
			5.21000	154.000		802.34
0195	208-00011	*EROSION BALES (WEED FREE)	3,450.000	1,251.000		
			EACH	27.000	296.73	
			10.99000	1,278.000		14,045.22
0200	208-00020	*SILT FENCE	65,000.000	61,308.000		
			LF	368.000	460.00	
			1.25000	61,676.000		77,095.00
0205	208-00040	CHECK DAM	127.000	65.000		
			EACH	0.000	0.00	
			174.77000	65.000		11,360.05
0210	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.800		
			L S	0.030	411.54	
			13,718.06000	0.830		11,385.99
0215	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.800		
			L S	0.030	223.20	
			7,439.91000	0.830		6,175.13

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 6
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0220	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	16,134.000	16,134.000		
			GAL	0.000	0.00	
			0.42000	16,134.000		6,776.28
0225	210-00001	RESET STRUCTURE	7.000	0.000		
			EACH	0.000	0.00	
			729.70000	0.000		0.00
0230	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	16.000	6.000		
			EACH	0.000	0.00	
			148.33000	6.000		889.98
0235	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	9.000	6.000		
			EACH	0.000	0.00	
			173.91000	6.000		1,043.46
0240	210-00810	*RESET GROUND SIGN	9.000	9.000		
			EACH	0.000	0.00	
			127.87000	9.000		1,150.83
0245	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			183.11000	0.000		0.00
0250	210-04000	ADJUST STRUCTURE	3.000	1.000		
			EACH	0.000	0.00	
			589.67000	1.000		589.67
0255	210-04010	ADJUST MANHOLE	10.000	8.000		
			EACH	0.000	0.00	
			220.10000	8.000		1,760.80
0260	210-04020	MODIFY INLET	1.000	0.000		
			EACH	0.000	0.00	
			1,286.93000	0.000		0.00
0265	210-04050	ADJUST VALVE BOX	30.000	8.000		
			EACH	0.000	0.00	
			189.77000	8.000		1,518.16
0270	212-00006	*SEEDING (NATIVE)	200.000	103.300		
			ACRE	0.000	0.00	
			357.02000	103.300		36,880.17

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 7
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0275	212-00028	*SEEDING (WETLANDS)	2.500 ACRE	0.000 0.000	0.00	0.00
			869.53000	0.000		0.00
0276	900-00001	ADDED ITEM (ACRE)/ SEEDING (WETLAND) (SPECIAL) ADDR BY MCR	2.500 ACRE	2.500 0.000	0.00	2,250.00
			900.00000	2.500		2,250.00
0280	212-00050	*SOD	210.000 SF	0.000 0.000	0.00	0.00
			2.02000	0.000		0.00
0285	213-00002	*MULCHING (WEED FREE HAY)	200.000 ACRE	106.700 8.600	2,595.31	34,795.23
			301.78000	115.300		34,795.23
0290	213-00061	*MULCH TACKIFIER	29,500.000 LB	16,575.000 1,150.000	1,909.00	29,423.50
			1.66000	17,725.000		29,423.50
0295	214-00000	*LANDSCAPE MAINTENANCE	1.000 L S	0.750 0.000	0.00	9,219.06
			12,292.08000	0.750		9,219.06
0300	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	670.000 EACH	670.000 0.000	0.00	15,423.40
			23.02000	670.000		15,423.40
0305	214-00905	*PERENNIALS (2.25 INCH POT)	12,000.000 EACH	0.000 0.000	0.00	0.00
			1.89000	0.000		0.00
0306	900-00007	ADDED ITEM (EACH)/ PERENNIALS (2.25" POT) (SPECIAL) ADDED BY MCR	12,000.000 EACH	12,000.000 0.000	0.00	23,400.00
			1.95000	12,000.000		23,400.00
0310	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	7,400.000 SY	6,316.000 0.000	0.00	10,358.24
			1.64000	6,316.000		10,358.24
0315	217-00020	*HERBICIDE TREATMENT	50.000 HOUR	33.500 0.000	0.00	2,998.59
			89.51000	33.500		2,998.59

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 8
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0320	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.950		
			L S	0.000	0.00	
			23,016.95000	0.950		21,866.10
0325	304-06007	AGGREGATE BASE COURSE (CLASS 6)	80,000.000	74,202.000		
			CY	0.000	0.00	
			16.86000	74,202.000		1,251,045.72
0330	304-09020	*PERMEABLE AGGREGATE BASE COURSE	9,059.690	9,059.690		
			TON	0.000	0.00	
			28.64000	9,059.690		259,469.52
0335	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	169.280	169.280		
			TON	0.000	0.00	
			102.30000	169.280		17,317.34
0340	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	44,000.000	21,302.730		
			TON	0.000	0.00	
			34.78000	21,302.730		740,908.95
0341	900-00024	ADDED ITEM (TON)/ CMO # 11 HBP GYRATORY CHANGE	31,233.000	20,442.500		
			TON	0.000	0.00	
			0.55000	20,442.500		11,243.38
0345	412-00600	*CONCRETE PAVEMENT (6 INCH)	956.000	392.000		
			SY	0.000	0.00	
			36.83000	392.000		14,437.36
0350	412-00700	*CONCRETE PAVEMENT (7 INCH)	150.000	73.000		
			SY	0.000	0.00	
			40.92000	73.000		2,987.16
0355	412-01000	*CONCRETE PAVEMENT (10 INCH)	270,554.000	213,353.000		
			SY	0.000	0.00	
			19.70000	213,353.000		4,203,054.10
0355		MATERIAL ALLOWANCE DOWEL BARS		40,237.996		
			SY	0.000	0.00	
			0.72808	40,237.996		29,296.48
0355		MATERIAL ALLOWANCE # 57 AGGREGATE		0.000		
			SY	0.000	0.00	
			0.45590	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0355		MATERIAL ALLOWANCE # 57 AGGREGATE		0.000		
			SY	0.000	0.00	
			0.45360	0.000		0.00
0355		MATERIAL ALLOWANCE # 57 AGGREGATE		117,126.395		
			SY	0.000	0.00	
			0.98770	117,126.395		115,685.74
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-5		32,439.643		
			SY	0.000	0.00	
			0.41147	32,439.643		13,347.94
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-6		32,438.996		
			SY	0.000	0.00	
			0.12073	32,438.996		3,916.36
0355		MATERIAL ALLOWANCE CONCR SAND, INV 0355-8		0.000		
			SY	11,576.995	12,638.49	
			1.09169	11,576.995		12,638.49
0355		MATERIAL ALLOWANCE AGG #57, #67, INV 355-7		5,455.002		
			SY	0.000	0.00	
			2.34709	5,455.002		12,803.38
0355		MATERIAL ALLOWANCE AGG #57, INV. 0355-8		0.000		
			SY	14,095.000	33,084.77	
			2.34727	14,095.000		33,084.77
0355		MATERIAL ALLOWANCE WEST FLYASH INV 0355-8		0.000		
			SY	3,271.991	2,912.53	
			0.89014	3,271.991		2,912.53
0355		MATERIAL ALLOWANCE PORTLAND CEMENT, INV 0355-8		0.000		
			SY	5,549.999	29,324.64	
			5.28372	5,549.999		29,324.64
0357	412-01050	CONC PVMT (10-1/2 IN) CM016: LTS VECF		0.000		
			SY	0.000	0.00	
			20.45000	0.000		0.00
0360	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)		3,900.000		
			SY	0.000	0.00	
			2.19000	3,514.000		7,695.66

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 10
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0365	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	196,000.000	104,435.000		
			SY	0.000	0.00	
			0.65000	104,435.000		67,882.75
0365		MATERIAL ALLOWANCE GEOTEXTILE (SEPARATOR) (CL.A)		6,638.960		
			SY	0.000	0.00	
			0.37500	6,638.960		2,489.61
0370	502-11057	STEEL PILING (HP 10X57)	821.000	821.000		
			LF	0.000	0.00	
			23.34000	821.000		19,162.14
0371	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 10X57)	43.000	43.000		
			LF	0.000	0.00	
			18.67000	43.000		802.81
0375	502-11274	STEEL PILING (HP 12X74)	4,762.000	4,762.000		
			LF	0.000	0.00	
			22.24000	4,762.000		105,906.88
0376	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74)	213.000	213.000		
			LF	0.000	0.00	
			17.79000	213.000		3,789.27
0380	503-00036	*DRILLED CAISSON (36 INCH)	148.000	148.000		
			LF	0.000	0.00	
			97.08000	148.000		14,367.84
0385	506-00209	RIPRAP (9 INCH)	1,500.000	1,034.000		
			CY	0.000	0.00	
			32.05000	1,034.000		33,139.70
0390	506-00212	RIPRAP (12 INCH)	498.000	498.000		
			CY	0.000	0.00	
			27.59000	498.000		13,739.82
0395	509-00000	STRUCTURAL STEEL	3,581.000	3,581.000		
			LB	0.000	0.00	
			1.34000	3,581.000		4,798.54
0400	601-01000	*CONCRETE CLASS B	76.000	72.000		
			CY	0.000	0.00	
			630.86000	72.000		45,421.92

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 11
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0405	601-01025	*CONCRETE CLASS B (MISCELLANEOUS)	229.960	229.960		
			CY	0.000	0.00	
			500.42000	229.960		115,076.58
0410	601-03030	*CONCRETE CLASS D (BOX CULVERT)	3,353.400	3,353.400		
			CY	0.000	0.00	
			221.16000	3,353.400		741,637.94
0415	601-03050	CONCRETE CLASS D (WALL)	115.800	115.800		
			CY	0.000	0.00	
			314.84000	115.800		36,458.47
0420	602-00000	*REINFORCING STEEL	689,637.000	545,494.000		
			LB	0.000	0.00	
			0.41000	545,494.000		223,652.54
0425	602-00020	*REINFORCING STEEL (EPOXY COATED)	234,500.000	209,345.000		
			LB	0.000	0.00	
			0.50000	209,345.000		104,672.50
0430	603-01120	12 INCH REINFORCED CONCRETE PIPE	542.000	273.000		
			LF	0.000	0.00	
			29.68000	273.000		8,102.64
0430		MATERIAL ALLOWANCE 12 " RCP		271.000		
			LF	0.000	0.00	
			9.00000	271.000		2,439.00
0435	603-01150	*15 INCH REINFORCED CONCRETE PIPE	118.000	118.000		
			LF	0.000	0.00	
			62.84000	118.000		7,415.12
0440	603-01180	18 INCH REINFORCED CONCRETE PIPE	3,941.000	3,941.000		
			LF	0.000	0.00	
			26.21000	3,941.000		103,293.61
0440		MATERIAL ALLOWANCE 18" RCP		0.000		
			LF	0.000	0.00	
			9.20000	0.000		0.00
0442	900-00007	ADDED ITEM (EACH)/ 18 INCH BUTTERFLY VALVE ADDED BY CMO23	1.000	1.000		
			EACH	0.000	0.00	
			2,415.00000	1.000		2,415.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 12
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0445	603-01240	24 INCH REINFORCED CONCRETE PIPE	5,530.000	5,326.000		
			LF	0.000	0.00	
			31.07000	5,326.000		165,478.82
0450	603-01300	*30 INCH REINFORCED CONCRETE PIPE	1,631.000	1,631.000		
			LF	0.000	0.00	
			46.65000	1,631.000		76,086.15
0450		MATERIAL ALLOWANCE 30" RCP		0.000		
			LF	0.000	0.00	
			17.20000	0.000		0.00
0455	603-01360	36 INCH REINFORCED CONCRETE PIPE	2,846.000	2,846.000		
			LF	0.000	0.00	
			52.17000	2,846.000		148,475.82
0455		MATERIAL ALLOWANCE 36" RCP		0.000		
			LF	0.000	0.00	
			24.60000	0.000		0.00
0457	900-00007	ADDED ITEM (EACH)/ REINFORCED CONCRETE PIPE TEE 36" X 18", CMO23	1.000	1.000		
			EACH	0.000	0.00	
			920.00000	1.000		920.00
0460	603-01480	48 INCH REINFORCED CONCRETE PIPE	1,138.000	1,138.000		
			LF	0.000	0.00	
			76.40000	1,138.000		86,943.20
0460		MATERIAL ALLOWANCE 48" RCP		0.000		
			LF	0.000	0.00	
			44.50000	0.000		0.00
0465	603-01600	60 INCH REINFORCED CONCRETE PIPE	1,596.000	1,596.000		
			LF	0.000	0.00	
			122.04000	1,596.000		194,775.84
0470	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	40.000	40.000		
			LF	0.000	0.00	
			81.14000	40.000		3,245.60
0475	603-02360	45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	378.000	338.000		
			LF	0.000	0.00	
			79.89000	338.000		27,002.82

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0475		MATERIAL ALLOWANCE 45" X 29" RCP		6.000		
			LF	0.000	0.00	
			55.80000	6.000		334.80
0480	603-05018	18 INCH REINFORCED CONCRETE END SECTION	52.000	46.000		
			EACH	0.000	0.00	
			411.72000	46.000		18,939.12
0480		MATERIAL ALLOWANCE 18 " RCES		0.000		
			EACH	0.000	0.00	
			261.00000	0.000		0.00
0485	603-05024	24 INCH REINFORCED CONCRETE END SECTION	45.000	42.000		
			EACH	0.000	0.00	
			466.18000	42.000		19,579.56
0490	603-05030	30 INCH REINFORCED CONCRETE END SECTION	14.000	14.000		
			EACH	0.000	0.00	
			552.05000	14.000		7,728.70
0490		MATERIAL ALLOWANCE 30" RCES		0.000		
			EACH	0.000	0.00	
			361.00000	0.000		0.00
0495	603-05036	36 INCH REINFORCED CONCRETE END SECTION	6.000	6.000		
			EACH	0.000	0.00	
			630.77000	6.000		3,784.62
0500	603-05048	48 INCH REINFORCED CONCRETE END SECTION	16.000	16.000		
			EACH	0.000	0.00	
			865.22000	16.000		13,843.52
0500		MATERIAL ALLOWANCE 48" RCES		0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0505	603-05060	60 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,097.67000	1.000		1,097.67
0510	603-05130	38X24 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	2.000		
			EACH	0.000	0.00	
			779.86000	2.000		1,559.72

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 14
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0515	603-05136	45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	3.000	2.000		
			EACH	0.000	0.00	
			1,005.27000	2.000		2,010.54
0515		MATERIAL ALLOWANCE 45"X29" RCES		0.000		
			EACH	0.000	0.00	
			854.48000	0.000		0.00
0520	603-50012	12 INCH PLASTIC PIPE	770.000	770.000		
			LF	0.000	0.00	
			34.28000	770.000		26,395.60
0525	603-50018	18 INCH PLASTIC PIPE	581.000	577.000		
			LF	0.000	0.00	
			56.56000	577.000		32,635.12
0526	603-61180	18 IN FLEXIBLE PIPE PIPE AT BRIDGE UTILITY CONDUIT ADDED BY CO #21.	1,171.000	1,171.000		
			LF	0.000	0.00	
			23.60000	1,171.000		27,635.60
0530	603-50024	24 INCH PLASTIC PIPE	563.000	563.000		
			LF	0.000	0.00	
			88.25000	563.000		49,684.75
0535	604-00305	INLET TYPE C (5 FOOT)	17.000	17.000		
			EACH	0.000	0.00	
			2,140.78000	17.000		36,393.26
0540	604-00310	INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,493.49000	1.000		2,493.49
0545	604-00505	INLET TYPE D (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,520.38000	1.000		2,520.38
0550	604-00510	INLET TYPE D (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			3,882.05000	4.000		15,528.20
0555	604-00515	INLET TYPE D (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,249.09000	2.000		10,498.18

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 15
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0560	604-13005	INLET TYPE 13 (5 FOOT)	2.000 EACH 2,127.70000	2.000 0.000 2.000	0.00	4,255.40
0565	604-19105	INLET TYPE R L 5 (5 FOOT)	6.000 EACH 3,553.19000	4.000 0.000 4.000	0.00	14,212.76
0570	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000 EACH 4,172.54000	1.000 0.000 1.000	0.00	4,172.54
0575	604-19205	INLET TYPE R L 10 (5 FOOT)	1.000 EACH 5,108.52000	0.000 0.000 0.000	0.00	0.00
0580	604-30005	MANHOLE SLAB BASE (5 FOOT)	9.000 EACH 1,755.80000	9.000 0.000 9.000	0.00	15,802.20
0585	604-30010	MANHOLE SLAB BASE (10 FOOT)	12.000 EACH 2,187.93000	12.000 0.000 12.000	0.00	26,255.16
0590	604-30015	MANHOLE SLAB BASE (15 FOOT)	5.000 EACH 2,256.07000	5.000 0.000 5.000	0.00	11,280.35
0595	604-32010	MANHOLE T-BASE (10 FOOT)	6.000 EACH 2,975.43000	6.000 0.000 6.000	0.00	17,852.58
0600	604-39000	MANHOLE SPECIAL	3.000 EACH 1,475.13000	3.000 0.000 3.000	0.00	4,425.39
0605	604-50200	MANHOLE RING AND COVER	3.000 EACH 178.44000	2.000 0.000 2.000	0.00	356.88
0610	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	948.000 LF 3.63000	948.000 0.000 948.000	0.00	3,441.24

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 16
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0615	605-17000	*VERTICAL DRAINAGE WICK	329,589.000	329,589.000		
			LF	0.000	0.00	
			0.49000	329,589.000		161,498.61
0620	605-18000	*STRIP DRAIN, HORIZONTAL	40,271.000	38,621.000		
			LF	0.000	0.00	
			1.53000	38,621.000		59,090.13
0625	605-82100	PIPE EDGE DRAIN	19,972.000	10,610.000		
			LF	0.000	0.00	
			9.48000	10,610.000		100,582.80
0630	605-84000	SUBSURFACE DRAIN OUTLET	1,804.000	909.000		
			LF	0.000	0.00	
			4.05000	909.000		3,681.45
0635	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,238.000	2,801.000		
			LF	0.000	0.00	
			10.35000	2,801.000		28,990.35
0640	606-01340	*END ANCHORAGE TYPE 3D	2.000	2.000		
			EACH	0.000	0.00	
			396.92000	2.000		793.84
0645	606-01370	*TRANSITION TYPE 3G	16.000	11.000		
			EACH	0.000	0.00	
			781.55000	11.000		8,597.05
0650	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			305.87000	0.000		0.00
0655	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			732.45000	0.000		0.00
0660	606-01460	*MEDIAN TERMINAL	2.000	2.000		
			EACH	0.000	0.00	
			2,572.79000	2.000		5,145.58
0665	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	19.000	16.000		
			EACH	0.000	0.00	
			1,148.80000	16.000		18,380.80

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0665		MATERIAL ALLOWANCE SRT COMPONENTS		3.000		
			EACH	0.000	0.00	
			825.00000	3.000		2,475.00
0670	607-00005	*END POST	68.000	68.000		
			EACH	0.000	0.00	
			92.17000	68.000		6,267.56
0675	607-00010	*CORNER AND LINE BRACE POST	79.000	79.000		
			EACH	0.000	0.00	
			136.72000	79.000		10,800.88
0680	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	53,299.000	42,568.000		
			LF	0.000	0.00	
			0.91000	42,568.000		38,736.88
0685	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	5,705.000	5,493.000		
			LF	0.000	0.00	
			1.40000	5,493.000		7,690.20
0690	607-11525	*FENCE (PLASTIC)	15,035.000	345.000		
			LF	0.000	0.00	
			1.64000	345.000		565.80
0695	607-52905	*END POST (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			72.02000	4.000		288.08
0700	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	8.000	2.000		
			EACH	0.000	0.00	
			112.02000	2.000		224.04
0705	607-53172	*FENCE CHAIN LINK (72 INCH)	910.000	896.000		
			LF	0.000	0.00	
			9.10000	896.000		8,153.60
0710	607-60120	*20 FOOT GATE	9.000	4.000		
			EACH	0.000	0.00	
			235.28000	4.000		941.12
0715	607-60216	*16 FOOT GATE SINGLE (CHAIN LINK)	4.000	4.000		
			EACH	0.000	0.00	
			424.54000	4.000		1,698.16

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 18
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0720	608-00000	*CONCRETE SIDEWALK	187.000 SY	0.000 0.000	0.00	0.00
			30.69000	0.000		0.00
0725	608-00010	*CONCRETE CURB RAMP	234.000 SY	0.000 0.000	0.00	0.00
			40.92000	0.000		0.00
0730	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,145.000 LF	0.000 0.000	0.00	0.00
			12.28000	0.000		0.00
0735	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,070.000 LF	872.000 0.000	0.00	9,365.28
			10.74000	872.000		
0740	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	1,464.000 LF	1,418.000 0.000	0.00	18,136.22
			12.79000	1,418.000		
0745	609-24002	*GUTTER TYPE 2 (2 FOOT)	28.000 LF	0.000 0.000	0.00	0.00
			10.23000	0.000		0.00
0750	609-24004	*GUTTER TYPE 2 (4 FOOT)	272.000 LF	133.000 0.000	0.00	2,448.53
			18.41000	133.000		
0755	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	14,239.000 SF	0.000 0.000	0.00	0.00
			4.09000	0.000		0.00
0760	612-00001	*DELINEATOR (TYPE I)	554.000 EACH	104.000 0.000	0.00	1,383.20
			13.30000	104.000		
0765	612-00002	*DELINEATOR (TYPE II)	270.000 EACH	0.000 0.000	0.00	0.00
			14.32000	0.000		0.00
0770	612-00003	*DELINEATOR (TYPE III)	19.000 EACH	9.000 0.000	0.00	147.33
			16.37000	9.000		

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 19
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0775	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	17,840.000	17,840.000		
			LF	0.000	0.00	
			6.05000	17,840.000		107,932.00
0775		MATERIAL ALLOWANCE 2" CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
			0.47291	0.000		0.00
0780	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	4,137.000	4,137.000		
			LF	0.000	0.00	
			7.64000	4,137.000		31,606.68
0780		MATERIAL ALLOWANCE 3" CONDUIT (PLASTIC)		0.010		
			LF	0.000	0.00	
			1.02786	0.010		0.01
0785	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	34.000	30.000		
			EACH	0.000	0.00	
			2,067.76000	30.000		62,032.80
0785		MATERIAL ALLOWANCE LIGHT STD (40 FT)		4.000		
			EACH	0.000	0.00	
			1,320.00000	4.000		5,280.00
0790	613-40000	*CONCRETE FOUNDATION PAD	34.000	31.000		
			EACH	0.000	0.00	
			480.03000	31.000		14,880.93
0790		MATERIAL ALLOWANCE PRECAST FONDATION PAD		3.000		
			EACH	0.000	0.00	
			275.00000	3.000		825.00
0795	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	8.000	8.000		
			EACH	0.000	0.00	
			287.46000	8.000		2,299.68
0795		MATERIAL ALLOWANCE LUMINAIRE (250 W)		0.000		
			EACH	0.000	0.00	
			200.50000	0.000		0.00
0800	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	34.000	30.000		
			EACH	0.000	0.00	
			269.49000	30.000		8,084.70

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0039

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0800		MATERIAL ALLOWANCE LUMINAIRE (400 W)		4.000		
			EACH	0.000	0.00	
			211.50000	4.000		846.00
0805	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			216.87000	4.000		867.48
0805		MATERIAL ALLOWANCE LUMINAIRE (150 W)		0.000		
			EACH	0.000	0.00	
			146.50000	0.000		0.00
0810	614-00011	*SIGN PANEL (CLASS I)	686.000	96.900		
			SF	0.000	0.00	
			12.28000	96.900		1,189.93
0810		MATERIAL ALLOWANCE SIGN PANEL		561.100		
			SF	0.000	0.00	
			7.00000	561.100		3,927.70
0815	614-00012	*SIGN PANEL (CLASS II)	715.000	85.000		
			SF	0.000	0.00	
			14.32000	85.000		1,217.20
0815		MATERIAL ALLOWANCE SIGN PANEL		627.770		
			SF	0.000	0.00	
			10.90000	627.770		6,842.69
0820	614-00013	*SIGN PANEL (CLASS III)	372.000	38.000		
			SF	0.000	0.00	
			17.39000	38.000		660.82
0820		MATERIAL ALLOWANCE SIGN PANEL		360.000		
			SF	0.000	0.00	
			11.35000	360.000		4,086.00
0825	614-00028	*SIGN PANEL (CLASS III) (INSTALL ONLY)	80.000	0.000		
			SF	0.000	0.00	
			9.21000	0.000		0.00
0830	614-00612	*STEEL SIGN POST (W 6X12)	89.000	0.000		
			LF	0.000	0.00	
			32.74000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 21
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0835	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	929.000	111.000		
			LF	0.000	0.00	
			12.28000	111.000		1,363.08
0835		MATERIAL ALLOWANCE 2" STEEL POST		785.000		
			LF	0.000	0.00	
			3.17000	785.000		2,488.45
0840	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	1,239.000	146.500		
			LF	0.000	0.00	
			18.41000	146.500		2,697.07
0840		MATERIAL ALLOWANCE 2.5" STEEL POSTS		1,064.999		
			LF	0.000	0.00	
			15.64800	1,064.999		16,665.10
0845	614-03001	*CONCRETE FOOTING (TYPE 1)	6.000	0.000		
			EACH	0.000	0.00	
			613.79000	0.000		0.00
0850	614-70117	*PEDESTRIAN SIGNAL FACE (16)	16.000	16.000		
			EACH	0.000	0.00	
			528.98000	16.000		8,463.68
0850		MATERIAL ALLOWANCE PED SIG FACE (16)		0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0855	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	29.000	29.000		
			EACH	0.000	0.00	
			812.15000	29.000		23,552.35
0855		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12)		0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00
0860	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,317.16000	2.000		2,634.32
0860		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12-12-12)		0.000		
			EACH	0.000	0.00	
			985.00000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 22
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0865	614-72866	*FIRE PREEMPTION UNIT AND TIMER	2.000	2.000		
			EACH	0.000	0.00	
			6,387.46000	2.000		12,774.92
0865		MATERIAL ALLOWANCE FIRE PREEMPT PARTS		0.000		
			EACH	0.000	0.00	
			4,168.00000	0.000		0.00
0870	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	8.000		
			EACH	0.000	0.00	
			5,433.26000	8.000		43,466.08
0870		MATERIAL ALLOWANCE INTERSECTION DETECTION CAMERA		0.000		
			EACH	0.000	0.00	
			4,275.00000	0.000		0.00
0875	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	16.000	12.000		
			EACH	0.000	0.00	
			1,154.11000	12.000		13,849.32
0875		MATERIAL ALLOWANCE DETECT (MICRO)		4.000		
			EACH	0.000	0.00	
			462.50000	4.000		1,850.00
0880	614-80000	*FLASHING BEACON	8.000	8.000		
			EACH	0.000	0.00	
			1,511.32000	8.000		12,090.56
0880		MATERIAL ALLOWANCE FLASHING BEACON		0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0885	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			14,532.19000	1.000		14,532.19
0885		MATERIAL ALLOWANCE SIG-LIGHT POLE (35')		0.000		
			EACH	0.000	0.00	
			10,362.45000	0.000		0.00
0890	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	3.000	3.000		
			EACH	0.000	0.00	
			17,930.19000	3.000		53,790.57

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0890		MATERIAL ALLOWANCE SIG-LIGHT POLE (45')		0.000		
			EACH	0.000	0.00	
			13,476.75000	0.000		0.00
0895	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	4.000	4.000		
			EACH	0.000	0.00	
			18,220.30000	4.000		72,881.20
0895		MATERIAL ALLOWANCE SIG-LIGHT POLE (55')		0.000		
			EACH	0.000	0.00	
			13,742.40000	0.000		0.00
0896	614-86002	SPREAD SPECTRUM RADIO ADDED BY MCR LINE # 4	2.000	2.000		
			EACH	0.000	0.00	
			5,353.82000	2.000		10,707.64
0896		MATERIAL ALLOWANCE SPECTRUM RADIO		0.000		
			EACH	0.000	0.00	
			3,166.50000	0.000		0.00
0900	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	2.000	2.000		
			EACH	0.000	0.00	
			21,996.47000	2.000		43,992.94
0900		MATERIAL ALLOWANCE CONTROLLER (TY 170)		0.000		
			EACH	0.000	0.00	
			18,145.00000	0.000		0.00
0905	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000	0.000		
			EACH	0.000	0.00	
			343.37000	0.000		0.00
0910	615-21506	*15 INCH SLIDE HEADGATE (6 FOOT FRAME)	2.000	2.000		
			EACH	0.000	0.00	
			961.66000	2.000		1,923.32
0915	615-21806	18 INCH SLIDE HEADGATE (6 FOOT FRAME)	3.000	3.000		
			EACH	0.000	0.00	
			1,262.89000	3.000		3,788.67
0920	615-22406	24 INCH SLIDE HEADGATE (6 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			1,612.53000	1.000		1,612.53

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 24
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0925	615-50000	PARSHALL MEASURING FLUME	3.000 EACH 7,873.72000	3.000 0.000 3.000	0.00	23,621.16
0930	617-04024	24 INCH CULVERT PIPE (COMPLETE IN PLACE)	330.000 LF 28.07000	80.000 0.000 80.000	0.00	2,245.60
0935	619-75096	12 INCH GATE VALVE	2.000 EACH 1,540.81000	2.000 0.000 2.000	0.00	3,081.62
0940	621-00450	*DETOUR PAVEMENT	7,000.000 SY 18.53000	3,428.000 0.000 3,428.000	0.00	63,520.84
0945	624-15006	6 INCH CULVERT PIPE (CR 5)	935.000 LF 12.03000	80.000 0.000 80.000	0.00	962.40
0950	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 212,114.02000	0.930 0.000 0.930	0.00	197,266.04
0951	900-00010	*ADDED ITEM (HOUR)/ CONSTRUCTION SURVEYING, ADDITIONAL HOURS	270.000 HOUR 100.00000	219.000 9.000 228.000	900.00	22,800.00
0955	625-00015	SETTLEMENT INSTRUMENTATION	1.000 L S 37,866.84000	1.000 0.000 1.000	0.00	37,866.84
0960	626-00000	*MOBILIZATION	1.000 L S 774,814.91000	1.000 0.000 1.000	0.00	1,774,814.91
0965	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 63,378.65000	0.750 0.000 0.750	0.00	47,533.99
0970	627-00001	*PAVEMENT MARKING PAINT	795.000 GAL 35.80000	795.000 0.000 795.000	0.00	28,461.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 25
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0975	627-00005	*EPOXY PAVEMENT MARKING	1,099.000	36.000		
			GAL	0.000	0.00	
			76.72000	36.000		2,761.92
0980	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,898.000	0.000		
			SF	0.000	0.00	
			12.79000	0.000		0.00
0985	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	5,199.000	0.000		
			SF	0.000	0.00	
			8.70000	0.000		0.00
0990	629-01001	*SURVEY MONUMENT (TYPE 1)	90.000	0.000		
			EACH	0.000	0.00	
			460.34000	0.000		0.00
0995	629-01003	*SURVEY MONUMENT (TYPE 3)	1.000	0.000		
			EACH	0.000	0.00	
			716.08000	0.000		0.00
1000	629-01031	*SURVEY MONUMENT (TYPE 3A)	5.000	0.000		
			EACH	0.000	0.00	
			767.23000	0.000		0.00
1005	630-00000	*FLAGGING	26,000.000	24,336.500		
			HOUR	75.000	1,470.75	
			19.61000	24,411.500		478,709.52
1010	630-00007	TRAFFIC CONTROL INSPECTION	549.000	532.000		
			DAY	16.000	640.00	
			40.00000	548.000		21,920.00
1015	630-00012	TRAFFIC CONTROL MANAGEMENT	750.000	580.000		
			DAY	12.000	3,000.00	
			250.00000	592.000		148,000.00
1020	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	38.000	27.900		
			EACH	0.000	0.00	
			269.10000	27.900		7,507.89
1025	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	72.000	63.000		
			EACH	1.800	175.01	
			97.23000	64.800		6,300.50

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 26
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1030	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	128.000	114.300		
			EACH	0.900	142.34	
			158.15000	115.200		18,218.88
1035	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	18.000	12.600		
			EACH	3.600	831.71	
			231.03000	16.200		3,742.69
1040	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	212.000	190.800		
			SF	0.000	0.00	
			15.01000	190.800		2,863.91
1045	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.900		
			EACH	0.000	0.00	
			5,325.21000	0.900		4,792.69
1050	630-80360	DRUM CHANNELIZING DEVICE	401.000	360.900		
			EACH	0.000	0.00	
			38.88000	360.900		14,031.79
1055	630-80370	CONCRETE BARRIER (TEMPORARY)	2,202.000	1,981.800		
			LF	0.000	0.00	
			23.16000	1,981.800		45,898.49
1060	630-80380	TRAFFIC CONE	145.000	130.500		
			EACH	0.000	0.00	
			14.26000	130.500		1,860.93
1065	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			16,623.55000	0.000		0.00
1070	700-70002	F/A ANTICIPATED CMO	1,200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70010	F/A MINOR CONTRACT REVISIONS	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	65,000.000	827.940		
			F A	0.000	0.00	
			1.00000	827.940		827.94

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 27
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1085	700-70013	F/A CONCRETE INCENTIVE PAYMENT	350,000.000	137,557.870		
			F A	0.000	0.00	
			1.00000	137,557.870		137,557.87
1090	700-70016	F/A FUEL COST ADJUSTMENT	400,000.000	52,623.250		
			F A	0.000	0.00	
			1.00000	52,623.250		52,623.25
1095	700-70022	F/A OJT PILOT	9,000.000	148.800		
			F A	0.000	0.00	
			1.00000	148.800		148.80
1100	700-70023	F/A ON-THE-JOB TRAINEE	3,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70025	F/A QUALITY INCENTIVE PAYMENT	225,000.000	1,310.400		
			F A	0.000	0.00	
			1.00000	1,310.400		1,310.40
1110	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70380	F/A EROSION CONTROL	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1741	613-04000	INST CONDUIT ADDED BY MCR LINE # 1	6,000.000	1,679.000		
			LF	0.000	0.00	
			8.80000	1,679.000		14,775.20
1742	900-00004	ADDED ITEM (CUBIC YARD)/ R-40 EMBANKMENT (CIP) - ADDED BY MCR LINE # 2	3,241.000	3,241.000		
			CY	0.000	0.00	
			9.38000	3,241.000		30,400.58
1743	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY SIPHON CONNECTION: ADDED BY MCR LINE 3	1.000	1.000		
			L S	0.000	0.00	
			5,815.00000	1.000		5,815.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 28
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1744	900-00014	*ADDED ITEM (LUMP SUM)/ CMO #12: IRRIGATION IMPROVEMENTS	1.000 L S 14,129.73000	1.000 0.000 1.000	0.00	14,129.73
1745	900-00022	*ADDED ITEM (SQUARE YARD)/ CMO 16: LIME TREATED SUBGRADE (12 INCH) (SPECIAL)	260,940.000 SY 6.29000	258,687.000 0.000 258,687.000	0.00	1,627,141.23
1746	900-00014	ADDED ITEM (LUMP SUM)/ CMO 16: VALUE ENGINEERING PAYMENT	1.000 L S 101,615.58000	0.000 0.000 0.000	0.00	0.00
1747	603-61120	12 IN FLEXIBLE PIPE ADDED BY MCR: CO # 26	805.000 LF 53.00000	805.000 0.000 805.000	0.00	42,665.00
1748	507-00400	BITUM S AND D PAVE (ASPH) ADDED BY MCR: CO # 27	500.000 TON 103.04000	447.530 0.000 447.530	0.00	46,113.49
1749	609-60011	CURB TY 6 M ADDED BY MCR: CO # 28	1,600.000 LF 6.63000	1,463.000 0.000 1,463.000	0.00	9,699.69
1750	615-00030	EMB PROT TY 3 ADDED BY MCR; CO # 29	6.000 EACH 1,153.98000	0.000 0.000 0.000	0.00	0.00
1751	601-40000	MASONRY VENEER CMO 34: MASONRY VENEER AT CAST-IN-PLACE WALL	0.000 SF 12.28000	0.000 0.000 0.000	0.00	0.00
1752	601-40302	STRUCT CONC COATING (ANTI-GRAF) ADDED BY CMO 34	0.000 SF 0.37000	0.000 0.000 0.000	0.00	0.00
1753	607-53149	FENCE CL (SPEC) (48 IN) MCR LINE 15, CO 35: TEMPORARY FENCE (CL) (48")	176.000 LF 5.06000	176.000 0.000 176.000	0.00	890.56
1754	900-00014	ADDED ITEM (LUMP SUM)/ MCR 16, CO 36: INCREASED WIRING & CIRCUIT	0.500 L S 4,819.10000	0.500 0.000 0.500	0.00	2,409.55

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 29
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
1755	420-00300	GEOTEXTILE (REINFORCEMENT) ADDED BY MCR LINE # 17	7,840.000	7,840.000		
			SY	0.000	0.00	
			3.63000	7,840.000		28,459.20
1756	613-07016	PULL BOX (16"X16"X6") ADDED BY MCR 18	30.000	30.000		
			EACH	0.000	0.00	
			262.90000	30.000		7,887.00
1757	900-00022	*ADDED ITEM (SQUARE YARD)/ SAWED GROOVES MCR 20, CO 38	1,333.000	1,333.000		
			SY	0.000	0.00	
			3.85000	1,333.000		5,132.05
1758	900-00014	ADDED ITEM (LUMP SUM)/ INCREASED WIRE SIZE: MCR 21, CO 41	1.000	1.000		
			L S	0.000	0.00	
			847.32000	1.000		847.32
1759	700-70035	F/A CMO 42: ERECTION OF STRUCTURES	9,460.960	9,460.960		
			F A	0.000	0.00	
			1.00000	9,460.960		9,460.96
1760	603-61240	24 IN FLEXIBLE PIPE ADDED BY MCR 22, CO 43	155.000	155.000		
			LF	0.000	0.00	
			26.75000	155.000		4,146.25
1761	210-02036	RELAY PIPE (36 IN)	64.000	64.000		
			LF	0.000	0.00	
			41.46000	64.000		2,653.44
1762	900-00014	ADDED ITEM (LUMP SUM)/ ADD HEIGHT TO CHECK STR & WINGWALL	1.000	1.000		
			L S	0.000	0.00	
			3,725.00000	1.000		3,725.00
1763	900-00014	*ADDED ITEM (LUMP SUM)/ PROFILOGRAPH ROAD, MCR 26, CO 47	0.000	0.000		
			L S	0.000	0.00	
			2,150.00000	0.000		0.00
1764	609-22900	CURB, GUTTER AND SIDEWALK SPECIAL CGS SPECIAL ADDED BY MCR 27, CO 48	120.000	120.000		
			LF	0.000	0.00	
			38.22000	120.000		4,586.40
1765	700-70080	F/A FURNISH F/A FURNISH INLET GRATE MCR 28 CO 49	1.000	1.000		
			F A	0.000	0.00	
			656.65000	1.000		656.65

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 30
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY ITEMS							
1766	607-60332	32 FOOT GATE TWIN ADDED BY MCR 29, CO 50	1.000 EACH 407.00000	1.000 0.000 1.000	0.00	407.00	
1767	607-60324	24 FOOT GATE TWIN ADDED BY MCR 30, CO 51	1.000 EACH 346.50000	1.000 0.000 1.000	0.00	346.50	
1768	900-00014	ADDED ITEM (LUMP SUM)/ CHECK DAM BOARDS: MCR 31 CO 52	1.000 L S 546.72000	1.000 0.000 1.000	0.00	546.72	
1769	900-00007	ADDED ITEM (EACH)/ RELOCATE SIGNAL CAMERAS: MCR 32 CO 53	8.000 EACH 870.93000	8.000 0.000 8.000	0.00	6,967.44	
1770	700-70035	F/A PROFILOGRAPH ROADWAY, MCR 33 CO 54	4,300.000 F A 1.00000	4,300.000 0.000 4,300.000	0.00	4,300.00	
1772	700-70130	F/A REPAIR CMO 56: REPAIR IRRIGATION, PARCEL 234	275.000 F A 1.00000	275.000 0.000 275.000	0.00	275.00	
1773	700-70035	F/A MCR 33, CO 57: VARIABLE MESSAGE BOARD RENTAL	2,507.740 F A 1.00000	2,507.740 0.000 2,507.740	0.00	2,507.74	
			CAT 0200	CURRENT AMT \$	27,371,386.80 \$	91,662.06 \$	20,645,813.80
CAT NO0301 STRUCTURE NO. C-16-BC							
1125	202-00400	REMOVAL OF BRIDGE	1.000 EACH 6,094.93000	1.000 0.000 1.000	0.00	6,094.93	
1130	206-00000	STRUCTURE EXCAVATION	1,279.000 CY 5.15000	1,279.000 0.000 1,279.000	0.00	6,586.85	
1135	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	1,150.000 CY 56.63000	1,050.000 0.000 1,050.000	0.00	59,461.50	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 31
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1140	206-00200	STRUCTURE BACKFILL (CLASS 2)	200.000	200.000		
			CY	0.000	0.00	
			4.85000	200.000		970.00
1145	206-00530	FILTER MATERIAL (CLASS C)	6.000	0.000		
			CY	0.000	0.00	
			153.77000	0.000		0.00
1150	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	326.000	150.360		
			TON	0.000	0.00	
			34.78000	150.360		5,229.52
1155	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,735.000	1,319.000		
			SY	0.000	0.00	
			2.19000	1,319.000		2,888.61
1160	502-11274	STEEL PILING (HP 12X74)	961.000	961.000		
			LF	0.000	0.00	
			22.24000	961.000		21,372.64
1161	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-BC	75.000	75.000		
			LF	0.000	0.00	
			17.79000	75.000		1,334.25
1165	503-00048	*DRILLED CAISSON (48 INCH)	197.000	197.000		
			LF	0.000	0.00	
			114.46000	197.000		22,548.62
1170	506-00224	RIPRAP (24 INCH)	3,249.000	3,249.000		
			CY	0.000	0.00	
			28.33000	3,249.000		92,044.17
1175	513-00600	BRIDGE DRAIN	2.000	2.000		
			EACH	0.000	0.00	
			2,590.33000	2.000		5,180.66
1180	515-00120	*WATERPROOFING (MEMBRANE)	1,946.000	1,919.000		
			SY	0.000	0.00	
			8.08000	1,919.000		15,505.52
1185	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	174.000	174.000		
			LF	0.000	0.00	
			88.76000	174.000		15,444.24

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0039

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1185		MATERIAL ALLOWANCE EXPANSION FOR C-16-BC		0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
1190	601-03040	CONCRETE CLASS D (BRIDGE)	858.000	858.000		
			CY	0.000	0.00	
			278.63000	858.000		239,064.54
1190		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BC		0.000		
			CY	0.000	0.00	
			13.15441	0.000		0.00
1190		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BC		0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1195	601-40300	*STRUCTURAL CONCRETE COATING	935.000	562.000		
			SY	0.000	0.00	
			6.37000	562.000		3,579.94
1200	602-00000	*REINFORCING STEEL	44,928.000	44,474.000		
			LB	0.000	0.00	
			0.41000	44,474.000		18,234.34
1205	602-00020	*REINFORCING STEEL (EPOXY COATED)	146,302.000	140,250.000		
			LB	0.000	0.00	
			0.50000	140,250.000		70,125.00
1205		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BC		0.000		
			LB	0.000	0.00	
			0.06312	0.000		0.00
1205		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BC		0.000		
			LB	0.000	0.00	
			0.11000	0.000		0.00
1206	603-50015	15 IN PLASTIC PIPE ADDED BY CO # 18	31.000	31.000		
			LF	0.000	0.00	
			35.37000	31.000		1,096.47
1210	606-10700	BRIDGE RAIL TYPE 7	468.000	467.000		
			LF	0.000	0.00	
			42.49000	467.000		19,842.83

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 33
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-BC						
1215	613-00200	*2 INCH ELECTRICAL CONDUIT	464.000	464.000		
			LF	0.000	0.00	
			4.39000	464.000		2,036.96
1220	618-00142	*PRESTRESSED CONCRETE I (BT42)	1,775.000	1,775.000		
			LF	0.000	0.00	
			108.99000	1,775.000		193,457.25
1220		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-BC		0.000		
			LF	0.000	0.00	
			79.09442	0.000		0.00
1220		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-42'S		0.000		
			LF	0.000	0.00	
			2.68000	0.000		0.00
			CAT 0301	CURRENT AMT \$	821,553.06 \$	0.00 \$
						802,098.84
CAT NO0302 STRUCTURE NO. C-16-BX						
1225	206-00000	STRUCTURE EXCAVATION	10.000	10.000		
			CY	0.000	0.00	
			5.15000	10.000		51.50
1230	206-00100	*STRUCTURE BACKFILL (CLASS 1)	290.000	290.000		
			CY	0.000	0.00	
			16.27000	290.000		4,718.30
1235	206-00200	STRUCTURE BACKFILL (CLASS 2)	5.000	5.000		
			CY	0.000	0.00	
			4.85000	5.000		24.25
1240	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	290.000	290.000		
			CY	0.000	0.00	
			10.46000	290.000		3,033.40
1245	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	151.370	151.370		
			TON	0.000	0.00	
			34.78000	151.370		5,264.65
1250	502-11274	STEEL PILING (HP 12X74)	381.000	360.000		
			LF	0.000	0.00	
			22.24000	360.000		8,006.40

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 34
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE NO. C-16-BX						
1251	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP12X74), C-16-BX	47.000	47.000		
			LF	0.000	0.00	
			17.79200	47.000		836.22
1255	503-00048	*DRILLED CAISSON (48 INCH)	45.000	45.000		
			LF	0.000	0.00	
			114.46000	45.000		5,150.70
1260	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	19.200	19.200		
			CY	0.000	0.00	
			205.24000	19.200		3,940.61
1265	513-00600	BRIDGE DRAIN	4.000	2.000		
			EACH	0.000	0.00	
			2,590.33000	2.000		5,180.66
1270	515-00120	*WATERPROOFING (MEMBRANE)	1,045.000	1,045.000		
			SY	0.000	0.00	
			8.08000	1,045.000		8,443.60
1275	601-03040	CONCRETE CLASS D (BRIDGE)	457.700	457.700		
			CY	0.000	0.00	
			278.63000	457.700		127,528.95
1275		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BX		0.000		
			CY	0.000	0.00	
			10.59234	0.000		0.00
1275		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-BX		0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1280	601-40300	*STRUCTURAL CONCRETE COATING	1,216.000	1,216.000		
			SY	0.000	0.00	
			6.37000	1,216.000		7,745.92
1285	602-00000	*REINFORCING STEEL	22,013.000	22,013.000		
			LB	0.000	0.00	
			0.41000	22,013.000		9,025.33
1290	602-00020	*REINFORCING STEEL (EPOXY COATED)	74,252.000	74,252.000		
			LB	0.000	0.00	
			0.50000	74,252.000		37,126.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0039

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE NO. C-16-BX						
1290		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BX	LB 0.05083	0.000 0.000	0.00	0.00
1290		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-BX	LB 0.11000	0.000 0.000	0.00	0.00
1295	606-10700	BRIDGE RAIL TYPE 7	LF 42.49000	642.000 642.000	0.00	27,278.58
1300	613-00075	*3/4 INCH ELECTRICAL CONDUIT	LF 11.96000	669.000 669.000	0.00	8,001.24
1305	613-00200	*2 INCH ELECTRICAL CONDUIT	LF 4.39000	634.000 634.000	0.00	2,783.26
1310	618-00142	*PRESTRESSED CONCRETE I (BT42)	LF 108.99000	1,159.000 1,159.000	0.00	126,319.41
1310		MATERIAL ALLOWANCE PRESTRESS CONC I (BT42)	LF 92.61450	0.000 0.000	0.00	0.00
1310		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-BX	LF 79.09442	0.000 0.000	0.00	0.00
1310		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-42'S	LF 2.68000	0.000 0.000	0.00	0.00
1691	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION: STR. BKFL. (CL.1) C-16-BX	DOL 1.00000	-214.760 -214.760	0.00	-214.76
1696	900-00006	ADDED ITEM (DOLLAR)/ PRICE RED. - MECH. REINF OF SOIL: C-16-BX	DOL 1.00000	-138.070 -138.070	0.00	-138.07

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 36
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE NO. C-16-BX							
1701	900-00006	ADDED ITEM (DOLLAR)/ PRICE RED. - BLOCK FACING: C-16-BX	0.000	-564.350			
			DOL	0.000	0.00		
			1.00000	-564.350		-564.35	
			CAT 0302	CURRENT AMT \$	396,106.68 \$	0.00 \$	389,541.80
CAT NO0303 STRUCTURE NO. C-16-CF							
1315	206-00000	STRUCTURE EXCAVATION	74.000	74.000			
			CY	0.000	0.00		
			5.15000	74.000		381.10	
1320	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,258.000	1,258.000			
			CY	0.000	0.00		
			16.27000	1,258.000		20,467.66	
1325	206-00200	STRUCTURE BACKFILL (CLASS 2)	308.000	308.000			
			CY	0.000	0.00		
			4.85000	308.000		1,493.80	
1330	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,258.000	1,258.000			
			CY	0.000	0.00		
			10.46000	1,258.000		13,158.68	
1335	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	428.000	380.800			
			TON	0.000	0.00		
			34.78000	380.800		13,244.22	
1340	502-11274	STEEL PILING (HP 12X74)	962.000	962.000			
			LF	0.000	0.00		
			22.24000	962.000		21,394.88	
1341	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-CF	83.000	83.000			
			LF	0.000	0.00		
			17.79000	83.000		1,476.57	
1345	503-00048	*DRILLED CAISSON (48 INCH)	449.000	449.000			
			LF	0.000	0.00		
			114.46000	449.000		51,392.54	
1346	900-00012	*ADDED ITEM (FOOT)/ PRICE ADJUSTMT, ADD'L LENGTH, DRILLED CAISSON (48"), C-16-CF	1.000	1.000			
			LF	0.000	0.00		
			17.17000	1.000		17.17	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 37
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1350	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	188.000	157.500		
			CY	0.000	0.00	
			205.24000	157.500		32,325.30
1355	513-00600	BRIDGE DRAIN	2.000	1.000		
			EACH	0.000	0.00	
			2,590.33000	1.000		2,590.33
1360	515-00120	*WATERPROOFING (MEMBRANE)	2,556.000	2,529.000		
			SY	0.000	0.00	
			8.08000	2,529.000		20,434.32
1365	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	190.000	190.000		
			LF	0.000	0.00	
			88.76000	190.000		16,864.40
1365		MATERIAL ALLOWANCE EXPANSION FOR C-16-CF		0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
1370	601-03040	CONCRETE CLASS D (BRIDGE)	1,205.000	1,158.000		
			CY	0.000	0.00	
			278.63000	1,158.000		322,653.54
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF		0.000		
			CY	0.000	0.00	
			10.59234	0.000		0.00
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF		0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1370		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CF		57.000		
			CY	0.000	0.00	
			20.00000	57.000		1,140.00
1375	601-40300	*STRUCTURAL CONCRETE COATING	1,932.000	1,424.000		
			SY	0.000	0.00	
			6.37000	1,424.000		9,070.88
1380	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	12,000.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 38
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1381	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF CURING COMPOUND	1.000	1.000		
			L S	0.000	0.00	
			3,219.69000	1.000		3,219.69
1385	602-00000	*REINFORCING STEEL	77,734.000	77,734.000		
			LB	0.000	0.00	
			0.41000	77,734.000		31,870.94
1390	602-00020	*REINFORCING STEEL (EPOXY COATED)	194,003.500	168,023.000		
			LB	0.000	0.00	
			0.50000	168,023.000		84,011.50
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF		0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1390		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CF		-0.091		
			LB	0.000	0.00	
			0.11000	-0.091		-0.01
1391	603-50015	15 IN PLASTIC PIPE ADDED BY CO 22	34.000	34.000		
			LF	0.000	0.00	
			35.37000	34.000		1,202.58
1395	606-10700	BRIDGE RAIL TYPE 7	550.000	550.000		
			LF	0.000	0.00	
			42.49000	550.000		23,369.50
1400	607-53005	*FENCE CHAIN LINK (SPECIAL)	406.000	405.000		
			LF	0.000	0.00	
			19.85000	405.000		8,039.25
1405	613-00200	*2 INCH ELECTRICAL CONDUIT	562.000	546.000		
			LF	0.000	0.00	
			4.39000	546.000		2,396.94
1410	618-00142	*PRESTRESSED CONCRETE I (BT42)	2,626.000	2,626.000		
			LF	0.000	0.00	
			108.99000	2,626.000		286,207.74

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE NO. C-16-CF						
1410		MATERIAL ALLOWANCE BT-42 GIRDERS FOR C-16-CF		0.000		
			LF	0.000	0.00	
			79.09442	0.000		0.00
1410		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FRO BT-42'S		0.000		
			LF	0.000	0.00	
			2.68000	0.000		0.00
1415	700-70042	F/A RAILROAD FLAGGING	399,751.230	399,751.230		
			F A	0.000	0.00	
			1.00000	399,751.230		399,751.23
			CAT 0303	CURRENT AMT \$	1,411,596.60 \$	0.00 \$ 1,368,174.75
CAT NO0304 STRUCTURE NO. C-16-CK						
1420	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,564.000	2,564.000		
			CY	0.000	0.00	
			16.27000	2,564.000		41,716.28
1425	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,832.000	288.000		
			CY	0.000	0.00	
			4.85000	288.000		1,396.80
1430	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,198.000	1,198.000		
			CY	0.000	0.00	
			10.46000	1,198.000		12,531.08
1435	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	264.930	264.930		
			TON	0.000	0.00	
			34.78000	264.930		9,214.27
1440	502-11274	STEEL PILING (HP 12X74)	1,392.000	1,392.000		
			LF	0.000	0.00	
			22.24000	1,392.000		30,958.08
1441	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFFS (HP 12X74), C-16-CK	88.000	88.000		
			LF	0.000	0.00	
			17.79000	88.000		1,565.52
1445	506-00206	RIPRAP (6 INCH)	700.000	700.000		
			CY	0.000	0.00	
			40.65000	700.000		28,455.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 40
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1450	513-00600	BRIDGE DRAIN	1.000 EACH 2,590.33000	1.000 0.000 1.000	0.00	2,590.33
1455	515-00120	*WATERPROOFING (MEMBRANE)	1,531.000 SY 8.08000	1,531.000 0.000 1,531.000	0.00	12,370.48
1460	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	174.000 LF 88.76000	0.000 0.000 0.000	0.00	0.00
1465	601-03040	CONCRETE CLASS D (BRIDGE)	689.000 CY 278.63000	674.000 0.000 674.000	0.00	187,796.62
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK	CY 10.59234	0.000 0.000 0.000	0.00	0.00
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK	CY 230.00000	0.000 0.000 0.000	0.00	0.00
1465		MATERIAL ALLOWANCE CONCRETE FOR PRECAST DECK PANELS, C-16-CK	CY 20.00000	50.000 0.000 50.000	0.00	1,000.00
1470	601-03050	CONCRETE CLASS D (WALL)	533.400 CY 314.84000	533.400 0.000 533.400	0.00	167,935.66
1475	601-40000	*MASONRY VENEER	10,016.000 SF 12.28000	10,016.000 0.000 10,016.000	0.00	122,996.48
1480	601-40300	*STRUCTURAL CONCRETE COATING	749.000 SY 6.37000	640.000 0.000 640.000	0.00	4,076.80
1485	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	6,584.000 SF 0.37000	0.000 0.000 0.000	0.00	0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 41
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1490	602-00000	*REINFORCING STEEL	41,604.000	41,604.000		
			LB	0.000	0.00	
			0.41000	41,604.000		17,057.64
1495	602-00020	*REINFORCING STEEL (EPOXY COATED)	100,892.000	99,078.000		
			LB	0.000	0.00	
			0.50000	99,078.000		49,539.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.05083	0.000		0.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1495		MATERIAL ALLOWANCE EPOXY REBAR FOR PRECAST DECK PANELS, C-16-CK		0.000		
			LB	0.000	0.00	
			0.11000	0.000		0.00
1500	606-10700	BRIDGE RAIL TYPE 7	379.000	379.000		
			LF	0.000	0.00	
			42.49000	379.000		16,103.71
1505	613-00075	*3/4 INCH ELECTRICAL CONDUIT	194.000	194.000		
			LF	0.000	0.00	
			11.96000	194.000		2,320.24
1510	613-00200	*2 INCH ELECTRICAL CONDUIT	348.000	348.000		
			LF	0.000	0.00	
			4.39000	348.000		1,527.72
1515	618-00154	*PRESTRESSED CONCRETE I (BT54)	1,654.000	1,654.000		
			LF	0.000	0.00	
			108.94000	1,654.000		180,186.76
1515		MATERIAL ALLOWANCE INTERMED DIAPHRAGMS FOR BT-54'S		0.000		
			LF	0.000	0.00	
			2.09000	0.000		0.00

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0039

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE NO. C-16-CK						
1515		MATERIAL ALLOWANCE PRESTRESSED GIRDER (BT54)		0.000		
			LF	0.000	0.00	
			83.02500	0.000		0.00
			CAT 0304	CURRENT AMT \$	921,487.97 \$	0.00 \$ 891,338.47
CAT NO0305 WALL NO. C-16-E SOUND WALL						
1520	203-01597	*POTHOLING	25.000	3.500		
			HOUR	0.000	0.00	
			159.64000	3.500		558.74
1525	206-00000	STRUCTURE EXCAVATION	165.000	165.000		
			CY	0.000	0.00	
			5.15000	165.000		849.75
1530	206-00200	STRUCTURE BACKFILL (CLASS 2)	120.000	120.000		
			CY	0.000	0.00	
			4.85000	120.000		582.00
1535	206-00520	FILTER MATERIAL (CLASS B)	20.000	10.000		
			CY	0.000	0.00	
			33.38000	10.000		333.80
1540	503-00024	*DRILLED CAISSON (24 INCH)	360.000	360.000		
			LF	0.000	0.00	
			33.94000	360.000		12,218.40
1545	601-03000	CONCRETE CLASS D	23.000	23.000		
			CY	0.000	0.00	
			199.94000	23.000		4,598.62
1550	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	5,732.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1555	602-00000	*REINFORCING STEEL	9,135.000	9,135.000		
			LB	0.000	0.00	
			0.41000	9,135.000		3,745.35
1560	607-13000	*FENCE MASONRY (SOUND BARRIER)	2,866.000	2,866.000		
			SF	0.000	0.00	
			14.21000	2,866.000		40,725.86
			CAT 0305	CURRENT AMT \$	69,499.42 \$	0.00 \$ 63,612.52

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 43
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 WALL NO. C-16-F SOUND WALL						
1565	203-01597	*POTHOLING	25.000	21.000		
			HOUR	0.000	0.00	
			159.64000	21.000		3,352.44
1570	206-00000	STRUCTURE EXCAVATION	679.000	679.000		
			CY	0.000	0.00	
			5.15000	679.000		3,496.85
1575	206-00200	STRUCTURE BACKFILL (CLASS 2)	370.000	370.000		
			CY	0.000	0.00	
			4.85000	370.000		1,794.50
1580	206-00520	FILTER MATERIAL (CLASS B)	140.000	0.000		
			CY	0.000	0.00	
			33.38000	0.000		0.00
1584	503-00024	DRILLED CAISSON (24 IN) ADDED TO C-16-F WALL BY FC 7.	0.000	0.000		
			LF	0.000	0.00	
			0.00000	0.000		0.00
1585	503-00030	*DRILLED CAISSON (30 INCH)	0.000	0.000		
			LF	0.000	0.00	
			64.35000	0.000		0.00
1586	503-00024	DRILLED CAISSON (24 IN) ADDED TO C-16-F WALL BY FC 7	880.000	880.000		
			LF	0.000	0.00	
			33.94000	880.000		29,867.20
1590	516-00000	*DAMPPROOFING (ASPHALT)	275.000	275.000		
			SY	0.000	0.00	
			12.28000	275.000		3,377.00
1595	601-03000	CONCRETE CLASS D	64.000	64.000		
			CY	0.000	0.00	
			199.94000	64.000		12,796.16
1600	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	23,094.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1605	602-00000	*REINFORCING STEEL	30,020.000	30,020.000		
			LB	0.000	0.00	
			0.41000	30,020.000		12,308.20

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 44
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 WALL NO. C-16-F SOUND WALL							
1610	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	860.000	0.000			
			LF	0.000	0.00		
			3.63000	0.000		0.00	
1615	605-84000	SUBSURFACE DRAIN OUTLET	124.000	0.000			
			LF	0.000	0.00		
			4.05000	0.000		0.00	
1620	607-13000	*FENCE MASONRY (SOUND BARRIER)	11,547.000	11,244.000			
			SF	0.000	0.00		
			14.21000	11,244.000		159,777.24	
			CAT 0306	CURRENT AMT \$	248,555.76 \$	0.00 \$	226,769.59
CAT NO0307 WALL NO. C-16-G SOUNDWALL							
1625	203-01597	*POTHOLING	25.000	6.000			
			HOUR	0.000	0.00		
			159.64000	6.000		957.84	
1630	206-00000	STRUCTURE EXCAVATION	2,994.000	2,994.000			
			CY	0.000	0.00		
			5.15000	2,994.000		15,419.10	
1635	206-00200	STRUCTURE BACKFILL (CLASS 2)	880.000	798.000			
			CY	0.000	0.00		
			4.85000	798.000		3,870.30	
1640	206-00520	FILTER MATERIAL (CLASS B)	510.000	339.000			
			CY	0.000	0.00		
			33.38000	339.000		11,315.82	
1645	503-00024	*DRILLED CAISSON (24 INCH)	4,132.000	4,112.000			
			LF	0.000	0.00		
			33.94000	4,112.000		139,561.28	
1650	516-00000	*DAMPPROOFING (ASPHALT)	717.000	717.000			
			SY	0.000	0.00		
			12.28000	717.000		8,804.76	
1655	601-03000	CONCRETE CLASS D	249.000	232.200			
			CY	0.000	0.00		
			199.94000	232.200		46,426.07	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 45
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 WALL NO. C-16-G SOUNDWALL							
1660	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	68,840.000	0.000			
			SF	0.000	0.00		
			0.37000	0.000		0.00	
1665	602-00000	*REINFORCING STEEL	103,086.000	103,086.000			
			LB	0.000	0.00		
			0.41000	103,086.000		42,265.26	
1670	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	3,094.000	2,309.000			
			LF	0.000	0.00		
			3.63000	2,309.000		8,381.67	
1675	605-84000	SUBSURFACE DRAIN OUTLET	483.000	0.000			
			LF	0.000	0.00		
			4.05000	0.000		0.00	
1680	607-13000	*FENCE MASONRY (SOUND BARRIER)	34,420.000	34,240.000			
			SF	0.000	0.00		
			14.21000	34,240.000		486,550.40	
1681	900-00021	ADDED ITEM (SQARE FOOT)/ VOID FORM (4 INCH)	1,303.000	1,303.000			
			SF	0.000	0.00		
			2.45000	1,303.000		3,192.35	
			CAT 0307	CURRENT AMT \$	812,755.78 \$	0.00 \$	766,744.85
CAT NO0308 WALL NO. C-16-J & K RETAINING WALLS							
1685	206-00000	STRUCTURE EXCAVATION	3,370.000	3,370.000			
			CY	0.000	0.00		
			5.15000	3,370.000		17,355.50	
1690	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,230.000	3,230.000			
			CY	0.000	0.00		
			16.27000	3,230.000		52,552.10	
1695	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	2,905.000	2,905.000			
			CY	0.000	0.00		
			10.46000	2,905.000		30,386.30	
1700	504-04410	*BLOCK FACING	5,251.000	5,251.000			
			SF	0.000	0.00		
			14.93000	5,251.000		78,397.43	

CONTID: C13393
 PCN: 13393-BID
 PROJECT: NH 2873-114

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0039

Page 46
 ESTIMATE RUN 03/06/2006
 20:44:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 WALL NO. C-16-J & K RETAINING WALLS						
1705	601-01000	*CONCRETE CLASS B	19.200	19.200		
			CY	0.000	0.00	
			630.86000	19.200		12,112.51
1710	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	3,908.000	0.000		
			SF	0.000	0.00	
			0.37000	0.000		0.00
1715	602-00000	*REINFORCING STEEL	1,740.000	1,740.000		
			LB	0.000	0.00	
			0.41000	1,740.000		713.40
			CAT 0308	CURRENT AMT \$	192,963.20 \$	0.00 \$
						191,517.24
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1720	620-00005	FIELD OFFICE (SPECIAL) CMO2	0.000	0.000		
			EACH	0.000	0.00	
			87,055.95000	0.000		0.00
1721	620-00005	FIELD OFFICE (SPEC) TWT CO2	1.000	1.000		
			EACH	0.000	0.00	
			141,646.97000	1.000		141,646.97
1725	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			41,389.00000	1.000		41,389.00
1730	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			2,000.38000	2.000		4,000.76
1735	700-70220	F/A PHONE SERVICE	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1740	700-70230	F/A COMMUNICATION LINES	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	227,036.73 \$	0.00 \$
						187,036.73
			PROJECT TOTAL	CURRENT AMT \$	32,472,942.00 \$	91,662.06 \$
						25,532,648.59