

ESTIMATE SUMMARY

CONTID: C22601

ESTIMATE NO: 0004 PROG

SPEC YR: 2005

PCN: 22601-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:  
SH7 REGION 1 RESURFACING

TIME CHARGED: 40.5 DAYS  
PERCENT TIME: 40.50

TIME ALLOW:  
ORIG TIME ALLOW:

100 WORK DAYS  
100 WORK DAYS

PROJECT NO: NHPP007A-027

SH7 REGION 1 RESURFACING

NAME OF ROAD:

PROJECT COUNTIES: ADAMS

BROOMFIELD, REGION 1

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.  
345 West 62nd Avenue

PAY PERIOD ENDING 11/30/2024  
DATE LET 06/06/2024  
DATE AWARDED 06/26/2024  
DATE CONTRACT EXECUTED 07/10/2024  
DATE NOTICE TO PROCEED 07/11/2024

DATE TIME STARTED 07/11/2024  
DATE WORK BEGAN 07/29/2024  
DATE TIME STOPPED  
DATE ACCEPTED

Denver CO 80216 (303)289-8555

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,632,295.22 PARTICIPATING	\$ 3,563,022.42	\$ 308,441.83
AWARD PROJECT AMT: \$ 8,951,969.26 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 33.51% TOTAL EARNINGS	3,563,022.42	308,441.83
FUNDS AVAILABLE: \$ 7,069,272.80 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	308,441.83
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-99,780.67	-9,253.25
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	299,188.58
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	299,188.58
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 299,188.58

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			35,000.00000	0.000		0.00
0010	202-00090	Removal of Delineator	127.000	127.000		
			EACH	0.000	0.00	
			16.50000	127.000		2,095.50
0015	202-00200	Removal of Sidewalk	157.000	157.000		
			SY	0.000	0.00	
			41.80000	157.000		6,562.60
0020	202-00203	Removal of Curb and Gutter	800.000	53.000		
			LF	0.000	0.00	
			16.50000	53.000		874.50
0025	202-00206	Removal of Concrete Curb Ramp	295.000	295.000		
			SY	0.000	0.00	
			41.80000	295.000		12,331.00
0030	202-00220	Removal of Asphalt Mat	10,141.000	472.120		
			SY	0.000	0.00	
			37.00000	472.120		17,468.44
0035	202-00240	Removal of Asphalt Mat (Planing)	270,000.000	102,790.660		
			SY	0.000	0.00	
			2.00000	102,790.660		205,581.32
0040	202-00250	Removal of Pavement Marking	500.000	0.000		
			SF	0.000	0.00	
			3.05000	0.000		0.00
0045	202-00810	Removal of Ground Sign	24.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0050	202-00821	Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			127.60000	0.000		0.00
0055	202-01130	Removal of Guardrail Type 3	3,008.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-01300	Removal of End Anchorage	26.000	0.000		
			EACH	0.000	0.00	
			308.00000	0.000		0.00
0065	202-04002	Clean Culvert	8.000	0.000		
			EACH	4.000	18,700.00	
			4,675.00000	4.000		18,700.00
0070	202-04005	Clean Valve Box	9.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0075	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			262.15000	0.000		0.00
0080	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			363.30000	0.000		0.00
0085	203-01594	Combination Loader	20.000	10.000		
			HOURL	0.000	0.00	
			208.45000	10.000		2,084.50
0090	203-01597	Potholing	99.250	95.250		
			HOURL	4.000	880.00	
			220.00000	99.250		21,835.00
0095	207-00700	Topsoil (Onsite)	100.000	0.000		
			CY	0.000	0.00	
			61.10000	0.000		0.00
0100	208-00002	Erosion Log Type 1 (12 Inch)	1,000.000	70.000		
			LF	0.000	0.00	
			5.85000	70.000		409.50
0105	208-00020	Silt Fence	1,000.000	145.000		
			LF	0.000	0.00	
			1.65000	145.000		239.25
0110	208-00035	Aggregate Bag	500.000	0.000		
			LF	0.000	0.00	
			8.55000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			2,640.00000	1.000		2,640.00
0120	208-00051	Storm Drain Inlet Protection (Type I)	180.000	80.000		
			LF	0.000	0.00	
			8.55000	80.000		684.00
0125	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			6,600.00000	0.000		0.00
0130	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			70.15000	0.000		0.00
0135	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			158.45000	0.000		0.00
0140	208-00106	Sweeping (Sediment Removal)	100.000	0.000		
			HOUR	0.000	0.00	
			192.50000	0.000		0.00
0145	208-00107	Removal of Trash	20.000	8.000		
			HOUR	0.000	0.00	
			128.25000	8.000		1,026.00
0150	208-00207	Erosion Control Management	150.000	23.000		
			DAY	1.500	379.50	
			253.00000	24.500		6,198.50
0155	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			495.00000	0.000		0.00
0160	210-02510	Relay Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			16,500.00000	1.000		16,500.00
0165	210-04010	Adjust Manhole	6.000	0.000		
			EACH	0.000	0.00	
			807.80000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	210-04050	Adjust Valve Box	18.000	0.000		
			EACH	0.000	0.00	
			419.55000	0.000		0.00
0175	211-03005	Dewatering	1.000	0.500		
			L S	0.300	4,950.00	
			16,500.00000	0.800		13,200.00
0180	212-00028	Seeding (Wetlands)	0.050	0.000		
			ACRE	0.000	0.00	
			75,229.00000	0.000		0.00
0185	212-00050	Sod	10,000.000	0.000		
			SF	0.000	0.00	
			1.10000	0.000		0.00
0190	212-00701	Compost (Mechanically Applied)	26.000	0.000		
			CY	0.000	0.00	
			134.20000	0.000		0.00
0195	212-00702	Biotic Soil Amendments (Hydraulically Applied)	5,250.000	0.000		
			LB	0.000	0.00	
			1.30000	0.000		0.00
0200	212-00703	Humate	380.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0205	212-00704	Mycorrhizae	33.200	0.000		
			LB	0.000	0.00	
			13.05000	0.000		0.00
0210	212-00706	Seeding (Native) Drill	0.200	0.000		
			ACRE	0.000	0.00	
			2,612.50000	0.000		0.00
0215	212-00707	Seeding (Native) Hydraulic	0.500	0.000		
			ACRE	0.000	0.00	
			2,904.00000	0.000		0.00
0220	213-00002	Mulching (Weed Free Hay)	5.000	0.000		
			ACRE	0.000	0.00	
			1,037.30000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	213-00061	Mulch Tackifier	2,500.000	0.000		
			LB	0.000	0.00	
			3.75000	0.000		0.00
0230	213-00067	Rock Mulch (Weed Free)	100.000	0.000		
			SF	0.000	0.00	
			9.70000	0.000		0.00
0235	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			13,079.00000	0.000		0.00
0240	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	500.000	0.000		
			SY	0.000	0.00	
			2.20000	0.000		0.00
0245	217-00020	Herbicide Treatment	25.000	0.000		
			HOURL	0.000	0.00	
			275.00000	0.000		0.00
0250	240-00000	Wildlife Biologist	80.000	5.500		
			HOURL	0.000	0.00	
			148.50000	5.500		816.75
0255	304-06007	Aggregate Base Course (Class 6)	1,624.000	184.630		
			CY	0.000	0.00	
			45.65000	184.630		8,428.36
0260	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	3,657.000	82.090		
			TON	49.670	7,202.15	
			145.00000	131.760		19,105.20
0261	900-00006	Added Item (Dollar)/ Mill Patching	1.000	1.000		
			DOLL	0.000	0.00	
			222,451.01000	1.000		222,451.01
0265	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	86.830	86.830		
			TON	0.000	0.00	
			115.00000	86.830		9,985.45
0270	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	35,600.000	14,417.980		
			TON	-0.080	-7.36	
			92.00000	14,417.900		1,326,446.80

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0275	403-40000	HMA SafetyEdge	80,000.000	30,556.000		
			LF	0.000	0.00	
			2.50000	30,556.000		76,390.00
0280	411-10255	Emulsified Asphalt (Slow-Setting)	15,918.000	3,625.000		
			GAL	0.000	0.00	
			2.00000	3,625.000		7,250.00
0285	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System)	2,442.000	0.000		
			LF	0.000	0.00	
			49.80000	0.000		0.00
0290	606-00930	Guardrail Type 9 (Style CD)	40.000	0.000		
			LF	0.000	0.00	
			441.05000	0.000		0.00
0295	606-01340	End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,622.50000	0.000		0.00
0300	606-01370	Transition Type 3G	6.000	0.000		
			EACH	0.000	0.00	
			3,954.50000	0.000		0.00
0305	606-01372	Transition Type GR9-GR3	4.000	0.000		
			EACH	0.000	0.00	
			4,730.00000	0.000		0.00
0310	606-01380	Transition Type 3H	6.000	0.000		
			EACH	0.000	0.00	
			1,897.50000	0.000		0.00
0315	606-01385	Transition Type 3J	9.000	0.000		
			EACH	0.000	0.00	
			1,727.00000	0.000		0.00
0320	606-01390	End Anchorage Type 3K	9.000	0.000		
			EACH	0.000	0.00	
			2,629.00000	0.000		0.00
0325	606-02003	End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			4,136.00000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0330	606-02005	End Anchorage (Flared)	18.000	0.000		
			EACH	0.000	0.00	
			4,119.50000	0.000		0.00
0335	607-11525	Fence (Plastic)	500.000	43.000		
			LF	0.000	0.00	
			2.35000	43.000		101.05
0340	608-00000	Concrete Sidewalk	157.000	157.000		
			SY	0.000	0.00	
			100.10000	157.000		15,715.70
0345	608-00010	Concrete Curb Ramp	295.000	295.000		
			SY	0.000	0.00	
			198.00000	295.000		58,410.00
0350	609-21020	Curb and Gutter Type 2 (Section II-B)	800.000	83.000		
			LF	0.000	0.00	
			55.00000	83.000		4,565.00
0355	612-00041	Delineator (Flexible) (Type I)	50.000	10.000		
			EACH	12.000	1,452.00	
			121.00000	22.000		2,662.00
0360	612-00042	Delineator (Flexible) (Type II)	175.000	111.000		
			EACH	64.000	7,744.00	
			121.00000	175.000		21,175.00
0365	612-00043	Delineator (Flexible) (Type III)	50.000	21.000		
			EACH	28.000	3,388.00	
			121.00000	49.000		5,929.00
0370	614-00011	Sign Panel (Class I)	220.000	0.000		
			SF	0.000	0.00	
			58.50000	0.000		0.00
0375	614-00012	Sign Panel (Class II)	93.000	0.000		
			SF	0.000	0.00	
			39.60000	0.000		0.00
0380	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	24.000	0.000		
			EACH	0.000	0.00	
			715.00000	0.000		0.00



CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 9  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0385	614-70200	Accessible Pedestrian Signal	1.000	0.000		
			EACH	0.000	0.00	
			2,365.00000	0.000		0.00
0390	614-72860	Pedestrian Push Button	9.000	9.000		
			EACH	0.000	0.00	
			440.00000	9.000		3,960.00
0395	614-72863	Pedestrian Push Button Post Assembly	9.000	9.000		
			EACH	0.000	0.00	
			1,848.00000	9.000		16,632.00
0400	625-00000	Construction Surveying	1.000	0.500		
			L S	0.000	0.00	
			70,422.00000	0.500		35,211.00
0405	626-00000	Mobilization	1.000	0.600		
			L S	0.000	0.00	
			395,000.00000	0.600		237,000.00
0410	626-01113	Public Information Management (Tier III)	133.000	105.000		
			DAY	28.000	2,248.40	
			80.30000	133.000		10,679.90
0415	627-00008	Modified Epoxy Pavement Marking	1,244.000	0.000		
			GAL	0.000	0.00	
			137.50000	0.000		0.00
0420	627-00013	Pavement Marking Paint (High Build)	3,141.000	1,093.740		
			GAL	89.880	5,981.51	
			66.55000	1,183.620		78,769.91
0425	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	4,843.000	0.000		
			SF	0.000	0.00	
			21.45000	0.000		0.00
0430	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	3,575.000	0.000		
			SF	637.600	11,572.44	
			18.15000	637.600		11,572.44
0435	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,956.000	0.000		
			SF	878.000	12,072.50	
			13.75000	878.000		12,072.50

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 10  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0440	629-01110	Locate Monuments	8.000	4.000		
			HOURLY	0.000	0.00	
			2,112.00000	4.000		8,448.00
0445	630-00000	Flagging	2,500.000	1,486.000		
			HOURLY	78.000	3,861.00	
			49.50000	1,564.000		77,418.00
0450	630-00003	Uniformed Traffic Control	250.000	203.000		
			HOURLY	35.250	5,816.25	
			165.00000	238.250		39,311.25
0455	630-00006	Uniformed Traffic Control (Vehicle)	250.000	203.000		
			HOURLY	35.250	5,816.25	
			165.00000	238.250		39,311.25
0460	630-00007	Traffic Control Inspection	100.000	30.000		
			DAY	9.000	3,712.50	
			412.50000	39.000		16,087.50
0465	630-00012	Traffic Control Management	125.000	55.000		
			DAY	10.000	18,150.00	
			1,815.00000	65.000		117,975.00
0470	630-00015	Uniformed Traffic Control Coordination	25.000	0.000		
			HOURLY	0.000	0.00	
			82.50000	0.000		0.00
0475	630-80335	Barricade (Type 3 M-A) (Temporary)	10.000	5.000		
			EACH	0.000	0.00	
			137.50000	5.000		687.50
0480	630-80340	Pedestrian Barricade (ADA)	400.000	159.000		
			LF	0.000	0.00	
			38.50000	159.000		6,121.50
0485	630-80341	Construction Traffic Sign (Panel Size A)	107.000	28.000		
			EACH	0.000	0.00	
			49.50000	28.000		1,386.00
0490	630-80342	Construction Traffic Sign (Panel Size B)	133.000	66.500		
			EACH	0.000	0.00	
			71.50000	66.500		4,754.75

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0495	630-80343	Construction Traffic Sign (Panel Size C)	8.000	4.000		
			EACH	0.000	0.00	
			93.50000	4.000		374.00
0500	630-80350	Vertical Panel	100.000	32.500		
			EACH	0.000	0.00	
			38.50000	32.500		1,251.25
0505	630-80355	Portable Message Sign Panel	4.000	1.000		
			EACH	0.000	0.00	
			9,625.00000	1.000		9,625.00
0510	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0515	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.500		
			EACH	0.000	0.00	
			3,300.00000	0.500		1,650.00
0520	630-80360	Drum Channelizing Device	70.000	30.500		
			EACH	0.000	0.00	
			38.50000	30.500		1,174.25
0525	630-80363	Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			49.50000	0.000		0.00
0530	630-80380	Traffic Cone	633.000	111.500		
			EACH	0.000	0.00	
			11.00000	111.500		1,226.50
0535	630-85020	Mobile Attenuator	2.000	0.500		
			EACH	0.000	0.00	
			82,500.00000	0.500		41,250.00
0540	632-00000	Night Work Lighting	1.000	0.500		
			L S	0.000	0.00	
			22,000.00000	0.500		11,000.00
0541	900-00006	Added Item (Dollar)/ Working Time Violation 105.03	0.000	-2,250.000		
			DOL	0.000	0.00	
			1.00000	-2,250.000		-2,250.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 12  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0542	900-00006	Added Item (Dollar)/ Added Item (Dollar)/ Overweight Trucks 105.18	0.000	0.000		
			DOL	-20.000	-20.00	
			1.00000	-20.000		-20.00
0545	700-70010	F/A Minor Contract Revisions	700,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70012	F/A Asphalt Pavement Incentive	281,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70018	F/A Roadway Smoothness Incentive	232,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70023	F/A On-The-Job Trainee	6,485.000	6,485.000		
			F A	0.000	0.00	
			1.00000	6,485.000		6,485.00
0575	700-70031	F/A Interim Surface Repair	42,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70111	Project First Program	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/08/2025

ESTIMATE NO: 0004

12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0595	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70594	F/A DRB Standing Committee	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0626	503-00048	Drilled Shaft (48 In) Drilled Shaft (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			1,050.00000	21.000		22,050.00
0716	614-83000	Traf Sig Mast Arm Steel Traffic Signal- Light Pole (1-65 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			35,700.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 9,434,147.34 \$	113,899.14 \$ 2,919,075.93
-----						
CAT NO0205 TRAFFIC SIGNAL ITEMS						
0605	202-00827	Removal of Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			275.00000	3.000		825.00
0610	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			11,770.00000	0.000		0.00
0615	202-00860	Removal of Pedestrian Push Button	9.000	9.000		
			EACH	0.000	0.00	
			264.00000	9.000		2,376.00
0620	250-10023	Fire Preemption Unit (Install Only)	2.000	0.000		
			EACH	0.000	0.00	
			792.00000	0.000		0.00
0625	503-00036	Drilled Shaft (36 Inch)	57.000	38.000		
			LF	0.000	0.00	
			924.00000	38.000		35,112.00
0630	503-00054	Drilled Shaft (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			1,155.00000	21.000		24,255.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 14  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0205 TRAFFIC SIGNAL ITEMS						
0635	613-00200	2 Inch Electrical Conduit	248.000	208.000		
			LF	40.000	836.00	
			20.90000	248.000		5,183.20
0640	613-00206	2 Inch Electrical Conduit (Bored)	489.000	489.000		
			LF	0.000	0.00	
			25.30000	489.000		12,371.70
0645	613-00300	3 Inch Electrical Conduit	175.000	104.000		
			LF	0.000	0.00	
			23.10000	104.000		2,402.40
0650	613-00306	3 Inch Electrical Conduit (Bored)	978.000	978.000		
			LF	0.000	0.00	
			29.70000	978.000		29,046.60
0655	613-07004	Type Four Pull Box	4.000	4.000		
			EACH	0.000	0.00	
			2,970.00000	4.000		11,880.00
0660	613-07005	Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			4,290.00000	1.000		4,290.00
0665	613-10000	Wiring	1.000	0.200		
			L S	0.200	7,876.00	
			39,380.00000	0.400		15,752.00
0670	613-13010	Luminaire(LED)(10,000 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0675	613-80130	Service Meter Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			13,640.00000	0.000		0.00
0680	614-10160	Signal Head Backplates	13.000	0.000		
			EACH	0.000	0.00	
			231.00000	0.000		0.00
0685	614-70336	Traffic Signal Face (12-12-12)	26.000	0.000		
			EACH	0.000	0.00	
			1,595.00000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

ESTIMATE RUN 01/08/2025

12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0205 TRAFFIC SIGNAL ITEMS						
0690	614-70448	Traffic Signal Face (12-12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			1,925.00000	0.000		0.00
0695	614-72836	Conflict Monitor	1.000	0.000		
			EACH	0.000	0.00	
			1,815.00000	0.000		0.00
0700	614-72855	Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			29,150.00000	0.000		0.00
0705	614-72886	Intersection Detection System (Camera)	4.000	0.000		
			EACH	4.000	43,956.00	
			10,989.00000	4.000		43,956.00
0710	614-72887	Microwave Vehicle Radar Detector	18.000	18.000		
			EACH	0.000	0.00	
			10,450.00000	18.000		188,100.00
0715	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			25,300.00000	0.000		0.00
0720	614-81175	Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			41,800.00000	0.000		0.00
0725	614-86248	Traffic Signal Controller (Type 2070LC)	1.000	0.000		
			EACH	0.000	0.00	
			9,020.00000	0.000		0.00
0730	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			9,680.00000	0.000		0.00
-----						
			CAT 0205	CURRENT AMT \$	678,491.00 \$	52,668.00 \$
						375,549.90
-----						
CAT NO0208 STREET LIGHTING						
0735	613-01200	2 Inch Electrical Conduit (Plastic)	2,009.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 16  
 ESTIMATE RUN 01/08/2025  
 12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0208 STREET LIGHTING						
0740	613-07003	Type Three Pull Box	3.000	2.000		
			EACH	0.000	0.00	
			1,870.00000	2.000		3,740.00
0745	613-07004	Type Four Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			2,970.00000	0.000		0.00
0750	613-07011	Pull Box (11"x18"x12")	9.000	0.000		
			EACH	0.000	0.00	
			1,320.00000	0.000		0.00
0755	613-13016	Luminaire (LED) (16,000 Lumens)	9.000	0.000		
			EACH	0.000	0.00	
			1,111.00000	0.000		0.00
0760	613-32300	Light Standard Steel (30 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			2,860.00000	0.000		0.00
0765	613-40010	Light Standard Foundation	9.000	0.000		
			EACH	0.000	0.00	
			6,050.00000	0.000		0.00
0770	613-50365	Transformer Base	9.000	0.000		
			EACH	0.000	0.00	
			1,111.00000	0.000		0.00
0775	613-80130	Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			13,640.00000	0.000		0.00
-----						
			CAT 0208	CURRENT AMT \$	208,736.00 \$	0.00 \$
						3,740.00
CAT NO0210 DRAINAGE ITEMS						
0780	202-00035	Removal of Pipe	136.000	75.000		
			LF	61.000	3,355.00	
			55.00000	136.000		7,480.00
0785	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00



CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

ESTIMATE RUN 01/08/2025

12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0210 DRAINAGE ITEMS						
0790	203-00010	Unclassified Excavation (Complete In Place)	134.000	132.000		
			CY	2.000	110.00	
			55.00000	134.000		7,370.00
0795	206-00065	Structure Backfill (Flow-Fill)	231.410	0.000		
			CY	231.410	57,273.98	
			247.50000	231.410		57,273.98
0800	420-00112	Geotextile (Drainage) (Class 1)	213.000	0.000		
			SY	41.720	550.70	
			13.20000	41.720		550.70
0805	506-00206	Riprap (6 Inch)	42.000	0.000		
			CY	20.860	4,245.01	
			203.50000	20.860		4,245.01
0810	603-02360	45x29 Inch Reinforced Concrete Pipe Elliptical	128.000	0.000		
			LF	128.000	56,320.00	
			440.00000	128.000		56,320.00
0815	603-02420	53x34 Inch Reinforced Concrete Pipe Elliptical	75.000	75.000		
			LF	0.000	0.00	
			610.50000	75.000		45,787.50
0820	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	4.000	0.000		
			EACH	4.000	20,020.00	
			5,005.00000	4.000		20,020.00
0825	603-05142	53x34 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			5,637.50000	2.000		11,275.00
0830	609-34006	Gutter Type 2 (6 Foot) (Fast Track)	83.000	83.000		
			LF	0.000	0.00	
			121.00000	83.000		10,043.00
-----						
		CAT 0210	CURRENT AMT \$	228,028.08 \$	141,874.69 \$	220,365.19
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0835	620-00005	Field Office (Special)	1.000	0.500		
			EACH	0.000	0.00	
			41,241.10000	0.500		20,620.55

CONTID: C22601  
 PCN: 22601-BID  
 PROJECT: NHPP007A-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/08/2025

ESTIMATE NO: 0004

12:08:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0840	620-00012	Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.000	0.00	
			35,961.75000	0.500		17,980.88
0845	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			5,689.95000	1.000		5,689.95
-----						
		CAT 0400	CURRENT AMT	\$ 82,892.80	\$ 0.00	\$ 44,291.38
		PROJECT TOTAL	CURRENT AMT	\$10,632,295.22	\$ 308,441.83	\$ 3,563,022.40