

ESTIMATE SUMMARY

CONTID: C22903

ESTIMATE NO: 0026 PROG

SPEC YR: 2005

PCN: 22903-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 428.0 DAYS

TIME ALLOW:

416 WORK DAYS

SH115 PAVEMENT RECONSTRUCTION MP 27-39

PERCENT TIME: 102.88

ORIG TIME ALLOW:

375 WORK DAYS

PROJECT NO:

STM1151-038

SH115 PVMNT RECON and Bridge replacement MP 27 TO MP 38

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC
6374 S. RACINE CIRCLE

PAY PERIOD ENDING 09/28/2024

DATE TIME STARTED 06/10/2022

DATE LET 04/21/2022

DATE WORK BEGAN 07/25/2022

DATE AWARDED 05/31/2022

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/10/2022

DATE ACCEPTED

CENTENNIAL CO 80111 (303)688-6611

DATE NOTICE TO PROCEED 06/10/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 43,175,477.97 PARTICIPATING	\$ 41,215,182.12	\$ 554,677.85
AWARD PROJECT AMT: \$ 39,607,433.98 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 95.46% TOTAL EARNINGS	41,215,182.12	554,677.85
FUNDS AVAILABLE: \$ 1,960,295.85 STOCKPILED MATERIALS	4,111.09	0.00
	GROSS EARNINGS	41,219,293.21
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-594,111.51	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	40,625,181.70
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	40,625,181.70
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 554,677.85

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 2
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			182,927.55000	1.000		182,927.55
0010	201-00005	Removal of Debris	1.000	1.000		
			L S	0.000	0.00	
			6,200.61000	1.000		6,200.61
0015	202-00009	Tree Trimming	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0020	202-00010	*Removal of Tree	683.000	683.000		
			EACH	0.000	0.00	
			250.00000	683.000		170,750.00
0025	202-00015	Removal of Headwall	1.000	1.000		
			EACH	0.000	0.00	
			3,415.68000	1.000		3,415.68
0030	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			2,424.46000	2.000		4,848.92
0035	202-00023	Removal of Embankment Protector Type 3	12.000	12.000		
			EACH	0.000	0.00	
			1,082.07000	12.000		12,984.84
0040	202-00033	Removal of Pipe	8.000	8.000		
			EACH	0.000	0.00	
			1,211.52000	8.000		9,692.16
0041	202-00035	Rem Pipe removal of exisitng leaking pipe	50.000	50.000		
			LF	0.000	0.00	
			33.30000	50.000		1,665.00
0045	202-00037	Removal of End Section	17.000	17.000		
			EACH	0.000	0.00	
			330.87000	17.000		5,624.79
0050	202-00090	Removal of Delineator	273.000	273.000		
			EACH	0.000	0.00	
			19.67000	273.000		5,369.91

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 3
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	202-00150	Removal of Wall	6.000	6.000		
			EACH	0.000	0.00	
			3,411.36000	6.000		20,468.16
0060	202-00220	*Removal of Asphalt Mat	84,382.000	83,522.540		
			SY	308.600	1,141.82	
			3.70000	83,831.140		310,175.22
0065	202-00240	*Removal of Asphalt Mat (Planing)	11,428.120	11,428.120		
			SY	0.000	0.00	
			4.08000	11,428.120		46,626.73
0066	202-00240	Rem Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			4.08000	0.000		0.00
0070	202-00810	*Removal of Ground Sign	168.000	158.000		
			EACH	0.000	0.00	
			75.00000	158.000		11,850.00
0075	202-01000	*Removal of Fence	626.000	626.000		
			LF	0.000	0.00	
			8.00000	626.000		5,008.00
0080	202-01130	*Removal of Guardrail Type 3	13,502.500	13,502.500		
			LF	0.000	0.00	
			5.60000	13,502.500		75,614.00
0085	202-01300	*Removal of End Anchorage	54.000	49.000		
			EACH	5.000	1,390.00	
			278.00000	54.000		15,012.00
0090	202-04002	*Clean Culvert	64.000	61.000		
			EACH	0.000	0.00	
			2,749.91000	61.000		167,744.51
0095	202-04010	Clean Inlet	8.000	8.000		
			EACH	0.000	0.00	
			906.30000	8.000		7,250.40
0099	203-00050	Unsuitable Material CMO #7	3,818.880	3,818.880		
			CY	0.000	0.00	
			47.00000	3,818.880		179,487.36

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 4
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0100	203-00060	*Embankment Material (Complete In Place)	140,246.700	140,246.700		
			CY	0.000	0.00	
			21.34000	140,246.700		2,992,864.58
0105	203-00450	Rock Removal	92.000	92.000		
			EACH	0.000	0.00	
			77.74000	92.000		7,152.08
0110	203-01100	Proof Rolling	51.380	51.380		
			HOOR	0.000	0.00	
			110.00000	51.380		5,651.80
0115	203-01500	Blading	100.000	72.550		
			HOOR	0.000	0.00	
			140.00000	72.550		10,157.00
0120	203-01510	Backhoe	35.000	17.000		
			HOOR	0.000	0.00	
			130.00000	17.000		2,210.00
0122	203-01565	Hydraulic Excavator CMO 3 Remove Impenetrable Object	2.000	2.000		
			HOOR	0.000	0.00	
			201.86000	2.000		403.72
0124	203-01592	Front End Loader (Special) CMO 3 Remove Impenetrable Object	2.000	2.000		
			HOOR	0.000	0.00	
			94.60000	2.000		189.20
0125	203-01590	Front End Loader (Rubber Tire)	50.000	31.300		
			HOOR	0.000	0.00	
			140.00000	31.300		4,382.00
0130	203-01597	*Potholing	284.250	284.250		
			HOOR	0.000	0.00	
			370.00000	284.250		105,172.50
0132	206-01010	Bed Course Matl CMO 3 Remove Impenetrable Object	49.460	49.460		
			TON	0.000	0.00	
			31.65000	49.460		1,565.41
0135	207-00700	Topsoil (Onsite)	49,487.000	49,487.000		
			CY	0.000	0.00	
			4.81000	49,487.000		238,032.47

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 5
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0136	207-00700	Topsoil (Onsite) CMO 015 Final Stabilization Toe of slope to LDA	29,040.000	0.000		
			CY	0.000	0.00	
			4.81000	0.000		0.00
0140	207-00704	Subgrade Soil Preparation	284,717.900	222,281.900		
			SY	62,436.000	32,466.72	
			0.52000	284,717.900		148,053.31
0141	207-00704	Sub Soil Prep CMO 015 Final Stabilization Toe of slope to LDA	174,240.000	0.000		
			SY	0.000	0.00	
			0.52000	0.000		0.00
0145	208-00002	*Erosion Log Type 1 (12 Inch)	68,500.000	68,412.000		
			LF	0.000	0.00	
			4.24000	68,412.000		290,066.88
0145		MATERIAL ALLOWANCE Erosion Log 12"		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00
0145		MATERIAL ALLOWANCE Erosion Log		0.000		
			LF	0.000	0.00	
			1.27000	0.000		0.00
0150	208-00021	*Silt Fence (Reinforced)	777.000	777.000		
			LF	0.000	0.00	
			3.25000	777.000		2,525.25
0155	208-00035	*Aggregate Bag	507.000	507.000		
			LF	0.000	0.00	
			9.50000	507.000		4,816.50
0160	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	5.000	5.000		
			EACH	0.000	0.00	
			2,500.00000	5.000		12,500.00
0165	208-00075	Pre-fabricated Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			1,400.00000	6.000		8,400.00
0170	208-00103	Removal and Disposal of Sediment (Labor)	1,080.000	933.000		
			HOUR	0.000	0.00	
			50.00000	933.000		46,650.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 6
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0175	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	24.000		
			HOOR	0.000	0.00	
			100.00000	24.000		2,400.00
0180	208-00106	*Sweeping (Sediment Removal)	120.000	72.500		
			HOOR	25.000	500.00	
			20.00000	97.500		1,950.00
0185	208-00107	Removal of Trash	77.000	77.000		
			HOOR	0.000	0.00	
			50.00000	77.000		3,850.00
0190	208-00207	Erosion Control Management	400.000	397.000		
			DAY	0.000	0.00	
			300.00000	397.000		119,100.00
0195	208-00300	Temporary Berms	0.000	0.000		
			LF	0.000	0.00	
			1.94000	0.000		0.00
0200	210-00010	Reset Mailbox Structure	6.000	6.000		
			EACH	0.000	0.00	
			1,000.00000	6.000		6,000.00
0205	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	205,557.800	160,407.800		
			LB	45,150.000	38,829.00	
			0.86000	205,557.800		176,779.71
0205		MATERIAL ALLOWANCE Bio Soil Amd (Hyd App)		0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0205		MATERIAL ALLOWANCE Biotic Soil Amendments (Hydraulically Applied)		0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0206	212-00702	Bio Soil Amd (Hyd App) CMO 015 Final Stabilization Toe of slope to LDA	126,000.000	0.000		
			LB	0.000	0.00	
			0.86000	0.000		0.00
0210	212-00703	*Humate	4,405.030	3,437.530		
			LB	967.500	416.03	
			0.43000	4,405.030		1,894.16

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 7
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0211	212-00703	Humate CMO 015 Final Stabilization Toe of slope to LDA	2,700.000	0.000		
		LB		0.000	0.00	
			0.43000	0.000		0.00
0215	212-00704	*Mycorrhizae	1,174.940	916.940		
		LB		258.000	2,476.80	
			9.60000	1,174.940		11,279.42
0215		MATERIAL ALLOWANCE Mycorrhizae		0.000		
		LB		0.000	0.00	
			9.60000	0.000		0.00
0216	212-00704	Mycorrhizae CMO 015 Final Stabilization Toe of slope to LDA	720.000	0.000		
		LB		0.000	0.00	
			9.60000	0.000		0.00
0220	212-00707	*Seeding (Native) Hydraulic	58.750	45.850		
		ACRE		12.900	17,827.80	
			1,382.00000	58.750		81,192.50
0221	212-00707	Seed (Native) Hyd) CMO 015 Final Stabilization Toe of slope to LDA	36.000	0.000		
		ACRE		0.000	0.00	
			1,382.00000	0.000		0.00
0225	213-00012	*Spray-on Mulch Blanket	58.100	45.200		
		ACRE		12.900	39,990.00	
			3,100.00000	58.100		180,110.00
0225		MATERIAL ALLOWANCE Spray-on Mulch Blanket		0.000		
		ACRE		0.000	0.00	
			3,100.00000	0.000		0.00
0225		MATERIAL ALLOWANCE Spray-on Mulch Blanket		0.000		
		ACRE		0.000	0.00	
			3,100.00000	0.000		0.00
0226	213-00012	Spray-on Mulch Blanket CMO 015 Final Stabilization Toe of slope to LDA	36.000	0.000		
		ACRE		0.000	0.00	
			2,700.00000	0.000		0.00
0230	213-00150	*Bonded Fiber Matrix	28.000	27.830		
		ACRE		0.000	0.00	
			2,700.00000	27.830		75,141.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 8
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0235	214-00205	*Deciduous Tree (#5 Container)	10.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0240	216-00302	*Turf Reinforcement Mat (Class 2)	100.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0245	217-00020	*Herbicide Treatment	40.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0250	240-00000	*Wildlife Biologist	19.000	19.000		
			HOURL	0.000	0.00	
			90.00000	19.000		1,710.00
0255	240-00010	*Removal of Nests	10.000	10.000		
			HOURL	0.000	0.00	
			90.00000	10.000		900.00
0260	240-00020	*Netting	754.000	754.000		
			SY	0.000	0.00	
			12.00000	754.000		9,048.00
0262	304-03005	ABC (CL 3) CMO #7	1,246.540	1,246.540		
			CY	0.000	0.00	
			85.00000	1,246.540		105,955.90
0265	304-06000	Aggregate Base Course (Class 6)	40,389.000	40,388.430		
			TON	0.000	0.00	
			22.69000	40,388.430		916,413.48
0270	304-09102	Aggregate Base Course (Recycled Asphalt Pavement)	19,371.000	19,371.000		
			CY	0.000	0.00	
			11.04000	19,371.000		213,855.84
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	104,450.050	104,450.050		
			SY	0.000	0.00	
			2.71000	104,450.050		283,059.64
0280	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	93,500.000	93,499.770		
			SY	0.000	0.00	
			3.65000	93,499.770		341,274.16

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 9
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0285	310-00614	*Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	49,199.120	49,199.120		
			SY	0.000	0.00	
			7.33000	49,199.120		360,629.55
0290	310-00800	*Process Cement Treated Full Depth Reclamation	256,457.680	256,457.680		
			SY	0.000	0.00	
			3.13000	256,457.680		802,712.54
0295	310-00900	*Hydraulic Cement	4,934.520	4,934.520		
			TON	0.000	0.00	
			240.00000	4,934.520		1,184,284.80
0300	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,405.000	1,329.480		
			TON	0.000	0.00	
			165.00000	1,329.480		219,364.20
0305	403-00800	Emergency Pothole Repair	86.000	85.130		
			TON	0.000	0.00	
			200.00000	85.130		17,026.00
0310	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0315	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	28,000.000	26,627.380		
			TON	497.690	53,750.52	
			108.00000	27,125.070		2,929,507.56
0317	403-34751	*HMA (Gr SX) (75) (PG 64-28) CMO #9	32,785.100	32,785.100		
			TON	0.000	0.00	
			115.00000	32,785.100		3,770,286.50
0318	403-34751	HMA (Gr SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0320	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	16,000.000	14,810.500		
			GAL	25.000	132.50	
			5.30000	14,835.500		78,628.15

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 10
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	412-00000	*Furnish Concrete Pavement	18,827.300	18,827.300		
			CY	0.000	0.00	
			110.29000	18,827.300		2,076,462.92
0330		MATERIAL ALLOWANCE Conc Pavement SMR		0.000		
			SY	0.000	0.00	
			54.79000	0.000		0.00
0330		MATERIAL ALLOWANCE Conc Cure		0.000		
			CY	0.000	0.00	
			110.29000	0.000		0.00
0335	412-00050	Place Concrete Pavement	66,819.060	66,819.060		
			SY	0.000	0.00	
			30.07000	66,819.060		2,009,249.13
0335		MATERIAL ALLOWANCE Conc Materials		0.000		
			SY	0.000	0.00	
			11.74309	0.000		0.00
0340	412-00800	*Concrete Pavement (8 Inch)	85,159.500	85,159.500		
			SY	0.000	0.00	
			54.79000	85,159.500		4,665,889.01
0345	420-00112	Geotextile (Drainage) (Class 1)	800.000	742.500		
			SY	0.000	0.00	
			3.63000	742.500		2,695.28
0350	503-00036	*Drilled Shaft (36 Inch)	32.000	32.000		
			LF	0.000	0.00	
			720.00000	32.000		23,040.00
0355	503-00048	*Drilled Shaft (48 Inch)	31.000	31.000		
			LF	0.000	0.00	
			800.00000	31.000		24,800.00
0360	506-00212	Riprap (12 Inch)	1,500.000	1,310.500		
			CY	0.000	0.00	
			89.20000	1,310.500		116,896.60
0363	506-01020	Geogrid Reinforce CMO #7	9,706.500	9,706.500		
			SY	0.000	0.00	
			8.00000	9,706.500		77,652.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 11
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0365	507-00400	Asphalt Slope and Ditch Paving (Asphalt)	24.500	24.500		
			TON	0.000	0.00	
			198.40000	24.500		4,860.80
0370	601-01000	*Concrete Class B	10.800	10.800		
			CY	0.000	0.00	
			1,750.00000	10.800		18,900.00
0375	601-03030	*Concrete Class D (Box Culvert)	39.000	39.000		
			CY	0.000	0.00	
			1,750.00000	39.000		68,250.00
0380	601-03050	*Concrete Class D (Wall)	53.000	53.000		
			CY	0.000	0.00	
			1,750.00000	53.000		92,750.00
0385	603-01180	*18 Inch Reinforced Concrete Pipe	368.000	368.000		
			LF	0.000	0.00	
			151.64000	368.000		55,803.52
0385		MATERIAL ALLOWANCE 18 in RCP		0.000		
			LF	0.000	0.00	
			30.40000	0.000		0.00
0390	603-01240	24 Inch Reinforced Concrete Pipe	386.000	386.000		
			LF	0.000	0.00	
			265.04000	386.000		102,305.44
0390		MATERIAL ALLOWANCE 24" RCP		0.000		
			LF	0.000	0.00	
			49.29100	0.000		0.00
0395	603-01420	42 Inch Reinforced Concrete Pipe	48.000	48.000		
			LF	0.000	0.00	
			396.15000	48.000		19,015.20
0395		MATERIAL ALLOWANCE 42" RCP		8.000		
			LF	0.000	0.00	
			126.35000	8.000		1,010.80
0400	603-05018	18 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,269.98000	2.000		4,539.96

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 12
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0405	603-05024	24 Inch Reinforced Concrete End Section	18.000	14.000		
			EACH	1.000	2,481.15	
			2,481.15000	15.000		37,217.25
0410	603-05042	42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			3,674.15000	1.000		3,674.15
0410		MATERIAL ALLOWANCE 42" RCES		0.000		
			EACH	0.000	0.00	
			1,755.60000	0.000		0.00
0415	603-10120	12 Inch Corrugated Steel Pipe	24.000	24.000		
			LF	0.000	0.00	
			177.64000	24.000		4,263.36
0415		MATERIAL ALLOWANCE 12in CSP		0.000		
			LF	0.000	0.00	
			27.85083	0.000		0.00
0420	603-10150	15 Inch Corrugated Steel Pipe	96.000	96.000		
			LF	0.000	0.00	
			178.50000	96.000		17,136.00
0420		MATERIAL ALLOWANCE 15in CSP		0.000		
			LF	0.000	0.00	
			31.40865	0.000		0.00
0425	603-10180	18 Inch Corrugated Steel Pipe	927.000	927.000		
			LF	0.000	0.00	
			190.98000	927.000		177,038.46
0425		MATERIAL ALLOWANCE 18" CSP		0.000		
			LF	0.000	0.00	
			35.63302	0.000		0.00
0430	603-10240	24 Inch Corrugated Steel Pipe	136.000	116.000		
			LF	0.000	0.00	
			406.71000	116.000		47,178.36
0430		MATERIAL ALLOWANCE 24" CSP		31.000		
			LF	0.000	0.00	
			53.12250	31.000		1,646.80

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 13
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	603-10360	36 Inch Corrugated Steel Pipe	30.000	30.000		
			LF	0.000	0.00	
			308.89000	30.000		9,266.70
0435		MATERIAL ALLOWANCE 36" CSP		0.000		
			LF	0.000	0.00	
			75.28600	0.000		0.00
0440	603-10420	42 Inch Corrugated Steel Pipe	15.000	15.000		
			LF	0.000	0.00	
			571.64000	15.000		8,574.60
0440		MATERIAL ALLOWANCE 42in CSP		0.000		
			LF	0.000	0.00	
			104.03866	0.000		0.00
0445	603-30012	12 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,271.28000	2.000		2,542.56
0445		MATERIAL ALLOWANCE 12in SES		0.000		
			EACH	0.000	0.00	
			129.65000	0.000		0.00
0450	603-30015	15 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,289.76000	2.000		2,579.52
0450		MATERIAL ALLOWANCE 15 in SES		0.000		
			EACH	0.000	0.00	
			139.83000	0.000		0.00
0455	603-30018	18 Inch Steel End Section	8.000	8.000		
			EACH	0.000	0.00	
			1,335.78000	8.000		10,686.24
0455		MATERIAL ALLOWANCE 18" SES		0.000		
			EACH	0.000	0.00	
			173.53000	0.000		0.00
0460	603-30024	24 Inch Steel End Section	7.000	6.000		
			EACH	0.000	0.00	
			1,450.59000	6.000		8,703.54

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0460		MATERIAL ALLOWANCE 24" SES		0.000		
			EACH	0.000	0.00	
			1,813.00000	0.000		0.00
0465	603-30036	36 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,070.86000	2.000		4,141.72
0470	603-30042	42 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,881.90000	1.000		2,881.90
0470		MATERIAL ALLOWANCE 42" SES		1.000		
			EACH	0.000	0.00	
			1,453.58000	1.000		1,453.58
0475	604-00505	Inlet Type D (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			7,013.49000	4.000		28,053.96
0475		MATERIAL ALLOWANCE D Inlet 5'		0.000		
			EACH	0.000	0.00	
			2,875.00000	0.000		0.00
0480	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			12,194.50000	1.000		12,194.50
0480		MATERIAL ALLOWANCE D inlete 10'		0.000		
			EACH	0.000	0.00	
			4,150.00000	0.000		0.00
0485	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			13,872.24000	1.000		13,872.24
0490	604-39050	*Manhole (Traffic Management System)	5.000	5.000		
			EACH	0.000	0.00	
			11,152.00000	5.000		55,760.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	21,800.000	21,644.000		
			LF	100.000	2,940.00	
			29.40000	21,744.000		639,273.60

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 15
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	606-00910	*Guardrail Type 9 (Style CA)	2,723.000	2,723.000		
			LF	0.000	0.00	
			150.00000	2,723.000		408,450.00
0505	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			1,280.00000	1.000		1,280.00
0510	606-01370	*Transition Type 3G	39.000	39.000		
			EACH	-3.000	-10,125.00	
			3,375.00000	36.000		121,500.00
0515	606-01372	*Transition Type GR9-GR3	11.000	11.000		
			EACH	0.000	0.00	
			3,000.00000	11.000		33,000.00
0520	606-01385	*Transition Type 3J	7.000	6.000		
			EACH	1.000	1,597.00	
			1,597.00000	7.000		11,179.00
0525	606-01390	*End Anchorage Type 3K	7.000	6.000		
			EACH	1.000	1,849.00	
			1,849.00000	7.000		12,943.00
0530	606-02003	*End Anchorage (Nonflared)	80.000	79.000		
			EACH	0.000	0.00	
			3,152.00000	79.000		249,008.00
0531	607-00005	*End Post CMO #8	24.000	24.000		
			EACH	0.000	0.00	
			1,030.00000	24.000		24,720.00
0532	607-00010	*Corner and Line Brace Post CMO #8	26.000	26.000		
			EACH	0.000	0.00	
			1,145.00000	26.000		29,770.00
0534	607-11350	*Fence Deer CMO #8	6,201.000	6,201.000		
			LF	0.000	0.00	
			32.00000	6,201.000		198,432.00
0535	607-01050	*Fence Wire With Metal Posts	200.000	45.000		
			LF	0.000	0.00	
			16.00000	45.000		720.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 16
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0540	607-11525	*Fence (Plastic)	976.000	976.000		
			LF	0.000	0.00	
			10.39000	976.000		10,140.64
0545	607-55110	*Safety Rail (Cable)	144.000	144.000		
			LF	0.000	0.00	
			66.00000	144.000		9,504.00
0547	607-60002	*Game Ramp CMO #8	4.000	4.000		
			EACH	0.000	0.00	
			16,100.00000	4.000		64,400.00
0549	607-60005	*5 Foot Gate Walk CMO #8	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0550	609-24004	Gutter Type 2 (4 Foot)	1,114.500	1,114.500		
			LF	0.000	0.00	
			84.72000	1,114.500		94,420.44
0551	607-60112	*12 Foot Gate CMO#8	3.000	3.000		
			EACH	0.000	0.00	
			1,725.00000	3.000		5,175.00
0555	609-60011	*Curb Type 6 (Section M)	6,793.000	6,647.800		
			LF	0.000	0.00	
			9.90000	6,647.800		65,813.22
0560	612-00001	*Delineator (Type I)	241.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0565	612-00002	*Delineator (Type II)	171.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0570	612-00003	*Delineator (Type III)	33.000	0.000		
			EACH	0.000	0.00	
			39.03000	0.000		0.00
0575	612-00260	*Location Marker (Fiber Optic)(Dome)	44.000	44.000		
			EACH	0.000	0.00	
			370.00000	44.000		16,280.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 17
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0580	612-00270	*Location Marker (Utility)(Flat Slat)	7.000	0.000		
			EACH	7.000	1,820.00	
			260.00000	7.000		1,820.00
0585	613-00200	*2 Inch Electrical Conduit	5,070.000	5,070.000		
			LF	0.000	0.00	
			30.00000	5,070.000		152,100.00
0590	613-00206	*2 Inch Electrical Conduit (Bored)	56,062.000	56,062.000		
			LF	0.000	0.00	
			30.00000	56,062.000		1,681,860.00
0595	613-00207	*2 Inch Electrical Conduit (Bridge) (Special)	510.000	510.000		
			LF	0.000	0.00	
			130.00000	510.000		66,300.00
0600	613-00300	*3 Inch Electrical Conduit	694.000	694.000		
			LF	0.000	0.00	
			33.00000	694.000		22,902.00
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	724.000	724.000		
			LF	0.000	0.00	
			41.00000	724.000		29,684.00
0610	613-07001	*Type One Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00
0615	613-07002	*Type Two Pull Box	11.000	11.000		
			EACH	0.000	0.00	
			1,700.00000	11.000		18,700.00
0620	613-07004	*Type Four Pull Box	46.000	46.000		
			EACH	0.000	0.00	
			3,100.00000	46.000		142,600.00
0625	613-07005	*Type Five Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			3,699.00000	1.000		3,699.00
0630	613-07011	*Pull Box (11"x18"x12")	3.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 18
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0635	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			97,000.00000	1.000		97,000.00
0640	613-13016	*Luminaire (LED) (16,000 Lumens)	11.000	11.000		
			EACH	0.000	0.00	
			950.00000	11.000		10,450.00
0645	613-34400	*Light Standard Metal (40 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			4,100.00000	11.000		45,100.00
0650	613-40010	*Light Standard Foundation	11.000	11.000		
			EACH	0.000	0.00	
			6,250.00000	11.000		68,750.00
0655	613-50100	*Lighting Control Center	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0660	613-50109	*Meter Power Pedestal	4.000	4.000		
			EACH	0.000	0.00	
			11,000.00000	4.000		44,000.00
0665	613-80130	*Service Meter Cabinet	0.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0670	614-00011	*Sign Panel (Class I)	66.000	66.000		
			SF	0.000	0.00	
			21.00000	66.000		1,386.00
0675	614-00012	*Sign Panel (Class II)	1,666.000	1,386.420		
			SF	246.250	5,910.00	
			24.00000	1,632.670		39,184.08
0680	614-00013	*Sign Panel (Class III)	151.000	80.500		
			SF	0.000	0.00	
			33.00000	80.500		2,656.50
0685	614-01226	*Steel Signpost (W 12x26)	93.000	48.000		
			LF	0.000	0.00	
			120.00000	48.000		5,760.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

ESTIMATE RUN 11/15/2024

13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0690	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	22.000	22.000		
			EACH	0.000	0.00	
			300.00000	22.000		6,600.00
0695	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	137.000	120.000		
			EACH	15.000	7,125.00	
			475.00000	135.000		64,125.00
0700	614-03007	*Concrete Footing (Type 7)	8.000	6.000		
			EACH	0.000	0.00	
			3,300.00000	6.000		19,800.00
0705	614-10147	*Variable Message Sign LED (Overhead)	1.000	1.000		
			EACH	0.000	0.00	
			88,250.00000	1.000		88,250.00
0710	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			90,000.00000	1.000		90,000.00
0715	614-70024	*1310nm SFP Optic Module	8.000	8.000		
			EACH	0.000	0.00	
			700.00000	8.000		5,600.00
0720	614-72832	*Communications Cabinet (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			22,250.00000	2.000		44,500.00
0725	614-72875	*Loop Detector Wire	2,760.000	2,760.000		
			LF	0.000	0.00	
			11.00000	2,760.000		30,360.00
0730	614-72887	*Microwave Vehicle Radar Detector	1.000	1.000		
			EACH	0.000	0.00	
			11,500.00000	1.000		11,500.00
0735	614-80385	*Rumble Strip	77,475.000	77,475.000		
			LF	0.000	0.00	
			0.12000	77,475.000		9,297.00
0740	614-86741	*Weather Monitoring System	1.000	1.000		
			EACH	0.000	0.00	
			68,000.00000	1.000		68,000.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 20
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0745	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	876.000	876.000		
			LF	0.000	0.00	
			6.00000	876.000		5,256.00
0750	614-87015	*Buffer Tube Fan Out Kit	3.000	3.000		
			EACH	0.000	0.00	
			380.00000	3.000		1,140.00
0755	614-87024	*Fiber Optic Termination Panel (24 Fiber)	3.000	3.000		
			EACH	0.000	0.00	
			1,720.00000	3.000		5,160.00
0760	614-87100	*Automatic Traffic Recording Station	1.000	1.000		
			EACH	0.000	0.00	
			35,500.00000	1.000		35,500.00
0765	614-87320	*Closed Circuit Television	4.000	4.000		
			EACH	0.000	0.00	
			5,700.00000	4.000		22,800.00
0770	614-87325	*Closed Circuit Television Pole	2.000	2.000		
			EACH	0.000	0.00	
			56,000.00000	2.000		112,000.00
0775	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			22,500.00000	1.000		22,500.00
0780	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	31,230.000	31,230.000		
			LF	0.000	0.00	
			5.00000	31,230.000		156,150.00
0785	614-87691	*Ethernet Switch Type I	1.000	1.000		
			EACH	0.000	0.00	
			6,500.00000	1.000		6,500.00
0790	614-87692	*Ethernet Switch Type II	2.000	2.000		
			EACH	0.000	0.00	
			6,500.00000	2.000		13,000.00
0795	615-00030	Embankment Protector Type 3	14.000	14.000		
			EACH	0.000	0.00	
			1,331.35000	14.000		18,638.90

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

ESTIMATE RUN 11/15/2024

13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0800	621-00450	*Detour Pavement	5,896.130	5,896.130		
			SY	0.000	0.00	
			53.48000	5,896.130		315,325.03
0801	624-30019	18 In Drainage Pipe (CL 10) (CIP) 18in siphon pipe to replace the leaking pipe	50.000	50.000		
			LF	0.000	0.00	
			406.92000	50.000		20,346.00
0805	625-00000	*Construction Surveying	1.000	0.995		
			L S	0.005	1,254.88	
			250,975.00000	1.000		250,975.00
0810	626-00000	*Mobilization	1.000	0.998		
			L S	0.000	0.00	
			3,608,092.00000	0.998		3,600,875.82
0811	625-00001	Const Surveying (Hour)	92.000	91.940		
			HOURL	0.000	0.00	
			150.00000	91.940		13,791.00
0812	626-00100	*Mobilization (without Autopay) CMO #8	1.000	1.000		
			L S	0.000	0.00	
			7,084.00000	1.000		7,084.00
0815	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	2,454.000	983.210		
			GAL	1,470.790	242,680.35	
			165.00000	2,454.000		404,910.00
0820	627-00011	*Pavement Marking Paint (Waterborne)	3,076.000	3,075.560		
			GAL	0.000	0.00	
			58.50000	3,075.560		179,920.26
0825	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	14,277.000	0.000		
			SF	11,574.600	193,874.55	
			16.75000	11,574.600		193,874.55
0826	627-02010	Preform Plastic Pvmt Mkg (Ty II)(Inlaid)	10,985.700	0.000		
			SF	10,985.700	211,474.73	
			19.25000	10,985.700		211,474.73
0830	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	2,218.000	2,217.900		
			SF	0.000	0.00	
			16.50000	2,217.900		36,595.35

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 22
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0835	630-00000	*Flagging	5,200.000	4,904.750		
			HOOR	0.000	0.00	
			32.00000	4,904.750		156,952.00
0840	630-00001	*Pilot Car Operation	496.000	496.000		
			HOOR	0.000	0.00	
			120.00000	496.000		59,520.00
0845	630-00003	*Uniformed Traffic Control	1,119.725	1,119.725		
			HOOR	0.000	0.00	
			115.00000	1,119.725		128,768.38
0850	630-00007	*Traffic Control Inspection	275.000	260.000		
			DAY	0.000	0.00	
			150.00000	260.000		39,000.00
0852	630-00007	Traf Ctrl Inspection CMO 015 Final Stabilization Toe of slope to LDA	7.000	0.000		
			DAY	0.000	0.00	
			150.00000	0.000		0.00
0855	630-00012	*Traffic Control Management	435.000	410.000		
			DAY	0.000	0.00	
			1,250.00000	410.000		512,500.00
0857	630-00012	Traf Ctrl Mgmt CMO 015 Final Stabilization Toe of slope to LDA	11.000	0.000		
			DAY	0.000	0.00	
			1,250.00000	0.000		0.00
0860	630-00017	*Traffic Control Management (Special)	24.000	24.000		
			DAY	0.000	0.00	
			4,200.00000	24.000		100,800.00
0865	630-00031	Courtesy Patrol	146.000	131.400		
			HOOR	0.000	0.00	
			200.00000	131.400		26,280.00
0870	630-00040	Traffic Incident Management Plan Development	1.000	0.900		
			L S	0.000	0.00	
			5,000.00000	0.900		4,500.00
0875	630-00041	Traffic Incident Management Plan Implementation	26.000	23.400		
			MON	0.000	0.00	
			500.00000	23.400		11,700.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 23
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0880	630-80001	*Flashing Beacon (Portable)	10.000	3.600		
			EACH	0.000	0.00	
			850.00000	3.600		3,060.00
0885	630-80310	*Automated Flagging Assistance Device	0.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0890	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	5.400		
			EACH	0.000	0.00	
			350.00000	5.400		1,890.00
0895	630-80336	*Barricade (Type 3 M-B) (Temporary)	5.000	4.500		
			EACH	0.000	0.00	
			400.00000	4.500		1,800.00
0900	630-80341	*Construction Traffic Sign (Panel Size A)	170.000	81.900		
			EACH	0.000	0.00	
			65.00000	81.900		5,323.50
0905	630-80342	*Construction Traffic Sign (Panel Size B)	125.000	112.500		
			EACH	0.000	0.00	
			100.00000	112.500		11,250.00
0910	630-80350	*Vertical Panel	938.000	844.200		
			EACH	0.000	0.00	
			45.00000	844.200		37,989.00
0915	630-80355	*Portable Message Sign Panel	6.000	5.400		
			EACH	0.000	0.00	
			8,500.00000	5.400		45,900.00
0920	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	1.800		
			EACH	0.000	0.00	
			1,500.00000	1.800		2,700.00
0924	630-80367	Port Traf Speed Monitor	2.000	1.800		
			EACH	0.000	0.00	
			4,950.00000	1.800		8,910.00
0925	630-80370	Barrier (Temporary)	1,556.000	1,555.200		
			LF	0.000	0.00	
			50.22000	1,555.200		78,102.14

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 24
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0926	630-80380	Traffic Cone CMO #6	200.000	180.000		
			EACH	0.000	0.00	
			10.00000	180.000		1,800.00
0930	630-80384	*Tubular Marker	500.000	229.500		
			EACH	0.000	0.00	
			65.00000	229.500		14,917.50
0931	630-80440	Port Rumble Strips (Temp) CMO #6	6.000	5.400		
			EACH	0.000	0.00	
			1,100.00000	5.400		5,940.00
0935	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.495	2,475.00	
			5,000.00000	0.495		2,475.00
0940	630-85010	*Impact Attenuator (Temporary)	7.000	6.300		
			EACH	0.000	0.00	
			6,800.00000	6.300		42,840.00
0945	700-70010	F/A Minor Contract Revisions	180,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70012	F/A Asphalt Pavement Incentive	140,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70013	F/A Concrete Pavement Incentive	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70018	F/A Roadway Smoothness Incentive	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 25
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0975	700-70023	F/A On-The-Job Trainee	42,000.000	42,000.000		
			F A	0.000	0.00	
			1.00000	42,000.000		42,000.00
0980	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70082	F/A Furnish & Install Electrical Service	125,243.270	125,243.270		
			F A	0.000	0.00	
			1.00000	125,243.270		125,243.27
0990	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0995	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70596	Standing Dispute Review Board	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1209	900-00005	Added Item (Day)/ Liquidated Damages	0.000	0.000		
			DAY	-28.000	-299,600.00	
			10,700.00000	-28.000		-299,600.00
1211	900-00007	Added Item (Each)/ SB light add on CMO #6	20.000	20.000		
			EACH	0.000	0.00	
			11.75000	20.000		235.00

		CAT 0200	CURRENT AMT	\$40,482,665.18 \$	554,677.85	\$38,536,052.66

CAT NO0300 STRUCTURES						
0202	210-00425	Res Bridge Railing CMO#10	126.000	126.000		
			LF	0.000	0.00	
			162.00000	126.000		20,412.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 26
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1020	202-00240	*Removal of Asphalt Mat (Planing)	2,699.000	2,698.700		
			SY	0.000	0.00	
			4.08000	2,698.700		11,010.70
1025	202-00246	*Removal of Asphalt Mat (Planing) (Special)	314.000	314.000		
			SY	0.000	0.00	
			33.38000	314.000		10,481.32
1030	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			73,870.94000	1.000		73,870.94
1035	202-00453	*Removal of Portions of Present Structure (Class 2)	41.000	40.050		
			SY	0.000	0.00	
			275.00000	40.050		11,013.75
1040	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			800.00000	0.000		0.00
1045	202-00504	*Removal of Expansion Device	155.000	155.000		
			LF	0.000	0.00	
			125.00000	155.000		19,375.00
1050	202-00505	*Removal of Portions of Present Structure	305.000	304.610		
			SF	0.000	0.00	
			75.00000	304.610		22,845.75
1055	206-00000	Structure Excavation	878.000	878.000		
			CY	0.000	0.00	
			26.01000	878.000		22,836.78
1060	206-00100	Structure Backfill (Class 1)	1,292.500	1,292.500		
			CY	0.000	0.00	
			66.30000	1,292.500		85,692.75
1065	206-00200	Structure Backfill (Class 2)	235.000	235.000		
			CY	0.000	0.00	
			19.86000	235.000		4,667.10
1070	206-00360	Mechanical Reinforcement of Soil	1,050.000	1,050.000		
			CY	0.000	0.00	
			24.99000	1,050.000		26,239.50

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 27
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1075	206-01781	*Shoring (Area 1)	1.000	1.000		
		L S		0.000	0.00	
			37,400.00000	1.000		37,400.00
1080	206-01782	*Shoring (Area 2)	1.000	1.000		
		L S		0.000	0.00	
			35,750.00000	1.000		35,750.00
1085	502-00460	*Pile Tip	28.000	28.000		
		EACH		0.000	0.00	
			185.00000	28.000		5,180.00
1085		MATERIAL ALLOWANCE Pile Tip		0.000		
		EACH		0.000	0.00	
			125.00000	0.000		0.00
1090	502-00500	*Complete Joint Penetration (CJP) Splice	0.000	0.000		
		EACH		0.000	0.00	
			1.00000	0.000		0.00
1095	502-02010	*Dynamic Pile Test	2.000	2.000		
		EACH		0.000	0.00	
			2,500.00000	2.000		5,000.00
1100	502-02012	*Static Pile Load Test	1.000	1.000		
		EACH		0.000	0.00	
			8,000.00000	1.000		8,000.00
1105	502-11489	*Steel Piling (HP 14x89)	1,217.000	1,216.970		
		LF		0.000	0.00	
			150.00000	1,216.970		182,545.50
1105		MATERIAL ALLOWANCE Steel Pile (HP 14x89)		0.000		
		LF		0.000	0.00	
			85.00000	0.000		0.00
1110	515-00120	*Waterproofing (Membrane)	339.000	339.000		
		SY		0.000	0.00	
			40.00000	339.000		13,560.00
1115	518-00000	*Bridge Compression Joint Sealer	148.000	148.000		
		LF		0.000	0.00	
			135.00000	148.000		19,980.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 28
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1117	518-01001	Br Expan Joint (Asphaltic Plug)	148.000	148.000		
			LF	0.000	0.00	
			542.06000	148.000		80,224.88
1120	518-01004	*Bridge Expansion Device (0-4 Inch)	154.000	152.000		
			LF	0.000	0.00	
			375.00000	152.000		57,000.00
1125	519-03035	*Place Thin Bonded Overlay (Polyester Concrete)	1,222.670	1,222.670		
			SY	0.000	0.00	
			73.00000	1,222.670		89,254.91
1130	519-03055	*Furnish Thin Bonded Overlay (Polyester Concrete)	737.100	737.100		
			CF	0.000	0.00	
			167.00000	737.100		123,095.70
1135	601-03040	*Concrete Class D (Bridge)	98.000	98.000		
			CY	0.000	0.00	
			1,000.00000	98.000		98,000.00
1138	601-03056	Conc CL DF	328.600	328.600		
			CY	0.000	0.00	
			1,075.00000	328.600		353,245.00
1140	601-03057	*Concrete Class DR	12.000	11.980		
			CY	0.000	0.00	
			2,250.00000	11.980		26,955.00
1145	601-04550	*Concrete Class G	175.000	175.000		
			CY	0.000	0.00	
			1,100.00000	175.000		192,500.00
1145		MATERIAL ALLOWANCE Deck Panel		0.000		
			CY	0.000	0.00	
			562.97130	0.000		0.00
1150	601-06102	*Concrete (Patching)	42.000	41.820		
			CF	0.000	0.00	
			450.00000	41.820		18,819.00
1155	601-51005	*Galvanic Anodes	119.000	119.000		
			EACH	0.000	0.00	
			10.00000	119.000		1,190.00

CONTID: C22903
 PCN: 22903-BID
 PROJECT: STM1151-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0026

Page 29
 ESTIMATE RUN 11/15/2024
 13:34:31

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
1160	602-00000	*Reinforcing Steel	27,861.000	27,861.000		
			LB	0.000	0.00	
			1.50000	27,861.000		41,791.50
1165	602-00020	*Reinforcing Steel (Epoxy Coated)	112,392.640	112,392.640		
			LB	0.000	0.00	
			1.70000	112,392.640		191,067.49
1170	606-01402	*Transition Type BR10B-GR3	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
1175	606-11035	*Bridge Rail Type 10 MASH	302.000	302.000		
			LF	0.000	0.00	
			440.00000	302.000		132,880.00
1180	613-01200	*2 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
1185	613-07034	*Pull Box (24"x36"x18")	0.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
1190	618-01163	*Prestressed Concrete I (CBT63)	875.000	875.000		
			LF	0.000	0.00	
			550.00000	875.000		481,250.00
1190		MATERIAL ALLOWANCE CBT63		0.000		
			LF	0.000	0.00	
			265.95000	0.000		0.00

			CAT 0300	CURRENT AMT \$ 2,508,306.79 \$	0.00 \$	2,507,134.57

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1195	620-00002	*Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			88,888.00000	1.000		88,888.00
1200	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			74,618.00000	1.000		74,618.00

