

ESTIMATE SUMMARY

CONTID: C23421R

ESTIMATE NO: 0009 FINL

SPEC YR: 2005

PCN: 23421R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 101.0 DAYS

TIME ALLOW:

100 WORK DAYS

I-25 CO SPRINGS RAMP METERING PHASE 2

PERCENT TIME: 101.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: IM0252-490

I-25 CO SPRINGS RAMP METERING PHASE 2

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

SEMA CONSTRUCTION, INC.

7353 S. EAGLE STREET

PAY PERIOD ENDING 04/02/2024

DATE TIME STARTED 12/09/2021

DATE LET 11/04/2021

DATE WORK BEGAN 04/19/2022

DATE AWARDED 11/16/2021

DATE TIME STOPPED 02/02/2024

DATE CONTRACT EXECUTED 12/09/2021

DATE ACCEPTED 02/02/2024

CENTENNIAL CO 80112-42 (303)627-2600

DATE NOTICE TO PROCEED 12/09/2021

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,329,075.22 PARTICIPATING	\$ 39,750.00	\$ 0.00
AWARD PROJECT AMT: \$ 4,148,547.30 NON-PARTICIPATING	4,220,146.88	1,968.40
PERCENT COMPLETE: 98.40% TOTAL EARNINGS	4,259,896.88	1,968.40
FUNDS AVAILABLE: \$ 69,178.34 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,259,896.88
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	62,228.21
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,259,896.88
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,259,896.88
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 64,196.61

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	3.100	3.100		
			ACRE	0.000	0.00	
			10,000.00000	3.100		31,000.00
0010	202-00010	Removal of Tree	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0015	202-00026	Removal of Slope and Ditch Paving	294.400	294.400		
			SY	-0.400	-12.00	
			30.00000	294.000		8,820.00
0020	202-00090	*Removal of Delineator	20.000	20.000		
			EACH	0.000	0.00	
			8.50000	20.000		170.00
0025	202-00210	Removal of Concrete Pavement	345.200	345.200		
			SY	-0.200	-5.00	
			25.00000	345.000		8,625.00
0030	202-00220	*Removal of Asphalt Mat	6,442.000	6,442.000		
			SY	0.000	0.00	
			6.00000	6,442.000		38,652.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	9,930.000	9,930.000		
			SY	0.000	0.00	
			2.40000	9,930.000		23,832.00
0040	202-00250	*Removal of Pavement Marking	8,272.000	8,271.500		
			SF	0.500	2.75	
			5.50000	8,272.000		45,496.00
0045	202-00810	*Removal of Ground Sign	12.000	12.000		
			EACH	0.000	0.00	
			160.00000	12.000		1,920.00
0050	202-00821	*Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			110.00000	4.000		440.00
0055	202-01030	*Removal of Road Closure Gate	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01170	Removal of Guardrail Type 7	322.000	322.000		
			LF	0.000	0.00	
			40.00000	322.000		12,880.00
0065	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0070	202-04002	Clean Culvert	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0075	202-05019	*Sawing Concrete (Special) (12 Inch)	1,257.000	1,257.000		
			LF	0.000	0.00	
			9.00000	1,257.000		11,313.00
0080	202-05030	Sawing Asphalt Material (10 Inch)	2,619.000	2,619.000		
			LF	0.000	0.00	
			6.00000	2,619.000		15,714.00
0085	203-00060	*Embankment Material (Complete In Place)	4,634.000	4,634.000		
			CY	0.000	0.00	
			40.00000	4,634.000		185,360.00
0090	203-00062	Embankment Material (Complete In Place) (Special)	1,574.000	1,574.000		
			CY	0.000	0.00	
			55.00000	1,574.000		86,570.00
0095	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0100	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0105	203-01597	*Potholing	37.000	37.000		
			HOURL	0.000	0.00	
			200.00000	37.000		7,400.00
0110	207-00700	Topsoil (Onsite)	3,630.000	3,630.000		
			CY	0.000	0.00	
			5.00000	3,630.000		18,150.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00002	*Erosion Log Type 1 (12 Inch)	1,147.000	1,147.000		
			LF	0.000	0.00	
			4.50000	1,147.000		5,161.50
0120	208-00020	*Silt Fence	6,052.000	6,052.000		
			LF	0.000	0.00	
			1.10000	6,052.000		6,657.20
0125	208-00035	*Aggregate Bag	10.000	10.000		
			LF	0.000	0.00	
			10.00000	10.000		100.00
0130	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0135	208-00056	*Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0140	208-00075	Pre-fabricated Vehicle Tracking Pad	4.000	4.000		
			EACH	0.000	0.00	
			15,000.00000	4.000		60,000.00
0145	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0150	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0155	208-00106	*Sweeping (Sediment Removal)	13.000	13.000		
			HOURL	0.000	0.00	
			160.00000	13.000		2,080.00
0160	208-00207	Erosion Control Management	48.000	48.000		
			DAY	0.000	0.00	
			55.00000	48.000		2,640.00
0165	210-00750	*Reset Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	210-00810	*Reset Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
0175	210-00827	*Reset Pull Box	0.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0180	212-00700	*Organic Fertilizer	2,728.000	2,728.000		
			LB	0.000	0.00	
			0.25000	2,728.000		682.00
0185	212-00701	*Compost (Mechanically Applied)	340.000	340.000		
			CY	0.000	0.00	
			40.00000	340.000		13,600.00
0190	212-00703	*Humate	817.000	817.000		
			LB	0.000	0.00	
			0.40000	817.000		326.80
0195	212-00704	*Mycorrhizae	42.000	42.000		
			LB	0.000	0.00	
			9.00000	42.000		378.00
0200	212-00706	*Seeding (Native) Drill	5.300	5.300		
			ACRE	0.000	0.00	
			520.00000	5.300		2,756.00
0205	213-00002	*Mulching (Weed Free Hay)	3.110	3.110		
			ACRE	-0.010	-9.10	
			910.00000	3.100		2,821.00
0210	213-00061	*Mulch Tackifier	1,019.000	1,019.000		
			LB	0.000	0.00	
			2.30000	1,019.000		2,343.70
0215	216-00301	*Turf Reinforcement Mat (Class 1)	11,042.000	11,032.000		
			SY	10.000	45.00	
			4.50000	11,042.000		49,689.00
0220	304-06000	Aggregate Base Course (Class 6)	3,368.000	3,368.000		
			TON	0.000	0.00	
			30.00000	3,368.000		101,040.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0222	900-00006	Added Item (Dollar)/ Price Reduction - Overweight Loads	1.000	0.000		
			DOL	-1,354.000	-1,354.00	
			1.00000	-1,354.000		-1,354.00
0225	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2.000	2.000		
			TON	0.000	0.00	
			300.00000	2.000		600.00
0230	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,787.920	2,787.920		
			TON	0.000	0.00	
			110.00000	2,787.920		306,671.20
0231	403-34741	HMA (Gr SX) (75) (PG 64-22)	756.350	756.350		
			TON	0.000	0.00	
			110.00000	756.350		83,198.50
0235	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	2,339.250	2,339.250		
			TON	0.000	0.00	
			130.00000	2,339.250		304,102.50
0240	411-10255	*Emulsified Asphalt (Slow-Setting)	1,631.500	1,631.500		
			GAL	0.000	0.00	
			4.00000	1,631.500		6,526.00
0245	412-01300	Concrete Pavement (13 Inch)	516.000	516.000		
			SY	0.000	0.00	
			175.00000	516.000		90,300.00
0250	420-00132	Geotextile (Separator) (Class 1)	548.000	548.000		
			SY	0.000	0.00	
			10.00000	548.000		5,480.00
0255	503-00018	*Drilled Shaft (18 Inch)	0.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00
0260	503-00024	*Drilled Shaft (24 Inch)	86.000	79.000		
			LF	7.000	3,290.00	
			470.00000	86.000		40,420.00
0265	503-00036	*Drilled Shaft (36 Inch)	95.000	95.000		
			LF	0.000	0.00	
			620.00000	95.000		58,900.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	507-00000	Concrete Slope and Ditch Paving	21.820	21.820		
			CY	0.000	0.00	
			650.00000	21.820		14,183.00
0275	606-00910	Guardrail Type 9 (Style CA)	270.000	270.000		
			LF	0.000	0.00	
			260.00000	270.000		70,200.00
0280	607-60620	*Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			20,000.00000	2.000		40,000.00
0285	612-00041	*Delineator (Flexible) (Type I)	60.000	60.000		
			EACH	0.000	0.00	
			100.00000	60.000		6,000.00
0290	612-00060	*Reflector (Median Barrier)	8.000	8.000		
			EACH	0.000	0.00	
			120.00000	8.000		960.00
0295	612-00260	*Location Marker (Fiber Optic)(Dome)	10.000	10.000		
			EACH	0.000	0.00	
			150.00000	10.000		1,500.00
0300	612-00270	*Location Marker (Utility)(Flat Slat)	19.000	19.000		
			EACH	0.000	0.00	
			150.00000	19.000		2,850.00
0305	613-00206	*2 Inch Electrical Conduit (Bored)	5,081.000	5,081.000		
			LF	0.000	0.00	
			23.00000	5,081.000		116,863.00
0310	613-01200	*2 Inch Electrical Conduit (Plastic)	8,792.000	8,792.000		
			LF	0.000	0.00	
			12.00000	8,792.000		105,504.00
0315	613-07000	*Pull Box (Special)	13.000	13.000		
			EACH	0.000	0.00	
			630.00000	13.000		8,190.00
0320	613-07002	*Type Two Pull Box	28.000	28.000		
			EACH	0.000	0.00	
			1,400.00000	28.000		39,200.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	613-07004	*Type Four Pull Box	15.000	15.000		
			EACH	0.000	0.00	
			3,000.00000	15.000		45,000.00
0330	613-07005	*Type Five Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			3,000.00000	8.000		24,000.00
0335	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			120,000.00000	1.000		120,000.00
0336	613-10000	*Wiring (Additional)	39,818.690	39,818.690		
			L S	0.000	0.00	
			1.00000	39,818.690		39,818.69
0340	613-10015	*Breakaway Wiring System	0.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0345	613-40022	*Transformer Base Aluminum (Furnish Only)	6.000	6.000		
			EACH	0.000	0.00	
			680.00000	6.000		4,080.00
0350	613-80130	*Service Meter Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			7,100.00000	4.000		28,400.00
0355	613-80274	* Structure Mounted Disconnect Switch	3.000	3.000		
			EACH	0.000	0.00	
			2,200.00000	3.000		6,600.00
0360	614-00011	*Sign Panel (Class I)	131.000	130.750		
			SF	0.250	4.75	
			19.00000	131.000		2,489.00
0365	614-00012	*Sign Panel (Class II)	265.000	264.750		
			SF	0.250	6.00	
			24.00000	265.000		6,360.00
0370	614-00013	*Sign Panel (Class III)	72.000	72.000		
			SF	0.000	0.00	
			39.00000	72.000		2,808.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0375	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	0.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0380	614-70024	*1310nm SFP Optic Module	10.000	10.000		
			EACH	0.000	0.00	
			1,000.00000	10.000		10,000.00
0385	614-70030	*Optical Attenuator	10.000	10.000		
			EACH	0.000	0.00	
			800.00000	10.000		8,000.00
0390	614-70225	*Traffic Signal Face (12-12)	7.000	7.000		
			EACH	0.000	0.00	
			700.00000	7.000		4,900.00
0395	614-70336	*Traffic Signal Face (12-12-12)	15.000	15.000		
			EACH	0.000	0.00	
			1,000.00000	15.000		15,000.00
0400	614-72855	*Traffic Signal Controller Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			11,900.00000	4.000		47,600.00
0405	614-72875	*Loop Detector Wire	5,306.000	5,306.000		
			LF	0.000	0.00	
			6.50000	5,306.000		34,489.00
0410	614-72887	*Microwave Vehicle Radar Detector	4.000	4.000		
			EACH	0.000	0.00	
			12,000.00000	4.000		48,000.00
0415	614-72904	*Microwave Vehicle Radar Detector (Furnish Only)	2.000	2.000		
			EACH	0.000	0.00	
			10,600.00000	2.000		21,200.00
0420	614-79840	*Traffic Signal Controller (Furnish Only)	2.000	2.000		
			EACH	0.000	0.00	
			7,400.00000	2.000		14,800.00
0425	614-79855	*Traffic Signal Controller Cabinet (Furnish Only)	2.000	2.000		
			EACH	0.000	0.00	
			6,300.00000	2.000		12,600.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0430	614-80000	*Flashing Beacon	8.000	8.000		
			EACH	0.000	0.00	
			4,400.00000	8.000		35,200.00
0435	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			17,000.00000	4.000		68,000.00
0436	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm) (Additional)	0.000	0.000		
			EACH	0.000	0.00	
			25,350.30000	0.000		0.00
0437	614-81135	Sig-Light Pole Steel (1-35 Ft) Additional	1.000	1.000		
			EACH	0.000	0.00	
			30,250.30000	1.000		30,250.30
0440	614-84000	*Traffic Signal Pedestal Pole Steel	11.000	11.000		
			EACH	0.000	0.00	
			2,500.00000	11.000		27,500.00
0445	614-84400	*Traffic Signal Pedestal Pole Steel (Furnish Only)	11.000	11.000		
			EACH	0.000	0.00	
			1,900.00000	11.000		20,900.00
0450	614-86007	*Serial to IP Converter	4.000	4.000		
			EACH	0.000	0.00	
			1,400.00000	4.000		5,600.00
0455	614-86250	*Ramp Metering Controller	4.000	4.000		
			EACH	0.000	0.00	
			7,700.00000	4.000		30,800.00
0460	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	5,342.000	5,342.000		
			LF	0.000	0.00	
			8.50000	5,342.000		45,407.00
0465	614-87012	*Fiber Optic Termination Panel (12 Fiber)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0470	614-87015	*Buffer Tube Fan Out Kit	8.000	8.000		
			EACH	0.000	0.00	
			790.00000	8.000		6,320.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	4.000	4.000		
			EACH	0.000	0.00	
			5,600.00000	4.000		22,400.00
0480	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0485	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	6.000	6.000		
			EACH	0.000	0.00	
			4,200.00000	6.000		25,200.00
0490	614-87692	*Ethernet Switch Type II	4.000	4.000		
			EACH	0.000	0.00	
			3,200.00000	4.000		12,800.00
0495	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0500	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			400,000.00000	1.000		400,000.00
0505	626-01113	*Public Information Management (Tier III)	364.000	364.000		
			DAY	0.000	0.00	
			60.00000	364.000		21,840.00
0510	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	66.080	66.080		
			GAL	0.000	0.00	
			610.00000	66.080		40,308.80
0515	627-00013	*Pavement Marking Paint (High Build)	176.340	176.340		
			GAL	0.000	0.00	
			80.00000	176.340		14,107.20
0520	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,980.000	1,980.000		
			SF	0.000	0.00	
			25.00000	1,980.000		49,500.00
0525	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,010.000	1,010.000		
			SF	0.000	0.00	
			25.00000	1,010.000		25,250.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0530	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0535	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0540	630-00000	*Flagging	47.000	47.000		
			HOOR	0.000	0.00	
			35.00000	47.000		1,645.00
0545	630-00003	*Uniformed Traffic Control	0.000	0.000		
			HOOR	0.000	0.00	
			130.00000	0.000		0.00
0550	630-00006	*Uniformed Traffic Control (Vehicle)	0.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
0555	630-00007	*Traffic Control Inspection	65.500	65.500		
			DAY	0.000	0.00	
			110.00000	65.500		7,205.00
0560	630-00017	*Traffic Control Management (Special)	153.000	153.000		
			DAY	0.000	0.00	
			1,800.00000	153.000		275,400.00
0565	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			550.00000	4.000		2,200.00
0570	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			110.00000	4.000		440.00
0575	630-80341	*Construction Traffic Sign (Panel Size A)	36.000	36.000		
			EACH	0.000	0.00	
			40.00000	36.000		1,440.00
0580	630-80342	*Construction Traffic Sign (Panel Size B)	86.000	86.000		
			EACH	0.000	0.00	
			45.00000	86.000		3,870.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 04/02/2024
 07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0585	630-80355	*Portable Message Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			4,000.00000	5.000		20,000.00
0590	630-80360	*Drum Channelizing Device	106.000	106.000		
			EACH	0.000	0.00	
			15.00000	106.000		1,590.00
0595	630-80370	Barrier (Temporary)	5,750.000	5,750.000		
			LF	0.000	0.00	
			25.00000	5,750.000		143,750.00
0600	630-80380	*Traffic Cone	150.000	150.000		
			EACH	0.000	0.00	
			6.00000	150.000		900.00
0605	630-85010	*Impact Attenuator (Temporary)	8.000	8.000		
			EACH	0.000	0.00	
			2,500.00000	8.000		20,000.00
0610	630-85041	*Mobile Attenuator	59.500	59.500		
			DAY	0.000	0.00	
			1,000.00000	59.500		59,500.00
0615	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0620	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70016	F/A Fuel Cost Adjustment	14,309.180	14,309.180		
			F A	0.000	0.00	
			1.00000	14,309.180		14,309.18
0630	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70025	F/A Quality Incentive Payment	0.000	-67,797.240		
			F A	0.000	0.00	
			1.00000	-67,797.240		-67,797.24

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/02/2024

ESTIMATE NO: 0009

07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0640	700-70060	F/A Adjust Utilities	11,776.070	11,776.070		
			F A	0.000	0.00	
			1.00000	11,776.070		11,776.07
0645	700-70082	*F/A Furnish & Install Electrical Service	77,942.800	77,942.800		
			F A	0.000	0.00	
			1.00000	77,942.800		77,942.80
0650	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70380	F/A Erosion Control and Landscaping	10,000.000	10,000.000		
			F A	0.000	0.00	
			1.00000	10,000.000		10,000.00
0705	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	118.000	118.000		
			LF	0.000	0.00	
			46.20000	118.000		5,451.60
0710	627-01011	*Preformed Plastic Pavement Marking (Contrast)(Inlaid)	0.000	0.000		
			SF	0.000	0.00	
			23.65000	0.000		0.00
0715	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Special)	116.000	116.000		
			SF	0.000	0.00	
			22.83000	116.000		2,648.28
0720	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line) Special)	316.000	316.000		
			SF	0.000	0.00	
			19.80000	316.000		6,256.80
0725	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,320.00000	4.000		5,280.00

		CAT 0200	CURRENT AMT	\$ 4,289,325.22	\$ 1,968.40	\$ 4,220,146.88

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0665	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00

CONTID: C23421R
 PCN: 23421R-BID
 PROJECT: IM0252-490

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 04/02/2024

07:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0670	620-00012	Field Laboratory (Class 2)	0.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0675	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0730	900-00006	Added Item (Dollar)/ Working Time Violation	-2,250.000	-2,250.000		
			DOL	0.000	0.00	
			1.00000	-2,250.000		-2,250.00

		CAT 0400	CURRENT AMT \$	39,750.00 \$	0.00 \$	39,750.00

		PROJECT TOTAL	CURRENT AMT \$	4,329,075.22 \$	1,968.40 \$	4,259,896.88