

ESTIMATE SUMMARY

 CONTID: C24395 ESTIMATE NO: 0010 PROG SPEC YR: 2005
 PCN: 24395-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: I25 PUEBLO ROUNDABOUT DREW DIX MP104
 TIME CHARGED: 197.5 DAYS TIME ALLOW: 265 WORK DAYS
 PERCENT TIME: 74.53 ORIG TIME ALLOW: 265 WORK DAYS

PROJECT NO: IM025A-050
 I25 PUEBLO ROUNDABOUT DREW DIX MP104

NAME OF ROAD:

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

SEMA CONSTRUCTION, INC. PAY PERIOD ENDING 01/25/2024 DATE TIME STARTED 02/22/2023
 7353 S. EAGLE STREET DATE LET 12/01/2022 DATE WORK BEGAN 03/01/2023
 DATE AWARDED 02/02/2023 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 02/22/2023 DATE ACCEPTED
 CENTENNIAL CO 80112-42 (303)627-2600 DATE NOTICE TO PROCEED 02/22/2023

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,885,360.82 PARTICIPATING	\$ 9,184,022.38	\$ 280,582.57
AWARD PROJECT AMT: \$ 10,512,989.35 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 84.37% TOTAL EARNINGS	9,184,022.38	280,582.57
FUNDS AVAILABLE: \$ 1,701,338.44 STOCKPILED MATERIALS	128,220.00	0.00
	GROSS EARNINGS	280,582.57
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-157,694.84	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	280,582.57
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	280,582.57
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 280,582.57

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0005	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			50,000.00000	0.500		25,000.00
0010	202-00010	Removal of Tree	13.000	13.000		
			EACH	0.000	0.00	
			350.00000	13.000		4,550.00
0015	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0020	202-00026	Removal of Slope and Ditch Paving	18.000	17.750		
			SY	0.000	0.00	
			40.00000	17.750		710.00
0025	202-00027	Removal of Riprap	195.150	195.150		
			SY	0.000	0.00	
			22.00000	195.150		4,293.30
0030	202-00035	Removal of Pipe	457.000	457.000		
			LF	0.000	0.00	
			32.00000	457.000		14,624.00
0035	202-00090	*Removal of Delineator	6.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0040	202-00200	Removal of Sidewalk	278.000	278.000		
			SY	0.000	0.00	
			12.00000	278.000		3,336.00
0045	202-00203	Removal of Curb and Gutter	788.000	772.500		
			LF	0.000	0.00	
			3.00000	772.500		2,317.50
0050	202-00210	Removal of Concrete Pavement	224.000	223.500		
			SY	0.000	0.00	
			22.00000	223.500		4,917.00
0055	202-00220	*Removal of Asphalt Mat	8,779.220	8,779.220		
			SY	0.000	0.00	
			7.00000	8,779.220		61,454.54

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0060	202-00250	*Removal of Pavement Marking	1,012.500	1,012.500		
			SF	0.000	0.00	
			1.30000	1,012.500		1,316.25
0065	202-00700	*Removal of Light Standard	3.000	3.000		
			EACH	0.000	0.00	
			1,300.00000	3.000		3,900.00
0070	202-00705	Removal of Light Standard Foundation	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0075	202-00810	*Removal of Ground Sign	10.000	9.000		
			EACH	0.000	0.00	
			110.00000	9.000		990.00
0080	202-00821	Removal of Sign Panel	9.000	9.000		
			EACH	0.000	0.00	
			110.00000	9.000		990.00
0085	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0090	203-00010	*Unclassified Excavation (Complete In Place)	12,800.000	12,768.320		
			CY	0.000	0.00	
			25.00000	12,768.320		319,208.00
0095	203-00050	Unsuitable Material	250.000	236.030		
			CY	0.000	0.00	
			65.00000	236.030		15,341.95
0100	203-01500	Blading	50.000	14.750		
			HOURL	0.000	0.00	
			210.00000	14.750		3,097.50
0105	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0110	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0115	207-00700	Topsoil (Onsite)	1,419.000 CY	1,083.000 0.000	0.00	15,162.00
			14.00000	1,083.000		
0120	208-00002	*Erosion Log Type 1 (12 Inch)	3,100.000 LF	1,993.500 0.000	0.00	9,967.50
			5.00000	1,993.500		
0125	208-00035	*Aggregate Bag	268.000 LF	268.000 0.000	0.00	2,144.00
			8.00000	268.000		
0130	208-00045	Concrete Washout Structure	1.000 EACH	1.000 0.000	0.00	860.00
			860.00000	1.000		
0135	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	8.000 EACH	0.000 0.000	0.00	0.00
			210.00000	0.000		
0140	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	1.000 EACH	0.000 0.000	0.00	0.00
			280.00000	0.000		
0145	208-00058	*Storm Drain Inlet Protection (Type I) (204 Inch)	1.000 EACH	0.000 0.000	0.00	0.00
			280.00000	0.000		
0150	208-00075	Pre-fabricated Vehicle Tracking Pad	5.000 EACH	5.000 0.000	0.00	82,500.00
			16,500.00000	5.000		
0155	208-00103	Removal and Disposal of Sediment (Labor)	93.500 HOUR	85.500 8.000	352.00	4,114.00
			44.00000	93.500		
0160	208-00105	Removal and Disposal of Sediment (Equipment)	32.000 HOUR	29.000 3.000	450.00	4,800.00
			150.00000	32.000		
0165	208-00106	Sweeping (Sediment Removal)	51.410 HOUR	47.410 4.000	720.00	9,253.80
			180.00000	51.410		

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0170	208-00107	Removal of Trash	25.000	8.500		
			HOOR	0.000	0.00	
			90.00000	8.500		765.00
0175	208-00207	Erosion Control Management	32.000	29.000		
			DAY	3.000	1,350.00	
			450.00000	32.000		14,400.00
0180	208-00400	Water Control	0.500	0.500		
			L S	0.000	0.00	
			100,000.00000	0.500		50,000.00
0185	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0190	210-00810	*Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0195	210-04010	Adjust Manhole	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0200	212-00700	*Organic Fertilizer	1,012.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
0205	212-00701	*Compost (Mechanically Applied)	178.000	0.000		
			CY	0.000	0.00	
			93.00000	0.000		0.00
0210	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	9,555.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0215	212-00703	*Humate	425.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0220	212-00704	*Mycorrhizae	24.000	0.000		
			LB	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0225	212-00706	*Seeding (Native) Drill	2.730	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0230	212-00708	*Seeding (Native) Broadcast	0.100	0.000		
			ACRE	0.000	0.00	
			2,432.70000	0.000		0.00
0235	213-00002	*Mulching (Weed Free Hay)	2.730	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0240	213-00061	*Mulch Tackifier	546.000	0.000		
			LB	0.000	0.00	
			3.40000	0.000		0.00
0245	213-00705	Landscape Boulder (Special)	150.000	54.000		
			EACH	0.000	0.00	
			130.00000	54.000		7,020.00
0250	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	2,268.000	0.000		
			SY	0.000	0.00	
			2.80000	0.000		0.00
0255	240-00000	*Wildlife Biologist	2.000	1.750		
			HOURL	0.000	0.00	
			130.00000	1.750		227.50
0260	304-06007	Aggregate Base Course (Class 6)	1,910.000	1,908.280		
			CY	0.000	0.00	
			55.00000	1,908.280		104,955.40
0265	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	40.000	14.900		
			TON	0.000	0.00	
			430.00000	14.900		6,407.00
0270	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	3,554.300	3,554.300		
			TON	0.000	0.00	
			160.00000	3,554.300		568,688.00
0275	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0280	411-10255	*Emulsified Asphalt (Slow-Setting)	1,298.050	1,298.050		
			GAL	0.000	0.00	
			5.50000	1,298.050		7,139.28
0285	412-01000	*Concrete Pavement (10 Inch)	282.000	280.490		
			SY	0.000	0.00	
			240.00000	280.490		67,317.60
0290	412-01020	*Concrete Pavement (10 Inch) (Fast Track)	556.000	555.120		
			SY	0.000	0.00	
			250.00000	555.120		138,780.00
0295	607-11525	*Fence (Plastic)	350.000	220.000		
			LF	0.000	0.00	
			4.10000	220.000		902.00
0300	607-60114	*14 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0305	608-00000	*Concrete Sidewalk	439.000	331.950		
			SY	107.050	8,028.75	
			75.00000	439.000		32,925.00
0310	608-00010	*Concrete Curb Ramp	105.000	70.430		
			SY	0.000	0.00	
			200.00000	70.430		14,086.00
0315	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,149.000	790.750		
			LF	302.250	10,578.75	
			35.00000	1,093.000		38,255.00
0320	609-21011	*Curb and Gutter Type 2 (Section I-M)	634.000	548.500		
			LF	0.000	0.00	
			35.00000	548.500		19,197.50
0325	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,469.000	1,413.000		
			LF	0.000	0.00	
			35.00000	1,413.000		49,455.00
0330	609-21021	*Curb and Gutter Type 2 (Section II-M)	108.000	97.500		
			LF	0.000	0.00	
			35.00000	97.500		3,412.50

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0335	609-21900	*Curb and Gutter Type 2 (Special)	384.000	383.750		
			LF	0.000	0.00	
			75.00000	383.750		28,781.25
0340	609-24006	*Gutter Type 2 (6 Foot)	109.000	65.750		
			LF	0.000	0.00	
			120.00000	65.750		7,890.00
0345	610-00030	*Median Cover Material (Concrete)	11,091.000	7,794.720		
			SF	0.000	0.00	
			17.00000	7,794.720		132,510.24
0350	610-00055	Median Cover Material (Stone)	1,504.000	567.000		
			SF	376.000	1,767.20	
			4.70000	943.000		4,432.10
0355	610-00110	*Median Edging	263.000	263.000		
			LF	0.000	0.00	
			100.00000	263.000		26,300.00
0360	612-00001	*Delineator (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0365	613-00306	*3 Inch Electrical Conduit (Bored)	750.000	643.000		
			LF	0.000	0.00	
			26.00000	643.000		16,718.00
0370	613-01200	*2 Inch Electrical Conduit (Plastic)	1,600.000	1,265.920		
			LF	0.000	0.00	
			23.00000	1,265.920		29,116.16
0375	613-07001	*Type One Pull Box	5.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0380	613-07002	*Type Two Pull Box	11.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0385	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0390	613-13010	*Luminaire(LED)(10,000 Lumens)	13.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0395	613-30300	*Light Standard Aluminum (30 Foot)	13.000	0.000		
			EACH	13.000	53,300.00	
			4,100.00000	13.000		53,300.00
0400	613-40000	*Concrete Foundation Pad	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0405	613-40010	*Light Standard Foundation	15.000	15.000		
			EACH	0.000	0.00	
			3,100.00000	15.000		46,500.00
0410	613-40020	*Transformer Base Aluminum	13.000	0.000		
			EACH	13.000	14,300.00	
			1,100.00000	13.000		14,300.00
0415	613-50106	*Lighting Control Center (Special)	1.000	0.000		
			EACH	0.000	0.00	
			21,200.00000	0.000		0.00
0420	614-00011	*Sign Panel (Class I)	200.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0425	614-00012	*Sign Panel (Class II)	162.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0430	614-00035	*Sign Panel (Special)	8.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0435	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	80.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0440	621-00450	*Detour Pavement	6,000.000	4,229.620		
			SY	147.150	10,594.80	
			72.00000	4,376.770		315,127.44

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 05/14/2024

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0445	625-00000	Construction Surveying	0.400	0.383		
			L S	0.007	1,610.00	
			230,000.00000	0.390		89,700.00
0450	626-00000	*Mobilization	0.400	0.381		
			L S	0.000	0.00	
			1,000,000.00000	0.381		381,000.00
0455	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	32.000	0.000		
			GAL	14.320	2,291.20	
			160.00000	14.320		2,291.20
0460	627-00013	*Pavement Marking Paint (High Build)	96.000	43.980		
			GAL	0.000	0.00	
			91.00000	43.980		4,002.18
0465	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	424.000	139.000		
			SF	55.000	1,430.00	
			26.00000	194.000		5,044.00
0470	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	260.000	112.000		
			SF	0.000	0.00	
			23.00000	112.000		2,576.00
0475	630-00000	*Flagging	1,200.000	828.250		
			HOOR	94.000	3,290.00	
			35.00000	922.250		32,278.75
0480	630-00007	*Traffic Control Inspection	75.000	53.000		
			DAY	22.000	3,520.00	
			160.00000	75.000		12,000.00
0485	630-00012	*Traffic Control Management	133.000	46.000		
			DAY	11.000	13,200.00	
			1,200.00000	57.000		68,400.00
0490	630-00040	Traffic Incident Management Plan Development	0.000	0.000		
			L S	0.000	0.00	
			4,300.00000	0.000		0.00
0495	630-00041	Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0500	630-80001	*Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0505	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	6.300		
			EACH	0.000	0.00	
			320.00000	6.300		2,016.00
0510	630-80341	*Construction Traffic Sign (Panel Size A)	137.000	123.300		
			EACH	0.000	0.00	
			65.00000	123.300		8,014.50
0515	630-80342	*Construction Traffic Sign (Panel Size B)	28.000	25.200		
			EACH	0.000	0.00	
			85.00000	25.200		2,142.00
0520	630-80360	*Drum Channelizing Device	128.000	115.200		
			EACH	0.000	0.00	
			53.00000	115.200		6,105.60
0525	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0530	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	8.100		
			EACH	0.000	0.00	
			60.00000	8.100		486.00
0535	630-80370	Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0540	630-80380	*Traffic Cone	56.000	3.600		
			EACH	9.900	148.50	
			15.00000	13.500		202.50
0545	630-85010	*Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0550	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			38,900.00000	1.000		38,900.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
0555	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70012	F/A Asphalt Pavement Incentive	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70013	F/A Concrete Pavement Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70016	F/A Fuel Cost Adjustment	5,000.000	-12,945.350		
			F A	0.000	0.00	
			1.00000	-12,945.350		-12,945.35
0575	700-70019	F/A Asphalt Cement Cost Adjustment	5,000.000	-5,631.630		
			F A	0.000	0.00	
			1.00000	-5,631.630		-5,631.63
0580	700-70023	F/A On-The-Job Trainee	16,000.000	10,785.000		
			F A	0.000	0.00	
			1.00000	10,785.000		10,785.00
0585	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70100	F/A Relocate Utilities	34,269.190	34,269.190		
			F A	-413.330	-413.33	
			1.00000	33,855.860		33,855.86
0595	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1530	203-01597	*Potholing	60.000	55.500		
			HOURL	0.000	0.00	
			316.65000	55.500		17,574.08

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/14/2024

ESTIMATE NO: 0010

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROUNDABOUT ROADWAY						
1535	240-00010	Rem of Nests	2.000	1.500		
			HOURLY	0.000	0.00	
			133.75000	1.500		200.63
1540	619-10000	Temp Water Line CMO 004	460.000	400.000		
			LF	60.000	15,120.00	
			252.00000	460.000		115,920.00
1545	619-51280	16 In Plastic Pipe CMO 004	345.000	345.000		
			LF	0.000	0.00	
			453.72000	345.000		156,533.40
1550	900-00006	Added Item (Dollar)/ Price Reductions	-4,593.000	-4,593.680		
			DOLLAR	0.000	0.00	
			1.00000	-4,593.680		-4,593.68

			CAT 0200	CURRENT AMT \$ 4,044,747.53 \$	141,637.87 \$	3,369,012.35
CAT NO0201 EAST FRONTAGE ROADWAY						
0605	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			50,000.00000	0.500		25,000.00
0610	202-00010	Removal of Tree	10.000	10.000		
			EACH	0.000	0.00	
			350.00000	10.000		3,500.00
0615	202-00026	Removal of Slope and Ditch Paving	188.000	183.440		
			SY	0.000	0.00	
			40.00000	183.440		7,337.60
0620	202-00155	Removal of Wall	31.000	30.500		
			LF	0.000	0.00	
			180.00000	30.500		5,490.00
0625	202-00200	Removal of Sidewalk	109.000	109.000		
			SY	0.000	0.00	
			12.00000	109.000		1,308.00
0630	202-00203	Removal of Curb and Gutter	114.000	114.000		
			LF	0.000	0.00	
			3.00000	114.000		342.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0635	202-00220	*Removal of Asphalt Mat	530.670	530.670		
			SY	0.000	0.00	
			7.00000	530.670		3,714.69
0640	202-00240	*Removal of Asphalt Mat (Planing)	2,492.000	2,272.230		
			SY	0.000	0.00	
			3.60000	2,272.230		8,180.03
0645	202-00250	*Removal of Pavement Marking	500.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0650	202-00503	Removal of Portions of Present Structure	11.000	0.000		
			SY	0.000	0.00	
			520.00000	0.000		0.00
0655	202-00705	Removal of Light Standard Foundation	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0660	202-00810	Removal of Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0665	202-00821	*Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0670	202-01000	Removal of Fence	46.000	46.000		
			LF	0.000	0.00	
			6.50000	46.000		299.00
0675	202-01130	*Removal of Guardrail Type 3	262.000	262.000		
			LF	0.000	0.00	
			7.50000	262.000		1,965.00
0680	202-01170	Removal of Guardrail Type 7	252.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0685	202-01300	*Removal of End Anchorage	3.000	2.000		
			EACH	1.000	260.00	
			260.00000	3.000		780.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0690	202-04010	Clean Inlet	8.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0695	203-00010	*Unclassified Excavation (Complete In Place)	4,042.000	3,972.000		
			CY	0.000	0.00	
			25.00000	3,972.000		99,300.00
0700	203-01500	Blading	20.000	5.250		
			HOURL	0.000	0.00	
			210.00000	5.250		1,102.50
0705	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0710	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00
0715	207-00700	Topsoil (Onsite)	1,604.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0720	207-00704	Subgrade Soil Preparation	12,100.000	0.000		
			SY	0.000	0.00	
			0.40000	0.000		0.00
0725	208-00002	*Erosion Log Type 1 (12 Inch)	3,060.000	1,855.500		
			LF	10.000	50.00	
			5.00000	1,865.500		9,327.50
0730	208-00020	*Silt Fence	870.000	538.200		
			LF	0.000	0.00	
			1.60000	538.200		861.12
0735	208-00035	*Aggregate Bag	89.000	89.000		
			LF	0.000	0.00	
			8.00000	89.000		712.00
0740	208-00041	Rock Check Dam	2.000	1.000		
			EACH	0.000	0.00	
			980.00000	1.000		980.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0745	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			860.00000	2.000		1,720.00
0750	208-00054	*Storm Drain Inlet Protection (Type II)	4.000	0.000		
			EACH	3.000	600.00	
			200.00000	3.000		600.00
0755	208-00056	*Storm Drain Inlet Protection (Type III)	4.000	0.000		
			EACH	4.000	560.00	
			140.00000	4.000		560.00
0760	208-00075	Pre-fabricated Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			16,500.00000	2.000		33,000.00
0765	208-00103	Removal and Disposal of Sediment (Labor)	69.500	62.500		
			HOURL	7.000	308.00	
			44.00000	69.500		3,058.00
0770	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	27.000		
			HOURL	3.000	450.00	
			150.00000	30.000		4,500.00
0775	208-00106	Sweeping (Sediment Removal)	32.830	31.330		
			HOURL	1.500	270.00	
			180.00000	32.830		5,909.40
0780	208-00107	Removal of Trash	25.000	17.000		
			HOURL	0.000	0.00	
			90.00000	17.000		1,530.00
0785	208-00207	Erosion Control Management	30.000	26.000		
			DAY	3.000	1,350.00	
			450.00000	29.000		13,050.00
0790	208-00301	Temporary Diversion	300.000	300.000		
			LF	0.000	0.00	
			150.00000	300.000		45,000.00
0795	208-00400	Water Control	0.500	0.500		
			L S	0.000	0.00	
			100,000.00000	0.500		50,000.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0800	212-00009	*Seeding (Temporary)	1.400	0.000		
			ACRE	0.000	0.00	
			1,700.00000	0.000		0.00
0805	212-00700	*Organic Fertilizer	1,000.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
0810	212-00701	*Compost (Mechanically Applied)	182.000	0.000		
			CY	0.000	0.00	
			93.00000	0.000		0.00
0815	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	9,800.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0820	212-00703	*Humate	420.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0825	212-00704	*Mycorrhizae	22.000	0.000		
			LB	0.000	0.00	
			17.00000	0.000		0.00
0830	212-00706	*Seeding (Native) Drill	2.500	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0835	212-00707	*Seeding (Native) Hydraulic	0.300	0.000		
			ACRE	0.000	0.00	
			3,880.60000	0.000		0.00
0840	213-00002	*Mulching (Weed Free Hay)	2.500	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0845	213-00061	*Mulch Tackifier	500.000	0.000		
			LB	0.000	0.00	
			3.40000	0.000		0.00
0850	213-00150	*Bonded Fiber Matrix	1.400	0.000		
			ACRE	0.000	0.00	
			4,300.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 05/14/2024

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0855	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,610.000	0.000		
		SY		0.000	0.00	
			2.80000	0.000		0.00
0860	217-00000	*Herbicide Treatment	5,000.000	0.000		
		SY		0.000	0.00	
			0.50000	0.000		0.00
0865	240-00000	*Wildlife Biologist	2.000	1.750		
		HOUR		0.000	0.00	
			130.00000	1.750		227.50
0870	304-06007	Aggregate Base Course (Class 6)	1,563.000	1,563.000		
		CY		0.000	0.00	
			55.00000	1,563.000		85,965.00
0875	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	40.730	40.730		
		TON		0.000	0.00	
			430.00000	40.730		17,513.90
0880	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	1,333.000	1,295.730		
		TON		0.000	0.00	
			160.00000	1,295.730		207,316.80
0885	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	1,394.000	1,354.400		
		TON		0.000	0.00	
			160.00000	1,354.400		216,704.00
0890	411-10255	*Emulsified Asphalt (Slow-Setting)	650.240	650.240		
		GAL		0.000	0.00	
			5.50000	650.240		3,576.32
0895	507-00000	Concrete Slope and Ditch Paving	37.000	32.170		
		CY		0.000	0.00	
			1,600.00000	32.170		51,472.00
0900	507-00550	*Concrete Lined Ditch	81.000	74.000		
		LF		0.000	0.00	
			150.00000	74.000		11,100.00
0905	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	1,681.000	1,100.000		
		LF		475.000	19,000.00	
			40.00000	1,575.000		63,000.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 05/14/2024

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0910	606-00305	*Guardrail Type 3 (Special) (Thriebeam)	7.000	0.000		
			LF	0.000	0.00	
			79.00000	0.000		0.00
0915	606-01340	*End Anchorage Type 3D	4.000	3.000		
			EACH	1.000	1,300.00	
			1,300.00000	4.000		5,200.00
0920	606-01370	*Transition Type 3G	3.000	2.000		
			EACH	-2.000	-7,800.00	
			3,900.00000	0.000		0.00
0925	606-01380	*Transition Type 3H	2.000	0.000		
			EACH	2.000	3,600.00	
			1,800.00000	2.000		3,600.00
0930	606-02003	*End Anchorage (Nonflared)	4.000	1.000		
			EACH	2.000	7,400.00	
			3,700.00000	3.000		11,100.00
0935	607-11525	*Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0940	608-00000	*Concrete Sidewalk	115.100	115.100		
			SY	0.000	0.00	
			75.00000	115.100		8,632.50
0945	608-00010	*Concrete Curb Ramp	48.000	34.170		
			SY	0.000	0.00	
			200.00000	34.170		6,834.00
0950	609-21020	*Curb and Gutter Type 2 (Section II-B)	490.000	361.500		
			LF	0.000	0.00	
			35.00000	361.500		12,652.50
0955	609-60011	Curb Type 6 (Section M)	531.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0960	613-00100	*1 Inch Electrical Conduit	340.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
0965	613-00206	*2 Inch Electrical Conduit (Bored)	320.000	70.000		
			LF	0.000	0.00	
			25.00000	70.000		1,750.00
0970	613-01100	*1 Inch Electrical Conduit (Plastic)	40.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0975	613-07001	*Type One Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0980	613-10000	*Wiring	0.500	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0985	613-13012	*Luminaire (LED) (12,000 Lumens)	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0990	613-15000	*Floodlight	8.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0995	613-30300	*Light Standard Aluminum (30 Foot)	2.000	0.000		
			EACH	1.000	4,100.00	
			4,100.00000	1.000		4,100.00
1000	613-40010	*Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			3,100.00000	2.000		6,200.00
1005	614-00011	*Sign Panel (Class I)	19.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
1010	614-00012	*Sign Panel (Class II)	132.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
1015	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	8.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 05/14/2024

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
1020	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	2.000 EACH 640.00000	0.000 0.000 0.000	0.00 0.00	0.00
1025	625-00000	Construction Surveying	0.600 L S 230,000.00000	0.572 0.010 0.582	2,300.00	133,860.00
1030	626-00000	*Mobilization	0.600 L S 1,000,000.00000	0.571 0.000 0.571	0.00	571,000.00
1035	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	39.000 GAL 160.00000	0.000 0.000 0.000	0.00	0.00
1040	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol) (Spe	232.000 SF 26.00000	0.000 28.200 28.200	733.20	733.20
1045	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	652.000 SF 23.00000	0.000 55.000 55.000	1,265.00	1,265.00
1050	630-00000	*Flagging	1,300.500 HOUR 35.00000	478.000 822.500 1,300.500	28,787.50	45,517.50
1055	630-00007	*Traffic Control Inspection	75.000 DAY 160.00000	55.000 20.000 75.000	3,200.00	12,000.00
1060	630-00012	*Traffic Control Management	132.000 DAY 1,200.00000	17.000 32.000 49.000	38,400.00	58,800.00
1065	630-80001	*Flashing Beacon (Portable)	8.000 EACH 1,100.00000	1.800 0.000 1.800	0.00	1,980.00
1070	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000 EACH 320.00000	0.900 0.000 0.900	0.00	288.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
1075	630-80341	*Construction Traffic Sign (Panel Size A)	25.000	6.300		
			EACH	0.000	0.00	
			65.00000	6.300		409.50
1080	630-80342	*Construction Traffic Sign (Panel Size B)	40.000	23.400		
			EACH	0.000	0.00	
			85.00000	23.400		1,989.00
1085	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
1090	630-80350	*Vertical Panel	100.000	12.600		
			EACH	2.700	135.00	
			50.00000	15.300		765.00
1095	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			10,000.00000	3.600		36,000.00
1100	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.900		
			EACH	0.000	0.00	
			1,600.00000	0.900		1,440.00
1105	630-80360	*Drum Channelizing Device	200.000	29.700		
			EACH	0.000	0.00	
			53.00000	29.700		1,574.10
1110	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
1115	630-80370	*Barrier (Temporary)	1,600.000	1,360.800		
			LF	0.000	0.00	
			70.00000	1,360.800		95,256.00
1120	630-80380	*Traffic Cone	100.000	19.800		
			EACH	0.000	0.00	
			15.00000	19.800		297.00
1125	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/14/2024

ESTIMATE NO: 0010

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 EAST FRONTAGE ROADWAY						
1130	630-85041	*Mobile Attenuator	20.000	3.000		
			DAY	3.000	4,500.00	
			1,500.00000	6.000		9,000.00

			CAT 0201	CURRENT AMT	\$ 2,501,044.69 \$	110,768.70 \$ 2,018,245.66
CAT NO0202 ROUNDABOUT DRAINAGE						
1135	206-00510	Filter Material (Class A)	17.000	9.260		
			CY	0.000	0.00	
			140.00000	9.260		1,296.40
1140	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
1145	210-04020	Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00
1150	506-00030	Grouted Riprap	67.000	0.000		
			CY	0.000	0.00	
			230.00000	0.000		0.00
1155	506-00212	Riprap (12 Inch)	26.000	5.560		
			CY	0.000	0.00	
			190.00000	5.560		1,056.40
1160	506-00218	Riprap (18 Inch)	48.000	47.250		
			CY	0.000	0.00	
			73.00000	47.250		3,449.25
1165	507-00000	Concrete Slope and Ditch Paving	18.000	0.000		
			CY	17.610	28,176.00	
			1,600.00000	17.610		28,176.00
1170	601-03000	Concrete Class D	8.000	1.420		
			CY	0.000	0.00	
			1,200.00000	1.420		1,704.00
1175	602-00000	*Reinforcing Steel	482.000	90.800		
			LB	0.000	0.00	
			1.80000	90.800		163.44

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/14/2024

ESTIMATE NO: 0010

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0202 ROUNDABOUT DRAINAGE						
1180	604-19105	Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			9,100.00000	2.000		18,200.00
1185	604-19110	Inlet Type R L 5 (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			10,500.00000	4.000		42,000.00
1190	604-19210	Inlet Type R L 10 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			14,600.00000	1.000		14,600.00
1195	604-19305	Inlet Type R L 15 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			18,400.00000	1.000		18,400.00
1200	604-30010	Manhole Slab Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			7,900.00000	3.000		23,700.00
1205	624-25031	30 Inch Drainage Pipe (Class 5) (Complete In Place)	112.000	112.000		
			LF	0.000	0.00	
			180.00000	112.000		20,160.00
1210	624-30019	18 Inch Drainage Pipe (Class 10) (Complete In Place)	208.000	196.000		
			LF	0.000	0.00	
			160.00000	196.000		31,360.00
1215	624-30025	24 Inch Drainage Pipe (Class 10) (Complete In Place)	132.000	132.000		
			LF	0.000	0.00	
			220.00000	132.000		29,040.00
1220	624-30031	30 Inch Drainage Pipe (Class 10) (Complete In Place)	151.000	151.000		
			LF	0.000	0.00	
			260.00000	151.000		39,260.00
1225	624-30055	*54 Inch Drainage Pipe (Class 10) (Complete In Place)	429.000	423.000		
			LF	0.000	0.00	
			440.00000	423.000		186,120.00

		CAT 0202	CURRENT AMT \$	500,901.60 \$	28,176.00 \$	466,685.49

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 25
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 EAST FRONTAGE DRAINAGE						
1230	202-00035	Removal of Pipe	18.000	18.000		
			LF	0.000	0.00	
			32.00000	18.000		576.00
1235	202-00037	Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
1240	202-00500	Removal of Portions of Present Structure	2.000	1.500		
			EACH	0.000	0.00	
			10,000.00000	1.500		15,000.00
1245	203-00010	*Unclassified Excavation (Complete In Place)	2,284.000	2,239.000		
			CY	0.000	0.00	
			25.00000	2,239.000		55,975.00
1250	206-00000	Structure Excavation	1,038.000	1,038.000		
			CY	0.000	0.00	
			35.00000	1,038.000		36,330.00
1255	206-00100	Structure Backfill (Class 1)	134.000	134.000		
			CY	0.000	0.00	
			60.00000	134.000		8,040.00
1260	206-00510	Filter Material (Class A)	89.000	0.000		
			CY	0.000	0.00	
			140.00000	0.000		0.00
1265	210-04020	Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00
1270	506-00209	Riprap (9 Inch)	3.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
1275	506-00218	Riprap (18 Inch)	528.000	0.000		
			CY	0.000	0.00	
			73.00000	0.000		0.00
1280	513-00690	Bridge Drain (Special)	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 26
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 EAST FRONTAGE DRAINAGE						
1285	601-03030	*Concrete Class D (Box Culvert)	76.610	76.610		
			CY	0.000	0.00	
			1,700.00000	76.610		130,237.00
1290	602-00000	*Reinforcing Steel	15,640.000	15,186.910		
			LB	0.000	0.00	
			1.80000	15,186.910		27,336.44
1295	603-30018	18 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
1300	603-50018	18 Inch Plastic Pipe	27.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
1305	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
1310	604-16005	Inlet Type 16 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			10,200.00000	2.000		20,400.00
1315	604-16605	Inlet Type 16 (Triple) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			22,900.00000	1.000		22,900.00
1320	604-25005	Vane Grate Inlet (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			8,800.00000	2.000		17,600.00
1325	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,900.00000	1.000		7,900.00
1330	609-60011	Curb Type 6 (Section M)	32.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
1335	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/14/2024

ESTIMATE NO: 0010

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0203 EAST FRONTAGE DRAINAGE						
1340	624-30018	18 Inch Drainage Pipe (Class 10)	327.750	327.750		
			LF	0.000	0.00	
			140.00000	327.750		45,885.00

			CAT 0203	CURRENT AMT \$	479,626.00 \$	0.00 \$ 413,379.44
CAT NO0204 EAST FRONTAGE WALLS						
1345	206-00000	Structure Excavation	600.000	600.000		
			CY	0.000	0.00	
			35.00000	600.000		21,000.00
1350	206-00100	Structure Backfill (Class 1)	1,850.000	1,820.000		
			CY	0.000	0.00	
			60.00000	1,820.000		109,200.00
1355	206-00200	Structure Backfill (Class 2)	300.000	130.000		
			CY	0.000	0.00	
			20.00000	130.000		2,600.00
1360	206-00360	Mechanical Reinforcement of Soil	960.000	930.000		
			CY	0.000	0.00	
			20.00000	930.000		18,600.00
1365	420-00000	Geomembrane	525.000	380.000		
			SY	0.000	0.00	
			18.00000	380.000		6,840.00
1370	504-04420	*Precast Panel Facing	2,825.000	2,303.500		
			SF	0.000	0.00	
			79.00000	2,303.500		181,976.50
1375	601-03050	*Concrete Class D (Wall)	25.087	25.087		
			CY	0.000	0.00	
			3,000.00000	25.087		75,261.00
1380	601-40400	*Structural Concrete Stain	315.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1385	602-00020	*Reinforcing Steel (Epoxy Coated)	11,500.000	2,017.520		
			LB	0.000	0.00	
			2.50000	2,017.520		5,043.80

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/14/2024

ESTIMATE NO: 0010

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0204 EAST FRONTAGE WALLS						
1390	607-53137	*Fence Chain Link (Special) (36 Inch)	245.000	196.000		
			LF	0.000	0.00	
			77.00000	196.000		15,092.00

			CAT 0204	CURRENT AMT \$	516,796.00 \$	0.00 \$ 435,613.30
CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1395	206-00000	Structure Excavation	245.000	245.000		
			CY	0.000	0.00	
			35.00000	245.000		8,575.00
1400	206-00100	Structure Backfill (Class 1)	250.000	250.000		
			CY	0.000	0.00	
			60.00000	250.000		15,000.00
1405	206-00200	Structure Backfill (Class 2)	30.000	30.000		
			CY	0.000	0.00	
			20.00000	30.000		600.00
1410	206-00360	Mechanical Reinforcement of Soil	460.000	460.000		
			CY	0.000	0.00	
			20.00000	460.000		9,200.00
1415	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	170.000	169.700		
			TON	0.000	0.00	
			160.00000	169.700		27,152.00
1420	502-00460	Pile Tip	4.000	4.000		
			EACH	0.000	0.00	
			160.00000	4.000		640.00
1425	502-00500	Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
1430	502-02010	Dynamic Pile Test	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
1435	502-14117	Steel Piling (HP 14x117)	118.000	117.740		
			LF	0.000	0.00	
			290.00000	117.740		34,144.60

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 29
 ESTIMATE RUN 05/14/2024
 14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1440	503-00030	*Drilled Shaft (30 Inch)	141.000	140.400		
			LF	0.000	0.00	
			450.00000	140.400		63,180.00
1445	503-00072	*Drilled Shaft (72 Inch)	123.000	123.000		
			LF	0.000	0.00	
			1,600.00000	123.000		196,800.00
1450	503-00310	*Crosshole Sonic Logging Testing	6.000	6.000		
			EACH	0.000	0.00	
			3,600.00000	6.000		21,600.00
1455	506-00209	Riprap (9 Inch)	70.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
1460	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
1465	515-00120	*Waterproofing (Membrane)	1,100.000	1,092.220		
			SY	0.000	0.00	
			25.00000	1,092.220		27,305.50
1470	518-01004	Bridge Expansion Device (0-4 Inch)	46.000	0.000		
			LF	0.000	0.00	
			480.00000	0.000		0.00
1475	601-03040	*Concrete Class D (Bridge)	115.000	113.210		
			CY	0.000	0.00	
			1,900.00000	113.210		215,099.00
1480	601-03056	*Concrete Class DF	493.000	493.000		
			CY	0.000	0.00	
			1,400.00000	493.000		690,200.00
1485	601-40400	*Structural Concrete Stain	1,580.000	0.000		
			SY	0.000	0.00	
			13.00000	0.000		0.00
1490	602-00020	*Reinforcing Steel (Epoxy Coated)	157,800.000	157,800.000		
			LB	0.000	0.00	
			2.50000	157,800.000		394,500.00

CONTID: C24395
 PCN: 24395-BID
 PROJECT: IM025A-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/14/2024

ESTIMATE NO: 0010

14:52:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 EAST FRONTAGE BRIDGE K-18-HC						
1495	606-01400	*Transition Type BR10M-GR3	4.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
1500	606-11035	*Bridge Rail Type 10 MASH	980.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
1500		MATERIAL ALLOWANCE type 10 bridge rail		980.000		
			LF	0.000	0.00	
			119.00000	980.000		116,620.00
1500		MATERIAL ALLOWANCE 606-01400 Transition Type BR10M-GR3.		4.000		
			EACH	0.000	0.00	
			2,900.00000	4.000		11,600.00
1505	613-01300	*3 Inch Electrical Conduit (Plastic)	1,020.000	1,014.000		
			LF	0.000	0.00	
			25.00000	1,014.000		25,350.00
1510	618-01163	*Prestressed Concrete I (CBT63)	1,346.000	1,346.000		
			LF	0.000	0.00	
			440.00000	1,346.000		592,240.00
1510		MATERIAL ALLOWANCE girders		0.000		
			LF	0.000	0.00	
			254.07000	0.000		0.00

			CAT 0300	CURRENT AMT	\$ 2,687,245.00	\$ 0.00 \$ 2,454,306.10
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1515	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			90,000.00000	1.000		90,000.00
1520	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			60,000.00000	1.000		60,000.00
1525	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00

			CAT 0400	CURRENT AMT	\$ 155,000.00	\$ 0.00 \$ 155,000.00

			PROJECT TOTAL	CURRENT AMT	\$10,885,360.82	\$ 280,582.57 \$ 9,312,242.34