

ESTIMATE SUMMARY

-----  
 CONTID: C24473 ESTIMATE NO: 0021 PROG SPEC YR: 2005  
 PCN: 24473-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-70 BRIDGES OVER WARD ROAD  
 TIME CHARGED: 386.0 DAYS TIME ALLOW: 420 WORK DAYS  
 PERCENT TIME: 91.90 ORIG TIME ALLOW: 420 WORK DAYS

PROJECT NO: 2670703-487  
 I-70 BRIDGES OVER WARD ROAD- Bridge replacement

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

Lobato Construction, LLC	PAY PERIOD ENDING	11/22/2024	DATE TIME STARTED	02/21/2023
123 N Main St	DATE LET	12/01/2022	DATE WORK BEGAN	02/21/2023
	DATE AWARDED	12/07/2022	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	01/10/2023	DATE ACCEPTED	
Brighton CO 80601 (720)775-4886	DATE NOTICE TO PROCEED	02/21/2023		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,010,348.28 PARTICIPATING	\$ 218,800.00	\$ 0.00
AWARD PROJECT AMT: \$ 16,387,878.20 NON-PARTICIPATING	13,925,087.30	852,839.59
PERCENT COMPLETE: 83.15% TOTAL EARNINGS	14,143,887.30	852,839.59
FUNDS AVAILABLE: \$ 2,866,460.98 STOCKPILED MATERIALS	125,599.09	-43,100.00
	GROSS EARNINGS	14,269,486.39
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-245,818.17	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	14,023,668.22
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	14,023,668.22
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 809,739.59

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 2  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			LS	0.000	0.00	
			100,000.00000	1.000		100,000.00
0010	202-00019	Removal of Inlet	1.000	0.000		
			EACH	0.000	0.00	
			1,430.00000	0.000		0.00
0015	202-00023	Removal of Embankment Protector Type 3	2.000	2.000		
			EACH	0.000	0.00	
			880.00000	2.000		1,760.00
0020	202-00026	Removal of Slope and Ditch Paving	1,407.000	1,407.000		
			SY	0.000	0.00	
			17.00000	1,407.000		23,919.00
0025	202-00033	Removal of Pipe	3.000	1.000		
			EACH	0.000	0.00	
			1,430.00000	1.000		1,430.00
0030	202-00037	Removal of End Section	5.000	1.000		
			EACH	0.000	0.00	
			440.00000	1.000		440.00
0035	202-00055	Removal of Fiber Optic Cable	2,600.000	1,742.000		
			LF	0.000	0.00	
			2.80000	1,742.000		4,877.60
0040	202-00090	*Removal of Delineator	6.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0045	202-00200	Removal of Sidewalk	218.000	104.000		
			SY	0.000	0.00	
			20.00000	104.000		2,080.00
0050	202-00201	Removal of Curb	530.000	518.000		
			LF	0.000	0.00	
			7.70000	518.000		3,988.60
0055	202-00203	Removal of Curb and Gutter	1,019.000	1,019.000		
			LF	0.000	0.00	
			14.00000	1,019.000		14,266.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 3  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00210	Removal of Concrete Pavement	2,839.000	2,625.000		
			SY	0.000	0.00	
			25.00000	2,625.000		65,625.00
0065	202-00220	Removal of Asphalt Mat	5,944.000	4,959.000		
			SY	0.000	0.00	
			9.40000	4,959.000		46,614.60
0070	202-00240	Removal of Asphalt Mat (Planing)	9,524.000	9,521.000		
			SY	0.000	0.00	
			6.20000	9,521.000		59,030.20
0075	202-00250	*Removal of Pavement Marking	5,945.000	5,945.000		
			SF	0.000	0.00	
			1.10000	5,945.000		6,539.50
0080	202-00750	Removal of Luminaire	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0085	202-00805	Removal of Overhead Sign Structure	2.000	2.000		
			EACH	0.000	0.00	
			7,680.00000	2.000		15,360.00
0090	202-00810	*Removal of Ground Sign	15.000	1.000		
			EACH	0.000	0.00	
			850.00000	1.000		850.00
0095	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0100	202-00827	Removal of Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0105	202-00887	Removal of Radar Detection System	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0110	202-01000	*Removal of Fence	252.000	252.000		
			LF	0.000	0.00	
			6.50000	252.000		1,638.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 4  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	202-01130	*Removal of Guardrail Type 3	3,307.000	3,157.000		
			LF	75.000	390.00	
			5.20000	3,232.000		16,806.40
0120	202-04005	Clean Valve Box	7.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0125	202-04010	Clean Inlet	5.000	5.000		
			EACH	0.000	0.00	
			550.00000	5.000		2,750.00
0130	202-05008	Sawing Concrete (8 Inch)	155.000	155.000		
			LF	0.000	0.00	
			4.10000	155.000		635.50
0135	202-05030	Sawing Asphalt Material (10 Inch)	1,887.000	1,887.000		
			LF	0.000	0.00	
			5.10000	1,887.000		9,623.70
0140	203-00010	Unclassified Excavation (Complete In Place)	4,007.000	1,430.000		
			CY	0.000	0.00	
			23.00000	1,430.000		32,890.00
0145	203-00050	Unsuitable Material	200.000	82.000		
			CY	0.000	0.00	
			66.00000	82.000		5,412.00
0150	203-00065	Embankment Material (Complete In Place) (R20)	2,992.000	2,429.000		
			CY	0.000	0.00	
			32.00000	2,429.000		77,728.00
0155	203-01100	Proof Rolling	10.000	3.000		
			HOURL	0.000	0.00	
			99.00000	3.000		297.00
0160	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00
0165	203-01510	Backhoe	11.000	11.000		
			HOURL	0.000	0.00	
			150.00000	11.000		1,650.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 5  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	203-01550	Dozing	0.000	0.000		
			HOURLY	0.000	0.00	
			180.00000	0.000		0.00
0175	203-01594	Combination Loader	0.000	0.000		
			HOURLY	0.000	0.00	
			150.00000	0.000		0.00
0180	203-01597	*Potholing	50.000	36.000		
			HOURLY	0.000	0.00	
			400.00000	36.000		14,400.00
0185	203-02330	Laborer	0.000	0.000		
			HOURLY	0.000	0.00	
			61.00000	0.000		0.00
0190	207-00700	Topsoil (Onsite)	1,252.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0195	207-00704	Subgrade Soil Preparation	10,572.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00
0200	207-00706	Seeding Media	1,289.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0205	208-00002	*Erosion Log Type 1 (12 Inch)	200.000	90.000		
			LF	0.000	0.00	
			5.20000	90.000		468.00
0210	208-00013	*Erosion Log Type 1 (20 Inch)	30.000	0.000		
			LF	0.000	0.00	
			8.10000	0.000		0.00
0215	208-00020	*Silt Fence	3,200.000	2,568.000		
			LF	0.000	0.00	
			1.40000	2,568.000		3,595.20
0220	208-00035	*Aggregate Bag	1,180.000	1,180.000		
			LF	0.000	0.00	
			7.80000	1,180.000		9,204.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 6  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			2,750.00000	2.000		5,500.00
0230	208-00054	*Storm Drain Inlet Protection (Type II)	2.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0235	208-00057	*Storm Drain Inlet Protection (Type I) (144 inch)	8.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0240	208-00070	*Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			3,860.00000	0.000		0.00
0245	208-00071	*Maintenance Aggregate (Vehicle Tracking Pad)	35.000	0.000		
			CY	0.000	0.00	
			170.00000	0.000		0.00
0250	208-00075	Pre-fabricated Vehicle Tracking Pad	8.000	3.000		
			EACH	0.000	0.00	
			5,510.00000	3.000		16,530.00
0255	208-00103	Removal and Disposal of Sediment (Labor)	120.000	67.000		
			HOOR	0.000	0.00	
			180.00000	67.000		12,060.00
0260	208-00105	Removal and Disposal of Sediment (Equipment)	60.000	26.500		
			HOOR	10.000	1,900.00	
			190.00000	36.500		6,935.00
0265	208-00106	Sweeping (Sediment Removal)	126.000	106.000		
			HOOR	10.000	1,900.00	
			190.00000	116.000		22,040.00
0270	208-00107	Removal of Trash	20.000	4.000		
			HOOR	0.000	0.00	
			110.00000	4.000		440.00
0275	208-00207	Erosion Control Management	100.000	51.500		
			DAY	2.000	220.00	
			110.00000	53.500		5,885.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 7  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	210-00009	Reset Communications Cabinet	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0285	210-00473	Reset TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			1,420.00000	1.000		1,420.00
0290	210-00476	Reset Microwave Vehicle Radar Detector (MVRD)	1.000	0.000		
			EACH	0.000	0.00	
			1,420.00000	0.000		0.00
0295	210-00805	Reset Overhead Sign Structure	1.000	0.500		
			EACH	0.000	0.00	
			40,800.00000	0.500		20,400.00
0300	210-00816	*Reset Sign Panel (Special)	1.000	0.000		
			EACH	0.000	0.00	
			8,190.00000	0.000		0.00
0305	210-04010	Adjust Manhole	6.000	0.000		
			EACH	0.000	0.00	
			1,030.00000	0.000		0.00
0310	210-04011	Adjust Manhole (Special)	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0315	210-04050	Adjust Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0320	212-00701	*Compost (Mechanically Applied)	143.000	0.000		
			CY	0.000	0.00	
			69.00000	0.000		0.00
0325	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	5,250.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0330	212-00703	*Humate	740.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 8  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	212-00704	*Mycorrhizae	50.000	0.000		
			LB	0.000	0.00	
			15.00000	0.000		0.00
0340	212-00706	*Seeding (Native) Drill	2.000	0.000		
			ACRE	0.000	0.00	
			990.00000	0.000		0.00
0345	212-00707	*Seeding (Native) Hydraulic	1.500	0.000		
			ACRE	0.000	0.00	
			1,560.00000	0.000		0.00
0350	212-00708	*Seeding (Native) Broadcast	0.200	0.000		
			ACRE	0.000	0.00	
			1,290.00000	0.000		0.00
0355	213-00003	*Mulching (Weed Free)	2.500	0.000		
			ACRE	0.000	0.00	
			1,110.00000	0.000		0.00
0360	213-00012	*Spray-on Mulch Blanket	0.500	0.000		
			ACRE	0.000	0.00	
			4,640.00000	0.000		0.00
0365	213-00061	*Mulch Tackifier	250.000	0.000		
			LB	0.000	0.00	
			5.10000	0.000		0.00
0370	214-00008	*Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			24,800.00000	0.000		0.00
0375	216-00070	*Geocell Cellular Confinement System	1,250.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0380	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	2,888.000	0.000		
			SY	0.000	0.00	
			2.70000	0.000		0.00
0385	216-00302	*Turf Reinforcement Mat (Class 2)	2,927.000	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00



CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 9  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	240-00000	*Wildlife Biologist	5.000	5.000		
			94.00000	5.000		470.00
0395	240-00010	*Removal of Nests	0.000	0.000		
			88.00000	0.000		0.00
0400	304-06007	Aggregate Base Course (Class 6)	2,093.000	831.000		
			52.00000	831.000		43,212.00
0405	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	150.000	67.990		
			180.00000	96.350	5,104.80	17,343.00
0410	403-00800	*Emergency Pothole Repair	25.000	11.000		
			500.00000	11.000	0.00	5,500.00
0415	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	865.000	259.880		
			190.00000	609.160	66,363.20	115,740.40
0420	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,560.000	999.360		
			110.00000	2,125.110	123,832.50	233,762.10
0425	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,789.690	1,789.690		
			140.00000	1,789.690	0.00	250,556.60
0430	411-10255	*Emulsified Asphalt (Slow-Setting)	1,315.000	1,055.000		
			5.80000	1,315.000	1,508.00	7,627.00
0435	412-00800	*Concrete Pavement (8 Inch)	2,698.000	982.000		
			150.00000	2,662.000	252,000.00	399,300.00
0440	412-00805	*Concrete Pavement (8 Inch) (Fast Track)	150.000	150.000		
			170.00000	150.000	0.00	25,500.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 10  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	420-00103	Geotextile (Erosion Control) (Class 2)	536.000	0.000		
			SY	532.000	11,704.00	
			22.00000	532.000		11,704.00
0450	503-00036	Drilled Shaft (36 Inch)	16.000	16.000		
			LF	0.000	0.00	
			640.00000	16.000		10,240.00
0455	503-00048	*Drilled Shaft (48 Inch)	22.000	22.000		
			LF	0.000	0.00	
			480.00000	22.000		10,560.00
0460	503-00054	*Drilled Shaft (54 Inch)	106.000	53.000		
			LF	0.000	0.00	
			940.00000	53.000		49,820.00
0465	506-00209	Riprap (9 Inch)	270.000	10.000		
			CY	256.000	43,520.00	
			170.00000	266.000		45,220.00
0470	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	114.000	64.000		
			LF	0.000	0.00	
			230.00000	64.000		14,720.00
0475	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,420.00000	1.000		2,420.00
0480	603-10150	15 Inch Corrugated Steel Pipe	112.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0485	603-30015	15 Inch Steel End Section	6.000	0.000		
			EACH	0.000	0.00	
			1,320.00000	0.000		0.00
0490	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,850.00000	0.000		0.00
0495	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,239.000	277.000		
			LF	516.000	21,672.00	
			42.00000	793.000		33,306.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 11  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	125.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0505	606-00915	Guardrail Type 9 (Style CG)	370.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0510	606-00930	Guardrail Type 9 (Style CD)	410.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0515	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0520	606-01370	*Transition Type 3G	3.000	1.000		
			EACH	1.000	3,950.00	
			3,950.00000	2.000		7,900.00
0525	606-01372	Transition Type GR9-GR3	4.000	0.000		
			EACH	0.000	0.00	
			4,410.00000	0.000		0.00
0530	606-01380	*Transition Type 3H	5.000	1.000		
			EACH	1.000	1,590.00	
			1,590.00000	2.000		3,180.00
0535	606-01460	*Median Terminal	1.000	0.000		
			EACH	0.000	0.00	
			10,400.00000	0.000		0.00
0540	607-00005	*End Post	8.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0545	607-00010	*Corner and Line Brace Post	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0550	607-11525	*Fence (Plastic)	600.000	390.000		
			LF	0.000	0.00	
			4.70000	390.000		1,833.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 12  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	607-53160	*Fence Chain Link (60 Inch)	249.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0560	608-00006	Concrete Sidewalk (6 Inch)	193.000	133.000		
			SY	0.000	0.00	
			80.00000	133.000		10,640.00
0565	609-21010	Curb and Gutter Type 2 (Section I-B)	186.000	186.000		
			LF	0.000	0.00	
			70.00000	186.000		13,020.00
0570	609-60011	Curb Type 6 (Section M)	866.000	358.000		
			LF	508.000	5,588.00	
			11.00000	866.000		9,526.00
0575	612-00001	*Delineator (Type I)	27.000	0.000		
			EACH	0.000	0.00	
			43.00000	0.000		0.00
0580	612-00002	*Delineator (Type II)	35.000	0.000		
			EACH	0.000	0.00	
			53.00000	0.000		0.00
0585	612-00003	*Delineator (Type III)	4.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0590	612-00260	Location Marker (Fiber Optic)(Dome)	1.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0595	613-00075	3/4 Inch Electrical Conduit	725.000	429.000		
			LF	0.000	0.00	
			29.00000	429.000		12,441.00
0595		MATERIAL ALLOWANCE 3/4 In Electrical Conduit		360.999		
			LF	0.000	0.00	
			4.31622	360.999		1,558.15
0600	613-00206	2 Inch Electrical Conduit (Bored)	1,359.000	1,359.000		
			LF	0.000	0.00	
			62.00000	1,359.000		84,258.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/22/2024

ESTIMATE NO: 0021

07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0605	613-01200	2 Inch Electrical Conduit (Plastic)	413.000	413.000		
			LF	0.000	0.00	
			33.00000	413.000		13,629.00
0610	613-07001	Type One Pull Box	2.000	0.000		
			EACH	2.000	3,080.00	
			1,540.00000	2.000		3,080.00
0615	613-07004	Type Four Pull Box	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0620	613-10000	Wiring	1.000	0.100		
			L S	0.000	0.00	
			9,100.00000	0.100		910.00
0625	613-13006	Luminaire (LED) (6,000 Lumens)	16.000	0.000		
			EACH	0.000	0.00	
			3,030.00000	0.000		0.00
0625		MATERIAL ALLOWANCE Luminaire		16.000		
			EACH	0.000	0.00	
			1,451.00000	16.000		23,216.00
0630	614-00011	*Sign Panel (Class I)	17.000	0.000		
			SF	0.000	0.00	
			42.00000	0.000		0.00
0635	614-00012	*Sign Panel (Class II)	178.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0640	614-00013	*Sign Panel (Class III)	862.000	0.000		
			SF	208.000	8,528.00	
			41.00000	208.000		8,528.00
0645	614-01026	*Steel Signpost (W 10x26)	78.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0650	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 14  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0655	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000 EACH 890.00000	0.000 0.000 0.000	0.00 0.00	0.00
0660	614-03006	*Concrete Footing (Type 6)	4.000 EACH 21,200.00000	4.000 0.000 4.000	0.00 0.00	84,800.00
0665	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000 EACH 73,000.00000	0.000 1.000 1.000	73,000.00	73,000.00
0665		MATERIAL ALLOWANCE Monotube Overhead Sign Cantilever		1.000 EACH -1.000	-43,100.00	0.00
0670	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	1.000 EACH 151,000.00000	0.000 0.000 0.000	0.00	0.00
0670		MATERIAL ALLOWANCE Monotube Overhead Sign Bridge		1.000 EACH 0.000	0.00	90,700.00
0675	614-85001	*Impact Attenuator	1.000 EACH 26,300.00000	0.000 0.000 0.000	0.00	0.00
0680	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	350.000 LF 7.70000	350.000 0.000 350.000	0.00	2,695.00
0685	614-87320	Closed Circuit Television	1.000 EACH 5,810.00000	1.000 0.000 1.000	0.00	5,810.00
0685		MATERIAL ALLOWANCE CCTV		0.000 EACH 0.000	0.00	0.00
0690	614-87350	Test Fiber Optic Cable	1.000 L S 10,300.00000	0.660 0.000 0.660	0.00	6,798.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 15  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0695	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	1.000	1.000		
			EACH	0.000	0.00	
			28,900.00000	1.000		28,900.00
0695		MATERIAL ALLOWANCE CCTV Pole		0.000		
			EACH	0.000	0.00	
			9,050.00000	0.000		0.00
0700	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	1,105.000	1,105.000		
			LF	0.000	0.00	
			7.90000	1,105.000		8,729.50
0705	614-87498	Fiber Optic Cable (Single Mode) (144 Strands)	1,500.000	1,500.000		
			LF	0.000	0.00	
			8.00000	1,500.000		12,000.00
0710	615-00030	Embankment Protector Type 3	3.000	0.000		
			EACH	2.000	3,300.00	
			1,650.00000	2.000		3,300.00
0715	621-00450	*Detour Pavement	11,760.000	9,955.000		
			SY	0.000	0.00	
			80.00000	9,955.000		796,400.00
0720	625-00000	*Construction Surveying	1.000	0.828		
			L S	0.061	6,710.00	
			110,000.00000	0.889		97,790.00
0725	626-00000	*Mobilization	1.000	0.905		
			LS	0.000	0.00	
			1,631,000.00000	0.905		1,476,055.00
0730	626-01111	*Public Information Management (Tier I)	680.000	592.000		
			DAY	28.000	3,640.00	
			130.00000	620.000		80,600.00
0735	627-00008	*Modified Epoxy Pavement Marking	500.000	90.500		
			GAL	0.000	0.00	
			140.00000	90.500		12,670.00
0740	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	45.000	0.000		
			GAL	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 16  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0745	627-00013	*Pavement Marking Paint (High Build)	397.000	122.000		
			GAL	41.000	3,239.00	
			79.00000	163.000		12,877.00
0750	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	4,100.000	0.000		
			SF	1,221.000	23,199.00	
			19.00000	1,221.000		23,199.00
0755	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	145.000	0.000		
			SF	145.000	3,625.00	
			25.00000	145.000		3,625.00
0760	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	828.000	0.000		
			SF	828.000	18,216.00	
			22.00000	828.000		18,216.00
0765	630-00000	*Flagging	4,000.000	3,696.250		
			HOUR	136.500	6,279.00	
			46.00000	3,832.750		176,306.50
0770	630-00003	*Uniformed Traffic Control	1,000.000	789.500		
			HOUR	18.000	2,880.00	
			160.00000	807.500		129,200.00
0775	630-00004	*Traffic Control Vehicle	1.000	0.500		
			EACH	0.000	0.00	
			13,800.00000	0.500		6,900.00
0780	630-00006	*Uniformed Traffic Control (Vehicle)	807.500	789.500		
			HOUR	18.000	522.00	
			29.00000	807.500		23,417.50
0785	630-00007	*Traffic Control Inspection	330.000	274.000		
			DAY	15.000	6,450.00	
			430.00000	289.000		124,270.00
0790	630-00012	*Traffic Control Management	360.000	308.000		
			DAY	13.000	16,510.00	
			1,270.00000	321.000		407,670.00
0795	630-00015	*Uniformed Traffic Control Coordination	20.000	0.000		
			HOUR	0.000	0.00	
			29.00000	0.000		0.00



CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 17  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0800	630-80002	*Flashing Beacon (Solar)	8.000	4.000		
			EACH	0.000	0.00	
			3,220.00000	4.000		12,880.00
0805	630-80335	*Barricade (Type 3 M-A) (Temporary)	11.000	5.500		
			EACH	0.000	0.00	
			430.00000	5.500		2,365.00
0810	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0815	630-80341	*Construction Traffic Sign (Panel Size A)	112.000	56.000		
			EACH	0.000	0.00	
			100.00000	56.000		5,600.00
0820	630-80342	*Construction Traffic Sign (Panel Size B)	18.000	9.000		
			EACH	0.000	0.00	
			130.00000	9.000		1,170.00
0825	630-80343	*Construction Traffic Sign (Panel Size C)	89.000	44.500		
			EACH	0.000	0.00	
			140.00000	44.500		6,230.00
0830	630-80344	*Construction Traffic Sign (Special)	672.000	330.000		
			SF	0.000	0.00	
			40.00000	330.000		13,200.00
0835	630-80355	*Portable Message Sign Panel	10.000	3.500		
			EACH	0.000	0.00	
			20,700.00000	3.500		72,450.00
0840	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	0.000	0.000		
			EACH	0.000	0.00	
			2,880.00000	0.000		0.00
0845	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	2.500		
			EACH	0.000	0.00	
			3,160.00000	2.500		7,900.00
0850	630-80360	*Drum Channelizing Device	100.000	18.000		
			EACH	0.000	0.00	
			63.00000	18.000		1,134.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 18  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0855	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	5,560.000	2,043.000		
			LF	0.000	0.00	
			34.00000	2,043.000		69,462.00
0860	630-80378	Glare Screen (Temporary)	1,200.000	557.000		
			LF	0.000	0.00	
			22.00000	557.000		12,254.00
0860		MATERIAL ALLOWANCE Glare Screen (Temp)		460.225		
			LF	0.000	0.00	
			22.00000	460.225		10,124.95
0865	630-80380	*Traffic Cone	200.000	77.500		
			EACH	0.000	0.00	
			17.00000	77.500		1,317.50
0870	630-80393	*Stackable Vertical Panels	100.000	44.500		
			EACH	0.000	0.00	
			52.00000	44.500		2,314.00
0875	630-80401	Delineator (Type I) (Temporary)	150.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0880	630-80402	Delineator (Type II) (Temporary)	75.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0885	630-80403	Delineator (Type III) (Temporary)	20.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0890	630-85010	*Impact Attenuator (Temporary)	8.000	3.000		
			EACH	0.000	0.00	
			12,100.00000	3.000		36,300.00
0895	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.500		
			EACH	0.000	0.00	
			86,300.00000	0.500		43,150.00
0900	632-00000	Night Work Lighting	1.000	0.840		
			L S	0.040	3,496.00	
			87,400.00000	0.880		76,912.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 19  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0905	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70012	F/A Asphalt Pavement Incentive	19,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70013	F/A Concrete Pavement Incentive	17,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70016	F/A Fuel Cost Adjustment	-20,000.000	-20,327.620		
			F A	-4,959.890	-4,959.89	
			1.00000	-25,287.510		-25,287.51
0925	700-70018	F/A Roadway Smoothness Incentive	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70019	F/A Asphalt Cement Cost Adjustment	52,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70031	F/A Interim Surface Repair	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70082	F/A Furnish & Install Electrical Service	26,074.570	18,047.190		
			F A	8,027.380	8,027.38	
			1.00000	26,074.570		26,074.57
0945	700-70111	Project First Program	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70230	F/A Communication Lines	7,500.000	2,141.220		
			F A	0.000	0.00	
			1.00000	2,141.220		2,141.22
0955	700-70380	F/A Erosion Control	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 20  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0960	700-70589	F/A Environmental Health & Safety Management	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	601-03056	Conc CL DF	0.000	0.000		
			CY	0.000	0.00	
			943.88000	0.000		0.00
1185		MATERIAL ALLOWANCE Concrete for Deck Panels		0.000		
			CY	0.000	0.00	
			940.55000	0.000		0.00
1185		MATERIAL ALLOWANCE Concrete Class DF		0.000		
			SF	0.000	0.00	
			9.03000	0.000		0.00
1200	900-00014	Added Item (Lump Sum)/ Clean Culvert (Special)	1.000	1.000		
			L S	0.000	0.00	
			6,085.00000	1.000		6,085.00
1215	606-02005	End Anchor (Flared) M-Fleat	0.000	0.000		
			EACH	0.000	0.00	
			4,874.75000	0.000		0.00
1220	630-80367	Port Traf Speed Monitor Portable Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
1225	609-21020	C and G Ty 2 II-B Addition of Type 2 C & G (Section II-B)	558.000	558.000		
			LF	0.000	0.00	
			70.00000	558.000		39,060.00
-----						
			CAT 0200	CURRENT AMT	\$ 8,944,716.37	\$ 683,883.99
					\$ 6,227,573.78	
-----						
CAT NO0300 STRUCTURES						
0970	202-00400	Removal of Bridge	2.000	2.000		
			EACH	0.000	0.00	
			294,000.00000	2.000		588,000.00
0975	202-00425	Removal of Bridge Railing	0.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 21  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
0980	206-00000	Structure Excavation	15,028.000	15,028.000		
			CY	0.000	0.00	
			26.00000	15,028.000		390,728.00
0985	206-00100	Structure Backfill (Class 1)	13,668.000	13,668.000		
			CY	0.000	0.00	
			48.00000	13,668.000		656,064.00
0990	206-00200	Structure Backfill (Class 2)	113.000	57.000		
			CY	0.000	0.00	
			22.00000	57.000		1,254.00
0995	206-00360	Mechanical Reinforcement of Soil	9,449.000	9,449.000		
			CY	0.000	0.00	
			8.50000	9,449.000		80,316.50
1000	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			57,500.00000	1.000		57,500.00
1005	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			61,700.00000	1.000		61,700.00
1010	206-01783	*Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			57,500.00000	1.000		57,500.00
1015	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			57,400.00000	1.000		57,400.00
1020	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			98,100.00000	1.000		98,100.00
1025	206-01786	*Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			89,600.00000	1.000		89,600.00
1030	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	640.570	402.930		
			TON	237.640	45,151.60	
			190.00000	640.570		121,708.30

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 22  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1035	408-01100	*Joint Sealant	812.000	404.000		
			LF	298.000	15,198.00	
			51.00000	702.000		35,802.00
1040	420-00000	Geomembrane	3,492.000	3,492.000		
			SY	0.000	0.00	
			7.40000	3,492.000		25,840.80
1045	502-00100	*Drilling Hole to Facilitate Pile Driving	0.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
1050	502-00460	Pile Tip	44.000	44.000		
			EACH	0.000	0.00	
			260.00000	44.000		11,440.00
1050		MATERIAL ALLOWANCE Pile Tip		0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
1055	502-00500	Complete Joint Penetration (CJP) Splice	8.000	8.000		
			EACH	0.000	0.00	
			1,000.00000	8.000		8,000.00
1060	502-02010	Dynamic Pile Test	2.000	2.000		
			EACH	0.000	0.00	
			3,710.00000	2.000		7,420.00
1065	502-11489	Steel Piling (HP 14x89)	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
1065		MATERIAL ALLOWANCE Steel Pile [HP 14x89]		0.000		
			LF	0.000	0.00	
			65.64000	0.000		0.00
1070	503-00048	*Drilled Shaft (48 Inch)	330.000	330.000		
			LF	0.000	0.00	
			480.00000	330.000		158,400.00
1075	503-00310	Crosshole Sonic Logging Testing	9.000	9.000		
			EACH	0.000	0.00	
			2,960.00000	9.000		26,640.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 23  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1080	504-04420	Precast Panel Facing	10,901.000	10,901.000		
			SF	0.000	0.00	
			38.00000	10,901.000		414,238.00
1080		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			38.00000	0.000		0.00
1080		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			38.00000	0.000		0.00
1080		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			28.13500	0.000		0.00
1080		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			28.13500	0.000		0.00
1085	507-00000	Concrete Slope and Ditch Paving	36.000	20.100		
			CY	2.700	1,863.00	
			690.00000	22.800		15,732.00
1090	515-00120	*Waterproofing (Membrane)	3,804.000	2,453.000		
			SY	1,351.000	24,318.00	
			18.00000	3,804.000		68,472.00
1095	601-03050	*Concrete Class D (Wall)	71.000	71.000		
			CY	0.000	0.00	
			1,200.00000	71.000		85,200.00
1100	601-04550	*Concrete Class G	0.000	0.000		
			CY	0.000	0.00	
			990.00000	0.000		0.00
1105	601-40400	*Structural Concrete Stain	3,181.000	2,081.000		
			SY	1,100.000	14,300.00	
			13.00000	3,181.000		41,353.00
1110	602-00000	Reinforcing Steel	1,229.000	588.000		
			LB	0.000	0.00	
			1.30000	588.000		764.40

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 24  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1115	602-00020	Reinforcing Steel (Epoxy Coated)	547,743.000	547,743.000		
			LB	0.000	0.00	
			1.80000	547,743.000		985,937.40
1115		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			1.80000	0.000		0.00
1115		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.95852	0.000		0.00
1115		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.95852	0.000		0.00
1120	606-01407	Transition Type BR9-GR3	4.000	4.000		
			EACH	0.000	0.00	
			6,980.00000	4.000		27,920.00
1125	606-10700	Bridge Rail Type 7	0.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1130	606-10900	Bridge Rail Type 9	378.000	378.000		
			LF	0.000	0.00	
			260.00000	378.000		98,280.00
1135	607-53137	*Fence Chain Link (Special) (36 Inch)	374.000	187.000		
			LF	187.000	15,895.00	
			85.00000	374.000		31,790.00
1140	607-55110	*Safety Rail (Cable)	160.000	77.000		
			LF	83.000	9,130.00	
			110.00000	160.000		17,600.00
1145	613-00200	2 Inch Electrical Conduit	755.000	755.000		
			LF	0.000	0.00	
			29.00000	755.000		21,895.00
1145		MATERIAL ALLOWANCE 2 In Electrical Conduit		0.000		
			LF	0.000	0.00	
			4.55630	0.000		0.00



CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 25  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1150	613-00607	6 Inch Electrical Conduit (Bridge)(Special)	450.000	450.000		
			LF	0.000	0.00	
			180.00000	450.000		81,000.00
1155	618-01137	Prestressed Concrete I (CBT 37.5)	2,936.000	2,936.000		
			LF	0.000	0.00	
			380.00000	2,936.000		1,115,680.00
1155		MATERIAL ALLOWANCE Girder		0.000		
			LF	0.000	0.00	
			229.73000	0.000		0.00
1155		MATERIAL ALLOWANCE Girder		0.000		
			LF	0.000	0.00	
			229.73000	0.000		0.00
1155		MATERIAL ALLOWANCE Girder		0.000		
			LF	0.000	0.00	
			229.73000	0.000		0.00
1160	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	378.000	174.000		
			LF	0.000	0.00	
			34.00000	174.000		5,916.00
1180	613-50106	Light Cont Center (Spec) Lighting Control Center (Special)	0.000	0.000		
			EACH	0.000	0.00	
			5,001.83000	0.000		0.00
1190	502-11489	Steel Pile (HP 14x89)	2,516.000	2,516.000		
			LF	0.000	0.00	
			137.02471	2,516.000		344,754.17
1190		MATERIAL ALLOWANCE Steel Pile (HP 14x89) Yellow Jacket		0.000		
			LF	0.000	0.00	
			65.64000	0.000		0.00
1195	601-03056	Conc CL DF Category Change	1,958.000	1,958.000		
			CY	0.000	0.00	
			943.88000	1,958.000		1,848,117.04
1195		MATERIAL ALLOWANCE Concrete Class DF		0.000		
			SF	0.000	0.00	
			9.03000	0.000		0.00

CONTID: C24473  
 PCN: 24473-BID  
 PROJECT: 2670703-487

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 26  
 ESTIMATE RUN 11/22/2024  
 07:16:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURES						
1205	202-00426	Rem Bridge Railing (Spec) Revised due to design	378.000	378.000		
			LF	0.000	0.00	
			71.00000	378.000		26,838.00
1210	606-10705	Brdg Rail Ty 7 (Spec) Revised Temp Bridge Rail	378.000	378.000		
			LF	0.000	0.00	
			154.00000	378.000		58,212.00
-----						
			CAT 0300	CURRENT AMT	\$ 7,846,831.91	\$ 125,855.60 \$ 7,823,112.61
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1165	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			103,000.00000	1.000		103,000.00
1170	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			96,800.00000	1.000		96,800.00
1175	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			19,000.00000	1.000		19,000.00
-----						
			CAT 0400	CURRENT AMT	\$ 218,800.00	\$ 0.00 \$ 218,800.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$17,010,348.28	\$ 809,739.59	\$14,269,486.39