

ESTIMATE SUMMARY

-----  
 CONTID: C25071 ESTIMATE NO: 0001 PROG SPEC YR: 2005  
 PCN: 25071-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 10.0 DAYS TIME ALLOW: 85 WORK DAYS  
 HWY 40, I70 INTERCHANGE (EL RANCHO WEST) NORTH OF I70 RAM PERCENT TIME: 11.76 ORIG TIME ALLOW: 85 WORK DAYS

PROJECT NO: 2670703-511  
 EL RANCHO WEST PARKING LOT  
 NAME OF ROAD:  
 PROJECT COUNTIES: JEFFERSON

CONTRACTOR:  
 KRAEMER NORTH AMERICA, LLC PAY PERIOD ENDING 07/20/2024 DATE TIME STARTED 06/18/2024  
 P.O. BOX 220 DATE LET 05/16/2024 DATE WORK BEGAN  
 DATE AWARDED 05/30/2024 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 06/13/2024 DATE ACCEPTED  
 PLAIN WI 53577 (608)546-2311 DATE NOTICE TO PROCEED 06/18/2024

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,359,991.30 PARTICIPATING	\$ 278,146.48	\$ 278,146.48
AWARD PROJECT AMT: \$ 4,080,829.29 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 6.38% TOTAL EARNINGS	278,146.48	278,146.48
FUNDS AVAILABLE: \$ 4,081,844.82 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	278,146.48
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,574.19	-5,574.19
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	272,572.29
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	272,572.29
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 272,572.29

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.500	16,250.00	
			32,500.00000	0.500		16,250.00
0010	202-00010	Removal of Tree	42.000	0.000		
			EACH	42.000	52,500.00	
			1,250.00000	42.000		52,500.00
0015	202-00220	Removal of Asphalt Mat	39.000	0.000		
			SY	0.000	0.00	
			128.00000	0.000		0.00
0020	202-00222	Removal of Detour Pavement	189.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0025	202-00240	Removal of Asphalt Mat (Planing)	1,176.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0030	202-01130	Removal of Guardrail Type 3	162.000	0.000		
			LF	75.000	1,125.00	
			15.00000	75.000		1,125.00
0035	203-00010	Unclassified Excavation (Complete In Place)	13,447.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0040	203-00400	Rock Excavation	6,536.000	0.000		
			CY	0.000	0.00	
			86.00000	0.000		0.00
0045	240-00000	Wildlife Biologist	40.000	0.000		
			HOUR	3.500	527.98	
			150.85000	3.500		527.98
0050	304-06000	Aggregate Base Course (Class 6)	1,564.000	0.000		
			TON	0.000	0.00	
			50.00000	0.000		0.00
0055	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	1,122.000	0.000		
			TON	0.000	0.00	
			129.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	412-01100	Concrete Pavement (11 Inch)	79.000	0.000		
			SY	0.000	0.00	
			135.00000	0.000		0.00
0065	606-00301	Guardrail Type 3 (6-3 Post Spacing)	644.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0070	606-01340	End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0075	606-01370	Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0080	606-01385	Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0085	606-01390	End Anchorage Type 3K	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0090	606-02005	End Anchorage (Flared)	1.000	0.000		
			EACH	0.000	0.00	
			6,900.00000	0.000		0.00
0095	608-00006	Concrete Sidewalk (6 Inch)	192.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0100	608-00010	Concrete Curb Ramp	53.000	0.000		
			SY	0.000	0.00	
			205.00000	0.000		0.00
0105	609-21010	Curb and Gutter Type 2 (Section I-B)	598.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0110	609-21011	Curb and Gutter Type 2 (Section I-M)	263.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	609-21020	Curb and Gutter Type 2 (Section II-B)	866.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0120	610-00020	Median Cover Material (Patterned Concrete)	1,034.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0125	622-00010	Bicycle Rack	2.000	0.000		
			EACH	0.000	0.00	
			1,909.48000	0.000		0.00
0130	622-00100	Shade Shelter	1.000	0.000		
			EACH	0.000	0.00	
			160,000.00000	0.000		0.00
0135	622-00250	Bench	1.000	0.000		
			EACH	0.000	0.00	
			4,182.55000	0.000		0.00
0140	622-00350	Trash Receptacle	1.000	0.000		
			EACH	0.000	0.00	
			3,761.70000	0.000		0.00
0145	626-00000	Mobilization	1.000	0.000		
			L S	0.243	92,340.00	
			380,000.00000	0.243		92,340.00
0150	626-01113	Public Information Management (Tier III)	117.000	0.000		
			DAY	13.000	975.00	
			75.00000	13.000		975.00
0155	700-70010	F/A Minor Contract Revisions	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0160	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70023	F/A On-The-Job Trainee	7,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	700-70082	F/A Furnish & Install Electrical Service	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0175	700-70111	Project First Program Project First Program	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 2,103,312.22 \$	163,717.98 \$ 163,717.98
CAT NO0201 TRAFFIC						
0180	202-00250	Removal of Pavement Marking	350.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0185	202-00810	Removal of Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0190	210-00810	Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0195	612-00001	Delineator (Type I)	2.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0200	612-00003	Delineator (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0205	614-00011	Sign Panel (Class I)	65.000	0.000		
			SF	0.000	0.00	
			39.00000	0.000		0.00
0210	614-00012	Sign Panel (Class II)	48.000	0.000		
			SF	0.000	0.00	
			45.00000	0.000		0.00
0215	614-00013	Sign Panel (Class III)	192.000	0.000		
			SF	0.000	0.00	
			57.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 TRAFFIC						
0220	614-00037	Sign Panel (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,750.00000	0.000		0.00
0225	614-00615	Steel Signpost (W 6x15)	29.000	0.000		
			LF	0.000	0.00	
			131.00000	0.000		0.00
0230	614-00818	Steel Signpost (W 8x18)	37.000	0.000		
			LF	0.000	0.00	
			156.00000	0.000		0.00
0235	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	19.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0240	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0245	614-03002	Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0250	614-03003	Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0255	627-00008	Modified Epoxy Pavement Marking	16.000	0.000		
			GAL	0.000	0.00	
			326.84000	0.000		0.00
0260	627-00014	Pavement Marking Paint (Low Temperature)	8.000	0.000		
			GAL	0.000	0.00	
			175.99000	0.000		0.00
0265	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	235.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0270	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	72.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 TRAFFIC						
0275	630-00000	Flagging	480.000	0.000		
			HOUR	0.000	0.00	
			52.00000	0.000		0.00
0280	630-00007	Traffic Control Inspection	100.000	0.000		
			DAY	9.000	3,375.00	
			375.00000	9.000		3,375.00
0285	630-00012	Traffic Control Management	27.000	0.000		
			DAY	2.000	2,800.00	
			1,400.00000	2.000		2,800.00
0290	630-80002	Flashing Beacon (Solar)	3.000	0.000		
			EACH	1.500	765.00	
			510.00000	1.500		765.00
0295	630-80336	Barricade (Type 3 M-B) (Temporary)	8.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0300	630-80341	Construction Traffic Sign (Panel Size A)	13.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0305	630-80342	Construction Traffic Sign (Panel Size B)	26.000	0.000		
			EACH	6.000	210.00	
			35.00000	6.000		210.00
0310	630-80355	Portable Message Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0315	630-80360	Drum Channelizing Device	40.000	0.000		
			EACH	6.500	195.00	
			30.00000	6.500		195.00
0320	630-80370	Barrier (Temporary)	650.000	0.000		
			LF	12.000	660.00	
			55.00000	12.000		660.00
0325	630-80380	Traffic Cone	20.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0201 TRAFFIC						
0330	630-80393	Stackable Vertical Panels	50.000	0.000		
			EACH	0.000	0.00	
			27.50000	0.000		0.00
0335	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
-----						
			CAT 0201	CURRENT AMT \$	262,579.36 \$	8,005.00 \$
						8,005.00
-----						
CAT NO0202 HYDRAULICS						
0340	203-00400	Rock Excavation	500.000	0.000		
			CY	0.000	0.00	
			86.00000	0.000		0.00
0345	206-00100	Structure Backfill (Class 1)	28.000	0.000		
			CY	0.000	0.00	
			127.00000	0.000		0.00
0350	216-00302	Turf Reinforcement Mat (Class 2)	150.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0355	420-00102	Geotextile (Erosion Control) (Class 1)	77.000	0.000		
			SY	0.000	0.00	
			20.56000	0.000		0.00
0360	506-00209	Riprap (9 Inch)	2.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0365	506-00412	Soil Riprap (12 Inch)	34.000	0.000		
			CY	0.000	0.00	
			225.00000	0.000		0.00
0370	514-00000	Pipe Railing	253.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00
0375	518-00106	Waterstop (6 Inch)	200.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00



CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 HYDRAULICS						
0380	601-01000	Concrete Class B	33.000	0.000		
			CY	0.000	0.00	
			1,477.00000	0.000		0.00
0385	602-00020	Reinforcing Steel (Epoxy Coated)	1,540.000	0.000		
			LB	0.000	0.00	
			2.80000	0.000		0.00
0390	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	806.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0395	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0400	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0405	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			22,500.00000	0.000		0.00
0410	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0415	604-19110	Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0420	604-19205	Inlet Type R L 10 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0425	604-19210	Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			31,000.00000	0.000		0.00
0430	604-20000	Outlet Structure	1.000	0.000		
			EACH	0.000	0.00	
			78,000.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0202 HYDRAULICS						
0435	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0440	605-00040	4 Inch Perforated Pipe Underdrain	250.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
-----						
			CAT 0202	CURRENT AMT \$	693,122.12 \$	0.00 \$
						0.00
CAT NO0203 STORMWATER MANAGEMENT PLAN						
0445	203-01500	Blading	20.000	0.000		
			HOOR	0.000	0.00	
			150.36000	0.000		0.00
0450	207-00700	Topsoil (Onsite)	1,307.000	0.000		
			CY	470.500	8,469.00	
			18.00000	470.500		8,469.00
0455	207-00704	Subgrade Soil Preparation	500.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0460	208-00002	Erosion Log Type 1 (12 Inch)	480.000	0.000		
			LF	480.000	2,880.00	
			6.00000	480.000		2,880.00
0465	208-00013	Erosion Log Type 1 (20 Inch)	36.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0470	208-00030	Sediment Basin	1.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0475	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0480	208-00051	Storm Drain Inlet Protection (Type I)	4.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 STORMWATER MANAGEMENT PLAN						
0485	208-00056	Storm Drain Inlet Protection (Type III)	2.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0490	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	1.000	9,500.00	
			9,500.00000	1.000		9,500.00
0495	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOOR	0.000	0.00	
			55.00000	0.000		0.00
0500	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			93.00000	0.000		0.00
0505	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	0.000	0.00	
			208.00000	0.000		0.00
0510	208-00107	Removal of Trash	10.000	0.000		
			HOOR	1.000	97.00	
			97.00000	1.000		97.00
0515	208-00207	Erosion Control Management	80.000	0.000		
			DAY	0.500	137.50	
			275.00000	0.500		137.50
0520	212-00701	Compost (Mechanically Applied)	7.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0525	212-00702	Biotic Soil Amendments (Hydraulically Applied)	6,840.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0530	212-00703	Humate	129.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
0535	212-00704	Mycorrhizae	32.000	0.000		
			LB	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0203 STORMWATER MANAGEMENT PLAN						
0540	212-00707	Seeding (Native) Hydraulic	1.520	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00
0545	212-00708	Seeding (Native) Broadcast	0.100	0.000		
			ACRE	0.000	0.00	
			2,600.00000	0.000		0.00
0550	213-00012	Spray-on Mulch Blanket	1.620	0.000		
			ACRE	0.000	0.00	
			4,800.00000	0.000		0.00
0555	213-00067	Rock Mulch (Weed Free)	3,650.000	0.000		
			SF	0.000	0.00	
			3.40000	0.000		0.00
0560	214-00008	Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			72,500.00000	0.000		0.00
0565	214-00506	Evergreen Tree (6 Foot) (Ball and Burlap)	38.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0570	214-00910	Perennials (#1 Container)	30.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0575	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	4,894.000	0.000		
			SY	0.000	0.00	
			3.25000	0.000		0.00
0580	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0203	CURRENT AMT \$	253,658.60 \$	21,083.50 \$
						21,083.50
-----						
CAT NO0204 ITS						
0585	203-01597	Potholing	8.000	0.000		
			HOOR	0.000	0.00	
			495.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ITS						
0590	612-00260	Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
0595	613-00206	2 Inch Electrical Conduit (Bored)	360.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0600	613-01200	2 Inch Electrical Conduit (Plastic)	485.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0605	613-07001	Type One Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0610	613-07004	Type Four Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0615	614-70026	CWDM Multiplexor Demultiplexor Module	2.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0620	614-70028	CWDM SFP Optic Module	4.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0625	614-70032	Optical Filter	4.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0630	614-72830	Communications Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			28,000.00000	0.000		0.00
0635	614-86800	Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0640	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	540.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0204 ITS						
0645	614-87015	Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0650	614-87024	Fiber Optic Termination Panel (24 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0655	614-87333	Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0660	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0665	614-87692	Ethernet Switch Type II	1.000	0.000		
			EACH	0.000	0.00	
			7,800.00000	0.000		0.00
0670	625-00000	Construction Surveying	1.000	0.000		
			L S	0.120	9,840.00	
			82,000.00000	0.120		9,840.00
-----						
			CAT 0204	CURRENT AMT \$	251,525.00 \$	9,840.00 \$
						9,840.00
-----						
CAT NO0205 LIGHTING						
0675	613-00200	2 Inch Electrical Conduit	1,120.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0680	613-07032	Pull Box (24"x24"x24")	16.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0685	613-10000	Wiring	1.000	0.000		
			L S	0.000	0.00	
			17,000.00000	0.000		0.00
0690	613-13006	Luminaire (LED) (6,000 Lumens)	17.000	0.000		
			EACH	0.000	0.00	
			1,030.00000	0.000		0.00

CONTID: C25071  
 PCN: 25071-BID  
 PROJECT: 2670703-511

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 08/06/2024  
 09:24:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
-----							
CAT NO0205 LIGHTING							
0695	613-32116	Light Standard Steel (10 Foot)	7.000	0.000			
			EACH	0.000	0.00		
			2,200.00000	0.000		0.00	
0700	613-32118	Light Standard Steel (10 Foot) (2-Arm)	5.000	0.000			
			EACH	0.000	0.00		
			2,500.00000	0.000		0.00	
0705	613-40000	Concrete Foundation Pad	1.000	0.000			
			EACH	0.000	0.00		
			5,400.00000	0.000		0.00	
0710	613-40010	Light Standard Foundation	12.000	0.000			
			EACH	0.000	0.00		
			7,500.00000	0.000		0.00	
0715	613-50109	Meter Power Pedestal	1.000	0.000			
			EACH	0.000	0.00		
			15,000.00000	0.000		0.00	
			CAT 0205	CURRENT AMT \$	251,210.00 \$	0.00 \$	0.00
-----							
CAT NO0206 EV							
0720	613-00200	2 Inch Electrical Conduit	1,710.000	0.000			
			LF	0.000	0.00		
			30.00000	0.000		0.00	
0725	613-07032	Pull Box (24"x24"x24")	9.000	0.000			
			EACH	0.000	0.00		
			2,800.00000	0.000		0.00	
0730	613-40000	Concrete Foundation Pad	1.000	0.000			
			EACH	0.000	0.00		
			5,400.00000	0.000		0.00	
			CAT 0206	CURRENT AMT \$	81,900.00 \$	0.00 \$	0.00
-----							
CAT NO0300 STRUCTURES							
0735	206-00100	Structure Backfill (Class 1)	500.000	0.000			
			CY	0.000	0.00		
			127.00000	0.000		0.00	
0740	206-01781	Shoring (Area 1)	1.000	0.000			
			L S	0.000	0.00		
			12,800.00000	0.000		0.00	

