

ESTIMATE SUMMARY

CONTID: C25202

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 25202-BID

COFRS REPORTING CATEGORY: 0

FACS REF NO:

CONTRACT DESCRIPTION: ITS I70 DEVICE FIBER (GJ TO GW) TIME CHARGED: 75.0 DAYS TIME ALLOW: 12/1/2024 FIXED COMPLETION DAT
 PERCENT TIME: 30.61 ORIG TIME ALLOW: 12/1/2024 FIXED COMPLETION DAT

PROJECT NO: ITS070A-041
 ITS I70 DEVICE FIBER (GJ TO GW)

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD ROUTT
 MESA

CONTRACTOR:

PAONIA, INC dba PAONIA, LLC PAY PERIOD ENDING 06/14/2024 DATE TIME STARTED 04/01/2024
 5055 LIST DRIVE DATE LET 09/14/2023 DATE WORK BEGAN 04/01/2024

DATE AWARDED 09/27/2023 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 10/12/2023 DATE ACCEPTED

COLORADO SPRINGS CO 80919 (719)590-1344 DATE NOTICE TO PROCEED 04/01/2024

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,759,408.45 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,515,075.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE: \$ 2,759,408.45 STOCKPILED MATERIALS	195,558.10	101,803.10
	GROSS EARNINGS 195,558.10	101,803.10
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 195,558.10	101,803.10
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 195,558.10	101,803.10
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 101,803.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00823	Removal of Dynamic Message Sign	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0010	202-00887	Removal of Radar Detection System	18.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0015	202-01170	Removal of Guardrail Type 7	50.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0020	203-01597	Potholing	200.000	0.000		
			HOURL	0.000	0.00	
			300.00000	0.000		0.00
0025	207-00700	Topsoil (Onsite)	1,759.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0030	208-00002	Erosion Log Type 1 (12 Inch)	3,000.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0035	208-00035	Aggregate Bag	100.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0040	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0045	208-00051	Storm Drain Inlet Protection (Type I)	10.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0050	208-00103	Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOURL	0.000	0.00	
			90.00000	0.000		0.00
0055	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			hour	0.000	0.00	
			150.00000	0.000		0.00
0065	208-00207	Erosion Control Management	40.000	0.000		
			day	0.000	0.00	
			550.00000	0.000		0.00
0070	212-00702	Biotic Soil Amendments (Hydraulically Applied)	7,630.000	0.000		
			lb	0.000	0.00	
			3.50000	0.000		0.00
0075	212-00703	Humate	436.000	0.000		
			lb	0.000	0.00	
			3.50000	0.000		0.00
0080	212-00707	Seeding (Native) Hydraulic	1.200	0.000		
			acre	0.000	0.00	
			2,500.00000	0.000		0.00
0085	213-00012	Spray-on Mulch Blanket	1.200	0.000		
			acre	0.000	0.00	
			5,500.00000	0.000		0.00
0090	240-00000	Wildlife Biologist	20.000	0.000		
			hour	0.000	0.00	
			150.00000	0.000		0.00
0095	250-00050	Monitoring Technician	30.000	0.000		
			hour	0.000	0.00	
			300.00000	0.000		0.00
0100	503-00036	Drilled Shaft (36 Inch)	16.000	0.000		
			lf	0.000	0.00	
			1,200.00000	0.000		0.00
0105	606-00301	Guardrail Type 3 (6-3 Post Spacing)	120.000	0.000		
			lf	0.000	0.00	
			76.00000	0.000		0.00
0110	606-01340	End Anchorage Type 3D	1.000	0.000		
			each	0.000	0.00	
			3,500.00000	0.000		0.00

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	606-02003	End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			6,100.00000	0.000		0.00
0120	612-00260	Location Marker (Fiber Optic)(Dome)	56.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0125	612-00270	Location Marker (Utility)(Flat Slat)	8.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0130	613-00206	2 Inch Electrical Conduit (Bored)	10,835.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0130		MATERIAL ALLOWANCE 2 inch Electrical Conduit (Bored)		12,000.000		
			LF	0.000	0.00	
			1.20000	12,000.000		14,400.00
0135	613-00207	2 Inch Electrical Conduit (Bridge) (Special)	215.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
0140	613-00306	3 Inch Electrical Conduit (Bored)	130.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0140		MATERIAL ALLOWANCE 3" Electrical Conduit (Bored)		500.000		
			LF	0.000	0.00	
			2.89000	500.000		1,445.00
0145	613-01200	2 Inch Electrical Conduit (Plastic)	8,085.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0145		MATERIAL ALLOWANCE 2" Electrical Conduit (Plastic)		9,000.000		
			LF	0.000	0.00	
			1.20000	9,000.000		10,800.00
0150	613-01300	3 Inch Electrical Conduit (Plastic)	375.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0150		MATERIAL ALLOWANCE 3" Electrical Conduit (Plastic)		1,000.000		
			LF	0.000	0.00	
			2.89000	1,000.000		2,890.00
0155	613-07004	Type Four Pull Box	65.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0155		MATERIAL ALLOWANCE Type 4 Pull Boxes (Comm and Elec)		65.000		
			EACH	0.000	0.00	
			988.00000	65.000		64,220.00
0160	613-07195	Proof Conduit	1,125.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0165	613-60700	Troubleshooting	30.000	0.000		
			HOURL	0.000	0.00	
			350.00000	0.000		0.00
0170	613-80130	Service Meter Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0175	614-01022	Steel Signpost (W 10x22)	68.000	0.000		
			LF	0.000	0.00	
			158.00000	0.000		0.00
0180	614-03005	Concrete Footing (Type 5)	4.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0185	614-10125	Variable Message Sign (Ground Mounted)	2.000	0.000		
			EACH	0.000	0.00	
			66,000.00000	0.000		0.00
0190	614-70024	1310nm SFP Optic Module	72.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0190		MATERIAL ALLOWANCE 1310 Optics, 40km		0.000		
			EACH	72.000	15,102.72	
			209.76000	72.000		15,102.72

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0195	614-70030	Optical Attenuator	72.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0195		MATERIAL ALLOWANCE Optical Attenuators, 5dB and 10dB		0.000		
			EACH	72.000	1,125.36	
			15.63000	72.000		1,125.36
0200	614-72832	Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0205	614-86105	Telemetry (Field)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0210	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	27,405.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0215	614-87012	Fiber Optic Termination Panel (12 Fiber)	26.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0220	614-87015	Buffer Tube Fan Out Kit	28.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0225	614-87096	Fiber Optic Termination Panel (96 Fiber)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0230	614-87320	Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0235	614-87350	Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0240	614-87364	Closed Circuit Television Pole with Lowering Device (50 Feet)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0245	614-87496	Fiber Optic Cable (Single Mode) (96 Strands)	1,825.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0250	614-87691	Ethernet Switch Type I	14.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0250		MATERIAL ALLOWANCE Ethernet Type 1, Ciena 3931		0.000		
			EACH	14.000	37,713.20	
			2,693.80000	14.000		37,713.20
0255	614-87692	Ethernet Switch Type II	8.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0255		MATERIAL ALLOWANCE Ethernet Switch Type 2, Ciena 3926		0.000		
			EACH	8.000	19,527.12	
			2,440.89000	8.000		19,527.12
0260	614-87693	Ethernet Switch Type III	5.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0260		MATERIAL ALLOWANCE Ethernet Switch Type 3, Ciena 5142		0.000		
			EACH	5.000	28,334.70	
			5,666.94000	5.000		28,334.70
0265	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0270	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			300,000.00000	0.000		0.00
0275	630-00000	Flagging	20.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0280	630-00007	Traffic Control Inspection	5.000	0.000		
			DAY	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0285	630-00012	Traffic Control Management	200.000	0.000		
			DAY	0.000	0.00	
			1,200.00000	0.000		0.00
0290	630-80341	Construction Traffic Sign (Panel Size A)	14.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0295	630-80342	Construction Traffic Sign (Panel Size B)	19.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0300	630-80343	Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0305	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0310	630-80359	Portable Message Sign Panel	5.000	0.000		
			DAY	0.000	0.00	
			250.00000	0.000		0.00
0315	630-80380	Traffic Cone	200.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0320	630-80393	Stackable Vertical Panels	20.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0325	630-85020	Mobile Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			45,000.00000	0.000		0.00
0330	700-70010	F/A Minor Contract Revisions	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C25202
 PCN: 25202-BID
 PROJECT: ITS070A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 07/01/2024
 13:27:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0340	700-70023	F/A On-The-Job Trainee	10,333.440	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70111	Project First Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70230	F/A Communication Lines	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70591	F/A Health and Safety Officer	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

	CAT 0200	CURRENT AMT	\$ 2,759,408.45	\$	101,803.10	\$ 195,558.10

	PROJECT TOTAL	CURRENT AMT	\$ 2,759,408.45	\$	101,803.10	\$ 195,558.10
