

ESTIMATE SUMMARY

 CONTID: C25866-COMBO ESTIMATE NO: 0004 PROG SPEC YR: 2005
 PCN: 25866-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 54.0 DAYS TIME ALLOW: 175 WORK DAYS
 US34 BRIDGE REPL E. OF LAIRD CP4 PERCENT TIME: 30.86 ORIG TIME ALLOW: 175 WORK DAYS

PROJECT NO: BRM322-040
 US34 BRIDGE REPL E. OF LAIRD CP4 BE

NAME OF ROAD:

PROJECT COUNTIES: YUMA

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY PAY PERIOD ENDING 06/26/2024 DATE TIME STARTED 04/01/2024
 9002 N. MOORE RD. DATE LET 11/28/2023 DATE WORK BEGAN 04/01/2024
 DATE AWARDED 12/15/2023 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/21/2023 DATE ACCEPTED
 LITTLETON CO 80125 (303)791-5642 DATE NOTICE TO PROCEED 04/01/2024

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,463,877.04 PARTICIPATING	\$ 37,188.64	\$ 0.00
AWARD PROJECT AMT: \$ 7,895,616.09 NON-PARTICIPATING	848,770.28	248,698.04
PERCENT COMPLETE: 19.85% TOTAL EARNINGS	885,958.92	248,698.04
FUNDS AVAILABLE: \$ 3,577,918.12 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	885,958.92
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-21,207.35	-7,460.94
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	864,751.57
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	864,751.57
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 241,237.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			13,167.87000	0.500		6,583.94
0010	202-00010	Removal of Tree	1.000	1.000		
			EACH	0.000	0.00	
			690.89000	1.000		690.89
0015	202-00220	*Removal of Asphalt Mat	3,256.000	0.000		
			SY	0.000	0.00	
			9.69000	0.000		0.00
0020	202-00250	Removal of Pavement Marking	2,700.000	0.000		
			SF	0.000	0.00	
			4.27000	0.000		0.00
0025	202-01000	*Removal of Fence	310.000	310.000		
			LF	0.000	0.00	
			8.54000	310.000		2,647.40
0030	202-01130	Removal of Guardrail Type 3	450.000	225.000		
			LF	0.000	0.00	
			7.93000	225.000		1,784.25
0035	202-05026	Sawing Asphalt Material (6 Inch)	519.000	519.000		
			LF	0.000	0.00	
			11.27000	519.000		5,849.13
0040	203-00050	Unsuitable Material	100.000	0.000		
			CY	0.000	0.00	
			94.17000	0.000		0.00
0045	203-00060	Embankment Material (Complete In Place)	847.000	0.000		
			CY	0.000	0.00	
			86.75000	0.000		0.00
0050	203-00066	Embankment Material (Complete In Place) (R40)	1,268.000	0.000		
			CY	0.000	0.00	
			111.64000	0.000		0.00
0055	203-01500	Blading	24.000	0.000		
			HOUR	0.000	0.00	
			246.02000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01597	Potholing	30.000	0.000		
			HOUR	0.000	0.00	
			434.97000	0.000		0.00
0065	207-00700	Topsoil (Onsite)	1,355.000	677.000		
			CY	0.000	0.00	
			38.53000	677.000		26,084.81
0070	207-00703	Topsoil (Wetland)	145.000	0.000		
			CY	0.000	0.00	
			97.54000	0.000		0.00
0075	207-00704	Subgrade Soil Preparation	9,002.000	0.000		
			SY	0.000	0.00	
			3.84000	0.000		0.00
0080	208-00002	*Erosion Log Type 1 (12 Inch)	3,337.000	743.000		
			LF	0.000	0.00	
			15.23000	743.000		11,315.89
0085	208-00035	*Aggregate Bag	144.000	120.000		
			LF	0.000	0.00	
			28.22000	120.000		3,386.40
0090	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			5,678.53000	0.000		0.00
0095	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			4,547.31000	0.000		0.00
0100	208-00103	Removal and Disposal of Sediment (Labor)	8.000	0.000		
			HOUR	0.000	0.00	
			131.45000	0.000		0.00
0105	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	0.000		
			HOUR	0.000	0.00	
			178.82000	0.000		0.00
0110	208-00106	Sweeping (Sediment Removal)	8.000	0.000		
			HOUR	0.000	0.00	
			117.68000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00107	Removal of Trash	8.000	0.000		
			161.69000	0.000	0.00	0.00
0120	208-00207	*Erosion Control Management	90.000	6.500		
			192.09000	7.500	192.09	1,440.68
0125	212-00701	*Compost (Mechanically Applied)	109.000	0.000		
			103.64000	0.000	0.00	0.00
0130	212-00703	*Humate	252.000	0.000		
			0.79000	0.000	0.00	0.00
0135	212-00704	*Mycorrhizae	14.000	0.000		
			12.19000	0.000	0.00	0.00
0140	212-00706	*Seeding (Native) Drill	1.680	0.000		
			1,536.32000	0.000	0.00	0.00
0145	212-00711	*Seeding (Wetland) Broadcast	0.180	0.000		
			4,267.55000	0.000	0.00	0.00
0150	213-00003	*Mulching (Weed Free)	1.680	0.000		
			1,219.30000	0.000	0.00	0.00
0155	213-00061	*Mulch Tackifier	336.000	0.000		
			4.88000	0.000	0.00	0.00
0160	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	839.000	0.000		
			4.88000	0.000	0.00	0.00
0165	304-06007	Aggregate Base Course (Class 6)	850.000	0.000		
			149.75000	0.000	0.00	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0170	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)		37.000	0.000		
			TON		0.000	0.00	
				862.39000	0.000		0.00
0175	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)		1,430.000	0.000		
			TON		0.000	0.00	
				282.88000	0.000		0.00
0180	420-00102	Geotextile (Erosion Control) (Class 1)		12.000	0.000		
			SY		0.000	0.00	
				7.32000	0.000		0.00
0185	506-00206	Riprap (6 Inch)		258.000	0.000		
			CY		0.000	0.00	
				327.47000	0.000		0.00
0190	506-00212	Riprap (12 Inch)		8.000	0.000		
			CY		0.000	0.00	
				377.00000	0.000		0.00
0195	603-50015	15 Inch Plastic Pipe		68.000	0.000		
			LF		0.000	0.00	
				141.91000	0.000		0.00
0200	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)		475.000	0.000		
			LF		0.000	0.00	
				60.96000	0.000		0.00
0205	606-01370	*Transition Type 3G		4.000	0.000		
			EACH		0.000	0.00	
				4,877.20000	0.000		0.00
0210	606-02003	*End Anchorage (Nonflared)		1.000	0.000		
			EACH		0.000	0.00	
				4,877.20000	0.000		0.00
0215	606-02005	*End Anchorage (Flared)		3.000	0.000		
			EACH		0.000	0.00	
				4,877.20000	0.000		0.00
0220	607-00005	*End Post		2.000	0.000		
			EACH		0.000	0.00	
				792.54000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	607-01000	*Fence Barbed Wire with Metal Posts	310.000	0.000		
			LF	0.000	0.00	
			46.33000	0.000		0.00
0230	607-11525	*Fence (Plastic)	221.000	221.000		
			LF	0.000	0.00	
			18.29000	221.000		4,042.09
0235	607-11580	*Fence (Temporary)	760.000	750.000		
			LF	0.000	0.00	
			18.29000	750.000		13,717.50
0240	609-60011	Curb Type 6 (Section M)	229.000	0.000		
			LF	0.000	0.00	
			54.87000	0.000		0.00
0245	612-00041	*Delineator (Flexible) (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			97.54000	0.000		0.00
0250	612-00043	*Delineator (Flexible) (Type III)	6.000	0.000		
			EACH	0.000	0.00	
			103.64000	0.000		0.00
0255	612-00081	*Delineator (Post Mounted)(Type I)	11.000	0.000		
			EACH	0.000	0.00	
			91.45000	0.000		0.00
0260	612-00083	*Delineator (Post Mounted)(Type III)	2.000	0.000		
			EACH	0.000	0.00	
			97.54000	0.000		0.00
0265	612-00111	*Delineator (Drivable)(Type I)	4.000	0.000		
			EACH	0.000	0.00	
			146.32000	0.000		0.00
0270	615-00030	Embankment Protector Type 3	4.000	0.000		
			EACH	0.000	0.00	
			2,944.84000	0.000		0.00
0275	621-00425	Detour	0.500	0.250		
			L S	0.000	0.00	
			816,875.37000	0.250		204,218.84

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	625-00000	Construction Surveying	0.500	0.010		
			L S	0.160	16,582.48	
			103,640.49000	0.170		17,618.88
0281	625-00001	Const Surveying (Hour)	9.250	4.250		
			HOUR	0.000	0.00	
			150.00000	4.250		637.50
0285	626-00000	Mobilization	0.500	0.250		
			L S	0.000	0.00	
			716,188.92000	0.250		179,047.23
0290	627-00008	Modified Epoxy Pavement Marking	19.000	0.000		
			GAL	0.000	0.00	
			195.09000	0.000		0.00
0295	627-00016	Pavement Marking Paint (High Build)(Temporary)	38.000	0.000		
			GAL	0.000	0.00	
			152.41000	0.000		0.00
0300	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	48.000	0.000		
			SF	0.000	0.00	
			24.39000	0.000		0.00
0305	630-00000	*Flagging	1,200.000	320.500		
			HOUR	18.500	952.94	
			51.51000	339.000		17,461.89
0310	630-00007	*Traffic Control Inspection	65.000	17.000		
			DAY	4.000	3,205.00	
			801.25000	21.000		16,826.25
0315	630-00012	*Traffic Control Management	65.000	14.500		
			DAY	6.000	9,615.06	
			1,602.51000	20.500		32,851.46
0320	630-80001	*Flashing Beacon (Portable)	12.000	4.000		
			EACH	2.000	5,121.06	
			2,560.53000	6.000		15,363.18
0325	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	0.000		
			EACH	1.000	2,133.77	
			2,133.77000	1.000		2,133.77

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	630-80341	*Construction Traffic Sign (Panel Size A)	26.000	10.000		
			EACH	3.000	457.23	
			152.41000	13.000		1,981.33
0335	630-80342	*Construction Traffic Sign (Panel Size B)	34.000	5.000		
			EACH	3.000	548.67	
			182.89000	8.000		1,463.12
0340	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.000	0.00	
			18,289.50000	0.500		9,144.75
0345	630-80360	*Drum Channelizing Device	30.000	10.000		
			EACH	0.000	0.00	
			73.16000	10.000		731.60
0350	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	5.000		
			EACH	0.000	0.00	
			79.25000	5.000		396.25
0355	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	0.000		
			EACH	10.000	792.50	
			79.25000	10.000		792.50
0360	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	1,089.000	524.500		
			LF	20.000	1,318.20	
			65.91000	544.500		35,888.00
0365	630-80380	*Traffic Cone	50.000	18.500		
			EACH	0.000	0.00	
			36.58000	18.500		676.73
0370	630-80430	*Rumble Strip (Portable)	18.000	0.000		
			EACH	9.000	20,301.30	
			2,255.70000	9.000		20,301.30
0375	630-85010	*Impact Attenuator (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			13,107.47000	2.000		26,214.94
0380	630-86810	*Traffic Signal (Temporary)	1.000	0.000		
			EACH	0.500	20,606.17	
			41,212.34000	0.500		20,606.17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70012	F/A Asphalt Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70016	F/A Fuel Cost Adjustment	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70019	F/A Asphalt Cement Cost Adjustment	12,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70042	F/A Railroad Flagging	31,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70111	Project First Program	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-71000	CMGC Overrun Pool	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 2,781,511.23 \$	81,826.47 \$ 681,898.67

CAT NO0300 STRUCTURE-D-28-DA						
0425	202-00400	Removal of Bridge	1.000	0.000		
			EACH	1.000	156,335.37	
			156,335.37000	1.000		156,335.37
0430	206-00000	Structure Excavation	541.000	0.000		
			CY	379.000	10,536.20	
			27.80000	379.000		10,536.20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE-D-28-DA						
0435	206-00100	Structure Backfill (Class 1)	524.000	0.000		
			CY	0.000	0.00	
			127.09000	0.000		0.00
0440	206-00200	Structure Backfill (Class 2)	42.000	0.000		
			CY	0.000	0.00	
			184.18000	0.000		0.00
0445	206-00360	Mechanical Reinforcement of Soil	488.000	0.000		
			CY	0.000	0.00	
			13.36000	0.000		0.00
0450	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	121.000	0.000		
			TON	0.000	0.00	
			282.88000	0.000		0.00
0455	408-01100	Joint Sealant	160.000	0.000		
			LF	0.000	0.00	
			29.49000	0.000		0.00
0460	502-00460	Pile Tip	12.000	0.000		
			EACH	0.000	0.00	
			291.15000	0.000		0.00
0465	502-02010	Dynamic Pile Test	2.000	0.000		
			EACH	0.000	0.00	
			3,901.76000	0.000		0.00
0470	502-11489	Steel Piling (HP 14x89)	500.000	0.000		
			LF	0.000	0.00	
			110.23000	0.000		0.00
0475	515-00120	*Waterproofing (Membrane)	733.000	0.000		
			SY	0.000	0.00	
			36.57000	0.000		0.00
0480	601-03040	Concrete Class D (Bridge)	262.000	0.000		
			CY	0.000	0.00	
			1,273.84000	0.000		0.00
0485	602-00020	Reinforcing Steel (Epoxy Coated)	46,703.000	0.000		
			LB	0.000	0.00	
			2.55000	0.000		0.00

ESTIMATE SUMMARY

 CONTID: C25866-COMBO ESTIMATE NO: 0004 PROG SPEC YR: 2005
 PCN: 25867-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 54.0 DAYS TIME ALLOW: 175 WORK DAYS
 US34 BRIDGE REPL E. OF LAIRD CP4 PERCENT TIME: 30.86 ORIG TIME ALLOW: 175 WORK DAYS

PROJECT NO: BRM322-041
 US34 BRIDGE REPL. E. OF LAIRD CP4 NONBE

NAME OF ROAD:

PROJECT COUNTIES: YUMA

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY PAY PERIOD ENDING 06/26/2024 DATE TIME STARTED 04/01/2024
 9002 N. MOORE RD. DATE LET 11/28/2023 DATE WORK BEGAN 04/01/2024
 DATE AWARDED 12/15/2023 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/21/2023 DATE ACCEPTED
 LITTLETON CO 80125 (303)791-5642 DATE NOTICE TO PROCEED 04/01/2024

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,736,041.44 PARTICIPATING	\$ 939,024.54	\$ 16,870.35
AWARD PROJECT AMT: \$ 7,895,616.09 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 25.13% TOTAL EARNINGS	939,024.54	16,870.35
FUNDS AVAILABLE: \$ 2,797,016.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	939,024.54
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-22,799.32	-506.11
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	916,225.22
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	916,225.22
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 16,364.24

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			13,167.87000	0.500		6,583.94
0010	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			1,333.59000	1.000		1,333.59
0015	202-00220	*Removal of Asphalt Mat	503.000	0.000		
			SY	0.000	0.00	
			9.69000	0.000		0.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	3,122.000	0.000		
			SY	0.000	0.00	
			7.51000	0.000		0.00
0025	202-00250	Removal of Pavement Marking	2,850.000	361.000		
			SF	0.000	0.00	
			4.27000	361.000		1,541.47
0030	202-01000	*Removal of Fence	232.000	200.000		
			LF	0.000	0.00	
			8.54000	200.000		1,708.00
0035	202-01130	Removal of Guardrail Type 3	675.000	675.000		
			LF	0.000	0.00	
			7.93000	675.000		5,352.75
0040	202-05026	Sawing Asphalt Material (6 Inch)	1,416.000	839.000		
			LF	0.000	0.00	
			11.27000	839.000		9,455.53
0045	203-00010	Unclassified Excavation (Complete In Place)	984.000	0.000		
			CY	0.000	0.00	
			71.91000	0.000		0.00
0050	203-00050	Unsuitable Material	100.000	0.000		
			CY	0.000	0.00	
			94.17000	0.000		0.00
0055	203-01500	Blading	24.000	0.000		
			HOURL	0.000	0.00	
			246.02000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01597	Potholing	30.000	0.000		
			HOUR	0.000	0.00	
			434.97000	0.000		0.00
0065	207-00700	Topsoil (Onsite)	1,033.000	517.000		
			CY	0.000	0.00	
			38.53000	517.000		19,920.01
0070	207-00703	Topsoil (Wetland)	137.000	68.000		
			CY	0.000	0.00	
			97.54000	68.000		6,632.72
0075	207-00704	Subgrade Soil Preparation	7,018.000	0.000		
			SY	0.000	0.00	
			3.84000	0.000		0.00
0080	208-00002	*Erosion Log Type 1 (12 Inch)	1,960.000	255.000		
			LF	0.000	0.00	
			15.23000	255.000		3,883.65
0085	208-00035	*Aggregate Bag	72.000	0.000		
			LF	0.000	0.00	
			28.22000	0.000		0.00
0090	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			5,678.53000	0.000		0.00
0095	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			4,547.31000	0.000		0.00
0100	208-00103	Removal and Disposal of Sediment (Labor)	8.000	0.000		
			HOUR	0.000	0.00	
			131.45000	0.000		0.00
0105	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	0.000		
			HOUR	0.000	0.00	
			178.82000	0.000		0.00
0110	208-00106	Sweeping (Sediment Removal)	8.000	0.000		
			HOUR	0.000	0.00	
			117.68000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00107	Removal of Trash	8.000	0.000		
			HOOR	0.000	0.00	
			161.69000	0.000		0.00
0120	208-00207	*Erosion Control Management	90.000	6.500		
			DAY	1.000	192.09	
			192.09000	7.500		1,440.68
0125	212-00700	*Organic Fertilizer	256.000	0.000		
			LB	0.000	0.00	
			1.59000	0.000		0.00
0130	212-00701	*Compost (Mechanically Applied)	83.000	0.000		
			CY	0.000	0.00	
			103.64000	0.000		0.00
0135	212-00703	*Humate	192.000	0.000		
			LB	0.000	0.00	
			0.79000	0.000		0.00
0140	212-00704	*Mycorrhizae	11.000	0.000		
			LB	0.000	0.00	
			12.19000	0.000		0.00
0145	212-00706	*Seeding (Native) Drill	1.280	0.000		
			ACRE	0.000	0.00	
			1,536.32000	0.000		0.00
0150	212-00711	*Seeding (Wetland) Broadcast	0.170	0.000		
			ACRE	0.000	0.00	
			4,267.55000	0.000		0.00
0155	213-00003	*Mulching (Weed Free)	1.280	0.000		
			ACRE	0.000	0.00	
			1,219.30000	0.000		0.00
0160	213-00061	*Mulch Tackifier	255.000	0.000		
			LB	0.000	0.00	
			4.88000	0.000		0.00
0165	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	371.000	0.000		
			SY	0.000	0.00	
			4.88000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	304-06007	Aggregate Base Course (Class 6)	274.000	0.000		
			CY	0.000	0.00	
			149.75000	0.000		0.00
0175	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	31.000	0.000		
			TON	0.000	0.00	
			862.39000	0.000		0.00
0180	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	825.000	0.000		
			TON	0.000	0.00	
			282.88000	0.000		0.00
0185	420-00102	Geotextile (Erosion Control) (Class 1)	9.000	0.000		
			SY	0.000	0.00	
			7.32000	0.000		0.00
0190	506-00206	Riprap (6 Inch)	193.000	145.000		
			CY	0.000	0.00	
			327.47000	145.000		47,483.15
0195	506-00212	Riprap (12 Inch)	6.000	4.000		
			CY	0.000	0.00	
			377.00000	4.000		1,508.00
0200	603-01180	18 Inch Reinforced Concrete Pipe	55.000	0.000		
			LF	0.000	0.00	
			210.21000	0.000		0.00
0205	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,528.30000	0.000		0.00
0210	603-50015	15 Inch Plastic Pipe	22.000	0.000		
			LF	0.000	0.00	
			141.91000	0.000		0.00
0215	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	300.000	0.000		
			LF	0.000	0.00	
			60.96000	0.000		0.00
0220	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			4,877.20000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			4,877.20000	0.000		0.00
0230	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			4,877.20000	0.000		0.00
0235	607-00005	*End Post	6.000	0.000		
			EACH	0.000	0.00	
			792.54000	0.000		0.00
0240	607-00010	*Corner and Line Brace Post	2.000	0.000		
			EACH	0.000	0.00	
			1,158.33000	0.000		0.00
0245	607-01000	*Fence Barbed Wire with Metal Posts	130.000	0.000		
			LF	0.000	0.00	
			46.33000	0.000		0.00
0250	607-11525	*Fence (Plastic)	268.000	268.000		
			LF	0.000	0.00	
			18.29000	268.000		4,901.72
0255	607-11580	*Fence (Temporary)	402.000	267.000		
			LF	0.000	0.00	
			18.29000	267.000		4,883.43
0260	607-60116	*16 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			3,353.07000	0.000		0.00
0265	609-60011	Curb Type 6 (Section M)	128.000	0.000		
			LF	0.000	0.00	
			54.87000	0.000		0.00
0270	612-00041	*Delineator (Flexible) (Type I)	20.000	0.000		
			EACH	0.000	0.00	
			97.54000	0.000		0.00
0275	612-00043	*Delineator (Flexible) (Type III)	6.000	0.000		
			EACH	0.000	0.00	
			103.64000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	612-00081	*Delineator (Post Mounted)(Type I)	10.000	0.000		
			EACH	0.000	0.00	
			91.45000	0.000		0.00
0285	612-00083	*Delineator (Post Mounted)(Type III)	2.000	0.000		
			EACH	0.000	0.00	
			97.54000	0.000		0.00
0290	612-00111	*Delineator (Drivable)(Type I)	1.000	0.000		
			EACH	0.000	0.00	
			146.32000	0.000		0.00
0295	615-00030	Embankment Protector Type 3	2.000	0.000		
			EACH	0.000	0.00	
			2,944.84000	0.000		0.00
0300	621-00425	Detour	0.500	0.250		
			L S	0.000	0.00	
			816,875.37000	0.250		204,218.84
0305	625-00000	Construction Surveying	0.500	0.010		
			L S	0.130	13,473.26	
			103,640.49000	0.140		14,509.67
0306	625-00001	Const Surveying (Hour)	5.500	5.500		
			HOOR	0.000	0.00	
			150.00000	5.500		825.00
0310	626-00000	Mobilization	0.500	0.250		
			L S	0.000	0.00	
			716,188.92000	0.250		179,047.23
0315	627-00008	Modified Epoxy Pavement Marking	19.000	0.000		
			GAL	0.000	0.00	
			195.09000	0.000		0.00
0320	627-00016	Pavement Marking Paint (High Build)(Temporary)	40.000	0.000		
			GAL	0.000	0.00	
			152.41000	0.000		0.00
0325	627-30210	Thermoplastic Pavement Marking (Xwalk-Stopline)	47.000	0.000		
			SF	0.000	0.00	
			24.39000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	630-00000	*Flagging	1,200.000	534.500		
			HOOR	0.000	0.00	
			51.51000	534.500		27,532.10
0335	630-00007	*Traffic Control Inspection	65.000	16.000		
			DAY	4.000	3,205.00	
			801.25000	20.000		16,025.00
0340	630-00012	*Traffic Control Management	65.000	29.500		
			DAY	0.000	0.00	
			1,602.51000	29.500		47,274.05
0345	630-80001	*Flashing Beacon (Portable)	8.000	4.000		
			EACH	0.000	0.00	
			2,560.53000	4.000		10,242.12
0350	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			2,133.77000	0.000		0.00
0355	630-80341	*Construction Traffic Sign (Panel Size A)	28.000	14.000		
			EACH	0.000	0.00	
			152.41000	14.000		2,133.74
0360	630-80342	*Construction Traffic Sign (Panel Size B)	34.000	13.000		
			EACH	0.000	0.00	
			182.89000	13.000		2,377.57
0365	630-80355	*Portable Message Sign Panel	1.000	0.500		
			EACH	0.000	0.00	
			18,289.50000	0.500		9,144.75
0370	630-80360	*Drum Channelizing Device	30.000	14.000		
			EACH	0.000	0.00	
			73.16000	14.000		1,024.24
0375	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	5.000		
			EACH	0.000	0.00	
			79.25000	5.000		396.25
0380	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	10.000		
			EACH	0.000	0.00	
			79.25000	10.000		792.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	630-80372	Concrete Barrier (Temporary) (Furnish and Install)	894.000	429.000		
			LF	0.000	0.00	
			65.91000	429.000		28,275.39
0390	630-80380	*Traffic Cone	50.000	19.000		
			EACH	0.000	0.00	
			36.58000	19.000		695.02
0395	630-80430	*Rumble Strip (Portable)	18.000	9.000		
			EACH	0.000	0.00	
			2,255.70000	9.000		20,301.30
0400	630-85010	*Impact Attenuator (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			13,107.47000	2.000		26,214.94
0405	630-86810	*Traffic Signal (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			41,212.34000	0.500		20,606.17
0410	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70012	F/A Asphalt Pavement Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A Fuel Cost Adjustment	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70019	F/A Asphalt Cement Cost Adjustment	12,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70042	F/A Railroad Flagging	31,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70111	Project First Program	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0440	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-71000	CMGC Overrun Pool	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 2,269,075.92 \$	16,870.35 \$ 728,264.52
CAT NO0300 STRUCTURE- D-28-CA						
0450	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			156,335.37000	1.000		156,335.37
0455	206-00000	Structure Excavation	775.000	620.000		
			CY	0.000	0.00	
			27.80000	620.000		17,236.00
0460	206-00100	Structure Backfill (Class 1)	510.000	0.000		
			CY	0.000	0.00	
			127.09000	0.000		0.00
0465	206-00200	Structure Backfill (Class 2)	40.000	0.000		
			CY	0.000	0.00	
			184.18000	0.000		0.00
0470	206-00360	Mechanical Reinforcement of Soil	465.000	0.000		
			CY	0.000	0.00	
			13.36000	0.000		0.00
0475	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	100.000	0.000		
			TON	0.000	0.00	
			282.88000	0.000		0.00
0480	408-01100	Joint Sealant	160.000	0.000		
			LF	0.000	0.00	
			29.49000	0.000		0.00
0485	502-00460	Pile Tip	12.000	0.000		
			EACH	0.000	0.00	
			291.15000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE- D-28-CA						
0490	502-00500	Complete Joint Penetration (CJP) Splice	1.000	0.000		
			EACH	0.000	0.00	
			5,121.03000	0.000		0.00
0495	502-02010	Dynamic Pile Test	2.000	0.000		
			EACH	0.000	0.00	
			3,901.76000	0.000		0.00
0500	502-11274	Steel Piling (HP 12x74)	489.000	0.000		
			LF	0.000	0.00	
			100.24000	0.000		0.00
0505	515-00120	*Waterproofing (Membrane)	611.000	0.000		
			SY	0.000	0.00	
			36.57000	0.000		0.00
0510	601-03040	Concrete Class D (Bridge)	235.000	0.000		
			CY	0.000	0.00	
			1,273.84000	0.000		0.00
0515	602-00020	Reinforcing Steel (Epoxy Coated)	44,325.000	0.000		
			LB	0.000	0.00	
			2.55000	0.000		0.00
0520	606-01400	Transition Type BR10M-GR3	4.000	0.000		
			EACH	0.000	0.00	
			4,581.99000	0.000		0.00
0525	606-11035	Bridge Rail Type 10 MASH	255.000	0.000		
			LF	0.000	0.00	
			457.34000	0.000		0.00
0530	618-01994	Prestressed Concrete Box (Depth 32" Through 48")	3,881.000	0.000		
			SF	0.000	0.00	
			130.22000	0.000		0.00

			CAT 0300	CURRENT AMT \$ 1,429,776.88 \$	0.00 \$	173,571.37

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0535	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,983.80000	1.000		22,983.80

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0540	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,010.10000	1.000		12,010.10
0545	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,194.74000	1.000		2,194.74

		CAT 0400	CURRENT AMT	\$ 37,188.64	\$ 0.00	\$ 37,188.64

		PROJECT TOTAL	CURRENT AMT	\$ 3,736,041.44	\$ 16,870.35	\$ 939,024.53