

INTRODUCTION

The enclosed Proposal Schedule and Narrative shall serve as the basis for the development of the Baseline Schedule. Our team, I-70 Mile High Partners (MHP) anticipates close collaboration with CDOT through the prescribed workshops and continuous communication to deliver a Baseline Schedule which suites the needs of all stakeholders.

The attached Proposal Schedule is comprehensive and serves to assure CDOT that MHP will meet the project milestones and completion date requirements. Through the design-build process construction activities are anticipated to be further detailed and broken down as design is finalized.

PROJECT OVERVIEW

The Central 70 Project in Denver, CO. is a proposed 9.4-mile corridor along I-70 from the I-25/I-70 interchange to Chambers Road with the purpose of reconfiguring/reconstructing the highway to accommodate a 1+1 Tolloed Express Lanes configuration. The can be divided into 3 major sections depending on scope. The western section from I-25 to Brighton Blvd requires re-stripping of the existing pavement and ITS work associated with the addition of the tolled lanes. The central section from Brighton Blvd to Quebec St requires the full reconstruction of the highway and includes the removal of a 1.2-mile, 50-year-old viaduct between Brighton Blvd and Colorado Blvd to build a lowered section with a 1000 ft. partial cover that will serve as a community park. The eastern section from Quebec St to Chambers Rd requires a partial widening, mill and overlay of the existing pavement surface, and the construction of a new EB I-270 flyover. The project scope is as follows:

- Removal and replacement of the existing I-70 Mainline on viaduct from Brighton Boulevard to Colorado Boulevard, with the I-70 Mainline lowered below existing grade
- Construction of Cover over the I-70 Mainline between Columbine Street and Clayton Street
- Reconstruction of the I-70 Mainline from Brighton Boulevard to Quebec Street;
- Widening of the I-70 Mainline to include a Tolloed Express Lane in each direction from Quebec Street to Chambers Road
- Restriping of the existing I-70 Mainline from east of I-25 to Brighton Boulevard;
- Construction of cross streets at Brighton Boulevard, York Street, Josephine Street, Columbine Street, Clayton Street, Fillmore Street, Steele Street/Vasquez Boulevard, Cook Street, Monroe Street, Colorado Boulevard, Dahlia Street, Holly Street, Monaco Street, Quebec Street, and Peoria Street (reconstruction of the cross streets at Central Park Boulevard, Havana Street and Chambers Road is not included)
- Combining existing ramps at Dahlia Street and Monaco Street into a single interchange at Holly Street
- Reconstruction of the UPRR Crossing, UPRR Pepsi Lead Crossing, UPRR York Street Crossing, BNSF Crossing, and DRIR Crossing

- Reconstruction of the I-270 eastbound bridge over I-70 Mainline
- Provision of ITS and ETC system infrastructure, including an Active Traffic Management system
- Maintenance of traffic including maintenance of existing roadways, including detours, during the Construction Period

SCHEDULE NARRATIVE

The purpose of the Proposal Schedule is to ensure that adequate planning, scheduling, and resource allocations are understood to provide a reasonable and executable work plan, cash flow projections at the proposal level. The development of the Baseline Schedule with the collaboration of CDOT will further ensure these goals are met.

The following Schedule Narrative is a breakdown of our approach to a successful project that addresses all the needs and requirements of all stakeholders, including CDOT, Federal, State and local authorities and the traveling public. Our objective is to exceed expectations and meet all completion milestone goals. The following described the flow and sequencing of the work activities within our schedules.

Segment Definitions

To manage the work efficiently and comply with the key milestone designations, we have divided the project into the following segments:

- Segment 1 I-25 to Brighton Blvd Sta 1095+00 to 2000+00
- Segment 2 Brighton Blvd to Dahlia St. Sta 2000 to 2105
- Segment 3 Dahlia St. to Quebec St. Sta 2105 to 2184
- Segment 4 Quebec St. to Peoria St. Sta 2184 to 2344
- Segment 5 Peoria St. to Chambers Rd. Sta 2344 to 2448

Sub-Segments

We have divided each Segment into sub-segments for a more manageable tracking of the work.

Segment 2 Brighton Blvd to Dahlia St. Sta 2000 to 2105 Section

- Seg 2 UPRR Railroad Crossing Alignment (Seg 2A)
- Seg 2 BNSF XRR Bridge Sta 2065 (Seg 2C)
- Seg 2 Viaduct Demolition Sta 2005 to 2070
- Seg 2 Cover Sta 2031+50 to 2041+50
- 2A Brighton Blvd to York St Sta 2000+00 to 2025+00
- 2B York St to Fillmore St Sta 2025+00 to 2053+00
- 2C Fillmore St to Colorado Blvd Sta 2053+00 to 2079+00
- 2D Colorado Blvd to Dahlia St STA 2079 - STA 2104)

Alignments

The Work Areas are further broken down to phasing levels and then finally the alignment level. The alignments are laid out similar to the layout of the plan view for accuracy and consistency as shown:

2A Brighton Blvd to York St Sta 2000+00 to 2025+00 Phase 1

- 2A WB Entry Ramp Brighton Blvd PH 1 ST 1 Sta 100+00 to 111+56
- 2A WB Entry Ramp Brighton Blvd PH 1 ST 2 Sta 100+00 to 111+56
- 2A WB 46th Ave North STA (2000 to 2025)
- 2A WB Exit Brighton Blvd Ramp Sta 2005+00 to 2018+54
- 2A XST Brighton Blvd STA (2005) PH 1 ST 1 Sta 500+00 to 514+76
- 2A WB Entry Ramp Brighton Blvd PH 1 ST 2 Sta 100+00 to 111+56
- 2A WB 46th Ave North STA (2000 to 2025)
- 2A WB Exit Brighton Blvd Ramp Sta 2005+00 to 2018+54
- 2A XST Brighton Blvd STA (2005) PH 1 ST 1 Sta 500+00 to 514+76
- 2A XST Brighton Blvd STA (2005) PH 1 ST 2 Sta 500+00 to 514+76
- 2A WB GP & AUX Lane Sta 2000+00 to 2025+00
- 2A WB Express Lane Sta 2000+00 to 2025+00
- 2A WB Express Lane Sta 2000+00 to 2001+00 (Viaduct Wedge)
- 2A WB GP & EL I70 Roadway Under UPRR (Sta 2016 to 2024)
- 2A EWB Access Local Rd Sta 7000+00 to 7009+62
- 2A SST E 47th Ave PH 1 ST 1 Sta 8000+00 to 8007+46
- 2A SST E 47th Ave PH 1 ST 2 Sta 8000+00 to 8007+46
- 2A EB 46th Ave South (Drainage for Pond and Pump Station) STA (2000 to 2025)

2A Brighton Blvd to York St Sta 2000+00 to 2025+00 Phase 2

- 2A EB Express Lane STA (2000 to 2025)
- 2A EB GP & AUX Lane STA (2000 to 2025)
- 2A EB Entry Ramp Brighton Blvd STA (2008 to 2018)
- 2A EB Exit Ramp Brighton Blvd STA (1063 to 2000)
- 2A EB 46th Ave South STA (2000 to 2025)

Milestone Dates

EXECUTION OF PROJECT AGREEMENT	29-Sep-17
FINANCIAL CLOSE	30-Nov-17
NOTICE TO PROCEED 1	2-Jan-18
FINANCIAL CLOSE DEADLINE	26-Jan-18
NOTICE TO PROCEED 2 CONDITIONS	5-Dec-18
COMMENCEMENT OF CONSTRUCTION	5-Dec-18
NOTICE TO PROCEED 2	5-Dec-18
NOTICE TO PROCEED 3	4-Jan-19
SNOW AND ICE COMMENCEMENT DATE	3-Feb-19
MILESTONE 1 (CONSTRUCTION COMPLETE)	17-Sep-20
MILESTONE 2 (CONSTRUCTION COMPLETE)	8-Jun-22

MILESTONE 3 (CONSTRUCTION COMPLETE)	16-Mar-21
MILESTONE 4 (CONSTRUCTION COMPLETE)	5-Nov-22
SUBSTANTIAL COMPLETION	5-Nov-22
FINAL ACCEPTANCE	4-Mar-23

Payment Milestones

Milestone 1 Payment	17-Oct-20
Milestone 3 Payment	15-Apr-21
Milestone 2 Payment	9-Jul-22
Milestone 4 Payment	05-Nov-22

Critical Path

The Critical Path summary for this project is included in this Appendix C. It begins with the execution of the Project Agreement followed by the conditions to achieve Financial Close/NTP1 and NTP1 itself. It then continues with the initial surveys and filed investigations and the advancement of design and design packages followed by the construction of the westbound lowered section and cover (Milestone 3). The demolition of the existing viaduct and the construction eastbound lowered section (Milestone 4) are next followed by Substantial Completion and Final Acceptance.

MEANS AND METHODS

Project Management Plan

Based on our previous experience, we have allocated two review periods for the project management submittals. We will start with the Execution of Project Agreement items that are due before NTP1 which have already been completed, including financial close, identification legal firms, insurance, identification of licenses, performance security, payment security, evidence of corporate structure and confirmation of underwriters. The Project Development Plan, ROW Management Plan and Communication plans and all required submittals will be submitted as soon as possible to start with and plan on having all project required submittals push out with in the first two to three months.

Permitting

Due to the long lead time for acquiring the USACE permitting, we will work diligently towards achieving this goal by advance look-a-heads and meetings with USACE starting from Selection of Preferred Proposer. We have outlined our multi-meeting process to advance to approval process as much as possible. Which we will build on as more details become available.

Design

The design group will be working aggressively towards advancing drawings to 60 percent. Early Work for design will cover geotechnical field work, survey field work,

alignment design and drainage design. Specifically, identifying the drainage report as it relates to USACE and all related permitting requirements.

Subtask Description

- Roadway plans, profiles, and cross sections
 - Preliminary work/gathering existing information
 - Existing condition analysis for culverts and utilities in the cross sections
 - Review and establish existing grade and typical sections
 - Develop Preliminary Roadway Horizontal and Vertical alignments for EL/GPLs, ramps, interchanges and crossing streets
 - Preliminary Typical cross sections along the corridor
 - Locations of special design elements in the cross sections
 - Geopak analysis of the cross sections
- Drainage, storm water management, and erosion and sediment control plans
 - Preliminary investigation. Existing data collection
 - Drainage Area Map
 - Hydrologic Analysis and Computations. Discharges. Preliminary Culvert Locations
 - Drainage Report for Major Stream Crossings
 - Review of the effects of Allowable Computed Headwater
 - Culverts Preliminary Hydraulic Design
 - Hydrologic-Hydraulic Design Criteria
 - Mayor Culverts layout and Geometry
- Conceptual Staging and maintenance of traffic (MOT) plans
 - Criteria for Traffic Management Design
 - Collection of existing traffic data
 - Develop conceptual options for traffic management
 - Analysis of collected information
 - Definition of General construction phases
 - Develop traffic management plans for Early Packages
- Sound wall locations
- Type, size, and location plans of all new structures and modifications to bridges(i.e. widening)
 - Bridges Typology Study
 - Bridges Typical cross section Study
 - Bridges Conceptual Design
 - Bridge Design Criteria
 - Develop General Arrangement Plans
 - Geotechnical Review and Checks
 - Preliminary Locations of Retaining Walls

- Preliminary Layout of Retaining Walls
 - Existing Retaining Wall Info Review and Check
 - RW preliminary Geometry and Layout
 - RW Geotechnical Recommendations
 - RW Typology/Material/Construction Method Preliminary Analysis
 - RW Design Criteria
 - RW Develop Aesthetic Elements
- Pedestrian and bike trail plans;

Key/Priority Areas:

- Segment2
 - UPRR Crossing
 - Cover Park
 - Drainage

Resource Plan

Resource Plan will be addressed in the Baseline Schedule Narrative.

Daily Production Rates

Local Historical Daily Production Rates were applied in the creation of this schedule, to improve the accuracy of activity logic flow within the schedule. We have also reviewed possible haul routes, while taking into consideration options during peak traffic hours.

Schedule Constraints

The schedule has four activities with constraints. They are described below.

1. Execution of Project Agreement
2. Start On or Before 29-Sep-17
3. Service Commencement\Substantial Completion Deadline
4. Finish On or Before 05-Nov-23

Contractor's Standard Working Calendar (N/A)

Schedule Calendars

The schedule has been developed using a five day workweek. The five day workweek allows for built in weather days and additional days to cover minor unforeseen occurrences. There are four driving calendars and one work restriction calendar in this the schedule.

- Standard 5 Day w/Holidays: Based on normal work days (Monday through Friday) and major CDOT holidays: this is the default calendar and applied to construction and management activities.

- 7 Day: For tracking calendar days for curing and or submittal tracking.
- 5 Day HMA Paving: For construction activities, this calendar uses a five day workweek with major CDOT holidays and prevents work from occurring between December 15th and March 1st. This calendar is applied to temperature sensitive activities such as HMA.
- SMA 5 Day Paving Calendar: Specific to SMA construction activities and associated milling. Historically SMA availability in Colorado, along with temperature restrictions prevents SMA installation from approximately Thanksgiving to March 15th.

The Calendars incorporated into this schedule should cover the overall timeframes accurately and as more information becomes available we realize that there will be additional Calendars added to the Baseline Schedule. As we detail the construction phases we will add Calendars' that will add value to the outcomes of areas and/or weather related issues.

WBS

The WBS contained in this Proposal Schedule was developed based on the Table 1 WBS Levels called out in the RFP. Additional levels of WBS are utilized to convey construction progress by Segment and Areas. This format allows the schedule to be analyzed by Milestone areas. During the Baseline Schedule development and as part of the collaboration with CDOT; a final WBS will be developed to ensure both CDOT and MHP achieve the optimal tool to meet all needs and requirements.

SCHEDULE ACTIVITY ALIGNMENT STRUCTURE

Activity IDs

There are three distinct numbering patterns for the project schedule's activity IDs. The IDs are designed to be intuitive to understand the information contained within.

Construction Activities

Construction activities are easiest to identify, as they will always start with a capital C. The next two characters identify the segment and sub-segment of the project to which the activity pertains. This is followed by a directional or location indicator, such as NB for the northbound traffic lanes, or CR for road crossings. This is followed by an indication of the type of roadway being built. Examples of this are EN for entry ramp, EX for exit ramp, and BR for bridge. The next section indicates the phasing for a given section of road, such as P1 for Phase 1, P2, for Phase 2, etc. The penultimate section describes the type of work or activity involved. Examples include DR for Drainage, TC for Temporary Construction, and RW for Retaining Wall. There is a special case in this section for bridges, which are identified here by a capital B followed by a three digit number identifying the bridge involved. The final spaces are numbers that insure a unique identifier for each activity. Below is a specific example:

C5EBGPP1ST2348-260 – Construction, Segment 5, eastbound direction, general purpose lanes, phase 1, start ST, beginning station 2348, activity number 260

As seen in the activity description, 5A - EB GP, Start, Ph1S5 (Mill and Overlay), Sta 2344+00 to 2448+00 this id represents Mill and Overlay on eastbound I70 general purpose lanes starting station 2344 in segment 5 as part of Phase 1 of work for this segment.

Right of Way Acquisition

Activity ID	P1H1ROW001-AP22			
Activity ID Breakdown	P1	H1	ROW	AP22
ID Breakdown Description	Phase 1	Priority	ROW	Parcel

Utility Conflicts

Activity ID	2A-UG-W-DWD-2008202					
Activity ID Breakdown	2A	UG	W	DWD	2008	202
ID Breakdown Description	Segment	Underground	Water	Owner	Station	Activity Number

CONSTRUCTION SEQUENCING

Segment 1 Construction Sequencing

This Segment is mainly re-stripping, realignment of traffic barriers and some minor drainage improvements. The plan for this segment is to have it start when we are getting ready to shift traffic from the viaduct to the newly constructed Westbound Lanes. This will assist in the new traffic pattern created by the traffic shift in Segment 2.

We will begin as soon as possible to clear the proposed construction Work Areas of utility conflicts to advance the availability of Segment 1. We will prioritize by CPM and complexity of the conflict adjustment. As more accurate information becomes available during both the utility design and design phase, we will identify additional conflict adjustment approaches. Some conflict adjustments we can protect in place while still advancing construction work and finish the adjustments as the Work Area construction completes. Some conflict adjustments will need to be completed before construction starts and some can be addressed at times by adjusting a bent location or through creative planning.

Segment 2 Construction Sequencing

Phase 1

Segment 2 is the critical path for the entire project so we took extra precautions when sequencing the work due to the complexity of the overall construction requirements. Starting with the pre-construction items such, as temp fencing, temp barriers, temp sound walls, de-watering, soil mapping and erosion control to be installed in the area's with special attention for the school and local neighborhoods before the start of construction.

We will then start with cross streets and crossing bridges in the Segment 2 Work Area's, this includes our bridge work which we identified early on as areas of opportunity. The UPRR bridge is the most critical bridge followed by the cover section of the Segment. We plan on fully building the bridges at York St, Josephine Columbine, Clayton and Colorado using shoo fly bypasses so we will never close these streets during the course of the project. This will allow for better traffic movement through these cross streets areas.

There are some major construction items such as the amount of drill shafts and excavation required to create the temp and permanent ground water cut off walls for the final placement of the roadway in the trench areas. While the crossing bridges are being addressed we will be work excavation, drainage and retaining wall work in the depressed area. The whole of the Segment depressed area will be advanced with the exception of the construction at the UPRR crossing we will address the work under the UPRR once the second of two brides are installed and one of the shoofly's are no longer need to get an advanced start to completing the mainlanes for the WB traffic. Once we construct the westbound mainlines we will be able to re-direct the existing westbound traffic onto the north half of the lowered section. We will then be able to complete the removal of a small "wedge" of the viaduct east of Brighton Rd and the construction of a small area west of Colorado Rd to allow for the eastbound traffic shift. Once the "wedge" sections have been completed in about a 3 month period we will shift the eastbound traffic to the north half of the lowered section. Traffic will remain in this configuration until the completion of the eastbound mainlanes. During the construction of the WB mainlanes, we will install the conduit and foundations for the ITS/ETC systems.

Phase 2

Traffic will remain in its new configuration as we push to work the southern side of the project in the trench areas. We will continue to advance exit and entry ramps both temp and final configurations during Phase 2 which overlaps Phase 3.

Phase 3

This will be the final phase for the depressed area as we address the construction of the cover and southern section of highway. We will also address the final commissioning of the cover as well as, up top area and installation of landscaping once we complete the southern portion we will realign the traffic to the new configuration and work the final finishes and punchlist items for the Grand Opening.

Segment 3 Construction Sequencing

Upon completion of design, ROW, and utility relocations, the construction is scheduled to be consistent with the MOT plan and Phasing in an "outside-inside" sequence.

Phase 1 consists of constructing the outside service Roads (Stapleton North and South) in Stages 1 though 3. This creates the work area to complete the outside general purpose lanes of WB and EB I-70 in the remaining Phase 1 stages.

Phase 2 includes completion of the inside EB and WB I70 roadway and structures upon shifting I-70 to the new outside widened lanes.

Phases 3 and 4 address completion of the cross streets once the full width is available based on completing the interior portions of the Phase 2 bridges.

Segment 4 Construction Sequencing

Upon completion of design and utility relocations the primary construction is included in a single phase with multiple stages per the MOT plan. Phase 2 is included to cover the ITS and Tolling.

The primary component to completing Segment 4 is the I270 to I70 flyover bridge. Completion of this structure accommodates the final widening of I70. Upon completion of the widening the milling and overlay can be completed at the end of Phase 1.

Segment 5 Construction Sequencing

Upon completion of design and utility relocations the primary construction is included in a single phase with multiple stages per the MOT plan.

The primary component to completing Segment 5 is the Peoria Bridge structure. Stage 1 includes shifting traffic to accommodate the EB and WB outer portions of the Peoria Bridge in Stage 2. Stage 3 includes the completion of the interior portions of the EB and WB Peoria Bridge.

The completion of the Peoria cross street occurs in Stages 3 through 5 upon the full width access created by the completion of the bridge.

Stage 5 includes the final milling and overlay.

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026	
Central 70 Project		1706	0	29-Sep-17	04-Mar-23	04-Mar-23, Central 70 Project									
Project Administration		1706	0	29-Sep-17	04-Mar-23	04-Mar-23, Project Administration									
Executive Summary		1983	0	29-Sep-17	04-Mar-23	04-Mar-23, Executive Summary									
Contract Milestones		1983	0	29-Sep-17	04-Mar-23	04-Mar-23, Contract Milestones									
EXCPA	EXECUTION OF PROJECT AGREEMENT	0	0	29-Sep-17*		◆ EXECUTION OF PROJECT AGREEMENT									
FC	FINANCIAL CLOSE	0	370	30-Nov-17		◆ FINANCIAL CLOSE									
NTP1	NOTICE TO PROCEED 1	0	0	02-Jan-18		◆ NOTICE TO PROCEED 1									
FCD	FINANCIAL CLOSE DEADLINE	0	10		27-Nov-18	◆ FINANCIAL CLOSE DEADLINE									
NTP2DL	NOTICE TO PROCEED 2 CONDITIONS	0	0		05-Dec-18	◆ NOTICE TO PROCEED 2 CONDITIONS									
COC	COMMENCEMENT OF CONSTRUCTION	0	2	05-Dec-18		◆ COMMENCEMENT OF CONSTRUCTION									
NTP2	NOTICE TO PROCEED 2	0	2	05-Dec-18		◆ NOTICE TO PROCEED 2									
NTP3	NOTICE TO PROCEED 3	0	0	04-Jan-19		◆ NOTICE TO PROCEED 3									
NTP12	SNOW AND ICE COMMENCEMENT DATE	0	0	03-Feb-19*		◆ SNOW AND ICE COMMENCEMENT DATE									
PMLS1	MILESTONE 1 (CONSTRUCTION COMPLETE)	0	779		17-Sep-20	◆ MILESTONE 1 (CONSTRUCTION COMPLETE)									
PMLS3	MILESTONE 3 (CONSTRUCTION COMPLETE)	0	0		16-Mar-21	◆ MILESTONE 3 (CONSTRUCTION COMPLETE)									
PMLS2	MILESTONE 2 (CONSTRUCTION COMPLETE)	0	150		08-Jun-22	◆ MILESTONE 2 (CONSTRUCTION COMPLETE)									
NSUBCMP	NOTICE OF SUBSTANTIAL COMPLETION	30	0	06-Oct-22	05-Nov-22	■ NOTICE OF SUBSTANTIAL COMPLETION									
SRVCMPLD	SERVICE COMMENCEMENT/SUBSTANTIAL COMPLETION DEADLINE	0	0		05-Nov-22*	◆ SERVICE COMMENCEMENT/SUBSTANTIAL COMPLETION									
PRPFA	PREPARATION FOR FINAL ACCEPTANCE	120	0	05-Nov-22	04-Mar-23	■ PREPARATION FOR FINAL ACCEPTANCE									
PMLS4	MILESTONE 4 (CONSTRUCTION COMPLETE)	0	0		05-Nov-22	◆ MILESTONE 4 (CONSTRUCTION COMPLETE)									
FNLACCD	FINAL ACCEPTANCE DEADLINE (SC + 120 DAYS)	0	0		04-Mar-23	◆ FINAL ACCEPTANCE DEADLINE (SC + 120 DAYS)									
Milestone Payment Certificate / Closing Conditions		779	120	17-Sep-20	05-Nov-22	05-Nov-22, Milestone Payment Certificate / Closing Conditions									
Segments		1109	0	23-Oct-19	05-Nov-22	05-Nov-22, Segments									
Segment 1		509	421	20-Apr-20	10-Sep-21	10-Sep-21, Segment 1									
Segment 2		739	0	27-Oct-20	05-Nov-22	05-Nov-22, Segment 2									
Segment 3		959	150	23-Oct-19	08-Jun-22	08-Jun-22, Segment 3									
Segment 4		30	779	18-Aug-20	17-Sep-20	17-Sep-20, Segment 4									
Segment 5		114	779	26-May-20	16-Sep-20	16-Sep-20, Segment 5									
Permitting		259	3	08-Feb-18	05-Dec-18	05-Dec-18, Permitting									
Permitting Governmental Agency		259	3	08-Feb-18	05-Dec-18	05-Dec-18, Permitting Governmental Agency									
Federal		223	39	08-Feb-18	23-Oct-18	23-Oct-18, Federal									
State		259	3	08-Feb-18	05-Dec-18	05-Dec-18, State									
Local Government		150	109	08-Feb-18	31-Jul-18	31-Jul-18, Local Government									
Project Management Submittals		1669	37	29-Sep-17	20-Jan-23	20-Jan-23, Project Management Submittals									
NTP 1 Submittals		79	0	29-Sep-17	02-Jan-18	02-Jan-18, NTP 1 Submittals									
Project Administration Plan		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Project Administration Plan									
WBS Structure		78	1	29-Sep-17	29-Dec-17	29-Dec-17, WBS Structure									
Schedule Work Plan		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Schedule Work Plan									
Project Baseline Schedule		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Project Baseline Schedule									
Draw Down Plan/Schedule of Values		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Draw Down Plan/Schedule of Values									
Preconstruction Photo and Video Survey & Facility Inspection		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Preconstruction Photo and Video Survey & Facility Inspection									
Project Directory		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Project Directory									
Developer DCS Correspondence Categorization & Serialization Method		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Developer DCS Correspondence Categorization & Serialization Method									
Safety Plan		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Safety Plan									
Stage 1 Quality Management Plan - Sch 8		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Stage 1 Quality Management Plan - Sch 8									
Certification of Review of CDOT Right of Way Manual		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Certification of Review of CDOT Right of Way Manual									
Stakeholders Distribution List		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Stakeholders Distribution List									
Developer Communications Team Details		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Developer Communications Team Details									
Public Involvement Services Contact Sheet		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Public Involvement Services Contact Sheet									
Construction Period Communications Plan		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Construction Period Communications Plan									
Crisis Communications Plan		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Crisis Communications Plan									
Emergency Response Communications Matrix		78	1	29-Sep-17	29-Dec-17	29-Dec-17, Emergency Response Communications Matrix									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Public Information Anunications Plan	79	0	29-Sep-17	02-Jan-18	02-Jan-18, Public Information Anunications Plan								
	Disadvantaged Business Enterprise/Emerging Small Business Plan	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Disadvantaged Business Enterprise/Emerging Small Business Plan								
	Work Force Development Plan	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Work Force Development Plan								
	Civil Rights Program Manager	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Civil Rights Program Manager								
	Cost & Risk Plan	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Cost & Risk Plan								
	Performance Bond	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Performance Bond								
	Payment Bond	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Payment Bond								
	Design Management	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Design Management								
	Ethical Standards Policy & Training	78	1	29-Sep-17	29-Dec-17	29-Dec-17, Ethical Standards Policy & Training								
	NTP 2 Submittals	194	177	29-Sep-17	11-May-18	11-May-18, NTP 2 Submittals								
	ROW Supplied Survey Data Verification Letter	109	202	07-Dec-17	13-Apr-18	13-Apr-18, ROW Supplied Survey Data Verification Letter								
	Developer Provided Facilities	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Developer Provided Facilities								
	Sampling Schedule for Pipe Selection	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Sampling Schedule for Pipe Selection								
	Maintenance Management Informational System Operating Manual	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Maintenance Management Informational System Operating Manual								
	Maintenance Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Maintenance Management Plan								
	Written Request for ROW Parcels per Appendix A	106	266	29-Sep-17	31-Jan-18	31-Jan-18, Written Request for ROW Parcels per Appendix A								
	Baseline Asset Condition Report	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Baseline Asset Condition Report								
	Baseline Asset Condition Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Baseline Asset Condition Plan								
	Operations Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Operations Management Plan								
	Snow & Ice Control Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Snow & Ice Control Plan								
	List of MOT Force Members	134	177	07-Dec-17	11-May-18	11-May-18, List of MOT Force Members								
	O&M Limits During Construction Drawings	134	177	07-Dec-17	11-May-18	11-May-18, O&M Limits During Construction Drawings								
	Incident Management Plan	134	177	07-Dec-17	11-May-18	11-May-18, Incident Management Plan								
	Transportation Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Transportation Management Plan								
	Property Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Property Management Plan								
	Stage 2 Quality Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Stage 2 Quality Management Plan								
	Durability Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Durability Plan								
	Progress Report Format	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Progress Report Format								
	Evidence of ASQ Certification of IQCM and CPCM	91	220	07-Dec-17	23-Mar-18	23-Mar-18, Evidence of ASQ Certification of IQCM and CPCM								
	ROW Acquisition Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, ROW Acquisition Plan								
	Existing Signing and Stripping Inventory	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Existing Signing and Stripping Inventory								
	Existing Lighting Inventory	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Existing Lighting Inventory								
	Stakeholders Distribution List	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Stakeholders Distribution List								
	Project Identification Sign Layout	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Project Identification Sign Layout								
	Community Development Program	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Community Development Program								
	Environmental Compliance Work Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Environmental Compliance Work Plan								
	Environmental Compliance and Mitigation Training Program	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Environmental Compliance and Mitigation Training Program								
	Air Quality Monitoring Maintenance Mitigation Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Air Quality Monitoring Maintenance Mitigation Plan								
	Construction Noise Mitigation and Monitoring Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Construction Noise Mitigation and Monitoring Plan								
	Intergrated Noxious Weed Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Intergrated Noxious Weed Management Plan								
	Materials Management Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Materials Management Plan								
	Sampling and Analysis Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Sampling and Analysis Plan								
	Residential Soils Sampling Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Residential Soils Sampling Plan								
	Health and Safety Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Health and Safety Plan								
	Spill Prevention Control and Countermeasures Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Spill Prevention Control and Countermeasures Plan								
	Demolition and Abandonment Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Demolition and Abandonment Plan								
	Aesthetic Concept Plan	109	202	07-Dec-17	13-Apr-18	13-Apr-18, Aesthetic Concept Plan								
	Railroad	218	720	02-Jan-18	10-Sep-18	10-Sep-18, Railroad								
	Substantial Completion Submittals	553	682	05-Dec-18	09-Sep-20	09-Sep-20, Substantial Completion Submittals								
	Maintenance and Operations Communications Plan	553	682	05-Dec-18	09-Sep-20	09-Sep-20, Maintenance and Operations Communications Plan								
	LOMR	553	682	05-Dec-18	09-Sep-20	09-Sep-20, LOMR								
	Final Water Quality Report	553	682	05-Dec-18	09-Sep-20	09-Sep-20, Final Water Quality Report								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 Sum...
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
	Final Drainage Report	553	682	05-Dec-18	09-Sep-20									
	ITS Personnel Matrix	553	682	05-Dec-18	09-Sep-20									
	O&M Training	553	682	05-Dec-18	09-Sep-20									
	Cover Top O&M Manual	553	682	05-Dec-18	09-Sep-20									
	Final Acceptance Submittals	63	37	07-Nov-22	20-Jan-23									
	Mitigation Completion Report	63	37	07-Nov-22	20-Jan-23									
	Recognized Hazardous Materials Management Completion Report	57	43	07-Nov-22	13-Jan-23									
	Design As-Builts	57	43	07-Nov-22	13-Jan-23									
	Pond Certification Letter	57	43	07-Nov-22	13-Jan-23									
	Information Required for the Statewide Notification Compliance Portal	57	43	07-Nov-22	13-Jan-23									
	Cover Top O&M Manual Updates	57	43	07-Nov-22	13-Jan-23									
	Mobilization	113	61	29-Sep-17	08-Feb-18									
	Right-of-Way Acquisition	658	856	02-Jan-18	05-Feb-20									
	Acquisition By CDoT	658	856	02-Jan-18	05-Feb-20									
	Segment 1 I-25 to Brighton Blvd STA (1095 to 2000)	1	1221	05-Dec-18	05-Dec-18									
	Segment 2 Brighton Blvd to Dahlia St. STA (2000 to 2105)	475	874	02-Jan-18	05-Jul-19									
	Segment 3 Dahlia St. to Sand Creek Bridge STA (2105 to 2192)	765	174	02-Jan-18	05-Feb-20									
	Utility Adjustments	780	747	02-Jan-18	24-Jun-20									
	Railroad Utility Relocations	180	54	02-Jan-18	27-Jul-18									
	Utility Coordination	136	855	02-Jan-18	06-Jun-18									
	Utility Relocations	780	747	02-Jan-18	24-Jun-20									
	Segment 1 Conflicts I-25 to Brighton Blvd STA (1095 to 2005)	535	993	02-Jan-18	12-Sep-19									
	Segment 2 Conflicts Brighton Blvd to Dahlia St. STA (2005 to 2104)	720	747	12-Mar-18	24-Jun-20									
	Segment 3 Conflicts Dahlia St. to Quebec St. STA (2104 to 2184)	502	854	12-Mar-18	14-Oct-19									
	Segment 4 Conflicts Quebec St. to Peoria St. STA (2184 to 2344)	567	831	02-Jan-18	21-Oct-19									
	Segment 5 Conflicts Peoria St. to Chambers Rd. STA (2184 to EOP)	501	755	12-Mar-18	11-Oct-19									
	Design	1706	0	29-Sep-17	03-Mar-23									
	General Activities and Field Work	237	94	29-Sep-17	02-Jul-18									
	Design Mobilization	60	0	29-Sep-17	07-Dec-17									
	Schematics	158	94	02-Jan-18	02-Jul-18									
	Survey Works	81	61	02-Jan-18	04-Apr-18									
	Develop Specifications	161	35	14-Mar-18	14-Sep-18									
	Geotechnical Design	279	43	19-Dec-17	07-Nov-18									
	General	10	0	19-Dec-17	03-Jan-18									
	Earthwork Geotech	150	108	03-Jan-18	22-Jun-18									
	Bridge Geotech	270	43	02-Jan-18	07-Nov-18									
	Drainage Geotech	70	96	02-Jan-18	22-Mar-18									
	Wall Geotech	150	108	03-Jan-18	22-Jun-18									
	Pavement Design	111	148	02-Jan-18	08-May-18									
	Data Analysis and Draft Report	95	148	02-Jan-18	19-Apr-18									
	Final Design and Report	16	148	19-Apr-18	08-May-18									
	Drainage Design	185	0	03-Jan-18	02-Aug-18									
	Drainage	185	0	03-Jan-18	02-Aug-18									
	Hydrologic and Hydraulic Design	125	49	03-Jan-18	24-May-18									
	Preliminary System Design	100	49	31-Jan-18	24-May-18									
	Detailed Drainage Design	60	0	24-May-18	02-Aug-18									
	Roadway Design	217	42	02-Jan-18	07-Sep-18									
	Alignments	74	39	30-Mar-18	22-Jun-18									
	Sections	217	14	02-Jan-18	07-Sep-18									
	Detailed Design	94	165	02-Jan-18	18-Apr-18									
	Bridge Design	410	1218	02-Jan-18	22-Apr-19									
	Retaining Wall Design	117	35	02-May-18	14-Sep-18									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Traffic Management														
Traffic Control Planning														
Traffic Control Systems														
Environmental														
Landscape & Aesthetics														
Electrical Design														
ITS & TCS Design														
Signage and Marking Design														
Design Packages														
Roadway Packages Segment 1														
Roadway Packages Segment 2 30%														
Roadway Packages Segment 2 60%														
Roadway Packages Segment 3 30%														
Roadway Packages Segment 3 60%														
Roadway Packages Segment 4														
Roadway Packages Segment 5														
Deck Cover Park Plans														
Cover Design Package Segment 2 60%														
Procurement / Long Lead Items														
General														
Segment 2														
UPRR														
BNSF														
Cover - Structure														
Cover - MEP														
Bridges														
Segment 3														
Segment 4														
Segment 5														
Construction														
General														
ROW - Secure and Demo														
Segment 1 I-25 to Brighton Blvd Sta 1095+00 to 2000+00														
1 WB GP & AUX Lane Sta 1095+00 to 2000+00														
1 EB & WB Express Lane Sta 1095+00 to 2000+00														
1 EB GP & AUX Lane Sta 1095+00 to 2000+00														
Segment 2 Brighton Blvd to Dahlia St. Sta 2000 to 2105														
Seg 2 UPRR Railroad Crossing Alignment (Seg 2A) Sta 2017+31 to 2021+48														
Seg 2 BNSF XRR Bridge (Seg 2C) Sta 2065+00														
Seg 2 Viaduct Demolition Sta 2005+00 to 2070+00														
Seg 2 Cover Sta 2055+00 to 2053+00														
2A Brighton Blvd to York St Sta 2000+00 to 2025+00														
2B York St to Fillmore St Sta 2025+00 to 2053+00														
2C Fillmore St to Colorado Blvd Sta 2053+00 to 2079+00														
2D Colorado Blvd to Dahlia Sta 2079+00 to 2104+00														
Segment 3 Dahlia St. to Quebec St Sta 2105+00 to 2184+00														
3 Sta 2105+00 to 2184+00 Phase 1														
3 Sta 2105+00 to 2184+00 Phase 2														
3 Sta 2105+00 to 2184+00 Phase 3														
3 Sta 2105+00 to 2184+00 Phase 4														
Segment 4 Quebec St. to Peoria St. Sta 2184+00 to 2344+00														
4 Sta 2184+00 to 2344+00 Phase 1														

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Central 70 Project		1706	0	29-Sep-17	04-Mar-23									
Project Administration		1706	0	29-Sep-17	04-Mar-23									
EXCPA	EXECUTION OF PROJECT AGREEMENT	0	0	29-Sep-17*										
ADMSUB-925	Develop Public Information Anunications Plan	40	0	29-Sep-17	14-Nov-17									
ADMSUB-935	Submit to CDOT/ENT Public Information Anunications Plan	1	0	14-Nov-17	15-Nov-17									
ADMSUB-940	CDOT Review, Public Information Anunications Plan	15	0	15-Nov-17	04-Dec-17									
ADMSUB-945	Resolve Comments Public Information Anunications Plan	6	0	04-Dec-17	11-Dec-17									
ADMSUB-955	Submit to CDOT/ENT Public Information Anunications Plan	1	0	11-Dec-17	11-Dec-17									
ADMSUB-960	CDOT Review, Public Information Anunications Plan	10	0	11-Dec-17	21-Dec-17									
ADMSUB-950	Resolve Comments & Obtain Approval, Public Information Anunications Plan	5	0	21-Dec-17	29-Dec-17									
ADMSUB-930	Public Information Anunications Plan in Place	1	0	29-Dec-17	02-Jan-18									
NTP1	NOTICE TO PROCEED 1	0	0	02-Jan-18										
PMLS3	MILESTONE 3 (CONSTRUCTION COMPLETE)	0	0		16-Mar-21									
NSUBCMP	NOTICE OF SUBSTANTIAL COMPLETION	30	0	06-Oct-22	05-Nov-22									
ADMSRGC0M-115	Segment 2 Completed	0	0	05-Nov-22	05-Nov-22									
ADMSRGC0M-170	Segment 2 Eastbound Main Lanes Complete	0	0	05-Nov-22	05-Nov-22									
SRVCMPLD	SERVICE COMMENCEMENT/SUBSTANTIAL COMPLETION DEADLINE	0	0		05-Nov-22*									
PRPFA	PREPARATION FOR FINAL ACCEPTANCE	120	0	05-Nov-22	04-Mar-23									
PMLS4	MILESTONE 4 (CONSTRUCTION COMPLETE)	0	0		05-Nov-22									
FNLACCD	FINAL ACCEPTANCE DEADLINE (SC + 120 DAYS)	0	0		04-Mar-23									
Design		467	0	02-Jan-18	26-Jun-19									
P2DESAD-1890	Preliminary Survey Work (Flight Plan & Establish Control Lines)	5	0	02-Jan-18	08-Jan-18									
P2DESAD-1895	Perform Field Work for Aerial Survey	13	0	08-Jan-18	22-Jan-18									
P2DESAD-1900	Perform Aerial Survey	3	0	22-Jan-18	24-Jan-18									
P2DESAD-1910	Survey Data Analysis and Calculations	20	0	24-Jan-18	15-Feb-18									
P2DESAD-2730	Preliminary Typical X-Sections Along the Corridor	20	0	24-Jan-18	15-Feb-18									
P2DESAD-2740	Develop Roadway Design Criteria/Submit to CDOT for Review	38	0	15-Feb-18	30-Mar-18									
P2DESAD-2760	Review & Establish Existing Grade & Typical X-Sections	36	0	30-Mar-18	10-May-18									
P2DESAD-3005	Segment 2 Develop Preliminary Roadway Horizontal and Vertical Alignment for EL	67	0	10-May-18	27-Jul-18									
P2DESAD-3000	Segment 2 Geopack Analysis	45	0	27-Jul-18	18-Sep-18									
P2DESAD-3010	Segment 2 Preliminary Roadway Plans (Plan and Profile 30%)	5	0	18-Sep-18	24-Sep-18									
P2DESAD-3015	Segment 2 Submit Preliminary Road Plans to CDOT for Review and Comments	1	0	24-Sep-18	25-Sep-18									
P2DESAD-3020	Segment 2 CDOT Review and Comments Preliminary Road Plans	15	0	26-Sep-18	12-Oct-18									
P2DESAD-3025	Segment 2 Preliminary Road Plans (Plan and Profile 30%) - Clear Comments	10	0	12-Oct-18	24-Oct-18									
P2DESAD-3030	Segment 2 Standard Design Package Complete (Plan and Profile 30%)	1	0	24-Oct-18	25-Oct-18									
P2DESAD-2245	Segment 2 Develop Complete Roadway Design Package (Plan and Profile 60%)	60	0	25-Oct-18	08-Jan-19									
P2DESAD-2250	Segment 2 Roadway Design Package Complete and QA/QC Review	5	0	02-Nov-18	08-Nov-18									
P2DESAD-2255	Segment 2 Submit Complete Roadway Design Package for CDOT Review	1	0	08-Nov-18	09-Nov-18									
P2DESAD-2260	Segment 2 CDOT Review Roadway Design Package	15	0	09-Nov-18	29-Nov-18									
P2DESAD-2265	Segment 2 Complete Roadway Design Package - Clear Comments	13	0	29-Nov-18	13-Dec-18									
P2DESAD-2270	Segment 2 Complete Roadway Design Package - (Plan and Profile 60%)	1	0	13-Dec-18	14-Dec-18									
P2DESAD-1230	2B Develop Final Roadway Design Package	130	0	14-Dec-18	15-May-19									
P2DESAD-2385	2B Roadway Design Package Final and QA/QC Review	6	0	15-May-19	22-May-19									
P2DESAD-2390	2B Submit Final Roadway Design Package for CDOT Review	1	0	22-May-19	23-May-19									
P2DESAD-2395	2B CDOT Review Roadway Design Package	15	0	23-May-19	11-Jun-19									
P2DESAD-2400	2B Final Roadway Design Package - Clear Comments	13	0	11-Jun-19	25-Jun-19									
P2DESAD-2405	2B Final Roadway Design Package - RFC	1	0	25-Jun-19	26-Jun-19									
Construction		1060	0	26-Jun-19	04-Nov-22									
C2BXSCOLSTP12029170	2B - XS Columbine St, Clear and Grub STA (2026) Sta 500+00 to 506+46	5	0	26-Jun-19	02-Jul-19									
C2BXSCOLSTP12029275	2B - XS Columbine St, Place Temp Conc Barrier STA (2026) Sta 500+00 to 506+46	5	0	26-Jun-19	02-Jul-19									
C2BXSCOLSTP12029285	2B - XS Columbine St, Place Temp Marking & Signing STA (2026) Sta 500+00 to 506+	5	0	26-Jun-19	02-Jul-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Central 70 Project		1706	0	29-Sep-17	04-Mar-23									
Project Administration		1706	0	29-Sep-17	04-Mar-23									
Executive Summary		1983	0	29-Sep-17	04-Mar-23									
Contract Milestones		1983	0	29-Sep-17	04-Mar-23									
EXCPA	EXECUTION OF PROJECT AGREEMENT	0	0	29-Sep-17*										
FC	FINANCIAL CLOSE	0	370	30-Nov-17										
NTP1	NOTICE TO PROCEED 1	0	0	02-Jan-18										
FCD	FINANCIAL CLOSE DEADLINE	0	10		27-Nov-18									
NTP2DL	NOTICE TO PROCEED 2 CONDITIONS	0	0		05-Dec-18									
COC	COMMENCEMENT OF CONSTRUCTION	0	2	05-Dec-18										
NTP2	NOTICE TO PROCEED 2	0	2	05-Dec-18										
NTP3	NOTICE TO PROCEED 3	0	0	04-Jan-19										
NTP12	SNOW AND ICE COMMENCEMENT DATE	0	0	03-Feb-19*										
PMLS1	MILESTONE 1 (CONSTRUCTION COMPLETE)	0	779		17-Sep-20									
PMLS3	MILESTONE 3 (CONSTRUCTION COMPLETE)	0	0		16-Mar-21									
PMLS2	MILESTONE 2 (CONSTRUCTION COMPLETE)	0	150		08-Jun-22									
NSUBCMP	NOTICE OF SUBSTANTIAL COMPLETION	30	0	06-Oct-22	05-Nov-22									
SRVCMPLD	SERVICE COMMENCEMENT/SUBSTANTIAL COMPLETION DEADLINE	0	0		05-Nov-22*									
PRPFA	PREPARATION FOR FINAL ACCEPTANCE	120	0	05-Nov-22	04-Mar-23									
PMLS4	MILESTONE 4 (CONSTRUCTION COMPLETE)	0	0		05-Nov-22									
FNLACCD	FINAL ACCEPTANCE DEADLINE (SC + 120 DAYS)	0	0		04-Mar-23									
Milestone Payment Certificate / Closing Conditions		779	120	17-Sep-20	05-Nov-22									
ADMMPC-100	Milestone 1 Completion Certificate / Punch list / Conditions Met	30	868	17-Sep-20	16-Oct-20									
ADMMPC-105	Milestone 1 Payment	1	868	17-Oct-20	17-Oct-20									
ADMMPC-120	Milestone 3 Completion Certificate / Punch list / Conditions Met	30	688	16-Mar-21	14-Apr-21									
ADMMPC-125	Milestone 3 Payment	1	688	15-Apr-21	15-Apr-21									
ADMMPC-110	Milestone 2 Completion Certificate / Punch list / Conditions Met	30	239	08-Jun-22	07-Jul-22									
ADMMPC-115	Milestone 2 Payment	1	239	08-Jul-22	08-Jul-22									
ADMMPC-130	Milestone 4 Completion Certificate / Punch list / Conditions Met	30	120	06-Oct-22	05-Nov-22									
ADMMPC-135	Milestone 4 Payment	1	120	04-Nov-22	05-Nov-22									
Segments		1109	0	23-Oct-19	05-Nov-22									
Segment 1		509	421	20-Apr-20	10-Sep-21									
ADMSRGC0M-100	Segment 1 Completed	0	421	10-Sep-21	10-Sep-21									
Westbound		0	929	20-Apr-20	20-Apr-20									
ADMSRGC0M-110	Segment 1 Westbound Main Lane Complete	0	929	20-Apr-20	20-Apr-20									
Eastbound		0	421	10-Sep-21	10-Sep-21									
ADMSRGC0M-105	Segment 1 Eastbound Main Lanes Complete	0	421	10-Sep-21	10-Sep-21									
Segment 2		739	0	27-Oct-20	05-Nov-22									
ADMSRGC0M-115	Segment 2 Completed	0	0	05-Nov-22	05-Nov-22									
Westbound		522	217	27-Oct-20	02-Apr-22									
ADMSRGC0M-130	Segment 2 Westbound Access Road Complete	0	739	27-Oct-20	27-Oct-20									
ADMSRGC0M-125	Segment 2 Westbound Exit Ramps Complete	0	660	14-Jan-21	14-Jan-21									
ADMSRGC0M-120	Segment 2 Westbound Entry Ramps Complete	0	660	14-Jan-21	14-Jan-21									
ADMSRGC0M-140	Segment 2 Westbound Main Lanes Complete	0	598	17-Mar-21	17-Mar-21									
ADMSRGC0M-145	Segment 2 Crossing Streets Complete	0	217	02-Apr-22	02-Apr-22									
Eastbound		333	0	07-Dec-21	05-Nov-22									
ADMSRGC0M-155	Segment 2 Eastbound Entry Ramps Complete	0	333	07-Dec-21	07-Dec-21									
ADMSRGC0M-160	Segment 2 Eastbound Exit Ramps Complete	0	112	16-Jul-22	16-Jul-22									
ADMSRGC0M-135	Segment 2 Eastbound Access Road Complete	0	99	29-Jul-22	29-Jul-22									
ADMSRGC0M-165	Segment 2 Eastbound Frontage Road Complete	0	36	30-Sep-22	30-Sep-22									
ADMSRGC0M-170	Segment 2 Eastbound Main Lanes Complete	0	0	05-Nov-22	05-Nov-22									
Segment 3		959	150	23-Oct-19	08-Jun-22									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMSRGC0M-175	Segment 3 Completed	0	150	08-Jun-22	08-Jun-22					Segment 3 Completed				
Westbound		574	150	11-Nov-20	08-Jun-22									
ADMSRGC0M-195	Segment 3 Westbound Frontage Roads Complete	0	724	11-Nov-20	11-Nov-20				Segment 3 Westbound Frontage Roads Complete					
ADMSRGC0M-190	Segment 3 Westbound Exit Ramps Complete	0	610	05-Mar-21	05-Mar-21				Segment 3 Westbound Exit Ramps Complete					
ADMSRGC0M-185	Segment 3 Westbound Entry Ramps Complete	0	610	05-Mar-21	05-Mar-21				Segment 3 Westbound Entry Ramps Complete					
ADMSRGC0M-180	Segment 3 Westbound Main Lanes Complete	0	207	11-Apr-22	11-Apr-22				Segment 3 Westbound Main Lanes Complete					
ADMSRGC0M-150	Segment 3 Crossing Streets Complete	0	150	08-Jun-22	08-Jun-22				Segment 3 Crossing Streets Complete					
Eastbound		890	219	23-Oct-19	30-Mar-22									
ADMSRGC0M-205	Segment 3 Eastbound Frontage Road Complete	0	1109	23-Oct-19	23-Oct-19			Segment 3 Eastbound Frontage Road Complete						
ADMSRGC0M-200	Segment 3 Eastbound Entry Ramps Complete	0	976	04-Mar-20	04-Mar-20			Segment 3 Eastbound Entry Ramps Complete						
ADMSRGC0M-210	Segment 3 Eastbound Exit Ramps Complete	0	809	17-Aug-20	17-Aug-20			Segment 3 Eastbound Exit Ramps Complete						
ADMSRGC0M-215	Segment 3 Eastbound Main Lanes Complete	0	219	30-Mar-22	30-Mar-22				Segment 3 Eastbound Main Lanes Complete					
Segment 4		30	779	18-Aug-20	17-Sep-20									
ADMSRGC0M-220	Segment 4 Completed	0	779	17-Sep-20	17-Sep-20				Segment 4 Completed					
Westbound		22	787	18-Aug-20	08-Sep-20									
ADMSRGC0M-230	Segment 4 Westbound Exit Ramps Complete	0	809	18-Aug-20	18-Aug-20				Segment 4 Westbound Exit Ramps Complete					
ADMSRGC0M-225	Segment 4 Westbound Entry Ramps Complete	0	806	21-Aug-20	21-Aug-20				Segment 4 Westbound Entry Ramps Complete					
ADMSRGC0M-235	Segment 4 Westbound Main Lanes Complete	0	787	08-Sep-20	08-Sep-20				Segment 4 Westbound Main Lanes Complete					
Eastbound		3	806	18-Aug-20	21-Aug-20									
ADMSRGC0M-250	Segment 4 Eastbound Main Lanes Complete	0	809	18-Aug-20	18-Aug-20				Segment 4 Eastbound Main Lanes Complete					
ADMSRGC0M-245	Segment 4 Eastbound Exit Ramps Complete	0	809	18-Aug-20	18-Aug-20				Segment 4 Eastbound Exit Ramps Complete					
ADMSRGC0M-240	Segment 4 Eastbound Entry Ramps Complete	0	806	21-Aug-20	21-Aug-20				Segment 4 Eastbound Entry Ramps Complete					
Segment 5		114	779	26-May-20	16-Sep-20									
ADMSRGC0M-255	Segment 5 Completed	0	779	16-Sep-20	16-Sep-20				Segment 5 Completed					
Westbound		16	878	26-May-20	10-Jun-20									
ADMSRGC0M-270	Segment 5 Westbound Main Lanes Complete	0	893	26-May-20	26-May-20				Segment 5 Westbound Main Lanes Complete					
ADMSRGC0M-265	Segment 5 Westbound Exit Ramps Complete	0	878	10-Jun-20	10-Jun-20				Segment 5 Westbound Exit Ramps Complete					
ADMSRGC0M-260	Segment 5 Westbound Entry Ramps Complete	0	878	10-Jun-20	10-Jun-20				Segment 5 Westbound Entry Ramps Complete					
Eastbound		98	779	10-Jun-20	16-Sep-20									
ADMSRGC0M-275	Segment 5 Eastbound Exit Ramps Complete	0	878	10-Jun-20	10-Jun-20				Segment 5 Eastbound Exit Ramps Complete					
ADMSRGC0M-280	Segment 5 Eastbound Entry Ramps Complete	0	814	13-Aug-20	13-Aug-20				Segment 5 Eastbound Entry Ramps Complete					
ADMSRGC0M-285	Segment 5 Eastbound Main Lanes Complete	0	779	16-Sep-20	16-Sep-20				Segment 5 Eastbound Main Lanes Complete					
Permitting		259	3	08-Feb-18	05-Dec-18									
Permitting Governmental Agency		259	3	08-Feb-18	05-Dec-18									
Federal		223	39	08-Feb-18	23-Oct-18									
FWHA		203	59	08-Feb-18	28-Sep-18									
ADMPERMIT-100	Developer Prepare FWHA Documentation (if required)	75	59	08-Feb-18	04-May-18				Developer Prepare FWHA Documentation (if required)					
ADMPERMIT-105	Submit to CDOT FWHA Documentation	0	59	04-May-18	04-May-18				Submit to CDOT FWHA Documentation					
ADMPERMIT-110	CDOT Reviews FWHA Documentation	15	59	04-May-18	22-May-18				CDOT Reviews FWHA Documentation					
ADMPERMIT-115	Forward FWHA Documentation for approval	113	59	22-May-18	28-Sep-18				Forward FWHA Documentation for approval					
NEPA		223	39	08-Feb-18	23-Oct-18									
ADMPERMIT-120	Developer Prepare NEPA Documentation	19	39	08-Feb-18	02-Mar-18				Developer Prepare NEPA Documentation					
ADMPERMIT-125	Submit to CDOT NEPA Documentation	1	39	02-Mar-18	05-Mar-18				Submit to CDOT NEPA Documentation					
ADMPERMIT-130	CDOT Reviews NEPA Documentation	15	39	05-Mar-18	21-Mar-18				CDOT Reviews NEPA Documentation					
ADMPERMIT-135	Forward Documentation for approval (if Required)	188	39	21-Mar-18	23-Oct-18				Forward Documentation for approval (if Required)					
State		259	3	08-Feb-18	05-Dec-18									
USACE		259	0	08-Feb-18	05-Dec-18									
ADMPERMIT-1115	Pre-Design Meetings with USACE for Section 404 Clean Water Act Permit Application	40	112	08-Feb-18	27-Mar-18				Pre-Design Meetings with USACE for Section 404 Clean Water Act Permit Application: Development					
ADMPERMIT-1075	Developer Prepare USACE Section 404 Clean Water Act Permit Application	20	0	02-Aug-18	24-Aug-18				Developer Prepare USACE Section 404 Clean Water Act Permit Application					
ADMPERMIT-1080	Developer Prepare Section 401 Clean Water Act Permit Application	20	0	02-Aug-18	24-Aug-18				Developer Prepare Section 401 Clean Water Act Permit Application					
ADMPERMIT-1085	Submit to CDOT USACE Section 404 Clean Water Act Permit Application	1	0	24-Aug-18	27-Aug-18				Submit to CDOT USACE Section 404 Clean Water Act Permit Application					
ADMPERMIT-1090	Submit to CDOT Section 401 Clean Water Act Permit Application	1	0	24-Aug-18	27-Aug-18				Submit to CDOT Section 401 Clean Water Act Permit Application					

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMPERMIT-240	Obtain Historic Structures DemolitionPermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Construction Noise Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-260	Developer Prepare Construction NoisePermit Application	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-265	QA/QC Review of Construction Noise Permit Application	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-280	Submit to CDOT Construction Noise Permit Application	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-270	CDOT Reviews Construction NoiseApplication	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-285	Comment Resolution Construction NoiseApplication	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-275	Obtain Construction NoisePermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Temporary Noise Variance		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-290	Developer Prepare Temporary Noise VariancePermit Application	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-295	QA/QC Review of Temporary Noise Variance Permit Application	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-315	Submit to CDOT Temporary Noise Variance Permit Application	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-305	CDOT Reviews Temporary Noise VarianceApplication	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-320	Comment Resolution Temporary Noise VarianceApplication	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-310	Obtain Temporary Noise VariancePermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Construction Activities Stormwater Discharge Pemmit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-360	Developer Prepare Construction Activities Stormwater DischargePermit Application	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-365	QA/QC Review of Construction Activities Stormwater Discharge Permit Application	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-385	Submit to CDOT Construction Activities Stormwater Discharge Permit Application	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-370	CDOT Reviews Construction Activities Stormwater DischargeApplication	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-390	Comment Resolution Construction Activities Stormwater DischargeApplication	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-375	Obtain Construction Activities Stormwater DischargePermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Colorado Discharge Permit System ("CDPS") Stormwater Construction Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-395	Developer Prepare Colorado Discharge Permit System ("CDPS") Stormwater Constru	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-400	QA/QC Review of Colorado Discharge Permit System ("CDPS") Stormwater Constru	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-420	Submit to CDOT Colorado Discharge Permit System ("CDPS") Stormwater Construct	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-405	CDOT Reviews Colorado Discharge Permit System ("CDPS") Stormwater Constructio	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-425	Comment Resolution Colorado Discharge Permit System ("CDPS") Stormwater Consti	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-410	Obtain Colorado Discharge Permit System ("CDPS") Stormwater ConstructionPermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Municipal Separate Storm Sewer System (MS4) Discharge Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-430	Developer Prepare Municipal Separate Storm Sewer System (MS4) DischargePermit /	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-435	QA/QC Review of Municipal Separate Storm Sewer System (MS4) Discharge Permit	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-450	Submit to CDOT Municipal Separate Storm Sewer System (MS4) Discharge Permit A	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-440	CDOT Reviews Municipal Separate Storm Sewer System (MS4) DischargeApplication	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-455	Comment Resolution Municipal Separate Storm Sewer System (MS4) DischargeApplic	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-445	Obtain Municipal Separate Storm Sewer System (MS4) DischargePermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Subterranean Groundwater Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-495	Developer Prepare Subterranean GroundwaterPermit Application	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-500	QA/QC Review of Subterranean GroundwaterPermit Application	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-515	Submit to CDOT Subterranean GroundwaterPermit Application	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-505	CDOT Reviews Subterranean GroundwaterApplication	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-520	Comment Resolution Subterranean GroundwaterApplication	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-510	Obtain Subterranean GroundwaterPermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Construction Dewatering Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-530	Developer Prepare Construction DewateringPermit Application	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								
ADMPERMIT-535	QA/QC Review of Construction Dewatering Permit Application	5	112	04-May-18	10-May-18	<input type="checkbox"/>								
ADMPERMIT-550	Submit to CDOT Construction Dewatering Permit Application	1	112	10-May-18	11-May-18	<input type="checkbox"/>								
ADMPERMIT-540	CDOT Reviews Construction DewateringApplication	15	112	11-May-18	30-May-18	<input type="checkbox"/>								
ADMPERMIT-555	Comment Resolution Construction DewateringApplication	13	115	11-May-18	25-May-18	<input type="checkbox"/>								
ADMPERMIT-545	Obtain Construction DewateringPermit	50	112	30-May-18	26-Jul-18	<input type="checkbox"/>								
Remediation Activities Discharging to Surface Waters Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-560	Developer Prepare Remediation Activities Discharging to Surface WatersPermit Applic	75	112	08-Feb-18	04-May-18	<input type="checkbox"/>								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMPERMIT-820	Comment Resolution Stormwater Quality Discharge Permit for Construction Activities	13	115	11-May-18	25-May-18									
ADMPERMIT-810	Obtain Stormwater Quality Discharge Permit for Construction Activities	50	112	30-May-18	26-Jul-18									
Sewer Use and Drainage Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-825	Developer Prepare Sewer Use and DrainagePermit Application	75	112	08-Feb-18	04-May-18									
ADMPERMIT-830	QA/QC Review of Sewer Use and Drainage Permit Application	5	112	04-May-18	10-May-18									
ADMPERMIT-845	Submit to CDOT Sewer Use and Drainage Permit Application	1	112	10-May-18	11-May-18									
ADMPERMIT-835	CDOT Reviews Sewer Use and DrainageApplication	15	112	11-May-18	30-May-18									
ADMPERMIT-850	Comment Resolution Sewer Use and DrainageApplication	13	115	11-May-18	25-May-18									
ADMPERMIT-840	Obtain Sewer Use and DrainagePermit	50	112	30-May-18	26-Jul-18									
Well Abandonment Report		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-860	Developer Prepare Well Abandonment Report	75	112	08-Feb-18	04-May-18									
ADMPERMIT-865	QA/QC Review Well Abandonment Report	5	112	04-May-18	10-May-18									
ADMPERMIT-880	Submit to CDOT Well Abandonment Report	1	112	10-May-18	11-May-18									
ADMPERMIT-870	CDOT Reviews Well Abandonment Report	15	112	11-May-18	30-May-18									
ADMPERMIT-885	Comment Resolution Well Abandonment Report	13	115	11-May-18	25-May-18									
ADMPERMIT-875	Obtain Well Abandonment Report	50	112	30-May-18	26-Jul-18									
Black Tailed Prairie Dog Removal Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-890	Developer Prepare Black Tailed Prairie Dog Removal Permit Application	75	112	08-Feb-18	04-May-18									
ADMPERMIT-895	QA/QC Review of Black Tailed Prairie Dog Removal Permit Application	5	112	04-May-18	10-May-18									
ADMPERMIT-915	Submit to CDOT Black Tailed Prairie Dog Removal Permit Application	1	112	10-May-18	11-May-18									
ADMPERMIT-900	CDOT Reviews Black Tailed Prairie Dog Removal Application	15	112	11-May-18	30-May-18									
ADMPERMIT-920	Comment Resolution Black Tailed Prairie Dog Removal Application	13	115	11-May-18	25-May-18									
ADMPERMIT-905	Obtain Black Tailed Prairie Dog Removal Permit	50	112	30-May-18	26-Jul-18									
SB40 Certification/Approval		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-925	Developer Prepare SB40 Certification/Approval	75	112	08-Feb-18	04-May-18									
ADMPERMIT-930	QA/QC Review of SB40 Certification/Approval	5	112	04-May-18	10-May-18									
ADMPERMIT-950	Submit to CDOT SB40 Certification/Approval	1	112	10-May-18	11-May-18									
ADMPERMIT-940	CDOT Reviews SB40 Certification/Approval	15	112	11-May-18	30-May-18									
ADMPERMIT-955	Comment Resolution SB40 Certification/Approval	13	115	11-May-18	25-May-18									
ADMPERMIT-945	Obtain SB40 Certification/ApprovalPermit	50	112	30-May-18	26-Jul-18									
Nest Take Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-960	Developer Prepare Nest TakePermit Application	75	112	08-Feb-18	04-May-18									
ADMPERMIT-965	QA/QC Review of Nest Take Permit Application	5	112	04-May-18	10-May-18									
ADMPERMIT-985	Submit to CDOT Nest Take Permit Application	1	112	10-May-18	11-May-18									
ADMPERMIT-975	CDOT Reviews Nest TakeApplication	15	112	11-May-18	30-May-18									
ADMPERMIT-990	Comment Resolution Nest TakeApplication	13	115	11-May-18	25-May-18									
ADMPERMIT-980	Obtain Nest TakePermit	50	112	30-May-18	26-Jul-18									
Special Use Permit		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-995	Developer Prepare Special UsePermit Application	75	112	08-Feb-18	04-May-18									
ADMPERMIT-1000	QA/QC Review of Special Use Permit Application	5	112	04-May-18	10-May-18									
ADMPERMIT-1015	Submit to CDOT Special Use Permit Application	1	112	10-May-18	11-May-18									
ADMPERMIT-1005	CDOT Reviews Special UseApplication	15	112	11-May-18	30-May-18									
ADMPERMIT-1020	Comment Resolution Special UseApplication	13	115	11-May-18	25-May-18									
ADMPERMIT-1010	Obtain Special UsePermit	50	112	30-May-18	26-Jul-18									
CDPHE		146	112	08-Feb-18	26-Jul-18									
ADMPERMIT-1030	Developer Prepare CDPHEPermit Application	75	112	08-Feb-18	04-May-18									
ADMPERMIT-1035	QA/QC Review of CDPHE Permit Application	5	112	04-May-18	10-May-18									
ADMPERMIT-1050	Submit to CDOT CDPHE Permt Application	1	112	10-May-18	11-May-18									
ADMPERMIT-1040	CDOT Reviews CDPHEApplication	15	112	11-May-18	30-May-18									
ADMPERMIT-1055	Comment Resolution CDPHEApplication	13	115	11-May-18	25-May-18									
ADMPERMIT-1045	Obtain CDPHEPermit	50	112	30-May-18	26-Jul-18									
NPDES		146	112	08-Feb-18	26-Jul-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMPERMIT-140	Developer Prepare NPDES Permit Application	75	112	08-Feb-18	04-May-18									
ADMPERMIT-145	QA/QC Review of NPDES Permit Application	5	112	04-May-18	10-May-18									
ADMPERMIT-380	Submit to CDOT NPDES Permit Application	1	112	10-May-18	11-May-18									
ADMPERMIT-150	CDOT Reviews NPDES Application	15	112	11-May-18	30-May-18									
ADMPERMIT-935	Comment Resolution NPDES Application	13	115	11-May-18	25-May-18									
ADMPERMIT-155	Obtain NPDES Permit	50	112	30-May-18	26-Jul-18									
SWPP		19	4	08-Nov-18	03-Dec-18									
ADMPERMIT-1070	NOI Letter SWPP Control Plans	19	4	08-Nov-18	03-Dec-18									
Local Government		150	109	08-Feb-18	31-Jul-18									
N1AAPMTLOCAL000	Develop and Submit Local Government Permitting	150	109	08-Feb-18	31-Jul-18									
Project Management Submittals		1669	37	29-Sep-17	20-Jan-23									
NTP 1 Submittals		79	0	29-Sep-17	02-Jan-18									
Project Administration Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-400	Develop Project Administration Plan	40	1	29-Sep-17	14-Nov-17									
ADMSUB-410	Submit to CDOT/ENT Project Administration Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-415	CDOT Review, Project Administration Plan	15	1	15-Nov-17	04-Dec-17									
ADMSUB-420	Resolve Comments Project Administration Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-425	Submit to CDOT/ENT Project Administration Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-430	CDOT Review, Project Administration Plan	10	1	08-Dec-17	20-Dec-17									
ADMSUB-435	Resolve Comments & Obtain Approval, Project Administration Plan	5	1	20-Dec-17	28-Dec-17									
ADMSUB-405	Project Administration Plan in Place	1	1	28-Dec-17	29-Dec-17									
WBS Structure		78	1	29-Sep-17	29-Dec-17									
ADMSUB-485	Develop WBS Structure	40	1	29-Sep-17	14-Nov-17									
ADMSUB-495	Submit to CDOT/ENT WBS Structure	1	1	14-Nov-17	15-Nov-17									
ADMSUB-500	CDOT Review, WBS Structure	15	1	15-Nov-17	04-Dec-17									
ADMSUB-505	Resolve Comments WBS Structure	5	1	04-Dec-17	08-Dec-17									
ADMSUB-515	Submit to CDOT/ENT WBS Structure	1	1	08-Dec-17	08-Dec-17									
ADMSUB-520	CDOT Review, WBS Structure	10	1	08-Dec-17	20-Dec-17									
ADMSUB-510	Resolve Comments & Obtain Approval, WBS Structure	5	1	20-Dec-17	28-Dec-17									
ADMSUB-490	WBS Structure in Place	1	1	28-Dec-17	29-Dec-17									
Schedule Work Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-845	Develop Schedule Work Plan	40	1	29-Sep-17	14-Nov-17									
ADMSUB-855	Submit to CDOT/ENT Schedule Work Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-860	CDOT Review, Schedule Work Plan	15	1	15-Nov-17	04-Dec-17									
ADMSUB-865	Resolve Comments Schedule Work Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-875	Submit to CDOT/ENT Schedule Work Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-880	CDOT Review, Schedule Work Plan	10	1	08-Dec-17	20-Dec-17									
ADMSUB-870	Resolve Comments & Obtain Approval, Schedule Work Plan	5	1	20-Dec-17	28-Dec-17									
ADMSUB-850	Schedule Work Plan in Place	1	1	28-Dec-17	29-Dec-17									
Project Baseline Schedule		78	1	29-Sep-17	29-Dec-17									
ADMSUB-525	Develop Project Baseline Schedule	40	1	29-Sep-17	14-Nov-17									
ADMSUB-535	Submit to CDOT/ENT Project Baseline Schedule	1	1	14-Nov-17	15-Nov-17									
ADMSUB-540	CDOT Review, Project Baseline Schedule	15	1	15-Nov-17	04-Dec-17									
ADMSUB-545	Resolve Comments Project Baseline Schedule	5	1	04-Dec-17	08-Dec-17									
ADMSUB-555	Submit to CDOT/ENT Project Baseline Schedule	1	1	08-Dec-17	08-Dec-17									
ADMSUB-560	CDOT Review, Project Baseline Schedule	10	1	08-Dec-17	20-Dec-17									
ADMSUB-550	Resolve Comments & Obtain Approval, Project Baseline Schedule	5	1	20-Dec-17	28-Dec-17									
ADMSUB-530	Project Baseline Schedule in Place	1	1	28-Dec-17	29-Dec-17									
Draw Down Plan/Schedule of Values		78	1	29-Sep-17	29-Dec-17									
ADMSUB-565	Develop Draw Down Plan/Schedule of Values	40	1	29-Sep-17	14-Nov-17									
ADMSUB-575	Submit to CDOT/ENT Draw Down Plan/Schedule of Values	1	1	14-Nov-17	15-Nov-17									
ADMSUB-580	CDOT Review, Draw Down Plan/Schedule of Values	15	1	15-Nov-17	04-Dec-17									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMSUB-815	Submit to CDOT/ENT Certification of Review of CDOT Right of Way Manual	1	1	14-Nov-17	15-Nov-17									
ADMSUB-820	CDOT Review, Certification of Review of CDOT Right of Way Manual	15	1	15-Nov-17	04-Dec-17									
ADMSUB-825	Resolve Comments Certification of Review of CDOT Right of Way Manual	5	1	04-Dec-17	08-Dec-17									
ADMSUB-835	Submit to CDOT/ENT Certification of Review of CDOT Right of Way Manual	1	1	08-Dec-17	08-Dec-17									
ADMSUB-840	CDOT Review, Certification of Review of CDOT Right of Way Manual	10	1	08-Dec-17	20-Dec-17									
ADMSUB-830	Resolve Comments & Obtain Approval, Certification of Review of CDOT Right of Way Manual	5	1	20-Dec-17	28-Dec-17									
ADMSUB-810	Certification of Review of CDOT Right of Way Manual in Place	1	1	28-Dec-17	29-Dec-17									
Stakeholders Distribution List		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2005	Develop Project Administration Plan	40	1	29-Sep-17	14-Nov-17									
ADMSUB-2015	Submit to CDOT/ENT Project Administration Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2020	CDOT Review, Project Administration Plan	15	1	15-Nov-17	04-Dec-17									
ADMSUB-2025	Resolve Comments Project Administration Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2035	Submit to CDOT/ENT Project Administration Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2040	CDOT Review, Project Administration Plan	10	1	08-Dec-17	20-Dec-17									
ADMSUB-2030	Resolve Comments & Obtain Approval, Stakeholders Distribution List	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2010	Project Administration Plan in Place	1	1	28-Dec-17	29-Dec-17									
Developer Communications Team Details		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2045	Develop Project Administration Plan	40	1	29-Sep-17	14-Nov-17									
ADMSUB-2055	Submit to CDOT/ENT Project Administration Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2060	CDOT Review, Project Administration Plan	15	1	15-Nov-17	04-Dec-17									
ADMSUB-2065	Resolve Comments Project Administration Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2075	Submit to CDOT/ENT Project Administration Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2080	CDOT Review, Project Administration Plan	10	1	08-Dec-17	20-Dec-17									
ADMSUB-2070	Resolve Comments & Obtain Approval, Developer Communications Team Details	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2050	Project Administration Plan in Place	1	1	28-Dec-17	29-Dec-17									
Public Involvement Services Contact Sheet		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2085	Develop Public Involvement Services Contact Sheet	40	1	29-Sep-17	14-Nov-17									
ADMSUB-2095	Submit to CDOT/ENT Public Involvement Services Contact Sheet	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2100	CDOT Review, Public Involvement Services Contact Sheet	15	1	15-Nov-17	04-Dec-17									
ADMSUB-2105	Resolve Comments Public Involvement Services Contact Sheet	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2115	Submit to CDOT/ENT Public Involvement Services Contact Sheet	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2120	CDOT Review, Public Involvement Services Contact Sheet	10	1	08-Dec-17	20-Dec-17									
ADMSUB-2110	Resolve Comments & Obtain Approval, Public Involvement Services Contact Sheet	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2090	Public Involvement Services Contact Sheet in Place	1	1	28-Dec-17	29-Dec-17									
Construction Period Communications Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-885	Develop Construction Period Communications Plan	40	1	29-Sep-17	14-Nov-17									
ADMSUB-895	Submit to CDOT/ENT Construction Period Communications Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-900	CDOT Review, Construction Period Communications Plan	15	1	15-Nov-17	04-Dec-17									
ADMSUB-905	Resolve Comments Construction Period Communications Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-915	Submit to CDOT/ENT Construction Period Communications Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-920	CDOT Review, Construction Period Communications Plan	10	1	08-Dec-17	20-Dec-17									
ADMSUB-910	Resolve Comments & Obtain Approval, Construction Period Communications Plan	5	1	20-Dec-17	28-Dec-17									
ADMSUB-890	Construction Period Communications Plan in Place	1	1	28-Dec-17	29-Dec-17									
Crisis Communications Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2190	Develop Crisis Communications Plan	40	1	29-Sep-17	14-Nov-17									
ADMSUB-2200	Submit to CDOT/ENT Crisis Communications Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2205	CDOT Review, Crisis Communications Plan	15	1	15-Nov-17	04-Dec-17									
ADMSUB-2210	Resolve Comments Crisis Communications Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2220	Submit to CDOT/ENT Crisis Communications Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2225	CDOT Review, Crisis Communications Plan	10	1	08-Dec-17	20-Dec-17									
ADMSUB-2215	Resolve Comments & Obtain Approval, Crisis Communications Plan	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2195	Crisis Communications Plan in Place	1	1	28-Dec-17	29-Dec-17									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Emergency Response Communications Matrix		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2230	Develop Emergency Response Communications Matrix	40	1	29-Sep-17	14-Nov-17	█								
ADMSUB-2240	Submit to CDOT/ENT Emergency Response Communications Matrix	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2245	CDOT Review, Emergency Response Communications Matrix	15	1	15-Nov-17	04-Dec-17	█								
ADMSUB-2250	Resolve Comments Emergency Response Communications Matrix	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2260	Submit to CDOT/ENT Emergency Response Communications Matrix	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2265	CDOT Review, Emergency Response Communications Matrix	10	1	08-Dec-17	20-Dec-17	█								
ADMSUB-2255	Resolve Comments & Obtain Approval, Emergency Response Communications Matrix	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2235	Emergency Response Communications Matrix in Place	1	1	28-Dec-17	29-Dec-17									
Public Information Anunciations Plan		79	0	29-Sep-17	02-Jan-18									
ADMSUB-925	Develop Public Information Anunciations Plan	40	0	29-Sep-17	14-Nov-17	█								
ADMSUB-935	Submit to CDOT/ENT Public Information Anunciations Plan	1	0	14-Nov-17	15-Nov-17									
ADMSUB-940	CDOT Review, Public Information Anunciations Plan	15	0	15-Nov-17	04-Dec-17	█								
ADMSUB-945	Resolve Comments Public Information Anunciations Plan	6	0	04-Dec-17	11-Dec-17									
ADMSUB-955	Submit to CDOT/ENT Public Information Anunciations Plan	1	0	11-Dec-17	11-Dec-17									
ADMSUB-960	CDOT Review, Public Information Anunciations Plan	10	0	11-Dec-17	21-Dec-17	█								
ADMSUB-950	Resolve Comments & Obtain Approval, Public Information Anunciations Plan	5	0	21-Dec-17	29-Dec-17									
ADMSUB-930	Public Information Anunciations Plan in Place	1	0	29-Dec-17	02-Jan-18									
Disadvantaged Business Enterprise/Emerging Small Business Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-1165	Develop Disadvantaged Business Enterprise/Emerging Small Business Plan	40	1	29-Sep-17	14-Nov-17	█								
ADMSUB-1175	Submit to CDOT/ENT Disadvantaged Business Enterprise/Emerging Small Business Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-1180	CDOT Review, Disadvantaged Business Enterprise/Emerging Small Business Plan	15	1	15-Nov-17	04-Dec-17	█								
ADMSUB-1185	Resolve Comments Disadvantaged Business Enterprise/Emerging Small Business Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-1195	Submit to CDOT/ENT Disadvantaged Business Enterprise/Emerging Small Business Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-1200	CDOT Review, Disadvantaged Business Enterprise/Emerging Small Business Plan	10	1	08-Dec-17	20-Dec-17	█								
ADMSUB-1190	Resolve Comments & Obtain Approval, Disadvantaged Business Enterprise/Emerging Small Business Plan	5	1	20-Dec-17	28-Dec-17									
ADMSUB-1170	Disadvantaged Business Enterprise/Emerging Small Business Plan in Place	1	1	28-Dec-17	29-Dec-17									
Work Force Development Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2350	Develop Work Force Development Plan	40	1	29-Sep-17	14-Nov-17	█								
ADMSUB-2360	Submit to CDOT/ENT Work Force Development Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2365	CDOT Review, Work Force Development Plan	15	1	15-Nov-17	04-Dec-17	█								
ADMSUB-2370	Resolve Comments Work Force Development Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2380	Submit to CDOT/ENT Work Force Development Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2385	CDOT Review, Work Force Development Plan	10	1	08-Dec-17	20-Dec-17	█								
ADMSUB-2375	Resolve Comments & Obtain Approval, Work Force Development Plan	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2355	Work Force Development Plan in Place	1	1	28-Dec-17	29-Dec-17									
Civil Rights Program Manager		78	1	29-Sep-17	29-Dec-17									
ADMSUB-2310	Develop Civil Rights Program Manager	40	1	29-Sep-17	14-Nov-17	█								
ADMSUB-2320	Submit to CDOT/ENT Civil Rights Program Manager	1	1	14-Nov-17	15-Nov-17									
ADMSUB-2325	CDOT Review, Civil Rights Program Manager	15	1	15-Nov-17	04-Dec-17	█								
ADMSUB-2330	Resolve Comments Civil Rights Program Manager	5	1	04-Dec-17	08-Dec-17									
ADMSUB-2340	Submit to CDOT/ENT Civil Rights Program Manager	1	1	08-Dec-17	08-Dec-17									
ADMSUB-2345	CDOT Review, Civil Rights Program Manager	10	1	08-Dec-17	20-Dec-17	█								
ADMSUB-2335	Resolve Comments & Obtain Approval, Civil Rights Program Manager	5	1	20-Dec-17	28-Dec-17									
ADMSUB-2315	Civil Rights Program Manager in Place	1	1	28-Dec-17	29-Dec-17									
Cost & Risk Plan		78	1	29-Sep-17	29-Dec-17									
ADMSUB-965	Develop Cost & Risk Plan	40	1	29-Sep-17	14-Nov-17	█								
ADMSUB-975	Submit to CDOT/ENT Cost & Risk Plan	1	1	14-Nov-17	15-Nov-17									
ADMSUB-980	CDOT Review, Cost & Risk Plan	15	1	15-Nov-17	04-Dec-17	█								
ADMSUB-985	Resolve Comments Cost & Risk Plan	5	1	04-Dec-17	08-Dec-17									
ADMSUB-995	Submit to CDOT/ENT Cost & Risk Plan	1	1	08-Dec-17	08-Dec-17									
ADMSUB-1000	CDOT Review, Cost & Risk Plan	10	1	08-Dec-17	20-Dec-17	█								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
ADMSUB-1425	Resolve Comments Baseline Asset Condition Plan	13	202	09-Mar-18	23-Mar-18	■ Resolve Comments Baseline Asset Condition Plan											
ADMSUB-1435	Submit to CDOT/ENT Baseline Asset Condition Plan	1	202	23-Mar-18	26-Mar-18	Submit to CDOT/ENT Baseline Asset Condition Plan											
ADMSUB-1440	CDOT Review, Baseline Asset Condition Plan	10	202	26-Mar-18	05-Apr-18	■ CDOT Review, Baseline Asset Condition Plan											
ADMSUB-1430	Resolve Comments & Obtain Approval, Baseline Asset Condition Plan	6	202	05-Apr-18	12-Apr-18	Resolve Comments & Obtain Approval, Baseline Asset Condition Plan											
ADMSUB-1410	Baseline Asset Condition Plan in Place	1	202	12-Apr-18	13-Apr-18	Baseline Asset Condition Plan in Place											
Operations Management Plan		109	202	07-Dec-17	13-Apr-18												
ADMSUB-1445	Develop Operations Management Plan	63	202	07-Dec-17	21-Feb-18	■ Develop Operations Management Plan											
ADMSUB-1455	Submit to CDOT/ENT Operations Management Plan	1	202	21-Feb-18	21-Feb-18	Submit to CDOT/ENT Operations Management Plan											
ADMSUB-1460	CDOT Review, Operations Management Plan	15	202	21-Feb-18	09-Mar-18	■ CDOT Review, Operations Management Plan											
ADMSUB-1465	Resolve Comments Operations Management Plan	13	202	09-Mar-18	23-Mar-18	■ Resolve Comments Operations Management Plan											
ADMSUB-1475	Submit to CDOT/ENT Operations Management Plan	1	202	23-Mar-18	26-Mar-18	Submit to CDOT/ENT Operations Management Plan											
ADMSUB-1480	CDOT Review, Operations Management Plan	10	202	26-Mar-18	05-Apr-18	■ CDOT Review, Operations Management Plan											
ADMSUB-1470	Resolve Comments & Obtain Approval, Operations Management Plan	6	202	05-Apr-18	12-Apr-18	Resolve Comments & Obtain Approval, Operations Management Plan											
ADMSUB-1450	Operations Management Plan in Place	1	202	12-Apr-18	13-Apr-18	Operations Management Plan in Place											
Snow & Ice Control Plan		109	202	07-Dec-17	13-Apr-18												
ADMSUB-1485	Develop Snow & Ice Control Plan	63	202	07-Dec-17	21-Feb-18	■ Develop Snow & Ice Control Plan											
ADMSUB-1495	Submit to CDOT/ENT Snow & Ice Control Plan	1	202	21-Feb-18	21-Feb-18	Submit to CDOT/ENT Snow & Ice Control Plan											
ADMSUB-1500	CDOT Review, Snow & Ice Control Plan	15	202	21-Feb-18	09-Mar-18	■ CDOT Review, Snow & Ice Control Plan											
ADMSUB-1505	Resolve Comments Snow & Ice Control Plan	13	202	09-Mar-18	23-Mar-18	■ Resolve Comments Snow & Ice Control Plan											
ADMSUB-1515	Submit to CDOT/ENT Snow & Ice Control Plan	1	202	23-Mar-18	26-Mar-18	Submit to CDOT/ENT Snow & Ice Control Plan											
ADMSUB-1520	CDOT Review, Snow & Ice Control Plan	10	202	26-Mar-18	05-Apr-18	■ CDOT Review, Snow & Ice Control Plan											
ADMSUB-1510	Resolve Comments & Obtain Approval, Snow & Ice Control Plan	6	202	05-Apr-18	12-Apr-18	Resolve Comments & Obtain Approval, Snow & Ice Control Plan											
ADMSUB-1490	Snow & Ice Control Plan in Place	1	202	12-Apr-18	13-Apr-18	Snow & Ice Control Plan in Place											
List of MOT Force Members		134	177	07-Dec-17	11-May-18												
ADMSUB-1525	Develop List of MOT Force Members	88	177	07-Dec-17	21-Mar-18	■ Develop List of MOT Force Members											
ADMSUB-1535	Submit to CDOT/ENT List of MOT Force Members	1	177	21-Mar-18	21-Mar-18	Submit to CDOT/ENT List of MOT Force Members											
ADMSUB-1540	CDOT Review, List of MOT Force Members	15	177	21-Mar-18	09-Apr-18	■ CDOT Review, List of MOT Force Members											
ADMSUB-1545	Resolve Comments List of MOT Force Members	13	177	09-Apr-18	23-Apr-18	■ Resolve Comments List of MOT Force Members											
ADMSUB-1555	Submit to CDOT/ENT List of MOT Force Members	1	177	23-Apr-18	23-Apr-18	Submit to CDOT/ENT List of MOT Force Members											
ADMSUB-1560	CDOT Review, List of MOT Force Members	10	177	23-Apr-18	03-May-18	■ CDOT Review, List of MOT Force Members											
ADMSUB-1550	Resolve Comments & Obtain Approval, List of MOT Force Members	6	177	03-May-18	10-May-18	Resolve Comments & Obtain Approval, List of MOT Force Members											
ADMSUB-1530	List of MOT Force Members in Place	1	177	10-May-18	11-May-18	List of MOT Force Members in Place											
O&M Limits During Construction Drawings		134	177	07-Dec-17	11-May-18												
ADMSUB-1325	Develop O&M Limits During Construction Drawings	88	177	07-Dec-17	21-Mar-18	■ Develop O&M Limits During Construction Drawings											
ADMSUB-1335	Submit to CDOT/ENT O&M Limits During Construction Drawings	1	177	21-Mar-18	21-Mar-18	Submit to CDOT/ENT O&M Limits During Construction Drawings											
ADMSUB-1340	CDOT Review, O&M Limits During Construction Drawings	15	177	21-Mar-18	09-Apr-18	■ CDOT Review, O&M Limits During Construction Drawings											
ADMSUB-1345	Resolve Comments O&M Limits During Construction Drawings	13	177	09-Apr-18	23-Apr-18	■ Resolve Comments O&M Limits During Construction Drawings											
ADMSUB-1355	Submit to CDOT/ENT O&M Limits During Construction Drawings	1	177	23-Apr-18	23-Apr-18	Submit to CDOT/ENT O&M Limits During Construction Drawings											
ADMSUB-1360	CDOT Review, O&M Limits During Construction Drawings	10	177	23-Apr-18	03-May-18	■ CDOT Review, O&M Limits During Construction Drawings											
ADMSUB-1350	Resolve Comments & Obtain Approval, O&M Limits During Construction Drawings	6	177	03-May-18	10-May-18	Resolve Comments & Obtain Approval, O&M Limits During Construction Drawings											
ADMSUB-1330	O&M Limits During Construction Drawings in Place	1	177	10-May-18	11-May-18	O&M Limits During Construction Drawings in Place											
Incident Management Plan		134	177	07-Dec-17	11-May-18												
ADMSUB-1565	Develop Incident Management Plan	88	177	07-Dec-17	21-Mar-18	■ Develop Incident Management Plan											
ADMSUB-1575	Submit to CDOT/ENT Incident Management Plan	1	177	21-Mar-18	21-Mar-18	Submit to CDOT/ENT Incident Management Plan											
ADMSUB-1580	CDOT Review, Incident Management Plan	15	177	21-Mar-18	09-Apr-18	■ CDOT Review, Incident Management Plan											
ADMSUB-1585	Resolve Comments Incident Management Plan	13	177	09-Apr-18	23-Apr-18	■ Resolve Comments Incident Management Plan											
ADMSUB-1595	Submit to CDOT/ENT Incident Management Plan	1	177	23-Apr-18	23-Apr-18	Submit to CDOT/ENT Incident Management Plan											
ADMSUB-1600	CDOT Review, Incident Management Plan	10	177	23-Apr-18	03-May-18	■ CDOT Review, Incident Management Plan											
ADMSUB-1590	Resolve Comments & Obtain Approval, Incident Management Plan	6	177	03-May-18	10-May-18	Resolve Comments & Obtain Approval, Incident Management Plan											
ADMSUB-1570	Incident Management Plan in Place	1	177	10-May-18	11-May-18	Incident Management Plan in Place											
Transportation Management Plan		109	202	07-Dec-17	13-Apr-18												
ADMSUB-1605	Develop Transportation Management Plan	63	202	07-Dec-17	21-Feb-18	■ Develop Transportation Management Plan											

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMSUB-2440	Submit to CDOT/ENT Environmental Compliance Work Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2445	CDOT Review, Environmental Compliance Work Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2450	Resolve Comments Environmental Compliance Work Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2460	Submit to CDOT/ENT Environmental Compliance Work Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2465	CDOT Review, Environmental Compliance Work Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2455	Resolve Comments & Obtain Approval, Environmental Compliance Work Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2435	Environmental Compliance Work Plan in Place	1	202	12-Apr-18	13-Apr-18									
Environmental Compliance and Mitigation Training Program		109	202	07-Dec-17	13-Apr-18									
ADMSUB-2470	Develop Environmental Compliance and Mitigation Training Program	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2480	Submit to CDOT/ENT Environmental Compliance and Mitigation Training Program	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2485	CDOT Review, Environmental Compliance and Mitigation Training Program	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2490	Resolve Comments Environmental Compliance and Mitigation Training Program	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2500	Submit to CDOT/ENT Environmental Compliance and Mitigation Training Program	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2505	CDOT Review, Environmental Compliance and Mitigation Training Program	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2495	Resolve Comments & Obtain Approval, Environmental Compliance and Mitigation Train	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2475	Environmental Compliance and Mitigation Training Program in Place	1	202	12-Apr-18	13-Apr-18									
Air Quality Monitoring Maintenance Mitigation Plan		109	202	07-Dec-17	13-Apr-18									
ADMSUB-2550	Develop Air Quality Monitoring Maintenance Mitigation Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2560	Submit to CDOT/ENT Air Quality Monitoring Maintenance Mitigation Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2565	CDOT Review, Air Quality Monitoring Maintenance Mitigation Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2570	Resolve Comments Air Quality Monitoring Maintenance Mitigation Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2580	Submit to CDOT/ENT Air Quality Monitoring Maintenance Mitigation Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2585	CDOT Review, Air Quality Monitoring Maintenance Mitigation Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2575	Resolve Comments & Obtain Approval, Air Quality Monitoring Maintenance Mitigation P	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2555	Air Quality Monitoring Maintenance Mitigation Plan in Place	1	202	12-Apr-18	13-Apr-18									
Construction Noise Mitigation and Monitoring Plan		109	202	07-Dec-17	13-Apr-18									
ADMSUB-2590	Develop Air Quality Monitoring Maintenance Mitigation Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2600	Submit to CDOT/ENT Air Quality Monitoring Maintenance Mitigation Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2605	CDOT Review, Air Quality Monitoring Maintenance Mitigation Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2610	Resolve Comments Air Quality Monitoring Maintenance Mitigation Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2620	Submit to CDOT/ENT Air Quality Monitoring Maintenance Mitigation Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2625	CDOT Review, Air Quality Monitoring Maintenance Mitigation Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2615	Resolve Comments & Obtain Approval, Construction Noise Mitigation and Monitoring Pi	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2595	Air Quality Monitoring Maintenance Mitigation Plan in Place	1	202	12-Apr-18	13-Apr-18									
Intergrated Noxious Weed Management Plan		109	202	07-Dec-17	13-Apr-18									
ADMSUB-2630	Develop Intergrated Noxious Weed Management Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2640	Submit to CDOT/ENT Intergrated Noxious Weed Management Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2645	CDOT Review, Intergrated Noxious Weed Management Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2650	Resolve Comments Intergrated Noxious Weed Management Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2660	Submit to CDOT/ENT Intergrated Noxious Weed Management Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2665	CDOT Review, Intergrated Noxious Weed Management Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2655	Resolve Comments & Obtain Approval, Intergrated Noxious Weed Management Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2635	Intergrated Noxious Weed Management Plan in Place	1	202	12-Apr-18	13-Apr-18									
Materials Management Plan		109	202	07-Dec-17	13-Apr-18									
ADMSUB-2670	Develop Materials Management Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2680	Submit to CDOT/ENT Materials Management Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2685	CDOT Review, Materials Management Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2690	Resolve Comments Materials Management Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2700	Submit to CDOT/ENT Materials Management Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2705	CDOT Review, Materials Management Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2695	Resolve Comments & Obtain Approval, Materials Management Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2675	Materials Management Plan in Place	1	202	12-Apr-18	13-Apr-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Sampling and Analysis Plan														
ADMSUB-2710	Develop Sampling and Analysis Plan	63	202	07-Dec-17	13-Apr-18									
ADMSUB-2720	Submit to CDOT/ENT Sampling and Analysis Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2725	CDOT Review, Sampling and Analysis Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2730	Resolve Comments Sampling and Analysis Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2740	Submit to CDOT/ENT Sampling and Analysis Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2745	CDOT Review, Sampling and Analysis Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2735	Resolve Comments & Obtain Approval, Sampling and Analysis Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2715	Sampling and Analysis Plan in Place	1	202	12-Apr-18	13-Apr-18									
Residential Soils Sampling Plan														
ADMSUB-2750	Develop Residential Soils Sampling Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2760	Submit to CDOT/ENT Residential Soils Sampling Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2765	CDOT Review, Residential Soils Sampling Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2770	Resolve Comments Residential Soils Sampling Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2780	Submit to CDOT/ENT Residential Soils Sampling Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2785	CDOT Review, Residential Soils Sampling Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2775	Resolve Comments & Obtain Approval, Residential Soils Sampling Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2755	Residential Soils Sampling Plan in Place	1	202	12-Apr-18	13-Apr-18									
Health and Safety Plan														
ADMSUB-2790	Develop Health and Safety Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2800	Submit to CDOT/ENT Health and Safety Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2805	CDOT Review, Health and Safety Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2810	Resolve Comments Health and Safety Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2820	Submit to CDOT/ENT Health and Safety Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2825	CDOT Review, Health and Safety Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2815	Resolve Comments & Obtain Approval, Health and Safety Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2795	Health and Safety Plan in Place	1	202	12-Apr-18	13-Apr-18									
Spill Prevention Control and Countermeasures Plan														
ADMSUB-2830	Develop Spill Prevention Control and Countermeasures Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2840	Submit to CDOT/ENT Spill Prevention Control and Countermeasures Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2845	CDOT Review, Spill Prevention Control and Countermeasures Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2850	Resolve Comments Spill Prevention Control and Countermeasures Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2860	Submit to CDOT/ENT Spill Prevention Control and Countermeasures Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2865	CDOT Review, Spill Prevention Control and Countermeasures Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2855	Resolve Comments & Obtain Approval, Spill Prevention Control and Countermeasures	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2835	Spill Prevention Control and Countermeasures Plan in Place	1	202	12-Apr-18	13-Apr-18									
Demolition and Abandonment Plan														
ADMSUB-2870	Develop Demolition and Abandonment Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2880	Submit to CDOT/ENT Demolition and Abandonment Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2885	CDOT Review, Demolition and Abandonment Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2890	Resolve Comments Demolition and Abandonment Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2900	Submit to CDOT/ENT Demolition and Abandonment Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2905	CDOT Review, Demolition and Abandonment Plan	10	202	26-Mar-18	05-Apr-18									
ADMSUB-2895	Resolve Comments & Obtain Approval, Demolition and Abandonment Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2875	Demolition and Abandonment Plan in Place	1	202	12-Apr-18	13-Apr-18									
Aesthetic Concept Plan														
ADMSUB-2910	Develop Aesthetic Concept Plan	63	202	07-Dec-17	21-Feb-18									
ADMSUB-2920	Submit to CDOT/ENT Aesthetic Concept Plan	1	202	21-Feb-18	21-Feb-18									
ADMSUB-2925	CDOT Review, Aesthetic Concept Plan	15	202	21-Feb-18	09-Mar-18									
ADMSUB-2930	Resolve Comments Aesthetic Concept Plan	13	202	09-Mar-18	23-Mar-18									
ADMSUB-2940	Submit to CDOT/ENT Aesthetic Concept Plan	1	202	23-Mar-18	26-Mar-18									
ADMSUB-2945	CDOT Review, Aesthetic Concept Plan	10	202	26-Mar-18	05-Apr-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMSUB-2935	Resolve Comments & Obtain Approval, Aesthetic Concept Plan	6	202	05-Apr-18	12-Apr-18									
ADMSUB-2915	Aesthetic Concept Plan in Place	1	202	12-Apr-18	13-Apr-18									
Railroad		218	720	02-Jan-18	10-Sep-18									
ADMSUB-3410	Obtain Right of Entry - All Rail Crossings	160	170	02-Jan-18	05-Jul-18									
ADMSUB-3415	Execute Preliminary Engineering Agreement - All Rail Crossings/Submit to CDOT for R	40	170	12-Jan-18	28-Feb-18									
ADMSUB-3420	CDOT Review Preliminary Engineering Agreements - All Rail Crossings	15	170	28-Feb-18	16-Mar-18									
ADMSUB-3425	Provide Draft for Construction Agreement - All Rail Crossings/Submit to CDOT for Revi	10	170	16-Mar-18	28-Mar-18									
ADMSUB-3430	CDOT Review Construction Agreement - All Rail Crossings	20	170	28-Mar-18	19-Apr-18									
ADMSUB-3435	Negotiate and Execute Construction Agreement - All Rail Crossings	30	170	19-Apr-18	23-May-18									
UPRR Railroad Right of Entry Process		213	77	08-Jan-18	10-Sep-18									
ADMSUB-135	Preliminary Meetings with UPRR	5	131	08-Jan-18	11-Jan-18									
ADMSUB-140	Development & Execution of Agreements for Preliminary Activities/Payment Agreement	25	131	12-Jan-18	08-Feb-18									
ADMSUB-145	Development of Exhibit A & Supporting Documentation	25	131	18-Jan-18	14-Feb-18									
ADMSUB-150	Internal Review Meetings before UPRR Submittal	2	131	15-Feb-18	16-Feb-18									
ADMSUB-155	QA/QC Package Compliance Review Draft Preliminary Engineering/Payment Agreeeme	5	77	19-Apr-18	25-Apr-18									
ADMSUB-160	UPRR Review Preliminary Engineering & Payment Agreement	15	77	25-Apr-18	11-May-18									
ADMSUB-170	UPRR Preliminary Engineering & Payment Agreement - Incorporate Comments	6	77	11-May-18	18-May-18									
ADMSUB-165	Prepare Final Engineering & Payment Agreement	6	77	18-May-18	25-May-18									
ADMSUB-175	Internal Review Meetings before UPRR Submittal	5	77	25-May-18	01-Jun-18									
ADMSUB-180	QA/QC Package Compliance Review Final Engineering/Payment Agreement & Submitt	5	77	01-Jun-18	07-Jun-18									
ADMSUB-185	UPRR Review Final Engineering & Payment Agreement	25	77	07-Jun-18	09-Jul-18									
ADMSUB-190	Final Engineering & Payment Agreement - Incorporate Comments	5	77	09-Jul-18	13-Jul-18									
ADMSUB-195	Execute Final Construction Agreement with UPRR	5	77	13-Jul-18	19-Jul-18									
ADMSUB-200	Obtain Right of Entry From UPRR	45	77	19-Jul-18	10-Sep-18									
DIRR Railroad Right of Entry Process		193	611	08-Jan-18	16-Aug-18									
ADMSUB-275	Preliminary Meetings with DIRR	13	657	08-Jan-18	19-Jan-18									
ADMSUB-295	Development & Execution of Agreements for Preliminary Activities/Payment Agreement	25	657	22-Jan-18	16-Feb-18									
ADMSUB-300	Development of Exhibit A & Supporting Documentation	25	657	26-Jan-18	23-Feb-18									
ADMSUB-305	Internal Review Meetings before DIRR Submittal	2	657	26-Feb-18	27-Feb-18									
ADMSUB-310	QA/QC Package Compliance Review Draft Preliminary Engineering/Payment Agreeeme	5	611	19-Apr-18	25-Apr-18									
ADMSUB-315	DIRR Review Preliminary Engineering & Payment Agreement	15	611	25-Apr-18	11-May-18									
ADMSUB-325	DIRR Preliminary Engineering & Payment Agreement - Incorporate Comments	6	611	11-May-18	18-May-18									
ADMSUB-320	Prepare Final Engineering & Payment Agreement	6	611	18-May-18	25-May-18									
ADMSUB-280	Internal Review Meetings before DIRR Submittal	5	611	25-May-18	01-Jun-18									
ADMSUB-330	QA/QC Package Compliance Review Final Engineering/Payment Agreement & Submitt	5	611	01-Jun-18	07-Jun-18									
ADMSUB-335	DIRR Review Final Engineering & Payment Agreement	25	611	07-Jun-18	09-Jul-18									
ADMSUB-340	Final Engineering & Payment Agreement - Incorporate Comments	5	611	09-Jul-18	13-Jul-18									
ADMSUB-285	Execute Final Construction Agreement with DIRR	5	611	13-Jul-18	19-Jul-18									
ADMSUB-290	Obtain Right of Entry From DIRR	25	611	19-Jul-18	16-Aug-18									
BNSF Railroad Right of Entry Process		193	537	08-Jan-18	16-Aug-18									
ADMSUB-205	Preliminary Meetings with BNSF	5	591	08-Jan-18	11-Jan-18									
ADMSUB-225	Development & Execution of Agreements for Preliminary Activities/Payment Agreement	25	591	12-Jan-18	08-Feb-18									
ADMSUB-230	Development of Exhibit A & Supporting Documentation	25	591	18-Jan-18	14-Feb-18									
ADMSUB-235	Internal Review Meetings before BNSF Submittal	2	591	15-Feb-18	16-Feb-18									
ADMSUB-240	QA/QC Package Compliance Review Draft Preliminary Engineering/Payment Agreeeme	5	537	19-Apr-18	25-Apr-18									
ADMSUB-245	BNSF Review Preliminary Engineering & Payment Agreement	15	537	25-Apr-18	11-May-18									
ADMSUB-255	BNSF Preliminary Engineering & Payment Agreement - Incorporate Comments	6	537	11-May-18	18-May-18									
ADMSUB-250	Prepare Final Engineering & Payment Agreement	6	537	18-May-18	25-May-18									
ADMSUB-210	Internal Review Meetings before BNSF Submittal	5	537	25-May-18	01-Jun-18									
ADMSUB-260	QA/QC Package Compliance Review Final Engineering/Payment Agreement & Submitt	5	537	01-Jun-18	07-Jun-18									
ADMSUB-265	BNSF Review Final Engineering & Payment Agreement	25	537	07-Jun-18	09-Jul-18									
ADMSUB-270	Final Engineering & Payment Agreement - Incorporate Comments	5	537	09-Jul-18	13-Jul-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
ADMSUB-215	Execute Final Construction Agreement with BNSF	5	537	13-Jul-18	19-Jul-18									
ADMSUB-220	Obtain Right of Entry From BNSF	25	537	19-Jul-18	16-Aug-18									
Design Submittals		63	47	02-Jan-18	14-Mar-18									
Trackbed Analysis Report		63	47	02-Jan-18	14-Mar-18									
ADMSUB-375	Prepare Submittal Documents - Trackbed Analysis Report	13	47	02-Jan-18	16-Jan-18									
ADMSUB-380	QA/QC Review - Trackbed Analysis Report/ Submit to UPRR for Review	5	47	16-Jan-18	22-Jan-18									
ADMSUB-385	UPRR Review - Trackbed Analysis Report	15	47	22-Jan-18	07-Feb-18									
ADMSUB-390	Incorporate Comments/ Resubmit to UPRR - Trackbed Analysis Report	5	47	07-Feb-18	13-Feb-18									
ADMSUB-395	UPRR Approve - Trackbed Analysis Report	25	47	13-Feb-18	14-Mar-18									
UPRR New Crossing Submittals		159	54	13-Feb-18	15-Aug-18									
ADMSUB-125	Railroad Meeting & Review of Final Design Drawings	15	54	27-Jul-18	14-Aug-18									
Railroad Shoofly and Final Design		159	54	13-Feb-18	15-Aug-18									
ADMSUB-100	60% UPRR Design Drawings	58	47	13-Feb-18	19-Apr-18									
ADMSUB-105	UPRR Meeting & Design Review	25	47	19-Apr-18	17-May-18									
ADMSUB-110	Incorporate UPRR Comments - 90% Design Drawings	20	47	17-May-18	11-Jun-18									
ADMSUB-115	UPRR Meeting & Review of Design Drawings	25	59	11-Jun-18	11-Jul-18									
ADMSUB-120	Incorporating Comments for Final Design Drawings	10	59	11-Jul-18	23-Jul-18									
ADMSUB-130	Final Design Drawings - UPRR RFC	1	54	14-Aug-18	15-Aug-18									
Demolition Plan		81	761	19-Apr-18	23-Jul-18									
ADMSUB-345	Prepare Submittal Documents - Demolition Plan	25	761	19-Apr-18	17-May-18									
ADMSUB-350	QA/QC Review - Demolition Plan	5	761	17-May-18	23-May-18									
ADMSUB-355	Submit - Demolition Plan	1	761	23-May-18	24-May-18									
ADMSUB-360	Review - Demolition Plan	15	761	24-May-18	12-Jun-18									
ADMSUB-365	Address Comments - Demolition Plan	10	761	12-Jun-18	22-Jun-18									
ADMSUB-370	Resubmit & Approve - Demolition Plan	25	761	22-Jun-18	23-Jul-18									
Substantial Completion Submittals		553	682	05-Dec-18	09-Sep-20									
Maintenance and Operations Communications Plan		553	682	05-Dec-18	09-Sep-20									
ADMSUB-2165	Develop Maintenance and Operations Communications Plan	500	682	05-Dec-18	09-Jul-20									
ADMSUB-2175	Submit to CDOT/ENT Maintenance and Operations Communications Plan	1	682	09-Jul-20	10-Jul-20									
ADMSUB-2180	CDOT Review, Maintenance and Operations Communications Plan	19	682	10-Jul-20	31-Jul-20									
ADMSUB-2185	Resolve Comments Maintenance and Operations Communications Plan	13	682	31-Jul-20	14-Aug-20									
ADMSUB-2950	Submit to CDOT/ENT Maintenance and Operations Communications Plan	1	682	14-Aug-20	17-Aug-20									
ADMSUB-2955	CDOT Review, Maintenance and Operations Communications Plan	13	682	17-Aug-20	31-Aug-20									
ADMSUB-2960	Resolve Comments Maintenance and Operations Communications Plan	6	682	31-Aug-20	08-Sep-20									
ADMSUB-2170	Maintenance and Operations Communications Plan in Place	1	682	08-Sep-20	09-Sep-20									
LOMR		553	682	05-Dec-18	09-Sep-20									
ADMSUB-2970	Develop LOMR	500	682	05-Dec-18	09-Jul-20									
ADMSUB-2980	Submit to CDOT/ENT LOMR	1	682	09-Jul-20	10-Jul-20									
ADMSUB-2985	CDOT Review, LOMR	19	682	10-Jul-20	31-Jul-20									
ADMSUB-2990	Resolve Comments LOMR	13	682	31-Jul-20	14-Aug-20									
ADMSUB-2995	Submit to CDOT/ENT LOMR	1	682	14-Aug-20	17-Aug-20									
ADMSUB-3000	CDOT Review, LOMR	13	682	17-Aug-20	31-Aug-20									
ADMSUB-3005	Resolve Comments LOMR	6	682	31-Aug-20	08-Sep-20									
ADMSUB-2975	LOMR in Place	1	682	08-Sep-20	09-Sep-20									
Final Water Quality Report		553	682	05-Dec-18	09-Sep-20									
ADMSUB-3010	Develop Final Water Quality Report	500	682	05-Dec-18	09-Jul-20									
ADMSUB-3020	Submit to CDOT/ENT Final Water Quality Report	1	682	09-Jul-20	10-Jul-20									
ADMSUB-3025	CDOT Review, Final Water Quality Report	19	682	10-Jul-20	31-Jul-20									
ADMSUB-3030	Resolve Comments Final Water Quality Report	13	682	31-Jul-20	14-Aug-20									
ADMSUB-3035	Submit to CDOT/ENT Final Water Quality Report	1	682	14-Aug-20	17-Aug-20									
ADMSUB-3040	CDOT Review, Final Water Quality Report	13	682	17-Aug-20	31-Aug-20									
ADMSUB-3045	Resolve Comments Final Water Quality Report	6	682	31-Aug-20	08-Sep-20									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2018	2019	2020
N.120AAARCD2000	Segment 2 Parcels Cleared for Construction	1	874	03-Jul-19	05-Jul-19	Segment 2 Parcels Cleared for Construction											
Segment 2A Brighton Blvd to York St. STA 2000 to 2025		474	874	02-Jan-18	03-Jul-19												
P1H1ROW001-TPE26A	2A Parcel TE-26A, CDOT ROW Acquisition UPRR	154	1193	02-Jan-18	26-Jun-18	2A Parcel TE-26A, CDOT ROW Acquisition UPRR											
P1H1ROW9195-TE26A	2A Parcel TE-26A, Cleared for Construction	1	1193	26-Jun-18	27-Jun-18	2A Parcel TE-26A, Cleared for Construction											
P1H1ROW2000-100	Segment 2A Parcels Cleared for Construction	1	809	15-Jan-19	16-Jan-19	Segment 2A Parcels Cleared for Construction											
Westbound Segment 2ASTA 2000 to 2025		339	978	02-Jan-18	07-Dec-18												
PARCEL RW-02 Alberto Rocha		182	1134	02-Jan-18	03-Jul-18												
P1H1ROW001-RW02	2A Parcel RW-02, CDOT ROW Acquisition Alberto Rocha (Parital)	181	1134	02-Jan-18	02-Jul-18	2A Parcel RW-02, CDOT ROW Acquisition Alberto Rocha (Parital)											
P1H1ROW9690-RW02	2A Parcel RW-02, Cleared for Construction	1	1134	02-Jul-18	03-Jul-18	2A Parcel RW-02, Cleared for Construction											
PARCEL AP-06 4623 High Street Trust		2	978	05-Dec-18	06-Dec-18												
P1H1ROW001-AP06	2A Parcel AP-06, CDOT ROW Acquisition 4623 High Street Trust	1	978	05-Dec-18	05-Dec-18	2A Parcel AP-06, CDOT ROW Acquisition 4623 High Street Trust											
P1H1ROW9260-AP06	2A Parcel AP-06, Cleared for Construction	1	978	06-Dec-18	06-Dec-18	2A Parcel AP-06, Cleared for Construction											
PARCEL RW-08 Jack E. Ruddy		242	1074	02-Jan-18	01-Sep-18												
P1H1ROW001-RW08	2A Parcel RW-08, CDOT ROW Acquisition Jack E. Ruddy	241	1074	02-Jan-18	31-Aug-18	2A Parcel RW-08, CDOT ROW Acquisition Jack E. Ruddy											
P1H1ROW9595-RW08	2A Parcel RW-08, Cleared for Construction	1	1074	31-Aug-18	01-Sep-18	2A Parcel RW-08, Cleared for Construction											
PARCEL AP-09 Adamscllock LLC		2	599	05-Dec-18	06-Dec-18												
P1H1ROW001-AP09	2A Parcel AP-09, CDOT ROW Acquisition Adamscllock LLC	1	599	05-Dec-18	05-Dec-18	2A Parcel AP-09, CDOT ROW Acquisition Adamscllock LLC											
P1H1ROW9390-AP09	2A Parcel AP-09, Cleared for Construction	1	599	06-Dec-18	06-Dec-18	2A Parcel AP-09, Cleared for Construction											
PARCEL AP-11 Gene Levy (previous)		2	397	05-Dec-18	06-Dec-18												
P1H1ROW001-AP11	2A Parcel AP-11, CDOT ROW Acquisition Gene Levy	1	397	05-Dec-18	05-Dec-18	2A Parcel AP-11, CDOT ROW Acquisition Gene Levy											
P1H1ROW9205-AP11	2A Parcel AP-11, Cleared for Construction	1	397	06-Dec-18	06-Dec-18	2A Parcel AP-11, Cleared for Construction											
PARCEL RW-14 Marie Refugia Garcia		242	494	02-Jan-18	01-Sep-18												
P1H1ROW001-RW14	2A Parcel RW-14, CDOT ROW Acquisition Marie Refugia Garcia	241	494	02-Jan-18	31-Aug-18	2A Parcel RW-14, CDOT ROW Acquisition Marie Refugia Garcia											
P1H1ROW9600-RW14	2A Parcel RW-14, Cleared for Construction	1	494	31-Aug-18	01-Sep-18	2A Parcel RW-14, Cleared for Construction											
PARCEL AP-15 Flamingo Vista LLC		2	462	05-Dec-18	06-Dec-18												
P1H1ROW001-AP15	2A Parcel AP-15, CDOT ROW Acquisition Flamingo Vista LLC (6-30-17)	1	462	05-Dec-18	05-Dec-18	2A Parcel AP-15, CDOT ROW Acquisition Flamingo Vista LLC (6-30-17)											
P1H1ROW9395-AP15	2A Parcel AP-15, Cleared for Construction	1	462	06-Dec-18	06-Dec-18	2A Parcel AP-15, Cleared for Construction											
PARCEL AP-17 Tedrow Investments LLC		2	397	05-Dec-18	06-Dec-18												
P1H1ROW001-AP17	2A Parcel AP-17, CDOT ROW Acquisition Tedrow Investments LLC	1	397	05-Dec-18	05-Dec-18	2A Parcel AP-17, CDOT ROW Acquisition Tedrow Investments LLC											
P1H1ROW9210-AP17	2A Parcel AP-17, Cleared for Construction	1	397	06-Dec-18	06-Dec-18	2A Parcel AP-17, Cleared for Construction											
PARCEL AP-18 Vibha Sharma		2	397	05-Dec-18	06-Dec-18												
P1H1ROW001-AP18	2A Parcel AP-18, CDOT ROW Acquisition Vibha Sharma	1	397	05-Dec-18	05-Dec-18	2A Parcel AP-18, CDOT ROW Acquisition Vibha Sharma											
P1H1ROW9215-AP18	2A Parcel AP-18, Cleared for Construction	1	397	06-Dec-18	06-Dec-18	2A Parcel AP-18, Cleared for Construction											
PARCEL AP-19 Hipolito Diaz-Luevano		2	397	05-Dec-18	06-Dec-18												
P1H1ROW001-AP19	2A Parcel AP-19, CDOT ROW Acquisition Hipolito Diaz-Luevano	1	397	05-Dec-18	05-Dec-18	2A Parcel AP-19, CDOT ROW Acquisition Hipolito Diaz-Luevano											
P1H1ROW9265-AP19	2A Parcel AP-19, Cleared for Construction	1	397	06-Dec-18	06-Dec-18	2A Parcel AP-19, Cleared for Construction											
PARCEL AP-20 Larry and Malinda Kowalis		2	397	05-Dec-18	06-Dec-18												
P1H1ROW001-AP20	2A Parcel AP-20, CDOT ROW Acquisition Larry and Malinda Kowalis	1	397	05-Dec-18	05-Dec-18	2A Parcel AP-20, CDOT ROW Acquisition Larry and Malinda Kowalis											
P1H1ROW9270-AP20	2A Parcel AP-20, Cleared for Construction	1	397	06-Dec-18	06-Dec-18	2A Parcel AP-20, Cleared for Construction											
PARCEL AP-21 Dadourian West LLC		2	577	05-Dec-18	06-Dec-18												
P1H1ROW001-AP21	2A Parcel AP-21, CDOT ROW Acquisition Dadourian West LLC	1	577	05-Dec-18	05-Dec-18	2A Parcel AP-21, CDOT ROW Acquisition Dadourian West LLC											
P1H1ROW9400-AP21	2A Parcel AP-21, Cleared for Construction	1	577	06-Dec-18	06-Dec-18	2A Parcel AP-21, Cleared for Construction											
PARCEL AP-22 First Securities Corp		2	0	05-Dec-18	06-Dec-18												
P1H1ROW001-AP22	2A Parcel AP-22, CDOT ROW Acquisition First Securities Corp	1	0	05-Dec-18	05-Dec-18	2A Parcel AP-22, CDOT ROW Acquisition First Securities Corp											
P1H1ROW9275-AP22	2A Parcel AP-22, Cleared for Construction	1	0	06-Dec-18	06-Dec-18	2A Parcel AP-22, Cleared for Construction											
PARCEL AP-23 Ventura and Maria Reyes		2	577	05-Dec-18	06-Dec-18												
P1H1ROW001-AP23	2A Parcel AP-23, CDOT ROW Acquisition Ventura & Maria Reyes	1	577	05-Dec-18	05-Dec-18	2A Parcel AP-23, CDOT ROW Acquisition Ventura & Maria Reyes											
P1H1ROW9280-AP23	2A Parcel AP-23, Cleared for Construction	1	577	06-Dec-18	06-Dec-18	2A Parcel AP-23, Cleared for Construction											
PARCEL AP-27 Gene and Pamela Williamson		2	0	05-Dec-18	06-Dec-18												
P1H1ROW001-AP27	2A Parcel AP-27, CDOT ROW Acquisition Gene & Pamela Williamson	1	0	05-Dec-18	05-Dec-18	2A Parcel AP-27, CDOT ROW Acquisition Gene & Pamela Williamson											
P1H1ROW9285-AP27	2A Parcel AP-27, Cleared for Construction	1	0	06-Dec-18	06-Dec-18	2A Parcel AP-27, Cleared for Construction											
PARCEL AP-28 Estolfo Rodelas and Octavio Rodelas-Medina		2	0	05-Dec-18	06-Dec-18												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
PARCEL RW-74 Mauro Ramirez		242	314	02-Jan-18	01-Sep-18									
P1H1ROW001-465	2B Parcel RW-74, CDOT ROW Acquisition Mauro Ramirez	241	314	02-Jan-18	31-Aug-18									
P1H1ROW9650	2B Parcel RW-74, Cleared for Construction	1	314	31-Aug-18	01-Sep-18									
PARCEL RW-75 Martinez Real Estate Trust		242	314	02-Jan-18	01-Sep-18									
P1H1ROW001-470	2B Parcel RW-75, CDOT ROW Acquisition Martinez Real Estate Trust	241	314	02-Jan-18	31-Aug-18									
P1H1ROW9655	2B Parcel RW-75, Cleared for Construction	1	314	31-Aug-18	01-Sep-18									
PARCEL AP-76 Todd A. and Cherish Wells		2	218	05-Dec-18	06-Dec-18									
P1H1ROW001-5	2B Parcel AP-76, CDOT ROW Acquisition Todd A. and Cherish Wells	1	218	05-Dec-18	05-Dec-18									
P1H1ROW9190	2B Parcel AP-76, Cleared for Construction	1	218	06-Dec-18	06-Dec-18									
PARCEL RW-77 Lavonne Emiko Griffie		242	314	02-Jan-18	01-Sep-18									
P1H1ROW001-475	2B Parcel RW-77, CDOT ROW Acquisition Lavonne Emiko Griffie	241	314	02-Jan-18	31-Aug-18									
P1H1ROW9660	2B Parcel RW-77, Cleared for Construction	1	314	31-Aug-18	01-Sep-18									
PARCEL AP-78 Diane Fleck		2	955	05-Dec-18	06-Dec-18									
P1H1ROW001-480	2B Parcel RW-78, CDOT ROW Acquisition Diane Fleck	1	955	05-Dec-18	05-Dec-18									
P1H1ROW9665	2B Parcel RW-78, Cleared for Construction	1	955	06-Dec-18	06-Dec-18									
PARCEL RW-79 46 Fillmore LLC		242	314	02-Jan-18	01-Sep-18									
P1H1ROW001-485	2B Parcel RW-79, CDOT ROW Acquisition 46 Fillmore LLC	241	314	02-Jan-18	31-Aug-18									
P1H1ROW9670	2B Parcel RW-79, Cleared for Construction	1	314	31-Aug-18	01-Sep-18									
PARCEL RW-80 Mary Fletcher		242	314	02-Jan-18	01-Sep-18									
P1H1ROW001-490	2B Parcel AP-80, CDOT ROW Acquisition Mary Fletcher	241	314	02-Jan-18	31-Aug-18									
P1H1ROW9675	2B Parcel AP-80, Cleared for Construction	1	314	31-Aug-18	01-Sep-18									
PARCEL RW-81 Mary Santa Cruz Trust		242	1052	02-Jan-18	01-Sep-18									
P1H1ROW001-495	2B Parcel AP-81, CDOT ROW Acquisition Mary Santa Cruz Trust	241	1052	02-Jan-18	31-Aug-18									
P1H1ROW9680	2B Parcel AP-81, Cleared for Construction	1	1052	31-Aug-18	01-Sep-18									
PARCEL RW-83 Mayra Manuela and Juan Carlos Lodoza		242	1052	02-Jan-18	01-Sep-18									
P1H1ROW001-500	2B Parcel AP-83, CDOT ROW Acquisition Mayra Manuela and Juan Carlos Lodoza (P	241	1052	02-Jan-18	31-Aug-18									
P1H1ROW9685	2B Parcel AP-83, Cleared for Construction	1	1052	31-Aug-18	01-Sep-18									
Cross Streets Segment 2B York St to Milwaukee St. STA 2025 to 2046		366	1185	15-Jan-18	15-Jan-19									
PARCEL RW-82 Randall T. Lopez		366	1185	15-Jan-18	15-Jan-19									
P1H1ROW001-515	2B Parcel RW-82, CDOT ROW Acquisition Randall T. Lopez (Parital)	365	1185	15-Jan-18	14-Jan-19									
P1H1ROW9700	2B Parcel RW-82, Cleared for Construction	1	1185	15-Jan-19	15-Jan-19									
Eastbound Segment 2B York St to Milwaukee St. STA 2025 to 2046		2	1225	05-Dec-18	06-Dec-18									
PARCEL AP-185 Albert and Agnes Garcia		2	1225	05-Dec-18	06-Dec-18									
P1H1ROW001-285	2B Parcel AP-185, CDOT ROW Acquisition Albert and Agnes Garcia	1	1225	05-Dec-18	05-Dec-18									
P1H1ROW9470	2B Parcel AP-185, Cleared for Construction	1	1225	06-Dec-18	06-Dec-18									
PARCEL AP-67 Justin McLead		2	1225	05-Dec-18	06-Dec-18									
P1H1ROW001-255	2B Parcel AP-67, CDOT ROW Acquisition Justin McLead	1	1225	05-Dec-18	05-Dec-18									
P1H1ROW9440	2B Parcel AP-67, Cleared for Construction	1	1225	06-Dec-18	06-Dec-18									
PARCEL AP-72 Aurelio Ruiz		2	1225	05-Dec-18	06-Dec-18									
P1H1ROW001-265	2B Parcel AP-72, CDOT ROW Acquisition Aurelio Ruiz	1	1225	05-Dec-18	05-Dec-18									
P1H1ROW9450	2B Parcel AP-72, Cleared for Construction	1	1225	06-Dec-18	06-Dec-18									
PARCEL AP-184 Anthony Sanchez		2	1225	05-Dec-18	06-Dec-18									
P1H1ROW001-280	2B Parcel AP-184, CDOT ROW Acquisition Anthony Sanchez	1	1225	05-Dec-18	05-Dec-18									
P1H1ROW9465	2B Parcel AP-184, Cleared for Construction	1	1225	06-Dec-18	06-Dec-18									
Segment 2C Milwaukee St. to Colorado Blvd STA 2046 to 2085		520	1045	02-Jan-18	05-Jun-19									
N.120AAARCD2030	Segment 2C Parcels Cleared for Construction	1	1045	05-Jun-19	05-Jun-19									
Westbound Segment 2C STA 2046 to 2085		379	1185	02-Jan-18	15-Jan-19									
PARCEL RW-84 Carmelo Rivera Jr. and Orinda Rivera		366	1185	15-Jan-18	15-Jan-19									
P1H1ROW001-520	2C Parcel RW-84, CDOT ROW Acquisition Carmelo Rivera Jr. and Orinda Rivera (Pa	365	1185	15-Jan-18	14-Jan-19									
P1H1ROW9705	2C Parcel RW-84, Cleared for Construction	1	1185	15-Jan-19	15-Jan-19									
PARCEL AP-86 Pilot Travel Centers LLC		2	459	05-Dec-18	06-Dec-18									
P1H1ROW001-150	2C Parcel AP-86, CDOT ROW Acquisition Pilot Travel Centers LLC	1	459	05-Dec-18	05-Dec-18									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
P1H1ROW001-750	2C Parcel RW-90, CDOT ROW Acquisition BNSF	30	1532	02-Jan-18	01-Feb-18	█ 2C Parcel RW-90, CDOT ROW Acquisition BNSF											
P1H1ROW9935	2C Parcel RW-90, Cleared for Construction	1	1532	01-Feb-18	02-Feb-18	2C Parcel RW-90, Cleared for Construction											
PARCEL AP-91 Miles Lane Ltd.		2	1131	05-Dec-18	07-Dec-18												
P1H1ROW001-165	2C Parcel AP-91, CDOT ROW Acquisition Miles Lane Ltd.	1	1131	05-Dec-18	06-Dec-18	2C Parcel AP-91, CDOT ROW Acquisition Miles Lane Ltd.											
P1H1ROW9350	2C Parcel AP-91, Cleared for Construction	1	1131	06-Dec-18	07-Dec-18	2C Parcel AP-91, Cleared for Construction											
PARCEL RW-92 BCP-45th Ave. I, LLC		2	1224	05-Dec-18	07-Dec-18												
P1H1ROW001-555	2C Parcel RW-92, CDOT ROW Acquisition BCP-45th Ave. I, LLC	1	1224	05-Dec-18	06-Dec-18	2C Parcel RW-92, CDOT ROW Acquisition BCP-45th Ave. I, LLC											
P1H1ROW9740	2C Parcel RW-92, Cleared for Construction	1	1224	06-Dec-18	07-Dec-18	2C Parcel RW-92, Cleared for Construction											
PARCEL AP-93 Stanley J. Anderson Trust		182	951	05-Dec-18	04-Jun-19												
P1H1ROW001-170	2C Parcel AP-93, CDOT ROW Acquisition Stanley J. Anderson Trust	181	951	05-Dec-18	03-Jun-19	█ 2C Parcel AP-93, CDOT ROW Acquisition Stanley J. Anderson Trust											
P1H1ROW9355	2C Parcel AP-93, Cleared for Construction	1	951	04-Jun-19	04-Jun-19	2C Parcel AP-93, Cleared for Construction											
PARCEL AP-93A Stanley J. Anderson Trust		182	1288	02-Jan-18	03-Jul-18												
P1H1ROW001-175	2C Parcel AP-93A, CDOT ROW Acquisition Stanley J. Anderson Trust	181	1288	02-Jan-18	02-Jul-18	█ 2C Parcel AP-93A, CDOT ROW Acquisition Stanley J. Anderson Trust											
P1H1ROW9360	2C Parcel AP-93A, Cleared for Construction	1	1288	02-Jul-18	03-Jul-18	2C Parcel AP-93A, Cleared for Construction											
PARCEL TE-191 Farmers Marketing Association, a Dissolved Colo. Corp		182	1381	02-Jan-18	03-Jul-18												
P1H1ROW001-545	2C Parcel TE-191, CDOT ROW Acquisition Farmers Marketing Association	181	1381	02-Jan-18	02-Jul-18	█ 2C Parcel TE-191, CDOT ROW Acquisition Farmers Marketing Association											
P1H1ROW9730	2C Parcel TE-191, Cleared for Construction	1	1381	02-Jul-18	03-Jul-18	2C Parcel TE-191, Cleared for Construction											
PARCEL AP-TE-192 Weakland Investments LLC		31	1532	02-Jan-18	02-Feb-18												
P1H1ROW001-550	2C Parcel TE-192, CDOT ROW Acquisition Weakland Investments LLC	30	1532	02-Jan-18	01-Feb-18	█ 2C Parcel TE-192, CDOT ROW Acquisition Weakland Investments LLC											
P1H1ROW9735	2C Parcel TE-192, Cleared for Construction	1	1532	01-Feb-18	02-Feb-18	2C Parcel TE-192, Cleared for Construction											
Segment 2D Colorado Blvd to Dahlia St STA 2085 to 2105		366	848	15-Jan-18	15-Jan-19												
Westbound Segment 2D STA 2085 to 2105		366	206	15-Jan-18	15-Jan-19												
PARCEL RW-104 Wright & McGill CO.		366	206	15-Jan-18	15-Jan-19												
P1H1ROW001-565	Parcel RW-104, CDOT ROW Acquisition Denver Rescue Mission (Parital)	365	206	15-Jan-18	14-Jan-19	█ Parcel RW-104, CDOT ROW Acquisition Denver Rescue Mission (Parital)											
P1H1ROW9750	Parcel RW-104, Cleared for Construction Denver Rescue Mission	1	206	15-Jan-19	15-Jan-19	Parcel RW-104, Cleared for Construction Denver Rescue Mission											
Eastbound Segment 2D STA 2085 to 2105		366	848	15-Jan-18	15-Jan-19												
PARCEL RW-103 4600 Stapleton Drive Co., LLC		366	848	15-Jan-18	15-Jan-19												
P1H1ROW001-560	Parcel RW-103, CDOT ROW Acquisition Denver Rescue Mission (Parital)	365	848	15-Jan-18	14-Jan-19	█ Parcel RW-103, CDOT ROW Acquisition Denver Rescue Mission (Parital)											
P1H1ROW9745	Parcel RW-103, Cleared for Construction Denver Rescue Mission	1	848	15-Jan-19	15-Jan-19	Parcel RW-103, Cleared for Construction Denver Rescue Mission											
Segment 3 Dahlia St. to Sand Creek Bridge STA (2105 to 2192)		765	174	02-Jan-18	05-Feb-20												
N.120AAARCD2040	Segment 3A Parcels Cleared for Construction	1	174	05-Feb-20	05-Feb-20	Segment 3A Parcels Cleared for Construction											
Segment 3A Dahlia St. to Monaco St STA 2105 to 2155		764	174	02-Jan-18	04-Feb-20												
Westbound Segment 3A STA 2105 to 2155		764	174	02-Jan-18	04-Feb-20												
PARCEL RW-106 McMillan Sales Corp		427	174	05-Dec-18	04-Feb-20												
P1H1ROW001-575	3A Parcel RW-106, CDOT ROW Acquisition McMillan Sales Corp. (Partial)	426	174	05-Dec-18	03-Feb-20	█ 3A Parcel RW-106, CDOT ROW Acquisition McMillan Sales Corp. (Partial)											
P1H1ROW9760	3A Parcel RW-106, Cleared for Construction	1	174	04-Feb-20	04-Feb-20	3A Parcel RW-106, Cleared for Construction											
PARCEL AP-109 First Union Group		2	599	05-Dec-18	06-Dec-18												
P1H1ROW001-290	3A Parcel AP-109, CDOT ROW Acquisition First Union Group	1	599	05-Dec-18	05-Dec-18	3A Parcel AP-109, CDOT ROW Acquisition First Union Group											
P1H1ROW9475	3A Parcel AP-109, Cleared for Construction	1	599	06-Dec-18	06-Dec-18	3A Parcel AP-109, Cleared for Construction											
PARCEL RW-112 Glencoe LLC,		427	174	05-Dec-18	04-Feb-20												
P1H1ROW001-585	3A Parcel RW-112, CDOT ROW Acquisition Glencoe LLC (Partial)	426	174	05-Dec-18	03-Feb-20	█ 3A Parcel RW-112, CDOT ROW Acquisition Glencoe LLC (Partial)											
P1H1ROW9770	Parcel RW-112, Cleared for Construction	1	174	04-Feb-20	04-Feb-20	Parcel RW-112, Cleared for Construction											
PARCEL RW-114 Armas Properties, LLC		427	174	05-Dec-18	04-Feb-20												
P1H1ROW001-590	3A Parcel RW-114, CDOT ROW Acquisition Armas Properties, LLC (Partial)	426	174	05-Dec-18	03-Feb-20	█ 3A Parcel RW-114, CDOT ROW Acquisition Armas Properties, LLC (Partial)											
P1H1ROW9775	3A Parcel RW-114, Cleared for Construction	1	174	04-Feb-20	04-Feb-20	3A Parcel RW-114, Cleared for Construction											
PARCEL RW-116 & 116A Sara S. Scott Trust		427	174	05-Dec-18	04-Feb-20												
P1H1ROW001-600	3A Parcel RW-116 & 116A, CDOT ROW Acquisition Sara S. Scott Trust (Partial)	426	174	05-Dec-18	03-Feb-20	█ 3A Parcel RW-116 & 116A, CDOT ROW Acquisition Sara S. Scott Trust (Partial)											
P1H1ROW9785	3A Parcel RW-116 & 116A, Cleared for Construction	1	174	04-Feb-20	04-Feb-20	3A Parcel RW-116 & 116A, Cleared for Construction											
PARCEL RW-119 John Priola Jr. Warehouse LLC		427	174	05-Dec-18	04-Feb-20												
P1H1ROW001-615	3A Parcel RW-119, CDOT ROW Acquisition John Priola Jr. Warehouse LLC (Partial)	426	174	05-Dec-18	03-Feb-20	█ 3A Parcel RW-119, CDOT ROW Acquisition John Priola Jr. Warehouse LLC (Partial)											
P1H1ROW9800	3A Parcel RW-119, Cleared for Construction	1	174	04-Feb-20	04-Feb-20	3A Parcel RW-119, Cleared for Construction											
PARCEL AP-122 5601, LLC		2	599	05-Dec-18	06-Dec-18												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2018	2019	2020
P100UDES1006225	Prepare Utility Strip Map and Tracking Report	20	74	12-Mar-18	03-Apr-18	█ Prepare Utility Strip Map and Tracking Report											
P100UDES1006230	Develop Utility Adjustment Concept Plan	20	92	22-Mar-18	13-Apr-18	█ Develop Utility Adjustment Concept Plan											
P100UDES1006235	Submit Utility Adjustment Concept Plan	0	92	13-Apr-18	13-Apr-18	Submit Utility Adjustment Concept Plan											
P100UDES1006240	CDOT Review Utility Adjustment Concept Plan	15	92	13-Apr-18	01-May-18	█ CDOT Review Utility Adjustment Concept Plan											
P100UDES1006245	Utility Adjustment Concept Plan - Clear Comments	13	92	01-May-18	15-May-18	█ Utility Adjustment Concept Plan - Clear Comments											
P100UDES1006250	Utility Adjustment Concept Plan in Place	1	92	15-May-18	16-May-18	Utility Adjustment Concept Plan in Place											
Master Agreements (MUAA's)		76	855	12-Mar-18	06-Jun-18												
P100MUAA1006210	CDOT to forward MUAA with Denver Water Distribution	0	339	12-Mar-18	12-Mar-18	CDOT to forward MUAA with Denver Water Distribution											
P100MUAA1006215	CDOT to forward MUAA with Denver Waste Water Management Division	56	153	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Denver Waste Water Management Division											
P100MUAA1006225	CDOT to forward MUAA with Centurylink	56	354	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Centurylink											
P100MUAA1006235	CDOT to forward MUAA with XCEL	56	121	12-Mar-18	14-May-18	█ CDOT to forward MUAA with XCEL											
P100MUAA1006245	CDOT to forward MUAA with Zayo	56	204	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Zayo											
P100MUAA1006260	CDOT to forward MUAA with Comcast	56	364	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Comcast											
P100MUAA1006270	CDOT to forward MUAA with Phillips 66	56	870	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Phillips 66											
P100MUAA1006300	CDOT to forward MUAA with Metro	56	872	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Metro											
P100MUAA1006310	CDOT to forward MUAA with Level 3	56	347	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Level 3											
P100MUAA1006315	CDOT to forward MUAA with Nu Star Energy	56	870	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Nu Star Energy											
P100MUAA1006325	CDOT to forward MUAA with Sprint	56	94	12-Mar-18	14-May-18	█ CDOT to forward MUAA with Sprint											
P100MUAA1006390	CDOT to forward MUAA with AT&T Telecom	56	74	03-Apr-18	06-Jun-18	█ CDOT to forward MUAA with AT&T Telecom											
P100MUAA1006420	CDOT to forward MUAA with City of Aurora	56	855	03-Apr-18	06-Jun-18	█ CDOT to forward MUAA with City of Aurora											
P100MUAA1006445	CDOT to forward MUAA with MCI	56	282	03-Apr-18	06-Jun-18	█ CDOT to forward MUAA with MCI											
P100MUAA1006460	CDOT to forward MUAA with City and County of Denver	56	344	03-Apr-18	06-Jun-18	█ CDOT to forward MUAA with City and County of Denver											
Utility Relocations		780	747	02-Jan-18	24-Jun-20												
Segment 1 Conflicts I-25 to Brighton Blvd STA (1095 to 2005)		535	993	02-Jan-18	12-Sep-19												
P1H1ATT1006390	Segment 1A Non-Conflict Assembly Packages Complete	75	1452	02-Jan-18	28-Mar-18	█ Segment 1A Non-Conflict Assembly Packages Complete											
1A - (STA 1095 - 2005)		475	781	12-Mar-18	12-Sep-19												
Denver Waste Water Management Division		313	851	14-May-18	14-May-19												
DWWMD - 1AUGDWWMD-SS-101-2000		313	851	14-May-18	14-May-19												
1A-UG-SS-DW10120001	Preparation of DWWMD Execution Work Orders & Design - Conflict 1AUGDWWMD-SS-101-2000	220	851	14-May-18	28-Jan-19	█ Preparation of DWWMD Execution Work Orders & Design - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120002	Submit DWWMD DRAL Approval - Conflict 1AUGDWWMD-SS-101-2000	1	851	28-Jan-19	29-Jan-19	Submit DWWMD DRAL Approval - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120003	Reviews of DWWMD DRAL Approval - Conflict 1AUGDWWMD-SS-101-2000	15	851	29-Jan-19	14-Feb-19	█ Reviews of DWWMD DRAL Approval - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120004	DWWMD DRAL Approved - Conflict 1AUGDWWMD-SS-101-2000	1	851	14-Feb-19	14-Feb-19	DWWMD DRAL Approved - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120005	DWWMD Utility Civil Works - Conflict 1AUGDWWMD-SS-101-2000	20	851	14-Feb-19	11-Mar-19	█ DWWMD Utility Civil Works - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120006	DWWMD Utility Installation - Conflict 1AUGDWWMD-SS-101-2000	19	851	11-Mar-19	01-Apr-19	█ DWWMD Utility Installation - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120007	Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 1AUGDWWMD-SS-101-2000	25	851	01-Apr-19	30-Apr-19	█ Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120008	DWWMD Connections and Tie-Ins - Conflict 1AUGDWWMD-SS-101-2000	6	851	30-Apr-19	07-May-19	DWWMD Connections and Tie-Ins - Conflict 1AUGDWWMD-SS-101-2000											
1A-UG-SS-DW10120009	DWWMD Final Inspection & CRAL - Conflict 1AUGDWWMD-SS-101-2000	6	851	07-May-19	14-May-19	DWWMD Final Inspection & CRAL - Conflict 1AUGDWWMD-SS-101-2000											
XCEL		408	791	14-May-18	30-Aug-19												
XCEL - 1AUGXCEL-G-103-1997		400	799	14-May-18	22-Aug-19												
1A-UGGXCEL103-19971	Preparation of XCEL Execution Work Orders & Design - Conflict 1A-UG-G-XCEL-103-1997	325	799	14-May-18	28-May-19	█ Preparation of XCEL Execution Work Orders & Design - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19972	Submit XCEL DRAL Approval - Conflict 1A-UG-G-XCEL-103-1997	1	799	28-May-19	29-May-19	Submit XCEL DRAL Approval - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19973	Reviews of XCEL DRAL Approval - Conflict 1A-UG-G-XCEL-103-1997	15	799	29-May-19	14-Jun-19	█ Reviews of XCEL DRAL Approval - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19974	XCEL DRAL Approved - Conflict 1A-UG-G-XCEL-103-1997	1	799	14-Jun-19	17-Jun-19	XCEL DRAL Approved - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19975	XCEL Utility Civil Works - Conflict 1A-UG-G-XCEL-103-1997	20	799	17-Jun-19	10-Jul-19	█ XCEL Utility Civil Works - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19976	XCEL Utility Installation - Conflict 1A-UG-G-XCEL-103-1997	0	799	10-Jul-19	10-Jul-19	XCEL Utility Installation - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19977	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 1A-UG-G-XCEL-103-1997	25	799	10-Jul-19	08-Aug-19	█ Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19978	XCEL Connections and Tie-Ins - Conflict 1A-UG-G-XCEL-103-1997	6	799	08-Aug-19	15-Aug-19	XCEL Connections and Tie-Ins - Conflict 1A-UG-G-XCEL-103-1997											
1A-UGGXCEL103-19979	XCEL Final Inspection & CRAL - Conflict 1A-UG-G-XCEL-103-1997	6	799	15-Aug-19	22-Aug-19	XCEL Final Inspection & CRAL - Conflict 1A-UG-G-XCEL-103-1997											
XCEL - 1AUGXCEL-E-101-1998		388	791	06-Jun-18	30-Aug-19												
1A-UGGXCEL101-19971	Preparation of XCEL Execution Work Orders & Design - Conflict 1A-UG-E-XCEL-101-1998	325	791	06-Jun-18	19-Jun-19	█ Preparation of XCEL Execution Work Orders & Design - Conflict 1A-UG-E-XCEL-101-1998											
1A-UGGXCEL101-19972	Submit XCEL DRAL Approval - Conflict 1A-UG-E-XCEL-101-1998	1	791	19-Jun-19	20-Jun-19	Submit XCEL DRAL Approval - Conflict 1A-UG-E-XCEL-101-1998											
1A-UGGXCEL101-19973	Reviews of XCEL DRAL Approval - Conflict 1A-UG-E-XCEL-101-1998	15	791	20-Jun-19	09-Jul-19	█ Reviews of XCEL DRAL Approval - Conflict 1A-UG-E-XCEL-101-1998											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
SPRINT		219	74	06-Jun-18	19-Feb-19									
SPNT - Conflict 2A-UG-F-SPNT-2020		219	74	06-Jun-18	19-Feb-19									
2A-UG-F-SPNT-202001	Preparation of Sprint Execution Work Orders & Design - Conflict 2A-UG-F-SPNT-2020	125	74	06-Jun-18	29-Oct-18									
2A-UG-F-SPNT-202002	Submit Sprint DRAL Approval - Conflict 2A-UG-F-SPNT-2020	1	74	29-Oct-18	30-Oct-18									
2A-UG-F-SPNT-202003	Reviews of Sprint DRAL Approval - Conflict 2A-UG-F-SPNT-2020	15	74	30-Oct-18	15-Nov-18									
2A-UG-F-SPNT-202004	Sprint DRAL Approved - Conflict 2A-UG-F-SPNT-2020	1	74	15-Nov-18	16-Nov-18									
2A-UG-F-SPNT-202005	Sprint Utility Civil Works - Conflict 2A-UG-F-SPNT-2020	20	74	16-Nov-18	12-Dec-18									
2A-UG-F-SPNT-202006	Sprint Utility Installation - Conflict 2A-UG-F-SPNT-2020	19	74	12-Dec-18	07-Jan-19									
2A-UG-F-SPNT-202007	Notification of Sprint Switchover of Connections and Tie-Ins - Conflict 2A-UG-F-SPNT-2020	25	74	07-Jan-19	04-Feb-19									
2A-UG-F-SPNT-202008	Sprint Connections and Tie-Ins - Conflict 2A-UG-F-SPNT-2020	7	74	04-Feb-19	11-Feb-19									
2A-UG-F-SPNT-202009	Sprint Final Inspection & CRAL - Conflict 2A-UG-F-SPNT-2020 (SPNT-C-201)	6	74	11-Feb-19	19-Feb-19									
MCI		214	282	06-Jun-18	12-Feb-19									
MCI - Conflict 2A-UG-F-MCI-2020		214	282	06-Jun-18	12-Feb-19									
2A-UG-F-MCI-202001	Preparation of Level 3 Execution Work Orders & Design - Conflict 2A-UG-F-MCI-2020	120	282	06-Jun-18	23-Oct-18									
2A-UG-F-MCI-202002	Submit Level 3 DRAL Approval - Conflict 2A-UG-F-MCI-2020	1	282	23-Oct-18	24-Oct-18									
2A-UG-F-MCI-202003	Reviews of Level 3 DRAL Approval - Conflict 2A-UG-F-MCI-2020	15	282	24-Oct-18	09-Nov-18									
2A-UG-F-MCI-202004	Level 3 DRAL Approved - Conflict 2A-UG-F-MCI-2020	1	282	09-Nov-18	12-Nov-18									
2A-UG-F-MCI-202005	Level 3 Utility Civil Works - Conflict 2A-UG-F-MCI-2020	20	282	12-Nov-18	06-Dec-18									
2A-UG-F-MCI-202006	Level 3 Utility Installation - Conflict 2A-UG-F-MCI-2020	19	282	06-Dec-18	28-Dec-18									
2A-UG-F-MCI-202007	Notification of Level 3 Switchover of Connections and Tie-Ins - Conflict 2A-UG-F-MCI-2020	25	282	28-Dec-18	29-Jan-19									
2A-UG-F-MCI-202008	Level 3 Connections and Tie-Ins - Conflict 2A-UG-F-MCI-2020	7	282	29-Jan-19	05-Feb-19									
2A-UG-F-MCI-202009	Level 3 Final Inspection & CRAL - Conflict 2A-UG-F-MCI-2020 (MCI-C-201)	6	282	05-Feb-19	12-Feb-19									
COMCAST		152	344	06-Jun-18	30-Nov-18									
COMC - Conflict 2A-UG-C-COMC-2004		152	344	06-Jun-18	30-Nov-18									
2A-UG-C-COMC-200401	Preparation of COMCAST Execution Work Orders & Design - Conflict 2A-UG-C-COMC-2004	70	344	06-Jun-18	27-Aug-18									
2A-UG-C-COMC-200402	Submit COMCAST DRAL Approval - Conflict 2A-UG-C-COMC-2004	1	344	27-Aug-18	28-Aug-18									
2A-UG-C-COMC-200403	Reviews of COMCAST DRAL Approval - Conflict 2A-UG-C-COMC-2004	15	344	28-Aug-18	14-Sep-18									
2A-UG-C-COMC-200404	COMCAST DRAL Approved - Conflict 2A-UG-C-COMC-2004	1	344	14-Sep-18	14-Sep-18									
2A-UG-C-COMC-200405	COMCAST Utility Civil Works - Conflict 2A-UG-C-COMC-2004	10	344	14-Sep-18	26-Sep-18									
2A-UG-C-COMC-200406	COMCAST Utility Installation - Conflict 2A-UG-C-COMC-2004	20	344	26-Sep-18	19-Oct-18									
2A-UG-C-COMC-200407	Notification of COMCAST Switchover of Connections and Tie-Ins - Conflict 2A-UG-C-COMC-2004	25	344	19-Oct-18	16-Nov-18									
2A-UG-C-COMC-200408	COMCAST Connections and Tie-Ins - Conflict 2A-UG-C-COMC-2004	5	344	16-Nov-18	26-Nov-18									
2A-UG-C-COMC-200409	COMCAST Final Inspection & CRAL - Conflict 2A-UG-C-COMC-2004 (COMC-C-201)	5	344	26-Nov-18	30-Nov-18									
COMC - Conflict 2A-OH-C-COMC-2007		152	344	06-Jun-18	30-Nov-18									
2A-OH-C-COMC-200701	Preparation of COMCAST Execution Work Orders & Design - Conflict 2A-OH-C-COMC-2007	70	344	06-Jun-18	27-Aug-18									
2A-OH-C-COMC-200702	Submit COMCAST DRAL Approval - Conflict 2A-OH-C-COMC-2007	1	344	27-Aug-18	28-Aug-18									
2A-OH-C-COMC-200703	Reviews of COMCAST DRAL Approval - Conflict 2A-OH-C-COMC-2007	15	344	28-Aug-18	14-Sep-18									
2A-OH-C-COMC-200704	COMCAST DRAL Approved - Conflict 2A-OH-C-COMC-2007	1	344	14-Sep-18	14-Sep-18									
2A-OH-C-COMC-200705	COMCAST Utility Civil Works - Conflict 2A-OH-C-COMC-2007	10	344	14-Sep-18	26-Sep-18									
2A-OH-C-COMC-200706	COMCAST Utility Installation - Conflict 2A-OH-C-COMC-2007	20	344	26-Sep-18	19-Oct-18									
2A-OH-C-COMC-200707	Notification of COMCAST Switchover of Connections and Tie-Ins - Conflict 2A-OH-C-COMC-2007	25	344	19-Oct-18	16-Nov-18									
2A-OH-C-COMC-200708	COMCAST Connections and Tie-Ins - Conflict 2A-OH-C-COMC-2007	5	344	16-Nov-18	26-Nov-18									
2A-OH-C-COMC-200709	COMCAST Final Inspection & CRAL - Conflict 2A-OH-C-COMC-2007 (COMC-C-202)	5	344	26-Nov-18	30-Nov-18									
COMC - Conflict 2A-OH-C-COMC-2010		152	344	06-Jun-18	30-Nov-18									
2A-OH-C-COMC-201001	Preparation of COMCAST Execution Work Orders & Design - Conflict 2A-OH-C-COMC-2010	70	344	06-Jun-18	27-Aug-18									
2A-OH-C-COMC-201002	Submit COMCAST DRAL Approval - Conflict 2A-OH-C-COMC-2010	1	344	27-Aug-18	28-Aug-18									
2A-OH-C-COMC-201003	Reviews of COMCAST DRAL Approval - Conflict 2A-OH-C-COMC-2010	15	344	28-Aug-18	14-Sep-18									
2A-OH-C-COMC-201004	COMCAST DRAL Approved - Conflict 2A-OH-C-COMC-2010	1	344	14-Sep-18	14-Sep-18									
2A-OH-C-COMC-201005	COMCAST Utility Civil Works - Conflict 2A-OH-C-COMC-2010	10	344	14-Sep-18	26-Sep-18									
2A-OH-C-COMC-201006	COMCAST Utility Installation - Conflict 2A-OH-C-COMC-2010	20	344	26-Sep-18	19-Oct-18									
2A-OH-C-COMC-201007	Notification of COMCAST Switchover of Connections and Tie-Ins - Conflict 2A-OH-C-COMC-2010	25	344	19-Oct-18	16-Nov-18									
2A-OH-C-COMC-201008	COMCAST Connections and Tie-Ins - Conflict 2A-OH-C-COMC-2010	5	344	16-Nov-18	26-Nov-18									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2018	2019	2020
2A-UG-W-DWD-201703	Reviews of DWD DRAL Approval - Conflict 2A-UG-W-DWD-2017	15	370	02-Aug-18	21-Aug-18	■ Reviews of DWD DRAL Approval - Conflict 2A-UG-W-DWD-2017											
2A-UG-W-DWD-201704	DWD DRAL Approved - Conflict 2A-UG-W-DWD-2017	1	370	21-Aug-18	21-Aug-18	■ DWD DRAL Approved - Conflict 2A-UG-W-DWD-2017											
2A-UG-W-DWD-201705	DWD Utility Civil Works - Conflict 2A-UG-W-DWD-2017	10	370	21-Aug-18	31-Aug-18	■ DWD Utility Civil Works - Conflict 2A-UG-W-DWD-2017											
2A-UG-W-DWD-201706	DWD Utility Installation - Conflict 2A-UG-W-DWD-2017	20	370	31-Aug-18	25-Sep-18	■ DWD Utility Installation - Conflict 2A-UG-W-DWD-2017											
2A-UG-W-DWD-201707	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-	20	370	25-Sep-18	18-Oct-18	■ Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-											
2A-UG-W-DWD-201708	DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-2017	5	370	18-Oct-18	24-Oct-18	■ DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-2017											
2A-UG-W-DWD-201709	DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-2017 (DWD-W-202)	5	370	24-Oct-18	30-Oct-18	■ DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-2017 (DWD-W-202)											
DWD - Conflict 2A-UG-W-DWD-2023		202	370	12-Mar-18	30-Oct-18												
2A-UG-W-DWD-202301	Preparation of DWD Execution Work Orders & Design - Conflict 2A-UG-W-DWD-2023	125	370	12-Mar-18	02-Aug-18	■ Preparation of DWD Execution Work Orders & Design - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202302	Submit DWD DRAL Approval - Conflict 2A-UG-W-DWD-2023	1	370	02-Aug-18	02-Aug-18	■ Submit DWD DRAL Approval - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202303	Reviews of DWD DRAL Approval - Conflict 2A-UG-W-DWD-2023	15	370	02-Aug-18	21-Aug-18	■ Reviews of DWD DRAL Approval - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202304	DWD DRAL Approved - Conflict 2A-UG-W-DWD-2023	1	370	21-Aug-18	21-Aug-18	■ DWD DRAL Approved - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202305	DWD Utility Civil Works - Conflict 2A-UG-W-DWD-2023	10	370	21-Aug-18	31-Aug-18	■ DWD Utility Civil Works - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202306	DWD Utility Installation - Conflict 2A-UG-W-DWD-2023	20	370	31-Aug-18	25-Sep-18	■ DWD Utility Installation - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202307	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-	20	370	25-Sep-18	18-Oct-18	■ Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-											
2A-UG-W-DWD-202308	DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-2023	5	370	18-Oct-18	24-Oct-18	■ DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-2023											
2A-UG-W-DWD-202309	DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-2023 (DWD-W-207)	5	370	24-Oct-18	30-Oct-18	■ DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-2023 (DWD-W-207)											
DWD - Conflict 2A-UG-W-DWD-2024		198	374	12-Mar-18	24-Oct-18												
2A-UG-W-DWD-202401	Preparation of DWD Execution Work Orders & Design - Conflict 2A-UG-W-DWD-2024	130	374	12-Mar-18	08-Aug-18	■ Preparation of DWD Execution Work Orders & Design - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202402	Submit DWD DRAL Approval - Conflict 2A-UG-W-DWD-2024	1	374	08-Aug-18	09-Aug-18	■ Submit DWD DRAL Approval - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202403	Reviews of DWD DRAL Approval - Conflict 2A-UG-W-DWD-2024	15	374	09-Aug-18	27-Aug-18	■ Reviews of DWD DRAL Approval - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202404	DWD DRAL Approved - Conflict 2A-UG-W-DWD-2024	1	374	27-Aug-18	27-Aug-18	■ DWD DRAL Approved - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202405	DWD Utility Civil Works - Conflict 2A-UG-W-DWD-2024	1	374	27-Aug-18	28-Aug-18	■ DWD Utility Civil Works - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202406	DWD Utility Installation - Conflict 2A-UG-W-DWD-2024	20	374	28-Aug-18	20-Sep-18	■ DWD Utility Installation - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202407	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-	20	374	20-Sep-18	12-Oct-18	■ Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-											
2A-UG-W-DWD-202408	DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-2024	5	374	12-Oct-18	18-Oct-18	■ DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-2024											
2A-UG-W-DWD-202409	DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-2024 (DWD-W-203)	5	374	18-Oct-18	24-Oct-18	■ DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-2024 (DWD-W-203)											
Century Link		162	354	14-May-18	16-Nov-18												
CNLK - Conflict 2A-UG-F-CNLK-2001		162	354	14-May-18	16-Nov-18												
2A-UG-F-CNLK-200101	Preparation of Century Link Execution Work Orders & Design - Conflict 2A-UG-F-CNL	80	354	14-May-18	15-Aug-18	■ Preparation of Century Link Execution Work Orders & Design - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200102	Submit Century Link DRAL Approval - Conflict 2A-UG-F-CNLK-2001	1	354	15-Aug-18	16-Aug-18	■ Submit Century Link DRAL Approval - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200103	Reviews of Century Link DRAL Approval - Conflict 2A-UG-F-CNLK-2001	15	354	16-Aug-18	04-Sep-18	■ Reviews of Century Link DRAL Approval - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200104	Century Link DRAL Approved - Conflict 2A-UG-F-CNLK-2001	1	354	04-Sep-18	04-Sep-18	■ Century Link DRAL Approved - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200105	Century Link Utility Civil Works - Conflict 2A-UG-F-CNLK-2001	10	354	04-Sep-18	14-Sep-18	■ Century Link Utility Civil Works - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200106	Century Link Utility Installation - Conflict 2A-UG-F-CNLK-2001	20	354	14-Sep-18	09-Oct-18	■ Century Link Utility Installation - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200107	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2A-UG-F-	25	354	09-Oct-18	06-Nov-18	■ Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2A-UG-F-											
2A-UG-F-CNLK-200108	Century Link Connections and Tie-Ins - Conflict 2A-UG-F-CNLK-2001	5	354	06-Nov-18	12-Nov-18	■ Century Link Connections and Tie-Ins - Conflict 2A-UG-F-CNLK-2001											
2A-UG-F-CNLK-200109	Century Link Final Inspection & CRAL - Conflict 2A-UG-F-CNLK-2001 (CNLK-C-201)	5	354	12-Nov-18	16-Nov-18	■ Century Link Final Inspection & CRAL - Conflict 2A-UG-F-CNLK-2001 (CNLK-C-201)											
CNLK - Conflict 2A-OH-F-CNLK-2013		162	354	14-May-18	16-Nov-18												
2A-OH-F-CNLK-201301	Preparation of Century Link Execution Work Orders & Design - Conflict 2A-OH-F-CNL	80	354	14-May-18	15-Aug-18	■ Preparation of Century Link Execution Work Orders & Design - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201302	Submit Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2013	1	354	15-Aug-18	16-Aug-18	■ Submit Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201303	Reviews of Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2013	15	354	16-Aug-18	04-Sep-18	■ Reviews of Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201304	Century Link DRAL Approved - Conflict 2A-OH-F-CNLK-2013	1	354	04-Sep-18	04-Sep-18	■ Century Link DRAL Approved - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201305	Century Link Utility Civil Works - Conflict 2A-OH-F-CNLK-2013	10	354	04-Sep-18	14-Sep-18	■ Century Link Utility Civil Works - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201306	Century Link Utility Installation - Conflict 2A-OH-F-CNLK-2013	20	354	14-Sep-18	09-Oct-18	■ Century Link Utility Installation - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201307	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2A-OH-F-	25	354	09-Oct-18	06-Nov-18	■ Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2A-OH-F-											
2A-OH-F-CNLK-201308	Century Link Connections and Tie-Ins - Conflict 2A-OH-F-CNLK-2013	5	354	06-Nov-18	12-Nov-18	■ Century Link Connections and Tie-Ins - Conflict 2A-OH-F-CNLK-2013											
2A-OH-F-CNLK-201309	Century Link Final Inspection & CRAL - Conflict 2A-OH-F-CNLK-2013 (CNLK-C-209)	5	354	12-Nov-18	16-Nov-18	■ Century Link Final Inspection & CRAL - Conflict 2A-OH-F-CNLK-2013 (CNLK-C-209)											
CNLK - Conflict 2A-OH-F-CNLK-2016		162	354	14-May-18	16-Nov-18												
2A-OH-F-CNLK-201601	Preparation of Century Link Execution Work Orders & Design - Conflict 2A-OH-F-CNL	80	354	14-May-18	15-Aug-18	■ Preparation of Century Link Execution Work Orders & Design - Conflict 2A-OH-F-CNLK-2016											
2A-OH-F-CNLK-201602	Submit Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2016	1	354	15-Aug-18	16-Aug-18	■ Submit Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2016											
2A-OH-F-CNLK-201603	Reviews of Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2016	15	354	16-Aug-18	04-Sep-18	■ Reviews of Century Link DRAL Approval - Conflict 2A-OH-F-CNLK-2016											

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2A-UG-E-XCEL-2000206	XCEL Utility Installation - Conflict 2A-UG-E-XCEL-20002	20	950	02-Apr-19	25-Apr-19									
2A-UG-E-XCEL-2000207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-E-XCEL-	20	950	25-Apr-19	17-May-19									
2A-UG-E-XCEL-2000208	XCEL Connections and Tie-Ins - Conflict 2A-UG-E-XCEL-20002	5	950	17-May-19	23-May-19									
2A-UG-E-XCEL-2000209	XCEL Final Inspection & CRAL - Conflict 2A-UG-E-XCEL-2000 (XCEL-E-201)	6	950	23-May-19	31-May-19									
EXCEL - Conflict 2A-UG-E-XCEL-20011		288	322	06-Jun-18	08-May-19									
2A-UG-G-XCEL-2001101	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-20011	200	322	06-Jun-18	28-Jan-19									
2A-UG-G-XCEL-2001102	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-20011	1	322	28-Jan-19	29-Jan-19									
2A-UG-G-XCEL-2001103	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-20011	15	322	29-Jan-19	14-Feb-19									
2A-UG-G-XCEL-2001104	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-20011	1	322	14-Feb-19	14-Feb-19									
2A-UG-G-XCEL-2001105	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-20011	20	322	14-Feb-19	11-Mar-19									
2A-UG-G-XCEL-2001106	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-20011	20	322	11-Mar-19	02-Apr-19									
2A-UG-G-XCEL-2001107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-	20	322	02-Apr-19	25-Apr-19									
2A-UG-G-XCEL-2001108	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-20011	5	322	25-Apr-19	01-May-19									
2A-UG-G-XCEL-2001109	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2001 (XCEL-GT-101)	6	322	01-May-19	08-May-19									
EXCEL - Conflict 2A-UG-E-XCEL-20012		148	348	06-Jun-18	27-Nov-18									
2A-UG-G-XCEL-2001201	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-20012	60	348	06-Jun-18	15-Aug-18									
2A-UG-G-XCEL-2001202	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-20012	1	348	15-Aug-18	16-Aug-18									
2A-UG-G-XCEL-2001203	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-20012	15	348	16-Aug-18	04-Sep-18									
2A-UG-G-XCEL-2001204	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-20012	1	348	04-Sep-18	04-Sep-18									
2A-UG-G-XCEL-2001205	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-20012	20	348	04-Sep-18	26-Sep-18									
2A-UG-G-XCEL-2001206	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-20012	20	348	26-Sep-18	19-Oct-18									
2A-UG-G-XCEL-2001207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-	20	348	19-Oct-18	12-Nov-18									
2A-UG-G-XCEL-2001208	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-20012	5	348	12-Nov-18	16-Nov-18									
2A-UG-G-XCEL-2001209	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2001 (XCEL-GT-102)	6	348	16-Nov-18	27-Nov-18									
EXCEL - Conflict 2A-UG-G-XCEL-2006		238	283	06-Jun-18	12-Mar-19									
2A-UG-G-XCEL-200601	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-2006	150	283	06-Jun-18	28-Nov-18									
2A-UG-G-XCEL-200602	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2006	1	283	28-Nov-18	29-Nov-18									
2A-UG-G-XCEL-200603	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2006	15	283	29-Nov-18	17-Dec-18									
2A-UG-G-XCEL-200604	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-2006	1	283	17-Dec-18	18-Dec-18									
2A-UG-G-XCEL-200605	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-2006	20	283	18-Dec-18	11-Jan-19									
2A-UG-G-XCEL-200606	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-2006	20	283	11-Jan-19	04-Feb-19									
2A-UG-G-XCEL-200607	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-	20	283	04-Feb-19	27-Feb-19									
2A-UG-G-XCEL-200608	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2006	5	283	27-Feb-19	05-Mar-19									
2A-UG-G-XCEL-200609	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2006 (XCEL-G-202)	6	283	05-Mar-19	12-Mar-19									
EXCEL - Conflict 2A-UG-G-XCEL-2007		292	887	06-Jun-18	13-May-19									
2A-OH-E-XCEL-200701	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2007	250	887	06-Jun-18	26-Mar-19									
2A-OH-E-XCEL-200702	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2007	1	887	26-Mar-19	27-Mar-19									
2A-OH-E-XCEL-200703	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2007	15	887	27-Mar-19	12-Apr-19									
2A-OH-E-XCEL-200704	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2007	0	887	12-Apr-19	12-Apr-19									
2A-OH-E-XCEL-200705	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2007	20	887	12-Apr-19	06-May-19									
2A-OH-E-XCEL-200706	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2007	0	887	06-May-19	06-May-19									
2A-OH-E-XCEL-200707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-	0	887	06-May-19	06-May-19									
2A-OH-E-XCEL-200709	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2007 (No Conflict XCEL-E-2	6	887	06-May-19	13-May-19									
2A-OH-E-XCEL-200708	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2007	0	887	06-May-19	06-May-19									
EXCEL - Conflict 2A-UG-G-XCEL-2008		292	887	06-Jun-18	13-May-19									
2A-UG-G-XCEL-200801	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-2008	250	887	06-Jun-18	26-Mar-19									
2A-UG-G-XCEL-200802	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2008	1	887	26-Mar-19	27-Mar-19									
2A-UG-G-XCEL-200803	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2008	15	887	27-Mar-19	12-Apr-19									
2A-UG-G-XCEL-200804	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-2008	0	887	12-Apr-19	12-Apr-19									
2A-UG-G-XCEL-200805	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-2008	20	887	12-Apr-19	06-May-19									
2A-UG-G-XCEL-200806	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-2008	0	887	06-May-19	06-May-19									
2A-UG-G-XCEL-200807	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-	0	887	06-May-19	06-May-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule										
						2018	2019	2020	2021	2022	2023	2024	2025	2026		
EXCEL - Conflict 2A-UG-G-XCEL-2014																
2A-UG-G-XCEL-201401	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-2014	288	166	06-Jun-18	23-Aug-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201402	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2014	1	166	07-May-19	08-May-19	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201403	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2014	15	166	08-May-19	24-May-19	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201404	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-2014	1	166	24-May-19	28-May-19	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201405	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-2014	20	166	28-May-19	19-Jun-19	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201406	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-2014	19	166	19-Jun-19	11-Jul-19	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201407	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-	25	166	11-Jul-19	08-Aug-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201408	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2014	7	166	08-Aug-19	16-Aug-19	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2014										
2A-UG-G-XCEL-201409	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2014 (XCEL-G-203)	6	166	16-Aug-19	23-Aug-19	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2014 (XCEL-G-203)										
EXCEL - Conflict 2A-OH-E-XCEL-2016																
2A-OH-E-XCEL-201601	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2016	338	747	06-Jun-18	03-Jul-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201602	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2016	1	747	03-Jul-19	05-Jul-19	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201603	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2016	15	747	05-Jul-19	23-Jul-19	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201604	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2016	1	747	23-Jul-19	24-Jul-19	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201605	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2016	20	747	24-Jul-19	15-Aug-19	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201606	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2016	19	747	15-Aug-19	06-Sep-19	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201607	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-	25	747	06-Sep-19	04-Oct-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201608	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2016	7	747	04-Oct-19	14-Oct-19	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2016										
2A-OH-E-XCEL-201609	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2016 (XCEL-E-207)	6	747	14-Oct-19	21-Oct-19	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2016 (XCEL-E-207)										
EXCEL - Conflict 2A-UG-G-XCEL-2017																
2A-UG-G-XCEL-201701	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-2017	220	425	06-Jun-18	20-Feb-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201702	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2017	1	425	20-Feb-19	21-Feb-19	Submit XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201703	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2017	15	425	21-Feb-19	11-Mar-19	Reviews of XCEL DRAL Approval - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201704	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-2017	1	425	11-Mar-19	11-Mar-19	XCEL DRAL Approved - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201705	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-2017	20	425	11-Mar-19	02-Apr-19	XCEL Utility Civil Works - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201706	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-2017	20	425	02-Apr-19	25-Apr-19	XCEL Utility Installation - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-	20	425	25-Apr-19	17-May-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201708	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2017	5	425	17-May-19	23-May-19	XCEL Connections and Tie-Ins - Conflict 2A-UG-G-XCEL-2017										
2A-UG-G-XCEL-201709	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2017 (XCEL-G-204)	6	425	23-May-19	31-May-19	XCEL Final Inspection & CRAL - Conflict 2A-UG-G-XCEL-2017 (XCEL-G-204)										
EXCEL - Conflict 2A-OH-E-XCEL-2017																
2A-OH-E-XCEL-201701	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2017	200	364	06-Jun-18	28-Jan-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201702	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2017	1	364	28-Jan-19	29-Jan-19	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201703	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2017	15	364	29-Jan-19	14-Feb-19	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201704	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2017	1	364	14-Feb-19	14-Feb-19	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201705	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2017	20	364	14-Feb-19	11-Mar-19	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201706	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2017	20	364	11-Mar-19	02-Apr-19	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-	20	364	02-Apr-19	25-Apr-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201708	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2017	5	364	25-Apr-19	01-May-19	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2017										
2A-OH-E-XCEL-201709	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2017 (XCEL-E-208)	6	364	01-May-19	08-May-19	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2017 (XCEL-E-208)										
EXCEL - Conflict 2A-OH-E-XCEL-2019																
2A-OH-E-XCEL-201901	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2019	220	425	06-Jun-18	20-Feb-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201902	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2019	1	425	20-Feb-19	21-Feb-19	Submit XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201903	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2019	15	425	21-Feb-19	11-Mar-19	Reviews of XCEL DRAL Approval - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201904	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2019	1	425	11-Mar-19	11-Mar-19	XCEL DRAL Approved - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201905	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2019	20	425	11-Mar-19	02-Apr-19	XCEL Utility Civil Works - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201906	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2019	20	425	02-Apr-19	25-Apr-19	XCEL Utility Installation - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201907	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-	20	425	25-Apr-19	17-May-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201908	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2019	5	425	17-May-19	23-May-19	XCEL Connections and Tie-Ins - Conflict 2A-OH-E-XCEL-2019										
2A-OH-E-XCEL-201909	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2019 (XCEL-E-209)	6	425	23-May-19	31-May-19	XCEL Final Inspection & CRAL - Conflict 2A-OH-E-XCEL-2019 (XCEL-E-209)										
EXCEL - Conflict 2A-UG-G-XCEL-20201																
2A-UG-G-XCEL-2020101	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-20201	220	425	06-Jun-18	20-Feb-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2A-UG-G-XCEL-20201										

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2B-OH-E-XCEL-203209	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2032 (XCEL-E-215)	6	510	23-May-19	31-May-19									
EXCEL - Conflict 2B-UG-G-XCEL-2034		292	887	06-Jun-18	13-May-19									
2B-UG-G-XCEL-203401	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2034	250	887	06-Jun-18	26-Mar-19									
2B-UG-G-XCEL-203402	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2034	1	887	26-Mar-19	27-Mar-19									
2B-UG-G-XCEL-203403	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2034	15	887	27-Mar-19	12-Apr-19									
2B-UG-G-XCEL-203404	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2034	0	887	12-Apr-19	12-Apr-19									
2B-UG-G-XCEL-203405	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2034	20	887	12-Apr-19	06-May-19									
2B-UG-G-XCEL-203406	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2034	0	887	06-May-19	06-May-19									
2B-UG-G-XCEL-203407	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	0	887	06-May-19	06-May-19									
2B-UG-G-XCEL-203409	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2034 (No Conflict XCEL-G-2	6	887	06-May-19	13-May-19									
2B-UG-G-XCEL-203408	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2034	0	887	06-May-19	06-May-19									
EXCEL - Conflict 2B-UG-G-XCEL-2035		292	887	06-Jun-18	13-May-19									
2B-UG-G-XCEL-203501	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2035	250	887	06-Jun-18	26-Mar-19									
2B-UG-G-XCEL-203502	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2035	1	887	26-Mar-19	27-Mar-19									
2B-UG-G-XCEL-203503	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2035	15	887	27-Mar-19	12-Apr-19									
2B-UG-G-XCEL-203504	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2035	0	887	12-Apr-19	12-Apr-19									
2B-UG-G-XCEL-203505	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2035	20	887	12-Apr-19	06-May-19									
2B-UG-G-XCEL-203506	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2035	0	887	06-May-19	06-May-19									
2B-UG-G-XCEL-203507	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	0	887	06-May-19	06-May-19									
2B-UG-G-XCEL-203509	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2035 (No Conflict XCEL-G-2	6	887	06-May-19	13-May-19									
2B-UG-G-XCEL-203508	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2035	0	887	06-May-19	06-May-19									
EXCEL - Conflict 2B-OH-E-XCEL-2035		298	267	06-Jun-18	20-May-19									
2B-OH-E-XCEL-203501	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2035	210	267	06-Jun-18	07-Feb-19									
2B-OH-E-XCEL-203502	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2035	1	267	07-Feb-19	08-Feb-19									
2B-OH-E-XCEL-203503	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2035	15	267	08-Feb-19	27-Feb-19									
2B-OH-E-XCEL-203504	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2035	1	267	27-Feb-19	27-Feb-19									
2B-OH-E-XCEL-203505	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2035	20	267	27-Feb-19	21-Mar-19									
2B-OH-E-XCEL-203506	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2035	20	267	21-Mar-19	12-Apr-19									
2B-OH-E-XCEL-203507	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	20	267	12-Apr-19	07-May-19									
2B-OH-E-XCEL-203508	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2035	5	267	07-May-19	13-May-19									
2B-OH-E-XCEL-203509	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2035 (XCEL-E-217)	6	267	13-May-19	20-May-19									
EXCEL - Conflict 2B-OH-E-XCEL-2036		355	210	06-Jun-18	24-Jul-19									
2B-OH-E-XCEL-203601	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2036	313	210	06-Jun-18	05-Jun-19									
2B-OH-E-XCEL-203602	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2036	1	210	05-Jun-19	06-Jun-19									
2B-OH-E-XCEL-203603	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2036	15	210	06-Jun-19	24-Jun-19									
2B-OH-E-XCEL-203604	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2036	0	210	24-Jun-19	24-Jun-19									
2B-OH-E-XCEL-203605	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2036	20	210	24-Jun-19	17-Jul-19									
2B-OH-E-XCEL-203606	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2036	0	210	17-Jul-19	17-Jul-19									
2B-OH-E-XCEL-203607	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	0	210	17-Jul-19	17-Jul-19									
2B-OH-E-XCEL-203609	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2036 (No Conflict XCEL-E-2	6	210	17-Jul-19	24-Jul-19									
2B-OH-E-XCEL-203608	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2036	0	210	17-Jul-19	17-Jul-19									
EXCEL - Conflict 2B-OH-E-XCEL-2037		375	191	06-Jun-18	15-Aug-19									
2B-OH-E-XCEL-203701	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2037	275	191	06-Jun-18	23-Apr-19									
2B-OH-E-XCEL-203702	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2037	1	191	23-Apr-19	24-Apr-19									
2B-OH-E-XCEL-203703	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2037	15	191	24-Apr-19	10-May-19									
2B-OH-E-XCEL-203704	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2037	1	191	10-May-19	13-May-19									
2B-OH-E-XCEL-203705	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2037	20	191	13-May-19	05-Jun-19									
2B-OH-E-XCEL-203706	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2037	25	191	05-Jun-19	03-Jul-19									
2B-OH-E-XCEL-203707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	25	191	03-Jul-19	01-Aug-19									
2B-OH-E-XCEL-203708	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2037	6	191	01-Aug-19	08-Aug-19									
2B-OH-E-XCEL-203709	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2037 (XCEL-E-218)	6	191	08-Aug-19	15-Aug-19									
EXCEL - Conflict 2B-UG-G-XCEL-2037		425	754	06-Jun-18	11-Oct-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
2B-UG-G-XCEL-203701	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2037	325	754	06-Jun-18	19-Jun-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203702	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2037	1	754	19-Jun-19	20-Jun-19	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203703	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2037	15	754	20-Jun-19	09-Jul-19	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203704	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2037	1	754	09-Jul-19	10-Jul-19	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203705	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2037	20	754	10-Jul-19	01-Aug-19	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203706	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2037	25	754	01-Aug-19	29-Aug-19	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	25	754	29-Aug-19	27-Sep-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-											
2B-UG-G-XCEL-203708	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2037	6	754	27-Sep-19	04-Oct-19	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2037											
2B-UG-G-XCEL-203709	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2037 (XCEL-G-214)	6	754	04-Oct-19	11-Oct-19	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2037 (XCEL-G-214)											
EXCEL - Conflict 2B-UGOH-E-XCEL-2038		375	190	06-Jun-18	15-Aug-19												
2B-UGOH-E-XCEL-20381	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UGOH-E-XCEL-2038	275	190	06-Jun-18	23-Apr-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20382	Submit XCEL DRAL Approval - Conflict 2B-UGOH-E-XCEL-2038	1	190	23-Apr-19	24-Apr-19	Submit XCEL DRAL Approval - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20383	Reviews of XCEL DRAL Approval - Conflict 2B-UGOH-E-XCEL-2038	15	190	24-Apr-19	10-May-19	Reviews of XCEL DRAL Approval - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20384	XCEL DRAL Approved - Conflict 2B-UGOH-E-XCEL-2038	1	190	10-May-19	13-May-19	XCEL DRAL Approved - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20385	XCEL Utility Civil Works - Conflict 2B-UGOH-E-XCEL-2038	20	190	13-May-19	05-Jun-19	XCEL Utility Civil Works - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20386	XCEL Utility Installation - Conflict 2B-UGOH-E-XCEL-2038	25	190	05-Jun-19	03-Jul-19	XCEL Utility Installation - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20387	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UGOH-E-XC	25	190	03-Jul-19	01-Aug-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UGOH-E-XC											
2B-UGOH-E-XCEL-20388	XCEL Connections and Tie-Ins - Conflict 2B-UGOH-E-XCEL-2038	6	190	01-Aug-19	08-Aug-19	XCEL Connections and Tie-Ins - Conflict 2B-UGOH-E-XCEL-2038											
2B-UGOH-E-XCEL-20389	XCEL Final Inspection & CRAL - Conflict 2B-UGOH-E-XCEL-2038 (XCEL-E-220)	6	190	08-Aug-19	15-Aug-19	XCEL Final Inspection & CRAL - Conflict 2B-UGOH-E-XCEL-2038 (XCEL-E-220)											
EXCEL - Conflict 2B-UG-G-XCEL-2039		355	210	06-Jun-18	24-Jul-19												
2B-UG-G-XCEL-203901	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2039	313	210	06-Jun-18	05-Jun-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2039											
2B-UG-G-XCEL-203902	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2039	1	210	05-Jun-19	06-Jun-19	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2039											
2B-UG-G-XCEL-203903	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2039	15	210	06-Jun-19	24-Jun-19	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2039											
2B-UG-G-XCEL-203904	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2039	0	210	24-Jun-19	24-Jun-19	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2039											
2B-UG-G-XCEL-203905	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2039	20	210	24-Jun-19	17-Jul-19	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2039											
2B-UG-G-XCEL-203906	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2039	0	210	17-Jul-19	17-Jul-19	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2039											
2B-UG-G-XCEL-203907	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	0	210	17-Jul-19	17-Jul-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-											
2B-UG-G-XCEL-203909	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2039 (No Conflict XCEL-G-2	6	210	17-Jul-19	24-Jul-19	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2039 (No Conflict XCEL-G-2											
2B-UG-G-XCEL-203908	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2039	0	210	17-Jul-19	17-Jul-19	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2039											
EXCEL - Conflict 2B-OH-E-XCEL-2039		292	887	06-Jun-18	13-May-19												
2B-OH-E-XCEL-203901	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2039	250	887	06-Jun-18	26-Mar-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2039											
2B-OH-E-XCEL-203902	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2039	1	887	26-Mar-19	27-Mar-19	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2039											
2B-OH-E-XCEL-203903	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2039	15	887	27-Mar-19	12-Apr-19	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2039											
2B-OH-E-XCEL-203904	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2039	0	887	12-Apr-19	12-Apr-19	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2039											
2B-OH-E-XCEL-203905	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2039	20	887	12-Apr-19	06-May-19	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2039											
2B-OH-E-XCEL-203906	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2039	0	887	06-May-19	06-May-19	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2039											
2B-OH-E-XCEL-203907	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	0	887	06-May-19	06-May-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-											
2B-OH-E-XCEL-203909	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2039 (No Conflict XCEL-E-2	6	887	06-May-19	13-May-19	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2039 (No Conflict XCEL-E-2											
2B-OH-E-XCEL-203908	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2039	0	887	06-May-19	06-May-19	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2039											
EXCEL - Conflict 2B-OH-E-XCEL-2040		292	887	06-Jun-18	13-May-19												
2B-OH-E-XCEL-204001	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2040	250	887	06-Jun-18	26-Mar-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2040											
2B-OH-E-XCEL-204002	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2040	1	887	26-Mar-19	27-Mar-19	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2040											
2B-OH-E-XCEL-204003	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2040	15	887	27-Mar-19	12-Apr-19	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2040											
2B-OH-E-XCEL-204004	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2040	0	887	12-Apr-19	12-Apr-19	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2040											
2B-OH-E-XCEL-204005	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2040	20	887	12-Apr-19	06-May-19	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2040											
2B-OH-E-XCEL-204006	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2040	0	887	06-May-19	06-May-19	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2040											
2B-OH-E-XCEL-204007	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	0	887	06-May-19	06-May-19	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-											
2B-OH-E-XCEL-204009	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2040 (No Conflict XCEL-E-2	6	887	06-May-19	13-May-19	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2040 (No Conflict XCEL-E-2											
2B-OH-E-XCEL-204008	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2040	0	887	06-May-19	06-May-19	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2040											
EXCEL - Conflict 2B-UG-G-XCEL-20401		361	204	06-Jun-18	31-Jul-19												
2B-UG-G-XCEL-2040101	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-20401	313	204	06-Jun-18	05-Jun-19	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-20401											
2B-UG-G-XCEL-2040102	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20401	1	204	05-Jun-19	06-Jun-19	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20401											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2B-UG-G-XCEL-2040103	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20401	15	204	06-Jun-19	24-Jun-19									
2B-UG-G-XCEL-2040104	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-20401	1	204	24-Jun-19	25-Jun-19									
2B-UG-G-XCEL-2040105	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-20401	20	204	25-Jun-19	18-Jul-19									
2B-UG-G-XCEL-2040107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	20	208	25-Jun-19	18-Jul-19									
2B-UG-G-XCEL-2040106	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-20401	4	204	18-Jul-19	23-Jul-19									
2B-UG-G-XCEL-2040108	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-20401	1	204	23-Jul-19	24-Jul-19									
2B-UG-G-XCEL-2040109	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-20401 (XCEL-G-215)	6	204	24-Jul-19	31-Jul-19									
EXCEL - Conflict 2B-UG-G-XCEL-20402		263	303	06-Jun-18	09-Apr-19									
2B-UG-G-XCEL-2040201	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-20402	220	303	06-Jun-18	20-Feb-19									
2B-UG-G-XCEL-2040202	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20402	1	303	20-Feb-19	21-Feb-19									
2B-UG-G-XCEL-2040203	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20402	15	303	21-Feb-19	11-Mar-19									
2B-UG-G-XCEL-2040204	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-20402	0	303	11-Mar-19	11-Mar-19									
2B-UG-G-XCEL-2040205	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-20402	20	303	11-Mar-19	02-Apr-19									
2B-UG-G-XCEL-2040206	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-20402	0	303	02-Apr-19	02-Apr-19									
2B-UG-G-XCEL-2040207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	0	303	02-Apr-19	02-Apr-19									
2B-UG-G-XCEL-2040209	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-20402 (No Conflict XCEL-G-	6	303	02-Apr-19	09-Apr-19									
2B-UG-G-XCEL-2040208	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-20402	0	303	02-Apr-19	02-Apr-19									
EXCEL - Conflict 2B-OH-E-XCEL-2041		292	887	06-Jun-18	13-May-19									
2B-OH-E-XCEL-204101	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2041	250	887	06-Jun-18	26-Mar-19									
2B-OH-E-XCEL-204102	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2041	1	887	26-Mar-19	27-Mar-19									
2B-OH-E-XCEL-204103	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2041	15	887	27-Mar-19	12-Apr-19									
2B-OH-E-XCEL-204104	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2041	0	887	12-Apr-19	12-Apr-19									
2B-OH-E-XCEL-204105	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2041	20	887	12-Apr-19	06-May-19									
2B-OH-E-XCEL-204106	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2041	0	887	06-May-19	06-May-19									
2B-OH-E-XCEL-204107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	0	887	06-May-19	06-May-19									
2B-OH-E-XCEL-204109	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2041 (No Conflict XCEL-E-2;	6	887	06-May-19	13-May-19									
2B-OH-E-XCEL-204108	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2041	0	887	06-May-19	06-May-19									
EXCEL - Conflict 2B-OH-E-XCEL-2042		298	846	06-Jun-18	20-May-19									
2B-OH-E-XCEL-204201	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2042	210	846	06-Jun-18	07-Feb-19									
2B-OH-E-XCEL-204202	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2042	1	846	07-Feb-19	08-Feb-19									
2B-OH-E-XCEL-204203	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2042	15	846	08-Feb-19	27-Feb-19									
2B-OH-E-XCEL-204204	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2042	1	846	27-Feb-19	27-Feb-19									
2B-OH-E-XCEL-204205	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2042	20	846	27-Feb-19	21-Mar-19									
2B-OH-E-XCEL-204206	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2042	20	846	21-Mar-19	12-Apr-19									
2B-OH-E-XCEL-204207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	20	846	12-Apr-19	07-May-19									
2B-OH-E-XCEL-204208	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2042	5	846	07-May-19	13-May-19									
2B-OH-E-XCEL-204209	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2042 (XCEL-E-221)	6	846	13-May-19	20-May-19									
EXCEL - Conflict 2B-UG-G-XCEL-2044		299	846	06-Jun-18	20-May-19									
2B-UG-G-XCEL-204401	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2044	210	846	06-Jun-18	07-Feb-19									
2B-UG-G-XCEL-204402	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2044	1	846	07-Feb-19	08-Feb-19									
2B-UG-G-XCEL-204403	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2044	15	846	08-Feb-19	27-Feb-19									
2B-UG-G-XCEL-204404	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2044	1	846	27-Feb-19	28-Feb-19									
2B-UG-G-XCEL-204405	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2044	20	846	28-Feb-19	22-Mar-19									
2B-UG-G-XCEL-204406	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2044	20	846	22-Mar-19	15-Apr-19									
2B-UG-G-XCEL-204407	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	20	846	15-Apr-19	07-May-19									
2B-UG-G-XCEL-204408	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2044	5	846	07-May-19	13-May-19									
2B-UG-G-XCEL-204409	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2044 (XCEL-G-217)	6	846	13-May-19	20-May-19									
EXCEL - Conflict 2B-UG-G-XCEL-20471		299	267	06-Jun-18	20-May-19									
2B-UG-G-XCEL-2047101	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-20471	210	267	06-Jun-18	07-Feb-19									
2B-UG-G-XCEL-2047102	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20471	1	267	07-Feb-19	08-Feb-19									
2B-UG-G-XCEL-2047103	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20471	15	267	08-Feb-19	27-Feb-19									
2B-UG-G-XCEL-2047104	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-20471	1	267	27-Feb-19	28-Feb-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2B-UG-G-XCEL-2047105	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-20471	20	267	28-Feb-19	22-Mar-19									
2B-UG-G-XCEL-2047106	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-20471	20	267	22-Mar-19	15-Apr-19									
2B-UG-G-XCEL-2047107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	20	267	15-Apr-19	07-May-19									
2B-UG-G-XCEL-2047108	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-20471	5	267	07-May-19	13-May-19									
2B-UG-G-XCEL-2047109	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-20471 (XCEL-G-219)	6	267	13-May-19	20-May-19									
EXCEL - Conflict 2B-UG-G-XCEL-20472		299	267	06-Jun-18	20-May-19									
2B-UG-G-XCEL-2047201	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-20472	210	267	06-Jun-18	07-Feb-19									
2B-UG-G-XCEL-2047202	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20472	1	267	07-Feb-19	08-Feb-19									
2B-UG-G-XCEL-2047203	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-20472	15	267	08-Feb-19	27-Feb-19									
2B-UG-G-XCEL-2047204	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-20472	1	267	27-Feb-19	28-Feb-19									
2B-UG-G-XCEL-2047205	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-20472	20	267	28-Feb-19	22-Mar-19									
2B-UG-G-XCEL-2047206	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-20472	20	267	22-Mar-19	15-Apr-19									
2B-UG-G-XCEL-2047207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	20	267	15-Apr-19	07-May-19									
2B-UG-G-XCEL-2047208	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-20472	5	267	07-May-19	13-May-19									
2B-UG-G-XCEL-2047209	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-20472 XCEL-G-218)	6	267	13-May-19	20-May-19									
EXCEL - Conflict 2B-OH-E-XCEL-2048		292	887	06-Jun-18	13-May-19									
2B-OH-E-XCEL-204801	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2048	250	887	06-Jun-18	26-Mar-19									
2B-OH-E-XCEL-204802	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2048	1	887	26-Mar-19	27-Mar-19									
2B-OH-E-XCEL-204803	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2048	15	887	27-Mar-19	12-Apr-19									
2B-OH-E-XCEL-204804	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2048	0	887	12-Apr-19	12-Apr-19									
2B-OH-E-XCEL-204805	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2048	20	887	12-Apr-19	06-May-19									
2B-OH-E-XCEL-204806	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2048	0	887	06-May-19	06-May-19									
2B-OH-E-XCEL-204807	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	0	887	06-May-19	06-May-19									
2B-OH-E-XCEL-204809	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2048 (No Conflict XCEL-E-2	6	887	06-May-19	13-May-19									
2B-OH-E-XCEL-204808	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2048	0	887	06-May-19	06-May-19									
EXCEL - Conflict 2B-OH-E-XCEL-2050		298	267	06-Jun-18	20-May-19									
2B-OH-E-XCEL-205001	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-OH-E-XCEL-2050	210	267	06-Jun-18	07-Feb-19									
2B-OH-E-XCEL-205002	Submit XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2050	1	267	07-Feb-19	08-Feb-19									
2B-OH-E-XCEL-205003	Reviews of XCEL DRAL Approval - Conflict 2B-OH-E-XCEL-2050	15	267	08-Feb-19	27-Feb-19									
2B-OH-E-XCEL-205004	XCEL DRAL Approved - Conflict 2B-OH-E-XCEL-2050	1	267	27-Feb-19	27-Feb-19									
2B-OH-E-XCEL-205005	XCEL Utility Civil Works - Conflict 2B-OH-E-XCEL-2050	20	267	27-Feb-19	21-Mar-19									
2B-OH-E-XCEL-205006	XCEL Utility Installation - Conflict 2B-OH-E-XCEL-2050	20	267	21-Mar-19	12-Apr-19									
2B-OH-E-XCEL-205007	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-	20	267	12-Apr-19	07-May-19									
2B-OH-E-XCEL-205008	XCEL Connections and Tie-Ins - Conflict 2B-OH-E-XCEL-2050	5	267	07-May-19	13-May-19									
2B-OH-E-XCEL-205009	XCEL Final Inspection & CRAL - Conflict 2B-OH-E-XCEL-2050 (XCEL-ET-225)	6	267	13-May-19	20-May-19									
EXCEL - Conflict 2B-UG-G-XCEL-2052		309	938	06-Jun-18	31-May-19									
2B-UG-G-XCEL-205201	Preparation of XCEL Execution Work Orders & Design - Conflict 2B-UG-G-XCEL-2052	220	938	06-Jun-18	20-Feb-19									
2B-UG-G-XCEL-205202	Submit XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2052	1	938	20-Feb-19	21-Feb-19									
2B-UG-G-XCEL-205203	Reviews of XCEL DRAL Approval - Conflict 2B-UG-G-XCEL-2052	15	938	21-Feb-19	11-Mar-19									
2B-UG-G-XCEL-205204	XCEL DRAL Approved - Conflict 2B-UG-G-XCEL-2052	1	938	11-Mar-19	12-Mar-19									
2B-UG-G-XCEL-205205	XCEL Utility Civil Works - Conflict 2B-UG-G-XCEL-2052	20	938	12-Mar-19	03-Apr-19									
2B-UG-G-XCEL-205206	XCEL Utility Installation - Conflict 2B-UG-G-XCEL-2052	20	938	03-Apr-19	25-Apr-19									
2B-UG-G-XCEL-205207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-	20	938	25-Apr-19	17-May-19									
2B-UG-G-XCEL-205208	XCEL Connections and Tie-Ins - Conflict 2B-UG-G-XCEL-2052	5	938	17-May-19	23-May-19									
2B-UG-G-XCEL-205209	XCEL Final Inspection & CRAL - Conflict 2B-UG-G-XCEL-2052 (XCEL-GT-220)	6	938	23-May-19	31-May-19									
LEVEL 3		257	144	06-Jun-18	03-Apr-19									
I3 - Conflict 2B-UG-F-L3-2026		257	144	06-Jun-18	03-Apr-19									
2B-UG-F-L3-202601	Preparation of Level 3 Execution Work Orders & Design - Conflict 2B-UG-F-L3-2026	170	144	06-Jun-18	20-Dec-18									
2B-UG-F-L3-202602	Submit Level 3 DRAL Approval - Conflict 2B-UG-F-L3-2026	1	144	20-Dec-18	21-Dec-18									
2B-UG-F-L3-202603	Reviews of Level 3 DRAL Approval - Conflict 2B-UG-F-L3-2026	15	144	21-Dec-18	11-Jan-19									
2B-UG-F-L3-202604	Level 3 DRAL Approved - Conflict 2B-UG-F-L3-2026	1	144	11-Jan-19	14-Jan-19									
2B-UG-F-L3-202605	Level 3 Utility Civil Works - Conflict 2B-UG-F-L3-2026	20	144	14-Jan-19	05-Feb-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2B-UG-SS-DWWM-2032	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-2032	6	531	02-Apr-19	09-Apr-19									
2B-UG-SS-DWWM-2032	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2032	3	531	09-Apr-19	11-Apr-19									
2B-UG-SS-DWWM-2032	DWWM Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2032 (DWWM-SS)	6	531	11-Apr-19	18-Apr-19									
DWWM - Conflict 2B-UG-SS-DWWM-2034		431	748	06-Jun-18	18-Oct-19									
2B-UG-SS-DWWM-2034	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2034	338	748	06-Jun-18	03-Jul-19									
2B-UG-SS-DWWM-2034	Submit DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2034	1	748	03-Jul-19	05-Jul-19									
2B-UG-SS-DWWM-2034	Reviews of DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2034	15	748	05-Jul-19	23-Jul-19									
2B-UG-SS-DWWM-2034	DWWM DRAL Approved - Conflict 2B-UG-SS-DWWM-2034	1	748	23-Jul-19	24-Jul-19									
2B-UG-SS-DWWM-2034	DWWM Utility Civil Works - Conflict 2B-UG-SS-DWWM-2034	20	748	24-Jul-19	15-Aug-19									
2B-UG-SS-DWWM-2034	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-2034	19	748	15-Aug-19	06-Sep-19									
2B-UG-SS-DWWM-2034	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2034	25	748	06-Sep-19	04-Oct-19									
2B-UG-SS-DWWM-2034	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2034	6	748	04-Oct-19	11-Oct-19									
2B-UG-SS-DWWM-2034	DWWM Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2034 (DWWM-SS)	6	748	11-Oct-19	18-Oct-19									
DWWM - Conflict 2B-UG-SS-DWWM-20361		431	748	06-Jun-18	18-Oct-19									
2B-UG-SS-DWWM-20361	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-20361	338	748	06-Jun-18	03-Jul-19									
2B-UG-SS-DWWM-20361	Submit DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-20361	1	748	03-Jul-19	05-Jul-19									
2B-UG-SS-DWWM-20361	Reviews of DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-20361	15	748	05-Jul-19	23-Jul-19									
2B-UG-SS-DWWM-20361	DWWM DRAL Approved - Conflict 2B-UG-SS-DWWM-20361	1	748	23-Jul-19	24-Jul-19									
2B-UG-SS-DWWM-20361	DWWM Utility Civil Works - Conflict 2B-UG-SS-DWWM-20361	20	748	24-Jul-19	15-Aug-19									
2B-UG-SS-DWWM-20361	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-20361	19	748	15-Aug-19	06-Sep-19									
2B-UG-SS-DWWM-20361	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-20361	25	748	06-Sep-19	04-Oct-19									
2B-UG-SS-DWWM-20361	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-20361	6	748	04-Oct-19	11-Oct-19									
2B-UG-SS-DWWM-20361	DWWM Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-20361 (DWWM-SS)	6	748	11-Oct-19	18-Oct-19									
DWWM - Conflict 2B-UG-SS-DWWM-20362		431	748	06-Jun-18	18-Oct-19									
2B-UG-SS-DWWM-20362	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-20362	338	748	06-Jun-18	03-Jul-19									
2B-UG-SS-DWWM-20362	Submit DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-20362	1	748	03-Jul-19	05-Jul-19									
2B-UG-SS-DWWM-20362	Reviews of DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-20362	15	748	05-Jul-19	23-Jul-19									
2B-UG-SS-DWWM-20362	DWWM DRAL Approved - Conflict 2B-UG-SS-DWWM-20362	1	748	23-Jul-19	24-Jul-19									
2B-UG-SS-DWWM-20362	DWWM Utility Civil Works - Conflict 2B-UG-SS-DWWM-20362	20	748	24-Jul-19	15-Aug-19									
2B-UG-SS-DWWM-20362	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-20362	19	748	15-Aug-19	06-Sep-19									
2B-UG-SS-DWWM-20362	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-20362	25	748	06-Sep-19	04-Oct-19									
2B-UG-SS-DWWM-20362	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-20362	6	748	04-Oct-19	11-Oct-19									
2B-UG-SS-DWWM-20362	DWWM Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-20362 (DWWM-SS)	6	748	11-Oct-19	18-Oct-19									
DWWM - Conflict 2B-UG-SS-DWWM-2037		381	184	06-Jun-18	22-Aug-19									
2B-UG-SS-DWWM-2037	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2037	288	184	06-Jun-18	07-May-19									
2B-UG-SS-DWWM-2037	Submit DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2037	1	184	07-May-19	08-May-19									
2B-UG-SS-DWWM-2037	Reviews of DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2037	15	184	08-May-19	24-May-19									
2B-UG-SS-DWWM-2037	DWWM DRAL Approved - Conflict 2B-UG-SS-DWWM-2037	1	184	24-May-19	28-May-19									
2B-UG-SS-DWWM-2037	DWWM Utility Civil Works - Conflict 2B-UG-SS-DWWM-2037	20	184	28-May-19	19-Jun-19									
2B-UG-SS-DWWM-2037	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-2037	19	184	19-Jun-19	11-Jul-19									
2B-UG-SS-DWWM-2037	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2037	25	184	11-Jul-19	08-Aug-19									
2B-UG-SS-DWWM-2037	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2037	6	184	08-Aug-19	15-Aug-19									
2B-UG-SS-DWWM-2037	DWWM Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2037 (DWWM-SS)	6	184	15-Aug-19	22-Aug-19									
DWWM - Conflict 2B-UG-SS-DWWM-2038		381	184	06-Jun-18	22-Aug-19									
2B-UG-SS-DWWM-2038	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2038	288	184	06-Jun-18	07-May-19									
2B-UG-SS-DWWM-2038	Submit DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2038	1	184	07-May-19	08-May-19									
2B-UG-SS-DWWM-2038	Reviews of DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2038	15	184	08-May-19	24-May-19									
2B-UG-SS-DWWM-2038	DWWM DRAL Approved - Conflict 2B-UG-SS-DWWM-2038	1	184	24-May-19	28-May-19									
2B-UG-SS-DWWM-2038	DWWM Utility Civil Works - Conflict 2B-UG-SS-DWWM-2038	20	184	28-May-19	19-Jun-19									
2B-UG-SS-DWWM-2038	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-2038	19	184	19-Jun-19	11-Jul-19									
2B-UG-SS-DWWM-2038	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2038	25	184	11-Jul-19	08-Aug-19									
2B-UG-SS-DWWM-2038	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2038	6	184	08-Aug-19	15-Aug-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2B-UG-SS-DWWM-2038	DWWMD Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2038 (DWWMD-SS)	6	184	15-Aug-19	22-Aug-19									
DWWMD - Conflict 2B-UG-SS-DWWM-2041		381	184	06-Jun-18	22-Aug-19									
2B-UG-SS-DWWM-2041	Preparation of DWWMD Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2041	288	184	06-Jun-18	07-May-19									
2B-UG-SS-DWWM-2041	Submit DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2041	1	184	07-May-19	08-May-19									
2B-UG-SS-DWWM-2041	Reviews of DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2041	15	184	08-May-19	24-May-19									
2B-UG-SS-DWWM-2041	DWWMD DRAL Approved - Conflict 2B-UG-SS-DWWM-2041	1	184	24-May-19	28-May-19									
2B-UG-SS-DWWM-2041	DWWMD Utility Civil Works - Conflict 2B-UG-SS-DWWM-2041	20	184	28-May-19	19-Jun-19									
2B-UG-SS-DWWM-2041	DWWMD Utility Installation - Conflict 2B-UG-SS-DWWM-2041	19	184	19-Jun-19	11-Jul-19									
2B-UG-SS-DWWM-2041	Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2041	25	184	11-Jul-19	08-Aug-19									
2B-UG-SS-DWWM-2041	DWWMD Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2041	6	184	08-Aug-19	15-Aug-19									
2B-UG-SS-DWWM-2041	DWWMD Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2041 (DWWMD-SS)	6	184	15-Aug-19	22-Aug-19									
DWWMD - Conflict 2B-UG-W-DWWM-2043		381	184	06-Jun-18	22-Aug-19									
2B-UG-W-DWWM-2043	Preparation of DWWMD Execution Work Orders & Design - Conflict 2B-UG-W-DWWM-2043	288	184	06-Jun-18	07-May-19									
2B-UG-W-DWWM-2043	Submit DWWMD DRAL Approval - Conflict 2B-UG-W-DWWM-2043	1	184	07-May-19	08-May-19									
2B-UG-W-DWWM-2043	Reviews of DWWMD DRAL Approval - Conflict 2B-UG-W-DWWM-2043	15	184	08-May-19	24-May-19									
2B-UG-W-DWWM-2043	DWWMD DRAL Approved - Conflict 2B-UG-W-DWWM-2043	1	184	24-May-19	28-May-19									
2B-UG-W-DWWM-2043	DWWMD Utility Civil Works - Conflict 2B-UG-W-DWWM-2043	20	184	28-May-19	19-Jun-19									
2B-UG-W-DWWM-2043	DWWMD Utility Installation - Conflict 2B-UG-W-DWWM-2043	19	184	19-Jun-19	11-Jul-19									
2B-UG-W-DWWM-2043	Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 2B-UG-W-DWWM-2043	25	184	11-Jul-19	08-Aug-19									
2B-UG-W-DWWM-2043	DWWMD Connections and Tie-Ins - Conflict 2B-UG-W-DWWM-2043	6	184	08-Aug-19	15-Aug-19									
2B-UG-W-DWWM-2043	DWWMD Final Inspection & CRAL - Conflict 2B-UG-W-DWWM-2043 (DWD-WC-206)	6	184	15-Aug-19	22-Aug-19									
DWWMD - Conflict 2B-UG-SS-DWWM-2043		313	710	06-Jun-18	06-Jun-19									
2B-UG-SS-DWWM-2043	Preparation of DWWMD Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2043	220	710	06-Jun-18	20-Feb-19									
2B-UG-SS-DWWM-2043	Submit DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2043	1	710	20-Feb-19	21-Feb-19									
2B-UG-SS-DWWM-2043	Reviews of DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2043	15	710	21-Feb-19	11-Mar-19									
2B-UG-SS-DWWM-2043	DWWMD DRAL Approved - Conflict 2B-UG-SS-DWWM-2043	1	710	11-Mar-19	11-Mar-19									
2B-UG-SS-DWWM-2043	DWWMD Utility Civil Works - Conflict 2B-UG-SS-DWWM-2043	20	710	11-Mar-19	02-Apr-19									
2B-UG-SS-DWWM-2043	DWWMD Utility Installation - Conflict 2B-UG-SS-DWWM-2043	19	710	02-Apr-19	24-Apr-19									
2B-UG-SS-DWWM-2043	Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2043	25	710	24-Apr-19	22-May-19									
2B-UG-SS-DWWM-2043	DWWMD Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2043	6	710	22-May-19	30-May-19									
2B-UG-SS-DWWM-2043	DWWMD Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2043 (DWWMD-SS)	6	710	30-May-19	06-Jun-19									
DWWMD - Conflict 2B-UG-SS-DWWM-2044		381	184	06-Jun-18	22-Aug-19									
2B-UG-SS-DWWM-2044	Preparation of DWWMD Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2044	288	184	06-Jun-18	07-May-19									
2B-UG-SS-DWWM-2044	Submit DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2044	1	184	07-May-19	08-May-19									
2B-UG-SS-DWWM-2044	Reviews of DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2044	15	184	08-May-19	24-May-19									
2B-UG-SS-DWWM-2044	DWWMD DRAL Approved - Conflict 2B-UG-SS-DWWM-2044	1	184	24-May-19	28-May-19									
2B-UG-SS-DWWM-2044	DWWMD Utility Civil Works - Conflict 2B-UG-SS-DWWM-2044	20	184	28-May-19	19-Jun-19									
2B-UG-SS-DWWM-2044	DWWMD Utility Installation - Conflict 2B-UG-SS-DWWM-2044	19	184	19-Jun-19	11-Jul-19									
2B-UG-SS-DWWM-2044	Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2044	25	184	11-Jul-19	08-Aug-19									
2B-UG-SS-DWWM-2044	DWWMD Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2044	6	184	08-Aug-19	15-Aug-19									
2B-UG-SS-DWWM-2044	DWWMD Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2044 (DWWMD-SS)	6	184	15-Aug-19	22-Aug-19									
DWWMD - Conflict 2B-UG-SS-DWWM-2047		381	184	06-Jun-18	22-Aug-19									
2B-UG-SS-DWWM-2047	Preparation of DWWMD Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2047	288	184	06-Jun-18	07-May-19									
2B-UG-SS-DWWM-2047	Submit DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2047	1	184	07-May-19	08-May-19									
2B-UG-SS-DWWM-2047	Reviews of DWWMD DRAL Approval - Conflict 2B-UG-SS-DWWM-2047	15	184	08-May-19	24-May-19									
2B-UG-SS-DWWM-2047	DWWMD DRAL Approved - Conflict 2B-UG-SS-DWWM-2047	1	184	24-May-19	28-May-19									
2B-UG-SS-DWWM-2047	DWWMD Utility Civil Works - Conflict 2B-UG-SS-DWWM-2047	20	184	28-May-19	19-Jun-19									
2B-UG-SS-DWWM-2047	DWWMD Utility Installation - Conflict 2B-UG-SS-DWWM-2047	19	184	19-Jun-19	11-Jul-19									
2B-UG-SS-DWWM-2047	Notification of DWWMD Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2047	25	184	11-Jul-19	08-Aug-19									
2B-UG-SS-DWWM-2047	DWWMD Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2047	6	184	08-Aug-19	15-Aug-19									
2B-UG-SS-DWWM-2047	DWWMD Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2047 (DWWMD-SS)	6	184	15-Aug-19	22-Aug-19									
DWWMD - Conflict 2B-UG-W-DWWM-2048		381	184	06-Jun-18	22-Aug-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Gantt Chart											
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029
2B-UG-W-DWWM-2048	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-W-DWWM-2048	288	184	06-Jun-18	07-May-19	[Gantt Bar: 06-Jun-18 to 07-May-19]											
2B-UG-W-DWWM-2048	Submit DWWM DRAL Approval - Conflict 2B-UG-W-DWWM-2048	1	184	07-May-19	08-May-19	[Gantt Bar: 07-May-19 to 08-May-19]											
2B-UG-W-DWWM-2048	Reviews of DWWM DRAL Approval - Conflict 2B-UG-W-DWWM-2048	15	184	08-May-19	24-May-19	[Gantt Bar: 08-May-19 to 24-May-19]											
2B-UG-W-DWWM-2048	DWWM DRAL Approved - Conflict 2B-UG-W-DWWM-2048	1	184	24-May-19	28-May-19	[Gantt Bar: 24-May-19 to 28-May-19]											
2B-UG-W-DWWM-2048	DWWM Utility Civil Works - Conflict 2B-UG-W-DWWM-2048	20	184	28-May-19	19-Jun-19	[Gantt Bar: 28-May-19 to 19-Jun-19]											
2B-UG-W-DWWM-2048	DWWM Utility Installation - Conflict 2B-UG-W-DWWM-2048	19	184	19-Jun-19	11-Jul-19	[Gantt Bar: 19-Jun-19 to 11-Jul-19]											
2B-UG-W-DWWM-2048	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-W-DWWM-2048	25	184	11-Jul-19	08-Aug-19	[Gantt Bar: 11-Jul-19 to 08-Aug-19]											
2B-UG-W-DWWM-2048	DWWM Connections and Tie-Ins - Conflict 2B-UG-W-DWWM-2048	6	184	08-Aug-19	15-Aug-19	[Gantt Bar: 08-Aug-19 to 15-Aug-19]											
2B-UG-W-DWWM-2048	DWWM Final Inspection & CRAL - Conflict 2A-UG-SS-DWWM-2048 (DWD-W-212)	6	184	15-Aug-19	22-Aug-19	[Gantt Bar: 15-Aug-19 to 22-Aug-19]											
DWWM - Conflict 2B-UG-SS-DWWM-2052		381	184	06-Jun-18	22-Aug-19												
2B-UG-SS-DWWM-2052	Preparation of DWWM Execution Work Orders & Design - Conflict 2B-UG-SS-DWWM-2052	288	184	06-Jun-18	07-May-19	[Gantt Bar: 06-Jun-18 to 07-May-19]											
2B-UG-SS-DWWM-2052	Submit DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2052	1	184	07-May-19	08-May-19	[Gantt Bar: 07-May-19 to 08-May-19]											
2B-UG-SS-DWWM-2052	Reviews of DWWM DRAL Approval - Conflict 2B-UG-SS-DWWM-2052	15	184	08-May-19	24-May-19	[Gantt Bar: 08-May-19 to 24-May-19]											
2B-UG-SS-DWWM-2052	DWWM DRAL Approved - Conflict 2B-UG-SS-DWWM-2052	1	184	24-May-19	28-May-19	[Gantt Bar: 24-May-19 to 28-May-19]											
2B-UG-SS-DWWM-2052	DWWM Utility Civil Works - Conflict 2B-UG-SS-DWWM-2052	20	184	28-May-19	19-Jun-19	[Gantt Bar: 28-May-19 to 19-Jun-19]											
2B-UG-SS-DWWM-2052	DWWM Utility Installation - Conflict 2B-UG-SS-DWWM-2052	19	184	19-Jun-19	11-Jul-19	[Gantt Bar: 19-Jun-19 to 11-Jul-19]											
2B-UG-SS-DWWM-2052	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2052	25	184	11-Jul-19	08-Aug-19	[Gantt Bar: 11-Jul-19 to 08-Aug-19]											
2B-UG-SS-DWWM-2052	DWWM Connections and Tie-Ins - Conflict 2B-UG-SS-DWWM-2052	6	184	08-Aug-19	15-Aug-19	[Gantt Bar: 08-Aug-19 to 15-Aug-19]											
2B-UG-SS-DWWM-2052	DWWM Final Inspection & CRAL - Conflict 2B-UG-SS-DWWM-2052 (DWWMD-SS-231)	6	184	15-Aug-19	22-Aug-19	[Gantt Bar: 15-Aug-19 to 22-Aug-19]											
Denver Water Distribution		307	793	12-Mar-18	04-Mar-19												
DWD - Conflict 2B-UG-W-DWD-2026		307	503	12-Mar-18	04-Mar-19												
2B-UG-W-DWD-202601	Preparation of DWD Execution Work Orders & Design - Conflict 2B-UG-W-DWD-2026	220	503	12-Mar-18	19-Nov-18	[Gantt Bar: 12-Mar-18 to 19-Nov-18]											
2B-UG-W-DWD-202602	Submit DWD DRAL Approval - Conflict 2B-UG-W-DWD-2026	1	503	19-Nov-18	20-Nov-18	[Gantt Bar: 19-Nov-18 to 20-Nov-18]											
2B-UG-W-DWD-202603	Reviews of DWD DRAL Approval - Conflict 2B-UG-W-DWD-2026	15	503	20-Nov-18	10-Dec-18	[Gantt Bar: 20-Nov-18 to 10-Dec-18]											
2B-UG-W-DWD-202604	DWD DRAL Approved - Conflict 2B-UG-W-DWD-2026	1	503	10-Dec-18	11-Dec-18	[Gantt Bar: 10-Dec-18 to 11-Dec-18]											
2B-UG-W-DWD-202605	DWD Utility Civil Works - Conflict 2B-UG-W-DWD-2026	20	503	11-Dec-18	04-Jan-19	[Gantt Bar: 11-Dec-18 to 04-Jan-19]											
2B-UG-W-DWD-202606	DWD Utility Installation - Conflict 2B-UG-W-DWD-2026	20	503	04-Jan-19	28-Jan-19	[Gantt Bar: 04-Jan-19 to 28-Jan-19]											
2B-UG-W-DWD-202607	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2B-UG-W-DWD-2026	20	503	28-Jan-19	20-Feb-19	[Gantt Bar: 28-Jan-19 to 20-Feb-19]											
2B-UG-W-DWD-202608	DWD Connections and Tie-Ins - Conflict 2B-UG-W-DWD-2026	5	503	20-Feb-19	26-Feb-19	[Gantt Bar: 20-Feb-19 to 26-Feb-19]											
2B-UG-W-DWD-202609	DWD Final Inspection & CRAL - Conflict 2B-UG-W-DWD-2026 (DWD-W-204)	5	503	26-Feb-19	04-Mar-19	[Gantt Bar: 26-Feb-19 to 04-Mar-19]											
DWD - Conflict 2B-UG-W-DWD-20441		297	803	12-Mar-18	20-Feb-19												
2B-UG-W-DWD-2044101	Preparation of DWD Execution Work Orders & Design - Conflict 2B-UG-W-DWD-20441	210	803	12-Mar-18	07-Nov-18	[Gantt Bar: 12-Mar-18 to 07-Nov-18]											
2B-UG-W-DWD-2044102	Submit DWD DRAL Approval - Conflict 2B-UG-W-DWD-20441	1	803	07-Nov-18	08-Nov-18	[Gantt Bar: 07-Nov-18 to 08-Nov-18]											
2B-UG-W-DWD-2044103	Reviews of DWD DRAL Approval - Conflict 2B-UG-W-DWD-20441	15	803	08-Nov-18	28-Nov-18	[Gantt Bar: 08-Nov-18 to 28-Nov-18]											
2B-UG-W-DWD-2044104	DWD DRAL Approved - Conflict 2B-UG-W-DWD-20441	1	803	28-Nov-18	29-Nov-18	[Gantt Bar: 28-Nov-18 to 29-Nov-18]											
2B-UG-W-DWD-2044105	DWD Utility Civil Works - Conflict 2B-UG-W-DWD-20441	20	803	29-Nov-18	21-Dec-18	[Gantt Bar: 29-Nov-18 to 21-Dec-18]											
2B-UG-W-DWD-2044106	DWD Utility Installation - Conflict 2B-UG-W-DWD-20441	20	803	21-Dec-18	16-Jan-19	[Gantt Bar: 21-Dec-18 to 16-Jan-19]											
2B-UG-W-DWD-2044107	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2B-UG-W-DWD-20441	20	803	16-Jan-19	07-Feb-19	[Gantt Bar: 16-Jan-19 to 07-Feb-19]											
2B-UG-W-DWD-2044108	DWD Connections and Tie-Ins - Conflict 2B-UG-W-DWD-20441	5	803	07-Feb-19	13-Feb-19	[Gantt Bar: 07-Feb-19 to 13-Feb-19]											
2B-UG-W-DWD-2044109	DWD Final Inspection & CRAL - Conflict 2B-UG-W-DWD-20441 (DWD-W-207)	5	803	13-Feb-19	20-Feb-19	[Gantt Bar: 13-Feb-19 to 20-Feb-19]											
DWD - Conflict 2B-UG-W-DWD-20442		297	803	12-Mar-18	20-Feb-19												
2B-UG-W-DWD-2044201	Preparation of DWD Execution Work Orders & Design - Conflict 2B-UG-W-DWD-20442	210	803	12-Mar-18	07-Nov-18	[Gantt Bar: 12-Mar-18 to 07-Nov-18]											
2B-UG-W-DWD-2044202	Submit DWD DRAL Approval - Conflict 2B-UG-W-DWD-20442	1	803	07-Nov-18	08-Nov-18	[Gantt Bar: 07-Nov-18 to 08-Nov-18]											
2B-UG-W-DWD-2044203	Reviews of DWD DRAL Approval - Conflict 2B-UG-W-DWD-20442	15	803	08-Nov-18	28-Nov-18	[Gantt Bar: 08-Nov-18 to 28-Nov-18]											
2B-UG-W-DWD-2044204	DWD DRAL Approved - Conflict 2B-UG-W-DWD-20442	1	803	28-Nov-18	29-Nov-18	[Gantt Bar: 28-Nov-18 to 29-Nov-18]											
2B-UG-W-DWD-2044205	DWD Utility Civil Works - Conflict 2B-UG-W-DWD-20442	20	803	29-Nov-18	21-Dec-18	[Gantt Bar: 29-Nov-18 to 21-Dec-18]											
2B-UG-W-DWD-2044206	DWD Utility Installation - Conflict 2B-UG-W-DWD-20442	20	803	21-Dec-18	16-Jan-19	[Gantt Bar: 21-Dec-18 to 16-Jan-19]											
2B-UG-W-DWD-2044207	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2B-UG-W-DWD-20442	20	803	16-Jan-19	07-Feb-19	[Gantt Bar: 16-Jan-19 to 07-Feb-19]											
2B-UG-W-DWD-2044208	DWD Connections and Tie-Ins - Conflict 2B-UG-W-DWD-20442	5	803	07-Feb-19	13-Feb-19	[Gantt Bar: 07-Feb-19 to 13-Feb-19]											
2B-UG-W-DWD-2044209	DWD Final Inspection & CRAL - Conflict 2B-UG-W-DWD-20442 (DWD-W-205)	5	803	13-Feb-19	20-Feb-19	[Gantt Bar: 13-Feb-19 to 20-Feb-19]											
DWD - Conflict 2B-UG-W-DWD-20443		297	803	12-Mar-18	20-Feb-19												
2B-UG-W-DWD-2044301	Preparation of DWD Execution Work Orders & Design - Conflict 2B-UG-W-DWD-20443	210	803	12-Mar-18	07-Nov-18	[Gantt Bar: 12-Mar-18 to 07-Nov-18]											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
EXCEL - Conflict 2C-UG-G-XCEL-2072		329	222	06-Jun-18	24-Jun-19									
2C-UG-G-XCEL-207201	Preparation of XCEL Execution Work Orders & Design - Conflict 2C-UG-G-XCEL-2072	240	222	06-Jun-18	14-Mar-19	█ Preparation of XCEL Execution Work Orders & Design - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207202	Submit XCEL DRAL Approval - Conflict 2C-UG-G-XCEL-2072	1	222	14-Mar-19	15-Mar-19	Submit XCEL DRAL Approval - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207203	Reviews of XCEL DRAL Approval - Conflict 2C-UG-G-XCEL-2072	15	222	15-Mar-19	02-Apr-19	█ Reviews of XCEL DRAL Approval - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207204	XCEL DRAL Approved - Conflict 2C-UG-G-XCEL-2072	1	222	02-Apr-19	03-Apr-19	XCEL DRAL Approved - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207205	XCEL Utility Civil Works - Conflict 2C-UG-G-XCEL-2072	20	222	03-Apr-19	25-Apr-19	█ XCEL Utility Civil Works - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207206	XCEL Utility Installation - Conflict 2C-UG-G-XCEL-2072	20	222	25-Apr-19	17-May-19	█ XCEL Utility Installation - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2C-UG-G-XCEL-2072	20	222	17-May-19	11-Jun-19	█ Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207208	XCEL Connections and Tie-Ins - Conflict 2C-UG-G-XCEL-2072	5	222	11-Jun-19	17-Jun-19	XCEL Connections and Tie-Ins - Conflict 2C-UG-G-XCEL-2072								
2C-UG-G-XCEL-207209	XCEL Final Inspection & CRAL - Conflict 2C-UG-G-XCEL-2072 (XCEL-G-226)	6	222	17-Jun-19	24-Jun-19	█ XCEL Final Inspection & CRAL - Conflict 2C-UG-G-XCEL-2072 (XCEL-G-226)								
SPRINT		314	237	06-Jun-18	06-Jun-19									
SPNT - Conflict 2C-UG-F-SPNT-2064		314	237	06-Jun-18	06-Jun-19									
2C-UG-F-SPNT-206401	Preparation of Sprint Execution Work Orders & Design - Conflict 2C-UG-F-SPNT-2064	220	237	06-Jun-18	20-Feb-19	█ Preparation of Sprint Execution Work Orders & Design - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206402	Submit Sprint DRAL Approval - Conflict 2C-UG-F-SPNT-2064	1	237	20-Feb-19	21-Feb-19	Submit Sprint DRAL Approval - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206403	Reviews of Sprint DRAL Approval - Conflict 2C-UG-F-SPNT-2064	15	237	21-Feb-19	11-Mar-19	█ Reviews of Sprint DRAL Approval - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206404	Sprint DRAL Approved - Conflict 2C-UG-F-SPNT-2064	1	237	11-Mar-19	12-Mar-19	Sprint DRAL Approved - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206405	Sprint Utility Civil Works - Conflict 2C-UG-F-SPNT-2064	20	237	12-Mar-19	03-Apr-19	█ Sprint Utility Civil Works - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206406	Sprint Utility Installation - Conflict 2C-UG-F-SPNT-2064	19	237	03-Apr-19	24-Apr-19	█ Sprint Utility Installation - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206407	Notification of Sprint Switchover of Connections and Tie-Ins - Conflict 2C-UG-F-SPNT-2064	25	237	24-Apr-19	22-May-19	█ Notification of Sprint Switchover of Connections and Tie-Ins - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206408	Sprint Connections and Tie-Ins - Conflict 2C-UG-F-SPNT-2064	6	237	22-May-19	30-May-19	Sprint Connections and Tie-Ins - Conflict 2C-UG-F-SPNT-2064								
2C-UG-F-SPNT-206409	Sprint Final Inspection & CRAL - Conflict 2C-UG-F-SPNT-2064 (SPNT-C-202)	6	237	30-May-19	06-Jun-19	Sprint Final Inspection & CRAL - Conflict 2C-UG-F-SPNT-2064 (SPNT-C-202)								
Denver Waste Water Management Division		347	223	14-May-18	21-Jun-19									
DWWM - Conflict 2C-UG-SS-DWWM-2055		327	223	06-Jun-18	21-Jun-19									
2C-UG-SS-DWWM-2055-205	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2055	240	223	06-Jun-18	14-Mar-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2055	1	223	14-Mar-19	15-Mar-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2055	15	223	15-Mar-19	02-Apr-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2055	1	223	02-Apr-19	02-Apr-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2055	20	223	02-Apr-19	25-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2055	20	223	25-Apr-19	17-May-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2055	20	223	17-May-19	11-Jun-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2055	5	223	11-Jun-19	17-Jun-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2055								
2C-UG-SS-DWWM-2055-205	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2055 (DWWM-SS-2)	5	223	17-Jun-19	21-Jun-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2055 (DWWM-SS-2)								
DWWM - Conflict 2C-UG-SS-DWWM-2063		327	223	06-Jun-18	21-Jun-19									
2C-UG-SS-DWWM-2063-206	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2063	240	223	06-Jun-18	14-Mar-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2063	1	223	14-Mar-19	15-Mar-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2063	15	223	15-Mar-19	02-Apr-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2063	1	223	02-Apr-19	02-Apr-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2063	20	223	02-Apr-19	25-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2063	20	223	25-Apr-19	17-May-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2063	20	223	17-May-19	11-Jun-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2063	5	223	11-Jun-19	17-Jun-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2063								
2C-UG-SS-DWWM-2063-206	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2063 (DWWM-SS-2)	5	223	17-Jun-19	21-Jun-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2063 (DWWM-SS-2)								
DWWM - Conflict 2C-UG-SS-DWWM-2067		327	223	06-Jun-18	21-Jun-19									
2C-UG-SS-DWWM-2067-206	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2067	240	223	06-Jun-18	14-Mar-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2067	1	223	14-Mar-19	15-Mar-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2067	15	223	15-Mar-19	02-Apr-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2067	1	223	02-Apr-19	02-Apr-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2067	20	223	02-Apr-19	25-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2067	20	223	25-Apr-19	17-May-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2067	20	223	17-May-19	11-Jun-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2067	5	223	11-Jun-19	17-Jun-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2067								
2C-UG-SS-DWWM-2067-206	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2067 (DWWM-SS-2)	5	223	17-Jun-19	21-Jun-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2067 (DWWM-SS-2)								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
DWWM - Conflict 2C-UG-SS-DWWM-2069		327	223	06-Jun-18	21-Jun-19									
2C-UG-SS-DWWM-2069	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2069	240	223	06-Jun-18	14-Mar-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2069	1	223	14-Mar-19	15-Mar-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2069	15	223	15-Mar-19	02-Apr-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2069	1	223	02-Apr-19	02-Apr-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2069	20	223	02-Apr-19	25-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2069	20	223	25-Apr-19	17-May-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2069	20	223	17-May-19	11-Jun-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2069	5	223	11-Jun-19	17-Jun-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2069								
2C-UG-SS-DWWM-2069	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2069 (DWWM-D-SS-2)	5	223	17-Jun-19	21-Jun-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2069 (DWWM-D-SS-225)								
DWWM - Conflict 2C-UG-SS-DWWM-2073		327	243	14-May-18	30-May-19									
2C-UG-SS-DWWM-2073	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2073	240	243	14-May-18	20-Feb-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2073	1	243	20-Feb-19	21-Feb-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2073	15	243	21-Feb-19	11-Mar-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2073	1	243	11-Mar-19	11-Mar-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2073	20	243	11-Mar-19	02-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2073	20	243	02-Apr-19	25-Apr-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2073	20	243	25-Apr-19	17-May-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2073	5	243	17-May-19	23-May-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2073								
2C-UG-SS-DWWM-2073	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2073 (DWWM-D-SS-232)	5	243	23-May-19	30-May-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2073 (DWWM-D-SS-232)								
DWWM - Conflict 2C-UG-SS-DWWM-2074		327	243	14-May-18	30-May-19									
2C-UG-SS-DWWM-2074	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2074	240	243	14-May-18	20-Feb-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2074	1	243	20-Feb-19	21-Feb-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2074	15	243	21-Feb-19	11-Mar-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2074	1	243	11-Mar-19	11-Mar-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2074	20	243	11-Mar-19	02-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2074	20	243	02-Apr-19	25-Apr-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2074	20	243	25-Apr-19	17-May-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2074	5	243	17-May-19	23-May-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2074								
2C-UG-SS-DWWM-2074	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2074 (DWWM-D-SS-2)	5	243	23-May-19	30-May-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2074 (DWWM-D-SS-226)								
DWWM - Conflict 2C-UG-SS-DWWM-2076		327	243	14-May-18	30-May-19									
2C-UG-SS-DWWM-2076	Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2076	240	243	14-May-18	20-Feb-19	█ Preparation of DWWM Execution Work Orders & Design - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2076	1	243	20-Feb-19	21-Feb-19	Submit DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2076	15	243	21-Feb-19	11-Mar-19	█ Reviews of DWWM DRAL Approval - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2076	1	243	11-Mar-19	11-Mar-19	DWWM DRAL Approved - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2076	20	243	11-Mar-19	02-Apr-19	█ DWWM Utility Civil Works - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2076	20	243	02-Apr-19	25-Apr-19	█ DWWM Utility Installation - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2076	20	243	25-Apr-19	17-May-19	█ Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2076	5	243	17-May-19	23-May-19	DWWM Connections and Tie-Ins - Conflict 2C-UG-SS-DWWM-2076								
2C-UG-SS-DWWM-2076	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2076 (DWWM-D-SS-2)	5	243	23-May-19	30-May-19	DWWM Final Inspection & CRAL - Conflict 2C-UG-SS-DWWM-2076 (DWWM-D-SS-227)								
Denver Water Distribution		287	339	12-Mar-18	07-Feb-19									
DWD - Conflict 2C-UG-W-DWD-2059		287	339	12-Mar-18	07-Feb-19									
2C-UG-W-DWD-205901	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-2059	200	339	12-Mar-18	26-Oct-18	█ Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205902	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-2059	1	339	26-Oct-18	29-Oct-18	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205903	Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-2059	15	339	29-Oct-18	14-Nov-18	█ Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205904	DWD DRAL Approved - Conflict 2C-UG-W-DWD-2059	1	339	14-Nov-18	15-Nov-18	DWD DRAL Approved - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205905	DWD Utility Civil Works - Conflict 2C-UG-W-DWD-2059	20	339	15-Nov-18	11-Dec-18	█ DWD Utility Civil Works - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205906	DWD Utility Installation - Conflict 2C-UG-W-DWD-2059	20	339	11-Dec-18	04-Jan-19	█ DWD Utility Installation - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205907	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2059	20	339	04-Jan-19	28-Jan-19	█ Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205908	DWD Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2059	5	339	28-Jan-19	01-Feb-19	DWD Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2059								
2C-UG-W-DWD-205909	DWD Final Inspection & CRAL - Conflict 2C-UG-W-DWD-2059 (DWD-W-208)	5	339	01-Feb-19	07-Feb-19	DWD Final Inspection & CRAL - Conflict 2C-UG-W-DWD-2059 (DWD-W-208)								
DWD - Conflict 2C-UG-W-DWD-2060		287	339	12-Mar-18	07-Feb-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2C-UG-W-DWD-206001	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-2060	200	339	12-Mar-18	26-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206002	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-2060	1	339	26-Oct-18	29-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206003	Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-2060	15	339	29-Oct-18	14-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206004	DWD DRAL Approved - Conflict 2C-UG-W-DWD-2060	1	339	14-Nov-18	15-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206005	DWD Utility Civil Works - Conflict 2C-UG-W-DWD-2060	20	339	15-Nov-18	11-Dec-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206006	DWD Utility Installation - Conflict 2C-UG-W-DWD-2060	20	339	11-Dec-18	04-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206007	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2060	20	339	04-Jan-19	28-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206008	DWD Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2060	5	339	28-Jan-19	01-Feb-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206009	DWD Final Inspection & CRAL - Conflict 2C-UG-W-DWD-2060 (DWD-W-211)	5	339	01-Feb-19	07-Feb-19	[Gantt bar: 100% complete]								
DWD - Conflict 2C-UG-W-DWD-2061		287	339	12-Mar-18	07-Feb-19									
2C-UG-W-DWD-206101	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-2061	200	339	12-Mar-18	26-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206102	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-2061	1	339	26-Oct-18	29-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206103	Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-2061	15	339	29-Oct-18	14-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206104	DWD DRAL Approved - Conflict 2C-UG-W-DWD-2061	1	339	14-Nov-18	15-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206105	DWD Utility Civil Works - Conflict 2C-UG-W-DWD-2061	20	339	15-Nov-18	11-Dec-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206106	DWD Utility Installation - Conflict 2C-UG-W-DWD-2061	20	339	11-Dec-18	04-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206107	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2061	20	339	04-Jan-19	28-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206108	DWD Connections and Tie-Ins - Conflict 2C-UG-W-DWD-2061	5	339	28-Jan-19	01-Feb-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206109	DWD Final Inspection & CRAL - Conflict 2C-UG-W-DWD-2061 (DWD-W-212)	5	339	01-Feb-19	07-Feb-19	[Gantt bar: 100% complete]								
DWD - Conflict 2C-UG-W-DWD-20631		287	339	12-Mar-18	07-Feb-19									
2C-UG-W-DWD-2063101	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-20631	200	339	12-Mar-18	26-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063102	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-20631	1	339	26-Oct-18	29-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063103	Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-20631	15	339	29-Oct-18	14-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063104	DWD DRAL Approved - Conflict 2C-UG-W-DWD-20631	1	339	14-Nov-18	15-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063105	DWD Utility Civil Works - Conflict 2C-UG-W-DWD-20631	20	339	15-Nov-18	11-Dec-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063106	DWD Utility Installation - Conflict 2C-UG-W-DWD-20631	20	339	11-Dec-18	04-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063107	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2C-UG-W-DWD-20631	20	339	04-Jan-19	28-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063108	DWD Connections and Tie-Ins - Conflict 2C-UG-W-DWD-20631	5	339	28-Jan-19	01-Feb-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063109	DWD Final Inspection & CRAL - Conflict 2C-UG-W-DWD-20631 (DWD-W-208)	5	339	01-Feb-19	07-Feb-19	[Gantt bar: 100% complete]								
DWD - Conflict 2C-UG-W-DWD-20632		287	339	12-Mar-18	07-Feb-19									
2C-UG-W-DWD-2063201	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-20632	200	339	12-Mar-18	26-Oct-18	[Gantt bar: 100% complete]								
2A-UG-W-DWD-200861	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-20632	1	339	26-Oct-18	29-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063203	Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-20632	15	339	29-Oct-18	14-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206320	DWD DRAL Approved - Conflict 2C-UG-W-DWD-20632	1	339	14-Nov-18	15-Nov-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063205	DWD Utility Civil Works - Conflict 2C-UG-W-DWD-20632	20	339	15-Nov-18	11-Dec-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063206	DWD Utility Installation - Conflict 2C-UG-W-DWD-20632	20	339	11-Dec-18	04-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063207	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2C-UG-W-DWD-20632	20	339	04-Jan-19	28-Jan-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063208	DWD Connections and Tie-Ins - Conflict 2C-UG-W-DWD-20632	5	339	28-Jan-19	01-Feb-19	[Gantt bar: 100% complete]								
2C-UG-W-DWD-2063209	DWD Final Inspection & CRAL - Conflict 2C-UG-W-DWD-20632 (DWD-W-208)	5	339	01-Feb-19	07-Feb-19	[Gantt bar: 100% complete]								
DWD - Conflict 2C-UG-W-DWD-2065		287	339	12-Mar-18	07-Feb-19									
2A-UG-W-DWD-2008669	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-2065	200	339	12-Mar-18	26-Oct-18	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008664	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-2065	1	339	26-Oct-18	29-Oct-18	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008674	Reviews of DWD DRAL Approval - Conflict 2C-UG-W-DWD-2065	15	339	29-Oct-18	14-Nov-18	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008679	DWD DRAL Approved - Conflict 2C-UG-W-DWD-2065	1	339	14-Nov-18	15-Nov-18	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008684	DWD Utility Civil Works - Conflict 2C-UG-W-DWD-2065	20	339	15-Nov-18	11-Dec-18	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008689	DWD Utility Installation - Conflict 2A-UG-W-DWD-20052	20	339	11-Dec-18	04-Jan-19	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008694	Notification of DWD Switchover of Connections and Tie-Ins - Conflict 2A-UG-W-DWD-20052	20	339	04-Jan-19	28-Jan-19	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008704	DWD Connections and Tie-Ins - Conflict 2A-UG-W-DWD-20052	5	339	28-Jan-19	01-Feb-19	[Gantt bar: 100% complete]								
2A-UG-W-DWD-2008699	DWD Final Inspection & CRAL - Conflict 2A-UG-W-DWD-20052 (DWD-W-202)	5	339	01-Feb-19	07-Feb-19	[Gantt bar: 100% complete]								
DWD - Conflict 2C-UG-W-DWD-2068		287	339	12-Mar-18	07-Feb-19									
2C-UG-W-DWD-206801	Preparation of DWD Execution Work Orders & Design - Conflict 2C-UG-W-DWD-2068	200	339	12-Mar-18	26-Oct-18	[Gantt bar: 100% complete]								
2C-UG-W-DWD-206802	Submit DWD DRAL Approval - Conflict 2C-UG-W-DWD-2068	1	339	26-Oct-18	29-Oct-18	[Gantt bar: 100% complete]								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2D-UG-SS-DWWM-208	DWWM Utility Civil Works - Conflict 2D-UG-SS-DWWM-2087	20	133	18-Dec-18	11-Jan-19									
2D-UG-SS-DWWM-208	DWWM Utility Installation - Conflict 2D-UG-SS-DWWM-2087	20	133	11-Jan-19	04-Feb-19									
2D-UG-SS-DWWM-208	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2D-UG-SS-DV	20	133	04-Feb-19	27-Feb-19									
2D-UG-SS-DWWM-208	DWWM Connections and Tie-Ins - Conflict 2D-UG-SS-DWWM-2087	5	133	27-Feb-19	05-Mar-19									
2D-UG-SS-DWWM-208	DWWM Final Inspection & CRAL - Conflict 2D-UG-SS-DWWM-2087 (DWWM-D-SS-2)	5	133	05-Mar-19	11-Mar-19									
DWWM - Conflict 2D-UG-SS-DWWM-2103		237	133	06-Jun-18	11-Mar-19									
2D-UG-SS-DWWM-210	Preparation of DWWM Execution Work Orders & Design - Conflict 2D-UG-SS-DWWM	150	133	06-Jun-18	28-Nov-18									
2D-UG-SS-DWWM-210	Submit DWWM DRAL Approval - Conflict 2D-UG-SS-DWWM-2103	1	133	28-Nov-18	29-Nov-18									
2D-UG-SS-DWWM-210	Reviews of DWWM DRAL Approval - Conflict 2D-UG-SS-DWWM-2103	15	133	29-Nov-18	17-Dec-18									
2D-UG-SS-DWWM-210	DWWM DRAL Approved - Conflict 2D-UG-SS-DWWM-2103	1	133	17-Dec-18	18-Dec-18									
2D-UG-SS-DWWM-210	DWWM Utility Civil Works - Conflict 2D-UG-SS-DWWM-2103	20	133	18-Dec-18	11-Jan-19									
2D-UG-SS-DWWM-210	DWWM Utility Installation - Conflict 2D-UG-SS-DWWM-2103	20	133	11-Jan-19	04-Feb-19									
2D-UG-SS-DWWM-210	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 2D-UG-SS-DV	20	133	04-Feb-19	27-Feb-19									
2D-UG-SS-DWWM-210	DWWM Connections and Tie-Ins - Conflict 2D-UG-SS-DWWM-2103	5	133	27-Feb-19	05-Mar-19									
2D-UG-SS-DWWM-210	DWWM Final Inspection & CRAL - Conflict 2D-UG-SS-DWWM-2103 (DWWM-D-SS-3)	5	133	05-Mar-19	11-Mar-19									
Centurylink		242	128	06-Jun-18	15-Mar-19									
CNLK - 2D-OH-F-CNLK-20881		242	128	06-Jun-18	15-Mar-19									
2D-OH-F-CNLK-2088101	Preparation of Century Link Execution Work Orders & Design - Conflict 2D-OH-F-CNL	150	128	06-Jun-18	28-Nov-18									
2D-OH-F-CNLK-2088102	Submit Century Link DRAL Approval - Conflict 2D-OH-F-CNLK-20881	1	128	28-Nov-18	29-Nov-18									
2D-OH-F-CNLK-2088103	Reviews of Century Link DRAL Approval - Conflict 2D-OH-F-CNLK-20881	15	128	29-Nov-18	17-Dec-18									
2D-OH-F-CNLK-2088104	Century Link DRAL Approved - Conflict 2D-OH-F-CNLK-20881	1	128	17-Dec-18	18-Dec-18									
2D-OH-F-CNLK-2088105	Century Link Utility Civil Works - Conflict 2D-OH-F-CNLK-20881	20	128	18-Dec-18	11-Jan-19									
2D-OH-F-CNLK-2088106	Century Link Utility Installation - Conflict 2D-OH-F-CNLK-20881	20	128	11-Jan-19	04-Feb-19									
2D-OH-F-CNLK-2088107	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2D-OH-F-	25	128	04-Feb-19	05-Mar-19									
2D-OH-F-CNLK-2088108	Century Link Connections and Tie-Ins - Conflict 2D-OH-F-CNLK-20881	5	128	05-Mar-19	11-Mar-19									
2D-OH-F-CNLK-2088109	Century Link Final Inspection & CRAL - Conflict 2D-OH-F-CNLK-20881 (CNLK-C-222)	5	128	11-Mar-19	15-Mar-19									
CNLK - 2D-OH-F-CNLK-20882		242	128	06-Jun-18	15-Mar-19									
2D-OH-F-CNLK-2088201	Preparation of Century Link Execution Work Orders & Design - Conflict 2D-OH-F-CNL	150	128	06-Jun-18	28-Nov-18									
2D-OH-F-CNLK-2088202	Submit Century Link DRAL Approval - Conflict 2D-OH-F-CNLK-20882	1	128	28-Nov-18	29-Nov-18									
2D-OH-F-CNLK-2088203	Reviews of Century Link DRAL Approval - Conflict 2D-OH-F-CNLK-20882	15	128	29-Nov-18	17-Dec-18									
2D-OH-F-CNLK-2088204	Century Link DRAL Approved - Conflict 2D-OH-F-CNLK-20882	1	128	17-Dec-18	18-Dec-18									
2D-OH-F-CNLK-2088205	Century Link Utility Civil Works - Conflict 2D-OH-F-CNLK-20882	20	128	18-Dec-18	11-Jan-19									
2D-OH-F-CNLK-2088206	Century Link Utility Installation - Conflict 2D-OH-F-CNLK-20882	20	128	11-Jan-19	04-Feb-19									
2D-OH-F-CNLK-2088207	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2D-OH-F-	25	128	04-Feb-19	05-Mar-19									
2D-OH-F-CNLK-2088208	Century Link Connections and Tie-Ins - Conflict 2D-OH-F-CNLK-20882	5	128	05-Mar-19	11-Mar-19									
2D-OH-F-CNLK-2088209	Century Link Final Inspection & CRAL - Conflict 2D-OH-F-CNLK-20882 (CNLK-C-223)	5	128	11-Mar-19	15-Mar-19									
CNLK - 2D-UG-F-CNLK-2096		242	128	06-Jun-18	15-Mar-19									
2D-UG-F-CNLK-209601	Preparation of Century Link Execution Work Orders & Design - Conflict 2D-UG-F-CNL	150	128	06-Jun-18	28-Nov-18									
2D-UG-F-CNLK-209602	Submit Century Link DRAL Approval - Conflict 2D-UG-F-CNLK-2096	1	128	28-Nov-18	29-Nov-18									
2D-UG-F-CNLK-209603	Reviews of Century Link DRAL Approval - Conflict 2D-UG-F-CNLK-2096	15	128	29-Nov-18	17-Dec-18									
2D-UG-F-CNLK-209604	Century Link DRAL Approved - Conflict 2D-UG-F-CNLK-2096	1	128	17-Dec-18	18-Dec-18									
2D-UG-F-CNLK-209605	Century Link Utility Civil Works - Conflict 2D-UG-F-CNLK-2096	20	128	18-Dec-18	11-Jan-19									
2D-UG-F-CNLK-209606	Century Link Utility Installation - Conflict 2D-UG-F-CNLK-2096	20	128	11-Jan-19	04-Feb-19									
2D-UG-F-CNLK-209607	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 2D-UG-F-	25	128	04-Feb-19	05-Mar-19									
2D-UG-F-CNLK-209608	Century Link Connections and Tie-Ins - Conflict 2D-UG-F-CNLK-2096	5	128	05-Mar-19	11-Mar-19									
2D-UG-F-CNLK-209609	Century Link Final Inspection & CRAL - Conflict 2D-UG-F-CNLK-2096 (CNLK-C-206)	5	128	11-Mar-19	15-Mar-19									
COMCAST		247	337	06-Jun-18	21-Mar-19									
COMC - Conflict D-O&U-C-COMC-2104		247	337	06-Jun-18	21-Mar-19									
2D-O&U-C-COMC-2104	Preparation of AT&T Execution Work Orders & Design - Conflict 2D-O&U-C-COMC-21	160	337	06-Jun-18	10-Dec-18									
2D-O&U-C-COMC-2104	Submit AT&T DRAL Approval - Conflict 2D-O&U-C-COMC-2104	1	337	10-Dec-18	11-Dec-18									
2D-O&U-C-COMC-2104	Reviews of AT&T DRAL Approval - Conflict 2D-O&U-C-COMC-2104	15	337	11-Dec-18	28-Dec-18									
2D-O&U-C-COMC-2104	AT&T DRAL Approved - Conflict 2D-O&U-C-COMC-2104	1	337	28-Dec-18	31-Dec-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3A-UG-G-XCEL-2118201	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21182	200	374	06-Jun-18	28-Jan-19									
3A-UG-G-XCEL-2118202	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21182	1	374	28-Jan-19	29-Jan-19									
3A-UG-G-XCEL-2118203	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21182	15	374	29-Jan-19	14-Feb-19									
3A-UG-G-XCEL-2118204	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21182	1	374	14-Feb-19	15-Feb-19									
3A-UG-G-XCEL-2118205	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21182	20	374	15-Feb-19	12-Mar-19									
3A-UG-G-XCEL-2118206	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21182	19	374	12-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2118207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	25	374	02-Apr-19	30-Apr-19									
3A-UG-G-XCEL-2118208	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21182	6	374	30-Apr-19	07-May-19									
3A-UG-G-XCEL-2118209	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21182 (XCEL-G-313)	6	374	07-May-19	14-May-19									
EXCEL - Conflict 3A-UG-G-XCEL-21183		294	374	06-Jun-18	14-May-19									
3A-UG-G-XCEL-2118301	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21183	200	374	06-Jun-18	28-Jan-19									
3A-UG-G-XCEL-2118302	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21183	1	374	28-Jan-19	29-Jan-19									
3A-UG-G-XCEL-2118303	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21183	15	374	29-Jan-19	14-Feb-19									
3A-UG-G-XCEL-2118304	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21183	1	374	14-Feb-19	15-Feb-19									
3A-UG-G-XCEL-2118305	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21183	20	374	15-Feb-19	12-Mar-19									
3A-UG-G-XCEL-2118306	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21183	19	374	12-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2118307	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	25	374	02-Apr-19	30-Apr-19									
3A-UG-G-XCEL-2118308	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21183	6	374	30-Apr-19	07-May-19									
3A-UG-G-XCEL-2118309	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21183 (XCEL-G-314)	6	374	07-May-19	14-May-19									
EXCEL - Conflict 3A-OH-E-XCEL-2118		294	374	06-Jun-18	14-May-19									
3A-OH-E-XCEL-211801	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-OH-E-XCEL-2118	200	374	06-Jun-18	28-Jan-19									
3A-OH-E-XCEL-211802	Submit XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-2118	1	374	28-Jan-19	29-Jan-19									
3A-OH-E-XCEL-211803	Reviews of XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-2118	15	374	29-Jan-19	14-Feb-19									
3A-OH-E-XCEL-211804	XCEL DRAL Approved - Conflict 3A-OH-E-XCEL-2118	1	374	14-Feb-19	15-Feb-19									
3A-OH-E-XCEL-211805	XCEL Utility Civil Works - Conflict 3A-OH-E-XCEL-2118	20	374	15-Feb-19	12-Mar-19									
3A-OH-E-XCEL-211806	XCEL Utility Installation - Conflict 3A-OH-E-XCEL-2118	19	374	12-Mar-19	02-Apr-19									
3A-OH-E-XCEL-211807	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-	25	374	02-Apr-19	30-Apr-19									
3A-OH-E-XCEL-211808	XCEL Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-2118	6	374	30-Apr-19	07-May-19									
3A-OH-E-XCEL-211809	XCEL Final Inspection & CRAL - Conflict 3A-OH-E-XCEL-2118 (XCEL-G-302)	6	374	07-May-19	14-May-19									
EXCEL - Conflict 3A-UG-G-XCEL-21211		294	374	06-Jun-18	14-May-19									
3A-UG-G-XCEL-2121101	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21211	200	374	06-Jun-18	28-Jan-19									
3A-UG-G-XCEL-2121102	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21211	1	374	28-Jan-19	29-Jan-19									
3A-UG-G-XCEL-2121103	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21211	15	374	29-Jan-19	14-Feb-19									
3A-UG-G-XCEL-2121104	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21211	1	374	14-Feb-19	15-Feb-19									
3A-UG-G-XCEL-2121105	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21211	20	374	15-Feb-19	12-Mar-19									
3A-UG-G-XCEL-2121106	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21211	19	374	12-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2121107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	25	374	02-Apr-19	30-Apr-19									
3A-UG-G-XCEL-2121108	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21211	6	374	30-Apr-19	07-May-19									
3A-UG-G-XCEL-2121109	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21211 (XCEL-G-312)	6	374	07-May-19	14-May-19									
EXCEL - Conflict 3A-UG-G-XCEL-21212		329	531	06-Jun-18	24-Jun-19									
3A-UG-G-XCEL-2121201	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21212	240	531	06-Jun-18	14-Mar-19									
3A-UG-G-XCEL-2121202	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21212	1	531	14-Mar-19	15-Mar-19									
3A-UG-G-XCEL-2121203	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21212	15	531	15-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2121204	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21212	1	531	02-Apr-19	03-Apr-19									
3A-UG-G-XCEL-2121205	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21212	20	531	03-Apr-19	25-Apr-19									
3A-UG-G-XCEL-2121206	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21212	20	531	25-Apr-19	17-May-19									
3A-UG-G-XCEL-2121207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	20	531	17-May-19	11-Jun-19									
3A-UG-G-XCEL-2121208	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21212	5	531	11-Jun-19	17-Jun-19									
3A-UG-G-XCEL-2121209	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21212 (XCEL-G-312)	6	531	17-Jun-19	24-Jun-19									
EXCEL - Conflict 3A-OH-E-XCEL-2121		329	531	06-Jun-18	24-Jun-19									
3A-OH-E-XCEL-212101	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-OH-E-XCEL-2121	240	531	06-Jun-18	14-Mar-19									
3A-OH-E-XCEL-212102	Submit XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-2121	1	531	14-Mar-19	15-Mar-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3A-OH-E-XCEL-212103	Reviews of XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-2121	15	531	15-Mar-19	02-Apr-19									
3A-OH-E-XCEL-212104	XCEL DRAL Approved - Conflict 3A-OH-E-XCEL-2121	1	531	02-Apr-19	03-Apr-19									
3A-OH-E-XCEL-212105	XCEL Utility Civil Works - Conflict 3A-OH-E-XCEL-2121	20	531	03-Apr-19	25-Apr-19									
3A-OH-E-XCEL-212106	XCEL Utility Installation - Conflict 3A-OH-E-XCEL-2121	20	531	25-Apr-19	17-May-19									
3A-OH-E-XCEL-212107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-	20	531	17-May-19	11-Jun-19									
3A-OH-E-XCEL-212108	XCEL Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-2121	5	531	11-Jun-19	17-Jun-19									
3A-OH-E-XCEL-212109	XCEL Final Inspection & CRAL - Conflict 3A-OH-E-XCEL-2121 (XCEL-E-304)	6	531	17-Jun-19	24-Jun-19									
EXCEL - Conflict 3A-OH-E-XCEL-21311		329	531	06-Jun-18	24-Jun-19									
3A-OH-E-XCEL-2131101	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-OH-E-XCEL-21311	240	531	06-Jun-18	14-Mar-19									
3A-OH-E-XCEL-2131102	Submit XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-21311	1	531	14-Mar-19	15-Mar-19									
3A-OH-E-XCEL-2131103	Reviews of XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-21311	15	531	15-Mar-19	02-Apr-19									
3A-OH-E-XCEL-2131104	XCEL DRAL Approved - Conflict 3A-OH-E-XCEL-21311	1	531	02-Apr-19	03-Apr-19									
3A-OH-E-XCEL-2131105	XCEL Utility Civil Works - Conflict 3A-OH-E-XCEL-21311	20	531	03-Apr-19	25-Apr-19									
3A-OH-E-XCEL-2131106	XCEL Utility Installation - Conflict 3A-OH-E-XCEL-21311	20	531	25-Apr-19	17-May-19									
3A-OH-E-XCEL-2131107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-	20	531	17-May-19	11-Jun-19									
3A-OH-E-XCEL-2131108	XCEL Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-21311	5	531	11-Jun-19	17-Jun-19									
3A-OH-E-XCEL-2131109	XCEL Final Inspection & CRAL - Conflict 3A-OH-E-XCEL-21311 (XCEL-E-305)	6	531	17-Jun-19	24-Jun-19									
EXCEL - Conflict 3A-OH-E-XCEL-21312		253	607	06-Jun-18	28-Mar-19									
3A-OH-E-XCEL-2131201	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-OH-E-XCEL-21312	210	607	06-Jun-18	07-Feb-19									
3A-OH-E-XCEL-2131202	Submit XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-21312	1	607	07-Feb-19	08-Feb-19									
3A-OH-E-XCEL-2131203	Reviews of XCEL DRAL Approval - Conflict 3A-OH-E-XCEL-21312	15	607	08-Feb-19	27-Feb-19									
3A-OH-E-XCEL-2131204	XCEL DRAL Approved - Conflict 3A-OH-E-XCEL-21312	0	607	27-Feb-19	27-Feb-19									
3A-OH-E-XCEL-2131205	XCEL Utility Civil Works - Conflict 3A-OH-E-XCEL-21312	20	607	27-Feb-19	21-Mar-19									
3A-OH-E-XCEL-2131206	XCEL Utility Installation - Conflict 3A-OH-E-XCEL-21312	0	607	21-Mar-19	21-Mar-19									
3A-OH-E-XCEL-2131207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-	0	607	21-Mar-19	21-Mar-19									
3A-OH-E-XCEL-2131209	XCEL Final Inspection & CRAL - Conflict 3A-OH-E-XCEL-21312 (No Conflict XCEL-E-	6	607	21-Mar-19	28-Mar-19									
3A-OH-E-XCEL-2131208	XCEL Connections and Tie-Ins - Conflict 3A-OH-E-XCEL-21312	0	607	21-Mar-19	21-Mar-19									
EXCEL - Conflict 3A-UG-G-XCEL-21311		329	531	06-Jun-18	24-Jun-19									
3A-UG-G-XCEL-2131101	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21311	240	531	06-Jun-18	14-Mar-19									
3A-UG-G-XCEL-2131102	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21311	1	531	14-Mar-19	15-Mar-19									
3A-UG-G-XCEL-2131103	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21311	15	531	15-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2131104	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21311	1	531	02-Apr-19	03-Apr-19									
3A-UG-G-XCEL-2131105	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21311	20	531	03-Apr-19	25-Apr-19									
3A-UG-G-XCEL-2131106	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21311	20	531	25-Apr-19	17-May-19									
3A-UG-G-XCEL-2131107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	20	531	17-May-19	11-Jun-19									
3A-UG-G-XCEL-2131108	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21311	5	531	11-Jun-19	17-Jun-19									
3A-UG-G-XCEL-2131109	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21311 (XCEL-G-303)	6	531	17-Jun-19	24-Jun-19									
EXCEL - Conflict 3A-UG-G-XCEL-21312		329	531	06-Jun-18	24-Jun-19									
3A-UG-G-XCEL-2131201	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21312	240	531	06-Jun-18	14-Mar-19									
3A-UG-G-XCEL-2131202	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21312	1	531	14-Mar-19	15-Mar-19									
3A-UG-G-XCEL-2131203	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21312	15	531	15-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2131204	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21312	1	531	02-Apr-19	03-Apr-19									
3A-UG-G-XCEL-2131205	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21312	20	531	03-Apr-19	25-Apr-19									
3A-UG-G-XCEL-2131206	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21312	20	531	25-Apr-19	17-May-19									
3A-UG-G-XCEL-2131207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	20	531	17-May-19	11-Jun-19									
3A-UG-G-XCEL-2131208	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21312	5	531	11-Jun-19	17-Jun-19									
3A-UG-G-XCEL-2131209	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21312 (XCEL-E-306)	6	531	17-Jun-19	24-Jun-19									
EXCEL - Conflict 3A-UG-G-XCEL-21321		329	531	06-Jun-18	24-Jun-19									
3A-UG-G-XCEL-2132101	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21321	240	531	06-Jun-18	14-Mar-19									
3A-UG-G-XCEL-2132102	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21321	1	531	14-Mar-19	15-Mar-19									
3A-UG-G-XCEL-2132103	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21321	15	531	15-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2132104	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21321	1	531	02-Apr-19	03-Apr-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3A-UG-G-XCEL-2144107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	20	531	17-May-19	11-Jun-19									
3A-UG-G-XCEL-2144108	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21441	5	531	11-Jun-19	17-Jun-19									
3A-UG-G-XCEL-2144109	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21441 (XCEL-G-305)	6	531	17-Jun-19	24-Jun-19									
EXCEL - Conflict 3A-UG-G-XCEL-21442		329	531	06-Jun-18	24-Jun-19									
3A-UG-G-XCEL-2144201	Preparation of XCEL Execution Work Orders & Design - Conflict 3A-UG-G-XCEL-21442	240	531	06-Jun-18	14-Mar-19									
3A-UG-G-XCEL-2144202	Submit XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21442	1	531	14-Mar-19	15-Mar-19									
3A-UG-G-XCEL-2144203	Reviews of XCEL DRAL Approval - Conflict 3A-UG-G-XCEL-21442	15	531	15-Mar-19	02-Apr-19									
3A-UG-G-XCEL-2144204	XCEL DRAL Approved - Conflict 3A-UG-G-XCEL-21442	1	531	02-Apr-19	03-Apr-19									
3A-UG-G-XCEL-2144205	XCEL Utility Civil Works - Conflict 3A-UG-G-XCEL-21442	20	531	03-Apr-19	25-Apr-19									
3A-UG-G-XCEL-2144206	XCEL Utility Installation - Conflict 3A-UG-G-XCEL-21442	20	531	25-Apr-19	17-May-19									
3A-UG-G-XCEL-2144207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-	20	531	17-May-19	11-Jun-19									
3A-UG-G-XCEL-2144208	XCEL Connections and Tie-Ins - Conflict 3A-UG-G-XCEL-21442	5	531	11-Jun-19	17-Jun-19									
3A-UG-G-XCEL-2144209	XCEL Final Inspection & CRAL - Conflict 3A-UG-G-XCEL-21442 (17XCEL-G-317)	6	531	17-Jun-19	24-Jun-19									
Denver Waste Water Management Division		327	872	14-May-18	30-May-19									
DWD - Conflict 3A-UG-SS-DWWM-2113		327	872	14-May-18	30-May-19									
3A-UG-SS-DWWM-2113	Preparation of DWWM Execution Work Orders & Design - Conflict 3A-UG-SS-DWWM	240	872	14-May-18	20-Feb-19									
3A-UG-SS-DWWM-2113	Submit DWWM DRAL Approval - Conflict 3A-UG-SS-DWWM-2113	1	872	20-Feb-19	21-Feb-19									
3A-UG-SS-DWWM-2113	Reviews of DWWM DRAL Approval - Conflict 3A-UG-SS-DWWM-2113	15	872	21-Feb-19	11-Mar-19									
3A-UG-SS-DWWM-2113	DWWM DRAL Approved - Conflict 3A-UG-SS-DWWM-2113	1	872	11-Mar-19	11-Mar-19									
3A-UG-SS-DWWM-2113	DWWM Utility Civil Works - Conflict 3A-UG-SS-DWWM-2113	20	872	11-Mar-19	02-Apr-19									
3A-UG-SS-DWWM-2113	DWWM Utility Installation - Conflict 3A-UG-SS-DWWM-2113	20	872	02-Apr-19	25-Apr-19									
3A-UG-SS-DWWM-2113	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 3A-UG-SS-DV	20	872	25-Apr-19	17-May-19									
3A-UG-SS-DWWM-2113	DWWM Connections and Tie-Ins - Conflict 3A-UG-SS-DWWM-2113	5	872	17-May-19	23-May-19									
3A-UG-SS-DWWM-2113	DWWM Final Inspection & CRAL - Conflict 3A-UG-SS-DWWM-2113 (DWWMD-SS-3	5	872	23-May-19	30-May-19									
DWD - Conflict 3A-UG-SS-DWWM-2130		327	553	14-May-18	30-May-19									
3A-UG-SS-DWWM-2130	Preparation of DWWM Execution Work Orders & Design - Conflict 3A-UG-SS-DWWM	240	553	14-May-18	20-Feb-19									
3A-UG-SS-DWWM-2130	Submit DWWM DRAL Approval - Conflict 3A-UG-SS-DWWM-2130	1	553	20-Feb-19	21-Feb-19									
3A-UG-SS-DWWM-2130	Reviews of DWWM DRAL Approval - Conflict 3A-UG-SS-DWWM-2130	15	553	21-Feb-19	11-Mar-19									
3A-UG-SS-DWWM-2130	DWWM DRAL Approved - Conflict 3A-UG-SS-DWWM-2130	1	553	11-Mar-19	11-Mar-19									
3A-UG-SS-DWWM-2130	DWWM Utility Civil Works - Conflict 3A-UG-SS-DWWM-2130	20	553	11-Mar-19	02-Apr-19									
3A-UG-SS-DWWM-2130	DWWM Utility Installation - Conflict 3A-UG-SS-DWWM-2130	20	553	02-Apr-19	25-Apr-19									
3A-UG-SS-DWWM-2130	Notification of DWWM Switchover of Connections and Tie-Ins - Conflict 3A-UG-SS-DV	20	553	25-Apr-19	17-May-19									
3A-UG-SS-DWWM-2130	DWWM Connections and Tie-Ins - Conflict 3A-UG-SS-DWWM-2130	5	553	17-May-19	23-May-19									
3A-UG-SS-DWWM-2130	DWWM Final Inspection & CRAL - Conflict 3A-UG-SS-DWWM-2130 (DWWMD-SS-3	5	553	23-May-19	30-May-19									
Denver Water Distribution		337	918	12-Mar-18	05-Apr-19									
DWD - Conflict 3A-UG-W-DWD-21211		337	918	12-Mar-18	05-Apr-19									
3A-UG-W-DWD-2121101	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3	250	918	12-Mar-18	26-Dec-18									
3A-UG-W-DWD-2121102	Submit Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-21211	1	918	26-Dec-18	27-Dec-18									
3A-UG-W-DWD-2121103	Reviews of Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-21211	15	918	27-Dec-18	16-Jan-19									
3A-UG-W-DWD-2121104	Denver Water Distribution DRAL Approved - Conflict 3A-UG-W-DWD-21211	1	918	16-Jan-19	16-Jan-19									
3A-UG-W-DWD-2121105	Denver Water Distribution Utility Civil Works - Conflict 3A-UG-W-DWD-21211	20	918	16-Jan-19	07-Feb-19									
3A-UG-W-DWD-2121106	Denver Water Distribution Utility Installation - Conflict 3A-UG-W-DWD-21211	20	918	07-Feb-19	04-Mar-19									
3A-UG-W-DWD-2121107	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	20	918	04-Mar-19	26-Mar-19									
3A-UG-W-DWD-2121108	Denver Water Distribution Connections and Tie-Ins - Conflict 3A-UG-W-DWD-21211	5	918	26-Mar-19	01-Apr-19									
3A-UG-W-DWD-2121109	Denver Water Distribution Final Inspection & CRAL - Conflict 3A-UG-W-DWD-21211	5	918	01-Apr-19	05-Apr-19									
DWD - Conflict 3A-UG-W-DWD-21212		337	918	12-Mar-18	05-Apr-19									
3A-UG-W-DWD-2121201	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3	250	918	12-Mar-18	26-Dec-18									
3A-UG-W-DWD-2121202	Submit Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-21212	1	918	26-Dec-18	27-Dec-18									
3A-UG-W-DWD-2121203	Reviews of Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-21212	15	918	27-Dec-18	16-Jan-19									
3A-UG-W-DWD-2121204	Denver Water Distribution DRAL Approved - Conflict 3A-UG-W-DWD-21212	1	918	16-Jan-19	16-Jan-19									
3A-UG-W-DWD-2121205	Denver Water Distribution Utility Civil Works - Conflict 3A-UG-F-CCD-2131	20	918	16-Jan-19	07-Feb-19									
3A-UG-W-DWD-2121206	Denver Water Distribution Utility Installation - Conflict 3A-UG-W-DWD-21212	20	918	07-Feb-19	04-Mar-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3A-UG-W-DWD-2121207	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	20	918	04-Mar-19	26-Mar-19									
3A-UG-W-DWD-2121208	Denver Water Distribution Connections and Tie-Ins - Conflict 3A-UG-W-DWD-21212	5	918	26-Mar-19	01-Apr-19									
3A-UG-W-DWD-2121209	Denver Water Distribution Final Inspection & CRAL - Conflict 3A-UG-W-DWD-21212	5	918	01-Apr-19	05-Apr-19									
DWD - Conflict 3A-UG-W-DWD-21213		337	918	12-Mar-18	05-Apr-19									
3A-UG-W-DWD-2121301	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3	250	918	12-Mar-18	26-Dec-18									
3A-UG-W-DWD-2121302	Submit Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-21213	1	918	26-Dec-18	27-Dec-18									
3A-UG-W-DWD-2121303	Reviews of Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-21213	15	918	27-Dec-18	16-Jan-19									
3A-UG-W-DWD-2121304	Denver Water Distribution DRAL Approved - Conflict 3A-UG-W-DWD-21213	1	918	16-Jan-19	16-Jan-19									
3A-UG-W-DWD-2121305	Denver Water Distribution Utility Civil Works - Conflict 3A-UG-W-DWD-21213	20	918	16-Jan-19	07-Feb-19									
3A-UG-W-DWD-2121306	Denver Water Distribution Utility Installation - Conflict 3A-UG-W-DWD-21213	20	918	07-Feb-19	04-Mar-19									
3A-UG-W-DWD-2121307	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	20	918	04-Mar-19	26-Mar-19									
3A-UG-W-DWD-2121308	Denver Water Distribution Connections and Tie-Ins - Conflict 3A-UG-W-DWD-21213	5	918	26-Mar-19	01-Apr-19									
3A-UG-W-DWD-2121309	Denver Water Distribution Final Inspection & CRAL - Conflict 3A-UG-W-DWD-21213	5	918	01-Apr-19	05-Apr-19									
DWD - Conflict 3A-UG-W-DWD-2124		337	918	12-Mar-18	05-Apr-19									
3A-UG-W-DWD-212401	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3	250	918	12-Mar-18	26-Dec-18									
3A-UG-W-DWD-212402	Submit Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-2124	1	918	26-Dec-18	27-Dec-18									
3A-UG-W-DWD-212403	Reviews of Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-2124	15	918	27-Dec-18	16-Jan-19									
3A-UG-W-DWD-212404	Denver Water Distribution DRAL Approved - Conflict 3A-UG-W-DWD-2124	1	918	16-Jan-19	16-Jan-19									
3A-UG-W-DWD-212405	Denver Water Distribution Utility Civil Works - Conflict 3A-UG-W-DWD-2124	20	918	16-Jan-19	07-Feb-19									
3A-UG-W-DWD-212406	Denver Water Distribution Utility Installation - Conflict 3A-UG-W-DWD-2124	20	918	07-Feb-19	04-Mar-19									
3A-UG-W-DWD-212407	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	20	918	04-Mar-19	26-Mar-19									
3A-UG-W-DWD-212408	Denver Water Distribution Connections and Tie-Ins - Conflict 3A-UG-W-DWD-2124	5	918	26-Mar-19	01-Apr-19									
3A-UG-W-DWD-212409	Denver Water Distribution Final Inspection & CRAL - Conflict 3A-UG-W-DWD-2124	5	918	01-Apr-19	05-Apr-19									
DWD - Conflict 3A-UG-W-DWD-2127		337	918	12-Mar-18	05-Apr-19									
3A-UG-W-DWD-212701	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3	250	918	12-Mar-18	26-Dec-18									
3A-UG-W-DWD-212702	Submit Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-2127	1	918	26-Dec-18	27-Dec-18									
3A-UG-W-DWD-212703	Reviews of Denver Water Distribution DRAL Approval - Conflict 3A-UG-W-DWD-2127	15	918	27-Dec-18	16-Jan-19									
3A-UG-W-DWD-212704	Denver Water Distribution DRAL Approved - Conflict 3A-UG-W-DWD-2127	1	918	16-Jan-19	16-Jan-19									
3A-UG-W-DWD-212705	Denver Water Distribution Utility Civil Works - Conflict 3A-UG-W-DWD-2127	20	918	16-Jan-19	07-Feb-19									
3A-UG-W-DWD-212706	Denver Water Distribution Utility Installation - Conflict 3A-UG-W-DWD-2127	20	918	07-Feb-19	04-Mar-19									
3A-UG-W-DWD-212707	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	20	918	04-Mar-19	26-Mar-19									
3A-UG-W-DWD-212708	Denver Water Distribution Connections and Tie-Ins - Conflict 3A-UG-W-DWD-2127	5	918	26-Mar-19	01-Apr-19									
3A-UG-W-DWD-212709	Denver Water Distribution Final Inspection & CRAL - Conflict 3A-UG-W-DWD-2127	5	918	01-Apr-19	05-Apr-19									
Centurylink		332	948	06-Jun-18	27-Jun-19									
CNLK - 3A-OH-F-CNLK-2109		252	416	06-Jun-18	27-Mar-19									
3A-OH-F-CNLK-210901	Preparation of Century Link Execution Work Orders & Design - Conflict 3A-OH-F-CNL	160	416	06-Jun-18	10-Dec-18									
3A-OH-F-CNLK-210902	Submit Century Link DRAL Approval - Conflict 3A-OH-F-CNLK-2109	1	416	10-Dec-18	11-Dec-18									
3A-OH-F-CNLK-210903	Reviews of Century Link DRAL Approval - Conflict 3A-OH-F-CNLK-2109	15	416	11-Dec-18	28-Dec-18									
3A-OH-F-CNLK-210904	Century Link DRAL Approved - Conflict 3A-OH-F-CNLK-2109	1	416	28-Dec-18	31-Dec-18									
3A-OH-F-CNLK-210905	Century Link Utility Civil Works - Conflict 3A-OH-F-CNLK-2109	20	416	31-Dec-18	23-Jan-19									
3A-OH-F-CNLK-210906	Century Link Utility Installation - Conflict 3A-OH-F-CNLK-2109	20	416	23-Jan-19	14-Feb-19									
3A-OH-F-CNLK-210907	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 3A-OH-F-	25	416	14-Feb-19	15-Mar-19									
3A-OH-F-CNLK-210908	Century Link Connections and Tie-Ins - Conflict 3A-OH-F-CNLK-2109	5	416	15-Mar-19	21-Mar-19									
3A-OH-F-CNLK-210909	Century Link Final Inspection & CRAL - Conflict 3A-OH-F-CNLK-2109 (CNLK-C-301)	5	416	21-Mar-19	27-Mar-19									
CNLK - 3A-OH-F-CNLK-2117		252	416	06-Jun-18	27-Mar-19									
3A-OH-F-CNLK-211701	Preparation of Century Link Execution Work Orders & Design - Conflict 3A-OH-F-CNL	160	416	06-Jun-18	10-Dec-18									
3A-OH-F-CNLK-211702	Submit Century Link DRAL Approval - Conflict 3A-OH-F-CNLK-2117	1	416	10-Dec-18	11-Dec-18									
3A-OH-F-CNLK-211703	Reviews of Century Link DRAL Approval - Conflict 3A-OH-F-CNLK-2117	15	416	11-Dec-18	28-Dec-18									
3A-OH-F-CNLK-211704	Century Link DRAL Approved - Conflict 3A-OH-F-CNLK-2117	1	416	28-Dec-18	31-Dec-18									
3A-OH-F-CNLK-211705	Century Link Utility Civil Works - Conflict 3A-OH-F-CNLK-2117	20	416	31-Dec-18	23-Jan-19									
3A-OH-F-CNLK-211706	Century Link Utility Installation - Conflict 3A-OH-F-CNLK-2117	20	416	23-Jan-19	14-Feb-19									
3A-OH-F-CNLK-211707	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 3A-OH-F-	25	416	14-Feb-19	15-Mar-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3B-UG-F-ZAYO-218507	Notification of ZAYO Switchover of Connections and Tie-Ins - Conflict 3B-UG-F-ZAYO-	30	753	23-Aug-19	27-Sep-19									
3B-UG-F-ZAYO-218508	ZAYO Connections and Tie-Ins - Conflict 3B-UG-F-ZAYO-2185	7	753	27-Sep-19	07-Oct-19									
3B-UG-F-ZAYO-218509	ZAYO Final Inspection & CRAL - Conflict 3B-UG-F-ZAYO-2185	6	753	07-Oct-19	14-Oct-19									
EXCEL		426	753	06-Jun-18	14-Oct-19									
EXCEL - Conflict 3B-OH-E-XCEL-2157		331	848	06-Jun-18	26-Jun-19									
3B-OH-E-XCEL-215701	Preparation of XCEL Execution Work Orders & Design - Conflict 3B-OH-E-XCEL-2157	230	848	06-Jun-18	04-Mar-19									
3B-OH-E-XCEL-215702	Submit XCEL DRAL Approval - Conflict 3B-OH-E-XCEL-2157	1	848	04-Mar-19	05-Mar-19									
3B-OH-E-XCEL-215703	Reviews of XCEL DRAL Approval - Conflict 3B-OH-E-XCEL-2157	15	848	05-Mar-19	21-Mar-19									
3B-OH-E-XCEL-215704	XCEL DRAL Approved - Conflict 3B-OH-E-XCEL-2157	1	848	21-Mar-19	22-Mar-19									
3B-OH-E-XCEL-215705	XCEL Utility Civil Works - Conflict 3B-OH-E-XCEL-2157	20	848	22-Mar-19	15-Apr-19									
3B-OH-E-XCEL-215706	XCEL Utility Installation - Conflict 3B-OH-E-XCEL-2157	20	848	15-Apr-19	07-May-19									
3B-OH-E-XCEL-215707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3B-OH-E-XCEL-	30	848	07-May-19	11-Jun-19									
3B-OH-E-XCEL-215708	XCEL Connections and Tie-Ins - Conflict 3B-OH-E-XCEL-2157	7	848	11-Jun-19	19-Jun-19									
3B-OH-E-XCEL-215709	XCEL Final Inspection & CRAL - Conflict 3B-OH-E-XCEL-2157	6	848	19-Jun-19	26-Jun-19									
EXCEL - Conflict 3B-UG-G-XCEL-21581		426	464	06-Jun-18	14-Oct-19									
3B-UG-G-XCEL-2158101	Preparation of XCEL Execution Work Orders & Design - Conflict 3B-UG-G-XCEL-21581	325	464	06-Jun-18	19-Jun-19									
3B-UG-G-XCEL-2158102	Submit XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-21581	1	464	19-Jun-19	20-Jun-19									
3B-UG-G-XCEL-2158103	Reviews of XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-21581	15	464	20-Jun-19	09-Jul-19									
3B-UG-G-XCEL-2158104	XCEL DRAL Approved - Conflict 3B-UG-G-XCEL-21581	1	464	09-Jul-19	10-Jul-19									
3B-UG-G-XCEL-2158105	XCEL Utility Civil Works - Conflict 3B-UG-G-XCEL-21581	20	464	10-Jul-19	01-Aug-19									
3B-UG-G-XCEL-2158106	XCEL Utility Installation - Conflict 3B-UG-G-XCEL-21581	20	464	01-Aug-19	23-Aug-19									
3B-UG-G-XCEL-2158107	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-	30	464	23-Aug-19	27-Sep-19									
3B-UG-G-XCEL-2158108	XCEL Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-21581	7	464	27-Sep-19	07-Oct-19									
3B-UG-G-XCEL-2158109	XCEL Final Inspection & CRAL - Conflict 3B-UG-G-XCEL-21581(XCEL-G-307)	6	464	07-Oct-19	14-Oct-19									
EXCEL - Conflict 3B-UG-G-XCEL-21582		426	753	06-Jun-18	14-Oct-19									
3B-UG-G-XCEL-2158201	Preparation of XCEL Execution Work Orders & Design - Conflict 3B-UG-G-XCEL-21582	325	753	06-Jun-18	19-Jun-19									
3B-UG-G-XCEL-2158202	Submit XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-21582	1	753	19-Jun-19	20-Jun-19									
3B-UG-G-XCEL-2158203	Reviews of XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-21582	15	753	20-Jun-19	09-Jul-19									
3B-UG-G-XCEL-2158204	XCEL DRAL Approved - Conflict 3B-UG-G-XCEL-21582	1	753	09-Jul-19	10-Jul-19									
3B-UG-G-XCEL-2158205	XCEL Utility Civil Works - Conflict 3B-UG-G-XCEL-21582	20	753	10-Jul-19	01-Aug-19									
3B-UG-G-XCEL-2158206	XCEL Utility Installation - Conflict 3B-UG-G-XCEL-21582	20	753	01-Aug-19	23-Aug-19									
3B-UG-G-XCEL-2158207	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-	30	753	23-Aug-19	27-Sep-19									
3B-UG-G-XCEL-2158208	XCEL Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-21582	7	753	27-Sep-19	07-Oct-19									
3B-UG-G-XCEL-2158209	XCEL Final Inspection & CRAL - Conflict 3B-UG-G-XCEL-21582	6	753	07-Oct-19	14-Oct-19									
EXCEL - Conflict 3B-UG-G-XCEL-2167		426	753	06-Jun-18	14-Oct-19									
3B-UG-G-XCEL-216701	Preparation of XCEL Execution Work Orders & Design - Conflict 3B-UG-G-XCEL-2167	325	753	06-Jun-18	19-Jun-19									
3B-UG-G-XCEL-216702	Submit XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-2167	1	753	19-Jun-19	20-Jun-19									
3B-UG-G-XCEL-216703	Reviews of XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-2167	15	753	20-Jun-19	09-Jul-19									
3B-UG-G-XCEL-216704	XCEL DRAL Approved - Conflict 3B-UG-G-XCEL-2167	1	753	09-Jul-19	10-Jul-19									
3B-UG-G-XCEL-216705	XCEL Utility Civil Works - Conflict 3B-UG-G-XCEL-2167	20	753	10-Jul-19	01-Aug-19									
3B-UG-G-XCEL-216706	XCEL Utility Installation - Conflict 3B-UG-G-XCEL-2167	20	753	01-Aug-19	23-Aug-19									
3B-UG-G-XCEL-216707	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-	30	753	23-Aug-19	27-Sep-19									
3B-UG-G-XCEL-216708	XCEL Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-2167	7	753	27-Sep-19	07-Oct-19									
3B-UG-G-XCEL-216709	XCEL Final Inspection & CRAL - Conflict 3B-UG-G-XCEL-2167	6	753	07-Oct-19	14-Oct-19									
EXCEL - Conflict 3B-UG-G-XCEL-2170		426	753	06-Jun-18	14-Oct-19									
3B-UG-G-XCEL-217001	Preparation of XCEL Execution Work Orders & Design - Conflict 3B-UG-G-XCEL-2170	325	753	06-Jun-18	19-Jun-19									
3B-UG-G-XCEL-217002	Submit XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-2170	1	753	19-Jun-19	20-Jun-19									
3B-UG-G-XCEL-217003	Reviews of XCEL DRAL Approval - Conflict 3B-UG-G-XCEL-2170	15	753	20-Jun-19	09-Jul-19									
3B-UG-G-XCEL-217004	XCEL DRAL Approved - Conflict 3B-UG-G-XCEL-2170	1	753	09-Jul-19	10-Jul-19									
3B-UG-G-XCEL-217005	XCEL Utility Civil Works - Conflict 3B-UG-G-XCEL-2170	20	753	10-Jul-19	01-Aug-19									
3B-UG-G-XCEL-217006	XCEL Utility Installation - Conflict 3B-UG-G-XCEL-2170	20	753	01-Aug-19	23-Aug-19									
3B-UG-G-XCEL-217007	Notification of XCEL Switchover of Connections and Tie-Ins - Conflict 3B-UG-G-XCEL-	30	753	23-Aug-19	27-Sep-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Nu Star Energy		329	850	06-Jun-18	25-Jun-19									
NUSTR - 3B-UG-O-NUSTR-21701		329	850	06-Jun-18	25-Jun-19									
3B-UG-O-NUSTR-217011	Preparation of Nu Star Energy Execution Work Orders & Design - Conflict 3B-UG-O-N	230	850	06-Jun-18	04-Mar-19									
3B-UG-O-NUSTR-217012	Submit Nu Star Energy DRAL Approval - Conflict 3B-UG-O-NUSTR-21701	1	850	04-Mar-19	05-Mar-19									
3B-UG-O-NUSTR-217013	Reviews of Nu Star Energy DRAL Approval - Conflict 3B-UG-O-NUSTR-21701	15	850	05-Mar-19	21-Mar-19									
3B-UG-O-NUSTR-217014	Nu Star Energy DRAL Approved - Conflict 3B-UG-O-NUSTR-21701	1	850	21-Mar-19	22-Mar-19									
3B-UG-O-NUSTR-217015	Nu Star Energy Utility Civil Works - Conflict 3B-UG-O-NUSTR-21701	20	850	22-Mar-19	15-Apr-19									
3B-UG-O-NUSTR-217016	Nu Star Energy Utility Installation - Conflict 3B-UG-O-NUSTR-21701	20	850	15-Apr-19	07-May-19									
3B-UG-O-NUSTR-217017	Notification of Nu Star Energy Switchover of Connections and Tie-Ins - Conflict 3B-UG	30	850	07-May-19	11-Jun-19									
3B-UG-O-NUSTR-217018	Nu Star Energy Connections and Tie-Ins - Conflict 3B-UG-O-NUSTR-21701	7	850	11-Jun-19	19-Jun-19									
3B-UG-O-NUSTR-217019	Nu Star Energy Final Inspection & CRAL - Conflict 3B-UG-O-NUSTR-21701	5	850	19-Jun-19	25-Jun-19									
NUSTR - 3B-UG-O-NUSTR-21702		329	850	06-Jun-18	25-Jun-19									
3B-UG-O-NUSTR-217021	Preparation of Nu Star Energy Execution Work Orders & Design - Conflict 3B-UG-O-N	230	850	06-Jun-18	04-Mar-19									
3B-UG-O-NUSTR-217022	Submit Nu Star Energy DRAL Approval - Conflict 3B-UG-O-NUSTR-21702	1	850	04-Mar-19	05-Mar-19									
3B-UG-O-NUSTR-217023	Reviews of Nu Star Energy DRAL Approval - Conflict 3B-UG-O-NUSTR-21702	15	850	05-Mar-19	21-Mar-19									
3B-UG-O-NUSTR-217024	Nu Star Energy DRAL Approved - Conflict 3B-UG-O-NUSTR-21702	1	850	21-Mar-19	22-Mar-19									
3B-UG-O-NUSTR-217025	Nu Star Energy Utility Civil Works - Conflict 3B-UG-O-NUSTR-21702	20	850	22-Mar-19	15-Apr-19									
3B-UG-O-NUSTR-217026	Nu Star Energy Utility Installation - Conflict 3B-UG-O-NUSTR-21702	20	850	15-Apr-19	07-May-19									
3B-UG-O-NUSTR-217027	Notification of Nu Star Energy Switchover of Connections and Tie-Ins - Conflict 3B-UG	30	850	07-May-19	11-Jun-19									
3B-UG-O-NUSTR-217028	Nu Star Energy Connections and Tie-Ins - Conflict 3B-UG-O-NUSTR-21702	7	850	11-Jun-19	19-Jun-19									
3B-UG-O-NUSTR-217029	Nu Star Energy Final Inspection & CRAL - Conflict 3B-UG-O-NUSTR-21702	5	850	19-Jun-19	25-Jun-19									
Phillips 66		329	850	06-Jun-18	25-Jun-19									
PH66 - 3B-UG-O-PH66-2170		329	850	06-Jun-18	25-Jun-19									
3B-UG-O-PH66-217001	Preparation of Phillips 66 Execution Work Orders & Design - Conflict 3B-UG-O-PH66-2	230	850	06-Jun-18	04-Mar-19									
3B-UG-O-PH66-217002	Submit Phillips 66 DRAL Approval - Conflict 3B-UG-O-PH66-2170	1	850	04-Mar-19	05-Mar-19									
3B-UG-O-PH66-217003	Reviews of Phillips 66 DRAL Approval - Conflict 3B-UG-O-PH66-2170	15	850	05-Mar-19	21-Mar-19									
3B-UG-O-PH66-217004	Phillips 66 DRAL Approved - Conflict 3B-UG-O-PH66-2170	1	850	21-Mar-19	22-Mar-19									
3B-UG-O-PH66-217005	Phillips 66 Utility Civil Works - Conflict 3B-UG-O-PH66-2170	20	850	22-Mar-19	15-Apr-19									
3B-UG-O-PH66-217006	Phillips 66 Utility Installation - Conflict 3B-UG-O-PH66-2170	20	850	15-Apr-19	07-May-19									
3B-UG-O-PH66-217007	Notification of Phillips 66 Switchover of Connections and Tie-Ins - Conflict 3B-UG-O-PH	30	850	07-May-19	11-Jun-19									
3B-UG-O-PH66-217008	Phillips 66 Connections and Tie-Ins - Conflict 3B-UG-O-PH66-2170	7	850	11-Jun-19	19-Jun-19									
3B-UG-O-PH66-217009	Phillips 66 Final Inspection & CRAL - Conflict 3B-UG-O-PH66-2170	5	850	19-Jun-19	25-Jun-19									
City and County of Denver		324	855	06-Jun-18	18-Jun-19									
CCD - Conflict 3B-UG-F-CCD-2158		324	855	06-Jun-18	18-Jun-19									
3B-UG-F-CCD-215801	Preparation of City and County of Denver Execution Work Orders & Design - Conflict 3	230	855	06-Jun-18	04-Mar-19									
3B-UG-F-CCD-215802	Submit City and County of Denver DRAL Approval - Conflict 3B-UG-F-CCD-2158	1	855	04-Mar-19	05-Mar-19									
3B-UG-F-CCD-215803	Reviews of City and County of Denver DRAL Approval - Conflict 3B-UG-F-CCD-2158	15	855	05-Mar-19	21-Mar-19									
3B-UG-F-CCD-215804	City and County of Denver DRAL Approved - Conflict 3B-UG-F-CCD-2158	1	855	21-Mar-19	21-Mar-19									
3B-UG-F-CCD-215805	City and County of Denver Utility Civil Works - Conflict 3B-UG-F-CCD-2158	20	855	21-Mar-19	12-Apr-19									
3B-UG-F-CCD-215806	City and County of Denver Utility Installation - Conflict 3B-UG-F-CCD-2158	20	855	12-Apr-19	07-May-19									
3B-UG-F-CCD-215807	Notification of City and County of Denver Switchover of Connections and Tie-Ins - Con	25	855	07-May-19	05-Jun-19									
3B-UG-F-CCD-215808	City and County of Denver Connections and Tie-Ins - Conflict 3B-UG-F-CCD-2158	7	855	05-Jun-19	12-Jun-19									
3B-UG-F-CCD-215809	City and County of Denver Final Inspection & CRAL - Conflict 3B-UG-F-CCD-2158	5	855	12-Jun-19	18-Jun-19									
CCD - Conflict 3B-UG-F-CCD-2184		324	855	06-Jun-18	18-Jun-19									
3B-UG-F-CCD-218401	Preparation of City and County of Denver Execution Work Orders & Design - Conflict 3	230	855	06-Jun-18	04-Mar-19									
3B-UG-F-CCD-218402	Submit City and County of Denver DRAL Approval - Conflict 3B-UG-F-CCD-2184	1	855	04-Mar-19	05-Mar-19									
3B-UG-F-CCD-218403	Reviews of City and County of Denver DRAL Approval - Conflict 3B-UG-F-CCD-2184	15	855	05-Mar-19	21-Mar-19									
3B-UG-F-CCD-218404	City and County of Denver DRAL Approved - Conflict 3B-UG-F-CCD-2184	1	855	21-Mar-19	21-Mar-19									
3B-UG-F-CCD-218405	City and County of Denver Utility Civil Works - Conflict 3B-UG-F-CCD-2184	20	855	21-Mar-19	12-Apr-19									
3B-UG-F-CCD-218406	City and County of Denver Utility Installation - Conflict 3B-UG-F-CCD-2184	20	855	12-Apr-19	07-May-19									
3B-UG-F-CCD-218407	Notification of City and County of Denver Switchover of Connections and Tie-Ins - Con	25	855	07-May-19	05-Jun-19									
3B-UG-F-CCD-218408	City and County of Denver Connections and Tie-Ins - Conflict 3B-UG-F-CCD-2184	7	855	05-Jun-19	12-Jun-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3B-UG-F-CCD-218409	City and County of Denver Final Inspection & CRAL - Conflict 3B-UG-F-CCD-2184	5	855	12-Jun-19	18-Jun-19									
CCD - Conflict 3B-UG-F-CCD-2185		324	855	06-Jun-18	18-Jun-19									
3B-UG-F-CCD-218501	Preparation of City and County of Denver Execution Work Orders & Design - Conflict 3B-UG-F-CCD-2185	230	855	06-Jun-18	04-Mar-19									
3B-UG-F-CCD-218502	Submit City and County of Denver DRAL Approval - Conflict 3B-UG-F-CCD-2185	1	855	04-Mar-19	05-Mar-19									
3B-UG-F-CCD-218503	Reviews of City and County of Denver DRAL Approval - Conflict 3B-UG-F-CCD-2185	15	855	05-Mar-19	21-Mar-19									
3B-UG-F-CCD-218504	City and County of Denver DRAL Approved - Conflict 3B-UG-F-CCD-2185	1	855	21-Mar-19	21-Mar-19									
3B-UG-F-CCD-218505	City and County of Denver Utility Civil Works - Conflict 3B-UG-F-CCD-2185	20	855	21-Mar-19	12-Apr-19									
3B-UG-F-CCD-218506	City and County of Denver Utility Installation - Conflict 3B-UG-F-CCD-2185	20	855	12-Apr-19	07-May-19									
3B-UG-F-CCD-218507	Notification of City and County of Denver Switchover of Connections and Tie-Ins - Conflict 3B-UG-F-CCD-2185	25	855	07-May-19	05-Jun-19									
3B-UG-F-CCD-218508	City and County of Denver Connections and Tie-Ins - Conflict 3B-UG-F-CCD-2185	7	855	05-Jun-19	12-Jun-19									
3B-UG-F-CCD-218509	City and County of Denver Final Inspection & CRAL - Conflict 3B-UG-F-CCD-2185	5	855	12-Jun-19	18-Jun-19									
Centurylink		324	855	06-Jun-18	18-Jun-19									
CNLK - 3B-OH-F-CNLK-2157		324	855	06-Jun-18	18-Jun-19									
3B-OH-F-CNLK-215701	Preparation of Century Link Execution Work Orders & Design - Conflict 3B-OH-F-CNLK-2157	230	855	06-Jun-18	04-Mar-19									
3B-OH-F-CNLK-215702	Submit Century Link DRAL Approval - Conflict 3B-OH-F-CNLK-2157	1	855	04-Mar-19	05-Mar-19									
3B-OH-F-CNLK-215703	Reviews of Century Link DRAL Approval - Conflict 3B-OH-F-CNLK-2157	15	855	05-Mar-19	21-Mar-19									
3B-OH-F-CNLK-215704	Century Link DRAL Approved - Conflict 3B-OH-F-CNLK-2157	1	855	21-Mar-19	21-Mar-19									
3B-OH-F-CNLK-215705	Century Link Utility Civil Works - Conflict 3B-OH-F-CNLK-2157	20	855	21-Mar-19	12-Apr-19									
3B-OH-F-CNLK-215706	Century Link Utility Installation - Conflict 3B-OH-F-CNLK-2157	20	855	12-Apr-19	07-May-19									
3B-OH-F-CNLK-215707	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 3B-OH-F-CNLK-2157	25	855	07-May-19	05-Jun-19									
3B-OH-F-CNLK-215708	Century Link Connections and Tie-Ins - Conflict 3B-OH-F-CNLK-2157	7	855	05-Jun-19	12-Jun-19									
3B-OH-F-CNLK-21570	Century Link Final Inspection & CRAL - Conflict 3B-OH-F-CNLK-2157	5	855	12-Jun-19	18-Jun-19									
CNLK - 3B-O&G-F-CNLK-2165		324	855	06-Jun-18	18-Jun-19									
3B-O&G-F-CNLK-216501	Preparation of Century Link Execution Work Orders & Design - Conflict 3B-O&G-F-CNLK-2165	230	855	06-Jun-18	04-Mar-19									
3B-O&G-F-CNLK-216502	Submit Century Link DRAL Approval - Conflict 3B-O&G-F-CNLK-2165	1	855	04-Mar-19	05-Mar-19									
3B-O&G-F-CNLK-216503	Reviews of Century Link DRAL Approval - Conflict 3B-O&G-F-CNLK-2165	15	855	05-Mar-19	21-Mar-19									
3B-O&G-F-CNLK-216504	Century Link DRAL Approved - Conflict 3B-O&G-F-CNLK-2165	1	855	21-Mar-19	21-Mar-19									
3B-O&G-F-CNLK-216505	Century Link Utility Civil Works - Conflict 3B-O&G-F-CNLK-2165	20	855	21-Mar-19	12-Apr-19									
3B-O&G-F-CNLK-216506	Century Link Utility Installation - Conflict 3B-O&G-F-CNLK-2165	20	855	12-Apr-19	07-May-19									
3B-O&G-F-CNLK-216507	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 3B-O&G-F-CNLK-2165	25	855	07-May-19	05-Jun-19									
3B-O&G-F-CNLK-216508	Century Link Connections and Tie-Ins - Conflict 3B-O&G-F-CNLK-2165	7	855	05-Jun-19	12-Jun-19									
3B-O&G-F-CNLK-216509	Century Link Final Inspection & CRAL - Conflict 3B-O&G-F-CNLK-2165	5	855	12-Jun-19	18-Jun-19									
Comcast		324	855	06-Jun-18	18-Jun-19									
COMC - 3B-OH-C-COMC-2171		324	855	06-Jun-18	18-Jun-19									
3B-OH-C-COMC-217101	Preparation of Century Link Execution Work Orders & Design - Conflict 3B-OH-C-COMC-2171	230	855	06-Jun-18	04-Mar-19									
3B-OH-C-COMC-217102	Submit Century Link DRAL Approval - Conflict 3B-OH-C-COMC-2171	1	855	04-Mar-19	05-Mar-19									
3B-OH-C-COMC-217103	Reviews of Century Link DRAL Approval - Conflict 3B-OH-C-COMC-2171	15	855	05-Mar-19	21-Mar-19									
3B-OH-C-COMC-217104	Century Link DRAL Approved - Conflict 3B-OH-C-COMC-2171	1	855	21-Mar-19	21-Mar-19									
3B-OH-C-COMC-217105	Century Link Utility Civil Works - Conflict 3B-OH-C-COMC-2171	20	855	21-Mar-19	12-Apr-19									
3B-OH-C-COMC-217106	Century Link Utility Installation - Conflict 3B-OH-C-COMC-2171	20	855	12-Apr-19	07-May-19									
3B-OH-C-COMC-217107	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 3B-OH-C-COMC-2171	25	855	07-May-19	05-Jun-19									
3B-OH-C-COMC-217108	Century Link Connections and Tie-Ins - Conflict 3B-OH-C-COMC-2171	7	855	05-Jun-19	12-Jun-19									
3B-OH-C-COMC-217109	Century Link Final Inspection & CRAL - Conflict 3B-OH-C-COMC-2171	5	855	12-Jun-19	18-Jun-19									
COMC - 3B-UG-C-COMC-2183		324	855	06-Jun-18	18-Jun-19									
3B-UG-C-COMC-218301	Preparation of Century Link Execution Work Orders & Design - Conflict 3B-UG-C-COMC-2183	230	855	06-Jun-18	04-Mar-19									
3B-UG-C-COMC-218302	Submit Century Link DRAL Approval - Conflict 3B-UG-C-COMC-2183	1	855	04-Mar-19	05-Mar-19									
3B-UG-C-COMC-218303	Reviews of Century Link DRAL Approval - Conflict 3B-UG-C-COMC-2183	15	855	05-Mar-19	21-Mar-19									
3B-UG-C-COMC-218304	Century Link DRAL Approved - Conflict 3B-UG-C-COMC-2183	1	855	21-Mar-19	21-Mar-19									
3B-UG-C-COMC-218305	Century Link Utility Civil Works - Conflict 3B-UG-C-COMC-2183	20	855	21-Mar-19	12-Apr-19									
3B-UG-C-COMC-218306	Century Link Utility Installation - Conflict 3B-UG-C-COMC-2183	20	855	12-Apr-19	07-May-19									
3B-UG-C-COMC-218307	Notification of Century Link Switchover of Connections and Tie-Ins - Conflict 3B-UG-C-COMC-2183	25	855	07-May-19	05-Jun-19									
3B-UG-C-COMC-218308	Century Link Connections and Tie-Ins - Conflict 3B-UG-C-COMC-2183	7	855	05-Jun-19	12-Jun-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3B-UG-C-COMC-218309	Century Link Final Inspection & CRAL - Conflict 3B-UG-C-COMC-2183	5	855	12-Jun-19	18-Jun-19									
Denver Water Distribution		339	627	12-Mar-18	09-Apr-19									
DWD - Conflict 3B-UG-W-DWD-21581		339	627	12-Mar-18	09-Apr-19									
3B-UG-W-DWD-2158101	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3B-UG-W-DWD-21581	240	627	12-Mar-18	13-Dec-18									
3B-UG-W-DWD-2158102	Submit Denver Water Distribution DRAL Approval - Conflict 3B-UG-W-DWD-21581	1	627	13-Dec-18	14-Dec-18									
3B-UG-W-DWD-2158103	Reviews of Denver Water Distribution DRAL Approval - Conflict 3B-UG-W-DWD-21581	15	627	14-Dec-18	04-Jan-19									
3B-UG-W-DWD-2158104	Denver Water Distribution DRAL Approved - Conflict 3B-UG-W-DWD-21581	1	627	04-Jan-19	04-Jan-19									
3B-UG-W-DWD-2158105	Denver Water Distribution Utility Civil Works - Conflict 3B-UG-W-DWD-21581	20	627	04-Jan-19	28-Jan-19									
3B-UG-W-DWD-2158106	Denver Water Distribution Utility Installation - Conflict 3B-UG-W-DWD-21581	20	627	28-Jan-19	20-Feb-19									
3B-UG-W-DWD-2158107	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	30	627	20-Feb-19	26-Mar-19									
3B-UG-W-DWD-2158108	Denver Water Distribution Connections and Tie-Ins - Conflict 3B-UG-W-DWD-21581	7	627	26-Mar-19	03-Apr-19									
3B-UG-W-DWD-2158109	Denver Water Distribution Final Inspection & CRAL - Conflict 3B-UG-W-DWD-21581 (5	627	03-Apr-19	09-Apr-19									
DWD - Conflict 3B-UG-W-DWD-21582		339	627	12-Mar-18	09-Apr-19									
3B-UG-W-DWD-2158201	Preparation of Denver Water Distribution Execution Work Orders & Design - Conflict 3B-UG-W-DWD-21582	240	627	12-Mar-18	13-Dec-18									
3B-UG-W-DWD-2158202	Submit Denver Water Distribution DRAL Approval - Conflict 3B-UG-W-DWD-21582	1	627	13-Dec-18	14-Dec-18									
3B-UG-W-DWD-2158203	Reviews of Denver Water Distribution DRAL Approval - Conflict 3B-UG-W-DWD-21582	15	627	14-Dec-18	04-Jan-19									
3B-UG-W-DWD-2158204	Denver Water Distribution DRAL Approved - Conflict 3B-UG-W-DWD-21582	1	627	04-Jan-19	04-Jan-19									
3B-UG-W-DWD-2158205	Denver Water Distribution Utility Civil Works - Conflict 3B-UG-W-DWD-21582	20	627	04-Jan-19	28-Jan-19									
3B-UG-W-DWD-2158206	Denver Water Distribution Utility Installation - Conflict 3B-UG-W-DWD-21582	20	627	28-Jan-19	20-Feb-19									
3B-UG-W-DWD-2158207	Notification of Denver Water Distribution Switchover of Connections and Tie-Ins - Conf	30	627	20-Feb-19	26-Mar-19									
3B-UG-W-DWD-2158208	Denver Water Distribution Connections and Tie-Ins - Conflict 3B-UG-W-DWD-21582	7	627	26-Mar-19	03-Apr-19									
3B-UG-W-DWD-2158209	Denver Water Distribution Final Inspection & CRAL - Conflict 3B-UG-W-DWD-21582 (5	627	03-Apr-19	09-Apr-19									
Segment 4 Conflicts Quebec St. to Peoria St. STA (2184 to 2344)		567	831	02-Jan-18	21-Oct-19									
4A - (STA 2192 - 2344)		567	831	02-Jan-18	21-Oct-19									
EFOC205000204.3495	Segment 4 Conflicts Complete	285	837	02-Jan-18	27-Nov-18									
P51330	Segment I Non-Conflict Assembly Packages Complete	280	1118	02-Jan-18	19-Nov-18									
P61330	Segment I Non-Conflict Assembly Packages Complete	285	10	02-Jan-18	27-Nov-18									
ZAYO		431	748	06-Jun-18	21-Oct-19									
ZAYO - Conflict 4A-UG-F-ZAYO-2306		431	748	06-Jun-18	21-Oct-19									
4A-UG-F-ZAYO-230601	Preparation of ZAYO Execution Work Orders & Design - Conflict 4A-UG-F-ZAYO-2306	338	748	06-Jun-18	03-Jul-19									
4A-UG-F-ZAYO-230602	Submit ZAYO DRAL Approval - Conflict 4A-UG-F-ZAYO-2306	1	748	03-Jul-19	05-Jul-19									
4A-UG-F-ZAYO-230603	Reviews of ZAYO DRAL Approval - Conflict 4A-UG-F-ZAYO-2306	15	748	05-Jul-19	23-Jul-19									
4A-UG-F-ZAYO-230604	ZAYO DRAL Approved - Conflict 4A-UG-F-ZAYO-2306	1	748	23-Jul-19	24-Jul-19									
4A-UG-F-ZAYO-230605	ZAYO Utility Civil Works - Conflict 4A-UG-F-ZAYO-2306	20	748	24-Jul-19	15-Aug-19									
4A-UG-F-ZAYO-230606	ZAYO Utility Installation - Conflict 4A-UG-F-ZAYO-2306	19	748	15-Aug-19	06-Sep-19									
4A-UG-F-ZAYO-230607	Notification of ZAYO Switchover of Connections and Tie-Ins - Conflict 4A-UG-F-ZAYO-	25	748	06-Sep-19	04-Oct-19									
4A-UG-F-ZAYO-230608	ZAYO Connections and Tie-Ins - Conflict 4A-UG-F-ZAYO-2306	6	748	04-Oct-19	11-Oct-19									
4A-UG-F-ZAYO-230609	ZAYO Final Inspection & CRAL - Conflict 4A-UG-F-ZAYO-2306	6	748	11-Oct-19	21-Oct-19									
ZAYO - Conflict 4A-UG-F-ZAYO-2344		431	748	06-Jun-18	21-Oct-19									
4A-UG-F-ZAYO-234401	Preparation of ZAYO Execution Work Orders & Design - Conflict 4A-UG-F-ZAYO-2344	338	748	06-Jun-18	03-Jul-19									
4A-UG-F-ZAYO-234402	Submit ZAYO DRAL Approval - Conflict 4A-UG-F-ZAYO-2344	1	748	03-Jul-19	05-Jul-19									
4A-UG-F-ZAYO-234403	Reviews of ZAYO DRAL Approval - Conflict 4A-UG-F-ZAYO-2344	15	748	05-Jul-19	23-Jul-19									
4A-UG-F-ZAYO-234404	ZAYO DRAL Approved - Conflict 4A-UG-F-ZAYO-2344	1	748	23-Jul-19	24-Jul-19									
4A-UG-F-ZAYO-234405	ZAYO Utility Civil Works - Conflict 4A-UG-F-ZAYO-2344	20	748	24-Jul-19	15-Aug-19									
4A-UG-F-ZAYO-234406	ZAYO Utility Installation - Conflict 4A-UG-F-ZAYO-2344	19	748	15-Aug-19	06-Sep-19									
4A-UG-F-ZAYO-234407	Notification of ZAYO Switchover of Connections and Tie-Ins - Conflict 4A-UG-F-ZAYO-	25	748	06-Sep-19	04-Oct-19									
4A-UG-F-ZAYO-234408	ZAYO Connections and Tie-Ins - Conflict 4A-UG-F-ZAYO-2344	6	748	04-Oct-19	11-Oct-19									
4A-UG-F-ZAYO-234409	ZAYO Final Inspection & CRAL - Conflict 4A-UG-F-ZAYO-2344	6	748	11-Oct-19	21-Oct-19									
EXCEL		431	748	06-Jun-18	21-Oct-19									
EXCEL - Conflict 4A-OH-E-XCEL-2204		329	850	06-Jun-18	24-Jun-19									
4A-OH-E-XCEL-220401	Preparation of XCEL Execution Work Orders & Design - Conflict 4A-OH-E-XCEL-2204	240	850	06-Jun-18	14-Mar-19									
4A-OH-E-XCEL-220402	Submit XCEL DRAL Approval - Conflict 4A-OH-E-XCEL-2204	1	850	14-Mar-19	15-Mar-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
4A-UG-F-CCD-230604	City and County of Denver DRAL Approved - Conflict 4A-UG-F-CCD-2306	1	847	02-Apr-19	02-Apr-19									
4A-UG-F-CCD-230605	City and County of Denver Utility Civil Works - Conflict 4A-UG-F-CCD-2306	20	847	02-Apr-19	25-Apr-19									
4A-UG-F-CCD-230606	City and County of Denver Utility Installation - Conflict 4A-UG-F-CCD-2306	20	847	25-Apr-19	17-May-19									
4A-UG-F-CCD-230607	Notification of City and County of Denver Switchover of Connections and Tie-Ins - Con	25	847	17-May-19	17-Jun-19									
4A-UG-F-CCD-230608	City and County of Denver Connections and Tie-Ins - Conflict 4A-UG-F-CCD-2306	5	847	17-Jun-19	21-Jun-19									
4A-UG-F-CCD-230609	City and County of Denver Final Inspection & CRAL - Conflict 4A-UG-F-CCD-2306	5	847	21-Jun-19	27-Jun-19									
CCD - Conflict 4A-UG-F-CCD-2344		332	847	06-Jun-18	27-Jun-19									
4A-UG-F-CCD-234401	Preparation of City and County of Denver Execution Work Orders & Design - Conflict 4	240	847	06-Jun-18	14-Mar-19									
4A-UG-F-CCD-234402	Submit City and County of Denver DRAL Approval - Conflict 4A-UG-F-CCD-2344	1	847	14-Mar-19	15-Mar-19									
4A-UG-F-CCD-234403	Reviews of City and County of Denver DRAL Approval - Conflict 4A-UG-F-CCD-2344	15	847	15-Mar-19	02-Apr-19									
4A-UG-F-CCD-234404	City and County of Denver DRAL Approved - Conflict 4A-UG-F-CCD-2344	1	847	02-Apr-19	02-Apr-19									
4A-UG-F-CCD-234405	City and County of Denver Utility Civil Works - Conflict 4A-UG-F-CCD-2344	20	847	02-Apr-19	25-Apr-19									
4A-UG-F-CCD-234406	City and County of Denver Utility Installation - Conflict 4A-UG-F-CCD-2344	20	847	25-Apr-19	17-May-19									
4A-UG-F-CCD-234407	Notification of City and County of Denver Switchover of Connections and Tie-Ins - Con	25	847	17-May-19	17-Jun-19									
4A-UG-F-CCD-234408	City and County of Denver Connections and Tie-Ins - Conflict 4A-UG-F-CCD-2344	5	847	17-Jun-19	21-Jun-19									
4A-UG-F-CCD-234409	City and County of Denver Final Inspection & CRAL - Conflict 4A-UG-F-CCD-2344	5	847	21-Jun-19	27-Jun-19									
Segment 5 Conflicts Peoria St. to Chambers Rd. STA (2184 to EOP)		501	755	12-Mar-18	11-Oct-19									
5A - (STA 2344 - 2448)		501	755	12-Mar-18	11-Oct-19									
ZAYO		424	755	06-Jun-18	11-Oct-19									
ZAYO - Conflict 5A-UG-F-ZAYO-2346		424	755	06-Jun-18	11-Oct-19									
5A-UG-F-ZAYO-234601	Preparation of ZAYO Execution Work Orders & Design - Conflict 5A-UG-F-ZAYO-2346	325	755	06-Jun-18	19-Jun-19									
5A-UG-F-ZAYO-234602	Submit ZAYO DRAL Approval - Conflict 5A-UG-F-ZAYO-2346	1	755	19-Jun-19	20-Jun-19									
5A-UG-F-ZAYO-234603	Reviews of ZAYO DRAL Approval - Conflict 5A-UG-F-ZAYO-2346	15	755	20-Jun-19	09-Jul-19									
5A-UG-F-ZAYO-234604	ZAYO DRAL Approved - Conflict 5A-UG-F-ZAYO-2346	1	755	09-Jul-19	10-Jul-19									
5A-UG-F-ZAYO-234605	ZAYO Utility Civil Works - Conflict 5A-UG-F-ZAYO-2346	20	755	10-Jul-19	01-Aug-19									
5A-UG-F-ZAYO-234606	ZAYO Utility Installation - Conflict 5A-UG-F-ZAYO-2346	20	755	01-Aug-19	23-Aug-19									
5A-UG-F-ZAYO-234607	Notification of ZAYO Switchover of Connections and Tie-Ins - Conflict 5A-UG-F-ZAYO-	30	755	23-Aug-19	27-Sep-19									
5A-UG-F-ZAYO-234608	ZAYO Connections and Tie-Ins - Conflict 5A-UG-F-ZAYO-2346	7	755	27-Sep-19	07-Oct-19									
5A-UG-F-ZAYO-234609	ZAYO Final Inspection & CRAL - Conflict 5A-UG-F-ZAYO-2346	5	755	07-Oct-19	11-Oct-19									
ZAYO - Conflict 5A-UG-F-ZAYO-2360		424	755	06-Jun-18	11-Oct-19									
5A-UG-F-ZAYO-236001	Preparation of ZAYO Execution Work Orders & Design - Conflict 5A-UG-F-ZAYO-2360	325	755	06-Jun-18	19-Jun-19									
5A-UG-F-ZAYO-236002	Submit ZAYO DRAL Approval - Conflict 5A-UG-F-ZAYO-2360	1	755	19-Jun-19	20-Jun-19									
5A-UG-F-ZAYO-236003	Reviews of ZAYO DRAL Approval - Conflict 5A-UG-F-ZAYO-2360	15	755	20-Jun-19	09-Jul-19									
5A-UG-F-ZAYO-236004	ZAYO DRAL Approved - Conflict 5A-UG-F-ZAYO-2360	1	755	09-Jul-19	10-Jul-19									
5A-UG-F-ZAYO-236005	ZAYO Utility Civil Works - Conflict 5A-UG-F-ZAYO-2360	20	755	10-Jul-19	01-Aug-19									
5A-UG-F-ZAYO-236006	ZAYO Utility Installation - Conflict 5A-UG-F-ZAYO-2360	20	755	01-Aug-19	23-Aug-19									
5A-UG-F-ZAYO-236007	Notification of ZAYO Switchover of Connections and Tie-Ins - Conflict 5A-UG-F-ZAYO-	30	755	23-Aug-19	27-Sep-19									
5A-UG-F-ZAYO-236008	ZAYO Connections and Tie-Ins - Conflict 5A-UG-F-ZAYO-2360	7	755	27-Sep-19	07-Oct-19									
5A-UG-F-ZAYO-236009	ZAYO Final Inspection & CRAL - Conflict 5A-UG-F-ZAYO-2360	5	755	07-Oct-19	11-Oct-19									
ZAYO - Conflict 5A-UG-F-ZAYO-2371		424	755	06-Jun-18	11-Oct-19									
5A-UG-F-ZAYO-237101	Preparation of ZAYO Execution Work Orders & Design - Conflict 5A-UG-F-ZAYO-2371	325	755	06-Jun-18	19-Jun-19									
5A-UG-F-ZAYO-237102	Submit ZAYO DRAL Approval - Conflict 5A-UG-F-ZAYO-2371	1	755	19-Jun-19	20-Jun-19									
5A-UG-F-ZAYO-237103	Reviews of ZAYO DRAL Approval - Conflict 5A-UG-F-ZAYO-2371	15	755	20-Jun-19	09-Jul-19									
5A-UG-F-ZAYO-237104	ZAYO DRAL Approved - Conflict 5A-UG-F-ZAYO-2371	1	755	09-Jul-19	10-Jul-19									
5A-UG-F-ZAYO-237105	ZAYO Utility Civil Works - Conflict 5A-UG-F-ZAYO-2371	20	755	10-Jul-19	01-Aug-19									
5A-UG-F-ZAYO-237106	ZAYO Utility Installation - Conflict 5A-UG-F-ZAYO-2371	20	755	01-Aug-19	23-Aug-19									
5A-UG-F-ZAYO-237107	Notification of ZAYO Switchover of Connections and Tie-Ins - Conflict 5A-UG-F-ZAYO-	30	755	23-Aug-19	27-Sep-19									
5A-UG-F-ZAYO-237108	ZAYO Connections and Tie-Ins - Conflict 5A-UG-F-ZAYO-2371	7	755	27-Sep-19	07-Oct-19									
5A-UG-F-ZAYO-237109	ZAYO Final Inspection & CRAL - Conflict 5A-UG-F-ZAYO-2371	5	755	07-Oct-19	11-Oct-19									
EXCEL		331	848	06-Jun-18	26-Jun-19									
EXCEL - Conflict 5A-OH-E-XCEL-2361		331	848	06-Jun-18	26-Jun-19									
5A-OH-E-XCEL-236101	Preparation of XCEL Execution Work Orders & Design - Conflict 5A-OH-E-XCEL-2361	230	848	06-Jun-18	04-Mar-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
CCD - Conflict 5A-UG-F-CCD-2346		324	855	06-Jun-18	18-Jun-19									
5A-UG-F-CCD-234601	Preparation of City and County of Denver Execution Work Orders & Design - Conflict 5A-UG-F-CCD-2346	230	855	06-Jun-18	04-Mar-19									
5A-UG-F-CCD-234602	Submit City and County of Denver DRAL Approval - Conflict 5A-UG-F-CCD-2346	1	855	04-Mar-19	05-Mar-19									
5A-UG-F-CCD-234603	Reviews of City and County of Denver DRAL Approval - Conflict 5A-UG-F-CCD-2346	15	855	05-Mar-19	21-Mar-19									
5A-UG-F-CCD-234604	City and County of Denver DRAL Approved - Conflict 5A-UG-F-CCD-2346	1	855	21-Mar-19	21-Mar-19									
5A-UG-F-CCD-234605	City and County of Denver Utility Civil Works - Conflict 5A-UG-F-CCD-2346	20	855	21-Mar-19	12-Apr-19									
5A-UG-F-CCD-234606	City and County of Denver Utility Installation - Conflict 5A-UG-F-CCD-2346	20	855	12-Apr-19	07-May-19									
5A-UG-F-CCD-234607	Notification of City and County of Denver Switchover of Connections and Tie-Ins - Conflict 5A-UG-F-CCD-2346	25	855	07-May-19	05-Jun-19									
5A-UG-F-CCD-234608	City and County of Denver Connections and Tie-Ins - Conflict 5A-UG-F-CCD-2346	7	855	05-Jun-19	12-Jun-19									
5A-UG-F-CCD-234609	City and County of Denver Final Inspection & CRAL - Conflict 5A-UG-F-CCD-2346	5	855	12-Jun-19	18-Jun-19									
Design		1706	0	29-Sep-17	03-Mar-23									
General Activities and Field Work		237	94	29-Sep-17	02-Jul-18									
Design Mobilization		60	0	29-Sep-17	07-Dec-17									
P2DESAD-1955	Mobilize Design Staff	60	0	29-Sep-17	07-Dec-17									
Schematics		158	94	02-Jan-18	02-Jul-18									
P2DESAD-1960	Analysis of Variances and Changes to Schematics	106	3	02-Jan-18	02-May-18									
P2DESAD-1970	Develop Final Schematics	20	3	02-May-18	24-May-18									
P2DESAD-1965	Final Schematics/CDOT & IE Review & Comments	15	94	24-May-18	12-Jun-18									
P2DESAD-1980	Final Schematics Comment Resolution	13	94	12-Jun-18	26-Jun-18									
P2DESAD-1975	Final Schematics Approved	4	94	26-Jun-18	02-Jul-18									
Survey Works		81	61	02-Jan-18	04-Apr-18									
P2DESAD-1890	Preliminary Survey Work (Flight Plan & Establish Control Lines)	5	0	02-Jan-18	08-Jan-18									
P2DESAD-1895	Perform Field Work for Aerial Survey	13	0	08-Jan-18	22-Jan-18									
P2DESAD-1905	Perform Control and Field Survey	13	2	08-Jan-18	22-Jan-18									
P2DESAD-2125	Perform Field Survey	75	61	08-Jan-18	03-Apr-18									
P2DESAD-1900	Perform Aerial Survey	3	0	22-Jan-18	24-Jan-18									
P2DESAD-1910	Survey Data Analysis and Calculations	20	0	24-Jan-18	15-Feb-18									
P2DESAD-1915	95% TDM Model and Contour Maps	6	49	15-Feb-18	23-Feb-18									
P2DESAD-1930	95% Survey for Facility Design	19	49	23-Feb-18	16-Mar-18									
P2DESAD-1940	TDM Model and Contour Maps	5	63	23-Feb-18	01-Mar-18									
P2DESAD-1945	Final TDM Model and Contour Maps	1	63	01-Mar-18	02-Mar-18									
P2DESAD-1920	Survey Submittal to CDOT for Review and Comments	15	63	02-Mar-18	20-Mar-18									
P2DESAD-1925	Survey Comments Cleared	10	63	20-Mar-18	30-Mar-18									
P2DESAD-1950	Survey for Facility Design	1	61	03-Apr-18	04-Apr-18									
Develop Specifications		161	35	14-Mar-18	14-Sep-18									
P2DESAD-2050	Bridge Design Specifications Completed	0	196	14-Mar-18	14-Mar-18									
P2DESAD-2060	Traffic signal Systems Specifications Completed	0	184	28-Mar-18	28-Mar-18									
P2DESAD-2105	Roadway Design Specifications Completed	0	165	18-Apr-18	18-Apr-18									
P2DESAD-2075	Noise Wall Specifications Completed	0	155	30-Apr-18	30-Apr-18									
P2DESAD-2080	Landscaping Specifications Completed	0	154	01-May-18	01-May-18									
P2DESAD-2085	Illumination Specifications Completed	0	149	07-May-18	07-May-18									
P2DESAD-2040	Pavement Design Specifications Completed	0	148	08-May-18	08-May-18									
P2DESAD-2065	Traffic Management Specifications Completed	0	143	14-May-18	14-May-18									
P2DESAD-2035	Geotechnical Specifications Completed	0	108	22-Jun-18	22-Jun-18									
P2DESAD-2090	ITCS & TCS Specifications Completed	0	94	11-Jul-18	11-Jul-18									
P2DESAD-2070	Traffic Control Specifications Completed	0	84	20-Jul-18	20-Jul-18									
P2DESAD-2045	Drainage Design Specifications Completed	0	0	02-Aug-18	02-Aug-18									
P2DESAD-2095	Sign & Marking Specifications Completed	0	25	16-Aug-18	16-Aug-18									
P2DESAD-2055	Retaining Wall Design Specifications Completed	0	36	14-Sep-18	14-Sep-18									
P2DESAD-2100	General Structure Specifications Completed	0	35	14-Sep-18	14-Sep-18									
Geotechnical Design		279	43	19-Dec-17	07-Nov-18									
General		10	0	19-Dec-17	03-Jan-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone





Central 70 Project
Page 90 of 280

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
P2DESAD-1985	Analysis of the Existing Geotechnical Documents	10	0	19-Dec-17	03-Jan-18									
Earthwork Geotech		150	108	03-Jan-18	22-Jun-18									
P2DESAD-1990	Earthworks Geotechnical Field and Laboratory Works Stage 1	63	66	03-Jan-18	15-Mar-18									
P2DESAD-2005	Earthworks Geotechnical Field and Laboratory Works Stage 2	63	66	15-Mar-18	24-May-18									
P2DESAD-1995	Earthworks Field and Laboratory Works Factual Geotechnical Report	25	66	24-May-18	22-Jun-18									
P2DESAD-2000	Earthworks Geotechnical Analysis and Calculations Early Design Packages	25	66	24-May-18	22-Jun-18									
P2DESAD-2010	Earthworks Geotechnical Analysis and Calculations Standard Design Packages	13	120	24-May-18	08-Jun-18									
Bridge Geotech		270	43	02-Jan-18	07-Nov-18									
Standard Bridge Geotech		270	43	02-Jan-18	07-Nov-18									
P2DESAD-3345	Bridges Geotechnical Field and Laboratory Works Stage 1	125	43	02-Jan-18	23-May-18									
P2DESAD-3360	Bridges Geotechnical Field and Laboratory Works Stage 2	125	43	23-May-18	16-Oct-18									
P2DESAD-3350	Bridges Field and Laboratory Works Factual Geotechnical Report	10	43	16-Oct-18	26-Oct-18									
P2DESAD-3355	Bridges Geotechnical Analysis and Calculations	20	43	16-Oct-18	07-Nov-18									
Early Bridge Geotech		50	209	02-Jan-18	28-Feb-18									
P2DESAD-3365	Early Bridge Geotechnical Field and Laboratory Works	20	209	02-Jan-18	24-Jan-18									
P2DESAD-3370	Early Bridge Field and Laboratory Works Factual Geotechnical Report	10	209	24-Jan-18	05-Feb-18									
P2DESAD-3375	Early Bridge Geotechnical Analysis and Calculations	20	209	05-Feb-18	28-Feb-18									
Drainage Geotech		70	96	02-Jan-18	22-Mar-18									
P2DESAD-3200	Culvert and Drainage Structures Geotechnical Field and Laboratory Works	20	76	02-Jan-18	24-Jan-18									
P2DESAD-3205	Culvert and Drainage Structures Field and Laboratory Works Factual Geotechnical Re	20	76	24-Jan-18	15-Feb-18									
P2DESAD-3220	Culvert and Drainage Structures Geotechnical Analysis and Calculations	10	76	15-Feb-18	28-Feb-18									
P2DESAD-3210	Culvert and Drainage Structures General Geotechnical Recommendations for the Desig	10	76	15-Feb-18	28-Feb-18									
P2DESAD-3215	Culvert and Drainage Structures Final Geotechnical Report Early Design Packages	10	76	15-Feb-18	28-Feb-18									
P2DESAD-3225	Culvert and Drainage Structures Final Geotechnical Report Standard Design Packages	20	96	28-Feb-18	22-Mar-18									
Wall Geotech		150	108	03-Jan-18	22-Jun-18									
P2DESAD-2015	Earthworks and Retaining Walls Geotechnical Field and Laboratory Works Stage 1	25	66	03-Jan-18	31-Jan-18									
P2DESAD-2020	Earthworks and Retaining Walls Field and Laboratory Works Factual Geotechnical Re	25	66	31-Jan-18	01-Mar-18									
P2DESAD-2025	Earthworks and Retaining Walls Geotechnical Analysis and Calculations Early Design F	25	66	01-Mar-18	29-Mar-18									
P2DESAD-2030	Earthworks and Retaining Walls Geotechnical Analysis and Calculations Standard Desi	25	66	01-Mar-18	29-Mar-18									
P2DESAD-2120	Miscellaneous Structures Geotechnical Field and Laboratory Works	25	108	29-Mar-18	26-Apr-18									
P2DESAD-2110	Miscellaneous Structures Field and Laboratory Works Factual Geotechnical Report	25	108	26-Apr-18	24-May-18									
P2DESAD-2115	Miscellaneous Structures Geotechnical Analysis and Calculations	25	108	24-May-18	22-Jun-18									
Pavement Design		111	148	02-Jan-18	08-May-18									
Data Analysis and Draft Report		95	148	02-Jan-18	19-Apr-18									
P2DESAD-3315	Analysis of the Existing Geotechnical and Traffic Data and Documents	20	116	02-Jan-18	24-Jan-18									
P2DESAD-3325	Pavement Design Criteria	38	96	24-Jan-18	08-Mar-18									
P2DESAD-3330	Pavement Design Analysis and Calculations	38	148	08-Mar-18	19-Apr-18									
Final Design and Report		16	148	19-Apr-18	08-May-18									
P2DESAD-3320	Pavement Design General Recommendations/Submit to CDOT for Review	1	148	19-Apr-18	20-Apr-18									
P2DESAD-3335	CDOT Review Pavement Design General Recommendations	15	148	20-Apr-18	08-May-18									
P2DESAD-3340	Final Pavement Design Standards	0	148	08-May-18	08-May-18									
Drainage Design		185	0	03-Jan-18	02-Aug-18									
Drainage		185	0	03-Jan-18	02-Aug-18									
Hydrologic and Hydraulic Design		125	49	03-Jan-18	24-May-18									
P2DESAD-3230	Preliminary Investigation. Existing Data Collection	25	0	03-Jan-18	31-Jan-18									
P2DESAD-3240	Drainage Area Map	100	49	31-Jan-18	24-May-18									
P2DESAD-3245	Interior Drainage Area Map	100	49	31-Jan-18	24-May-18									
P2DESAD-3250	Culverts Hydraulic Design	100	49	31-Jan-18	24-May-18									
P2DESAD-3255	Review of the Effects of Allowable Computed Headwater.	100	0	31-Jan-18	24-May-18									
P2DESAD-3260	Ditches Hydraulic and Shear Stress Design. Lining Design	100	49	31-Jan-18	24-May-18									
P2DESAD-3265	Drainage Miscellaneous Elements Hydraulic Design (junction boxes, special inlets...)	100	49	31-Jan-18	24-May-18									
P2DESAD-3285	Drainage Report for Major Stream Crossings	40	60	31-Jan-18	19-Mar-18									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
P2DESAD-3295	Hydrologic Analysis and Computations. Discharges. Preliminary Culverts Locations	70	79	31-Jan-18	20-Apr-18	█								
P2DESAD-3300	Storm Sewers, Drop Inlets and Deck Drain Hydraulic Design	20	80	31-Jan-18	23-Feb-18	█								
P2DESAD-3235	Hydrologic-Hydraulic Design Criteria	30	105	15-Feb-18	22-Mar-18	█								
Preliminary System Design		100	49	31-Jan-18	24-May-18									
P2DESAD-3270	Culverts Layout and Geometry	100	49	31-Jan-18	24-May-18	█								
P2DESAD-3275	Standardized Rip-Rap Design	20	80	31-Jan-18	23-Feb-18	█								
P2DESAD-3280	Scour Analysis	100	49	31-Jan-18	24-May-18	█								
Detailed Drainage Design		60	0	24-May-18	02-Aug-18									
P2DESAD-3290	Drainage Elements Structural	40	0	24-May-18	11-Jul-18	█								
P2DESAD-3305	Drainage Elements Structural Standard Design	20	0	11-Jul-18	02-Aug-18	█								
P2DESAD-3310	Develop of Drainage Standard Design And Report	11	0	20-Jul-18	02-Aug-18	█								
Roadway Design		217	42	02-Jan-18	07-Sep-18									
Alignments		74	39	30-Mar-18	22-Jun-18									
P2DESAD-2720	Develop Preliminary Roadway Horizontal and Vertical Alignment for Ramps	38	76	30-Mar-18	11-May-18	█								
P2DESAD-2760	Review & Establish Existing Grade & Typical X-Sections	36	0	30-Mar-18	10-May-18	█								
P2DESAD-2725	Develop Preliminary Roadway Horizontal and Vertical Alignment for Xing Streets	38	12	10-May-18	22-Jun-18	█								
P2DESAD-2770	Develop Preliminary Roadway Horizontal and Vertical Alignment for EL	38	39	10-May-18	22-Jun-18	█								
P2DESAD-2775	Develop Preliminary Roadway Horizontal and Vertical Alignment for Interchanges	38	39	10-May-18	22-Jun-18	█								
Sections		217	14	02-Jan-18	07-Sep-18									
P2DESAD-2765	Existing Condition Analysis - Culverts & Utilities	50	64	02-Jan-18	28-Feb-18	█								
P2DESAD-2730	Preliminary Typical X-Sections Along the Corridor	20	0	24-Jan-18	15-Feb-18	█								
P2DESAD-2785	Geopack Analysis of X-Sections	20	14	24-Jul-18	15-Aug-18	█								
P2DESAD-2790	Locations of Special Design Elements in the X-Sections	20	14	15-Aug-18	07-Sep-18	█								
Detailed Design		94	165	02-Jan-18	18-Apr-18									
P2DESAD-2735	Preliminary Work / Gathering Existing Information	38	64	02-Jan-18	13-Feb-18	█								
P2DESAD-2740	Develop Roadway Design Criteria/Submit to CDOT for Review	38	0	15-Feb-18	30-Mar-18	█								
P2DESAD-1465	CDOT review of Roadway Design	15	165	30-Mar-18	17-Apr-18	█								
P2DESAD-2990	Roadway Design Standards	1	165	17-Apr-18	18-Apr-18	█								
Bridge Design		410	1218	02-Jan-18	22-Apr-19									
P2DESAD-755	Bridges Tipology Study	13	63	02-Jan-18	16-Jan-18	█								
P2DESAD-760	Bridges Typical X-Section Study	13	63	16-Jan-18	30-Jan-18	█								
P2DESAD-765	Bridges Substructure Study	13	63	30-Jan-18	13-Feb-18	█								
P2DESAD-770	Bridges Abutment Study	13	63	13-Feb-18	28-Feb-18	█								
P2DESAD-750	Bridges Conceptual Design Study	13	63	28-Feb-18	14-Mar-18	█								
Bridge Design Segment 2		360	1001	28-Feb-18	22-Apr-19									
BR Brighton Blvd		179	671	04-Apr-18	26-Oct-18									
Establish Criteria Procedures		20	521	04-Apr-18	26-Apr-18									
P2DESAD-3485	BR Brighton Blvd Develop Bridge Plan/Procure	10	521	04-Apr-18	16-Apr-18	█								
P2DESAD-3495	BR Brighton Blvd Bridge Design Criteria	10	521	16-Apr-18	26-Apr-18	█								
Bridge Layouts		60	521	26-Apr-18	05-Jul-18									
P2DESAD-3480	BR Brighton Blvd Develop Bridge Final Geometry Plans	20	561	26-Apr-18	18-May-18	█								
P2DESAD-3500	BR Brighton Blvd Develop General Arrangement Plans	20	521	26-Apr-18	18-May-18	█								
P2DESAD-3520	BR Brighton Blvd Develop Detailed Calc	20	521	26-Apr-18	18-May-18	█								
P2DESAD-3555	BR Brighton Blvd Geotechnical Review & Checks	40	521	18-May-18	05-Jul-18	█								
Substructure Design		49	537	05-Jul-18	29-Aug-18									
P2DESAD-3560	BR Brighton Blvd Develop Detail Drawings Substructure	20	521	05-Jul-18	27-Jul-18	█								
P2DESAD-3505	BR Brighton Blvd Submit Geotechnical Report, General Arrangement & Substructure	0	537	27-Jul-18	27-Jul-18	█								
P2DESAD-3510	BR Brighton Blvd CDOT Review & Comments Geotechnical Report, General Arrange	15	537	27-Jul-18	15-Aug-18	█								
P2DESAD-3515	BR Brighton Blvd Clear Comments Geotechnical Report, General Arrangement & Sut	13	537	15-Aug-18	29-Aug-18	█								
P2DESAD-3460	BR Brighton Blvd General Arrangement & Substructure Plans-RFC	1	537	29-Aug-18	29-Aug-18	█								
Superstructure Design		79	671	27-Jul-18	26-Oct-18									
P2DESAD-3565	BR Brighton Blvd Develop Detail Drawings for Deck	20	521	27-Jul-18	21-Aug-18	█								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Superstructure Design														
P2DESAD-3630	BR Josephine ST Develop Detail Drawings for Deck	13	612	30-Jan-19	16-Apr-19									
P2DESAD-3645	BR Josephine ST Develop Design Superstructure Plans	13	612	13-Feb-19	28-Feb-19									
P2DESAD-3660	BR Josephine ST Develop Complete Plans / Spec / Design Notebooks	13	755	28-Feb-19	14-Mar-19									
P2DESAD-3650	BR Josephine ST Submit Superstructure	0	612	28-Feb-19	28-Feb-19									
P2DESAD-3665	BR Josephine ST CDOT Review & Comments Superstructure Plans	15	612	01-Mar-19	19-Mar-19									
P2DESAD-3675	BR Josephine ST Submit Complete Plans / Spec / Design Notebooks	0	755	14-Mar-19	14-Mar-19									
P2DESAD-3680	BR Josephine ST CDOT Review & Comment Complete Plans / Spec / Design Notebooks	15	755	14-Mar-19	01-Apr-19									
P2DESAD-3670	BR Josephine ST Clear Comments Superstructure Plans	13	612	19-Mar-19	02-Apr-19									
P2DESAD-3690	BR Josephine ST Clear Comments Complete Plans / Spec / Design Notebooks	13	755	01-Apr-19	15-Apr-19									
P2DESAD-3685	BR Josephine ST Superstructure Plans - RFC	1	612	02-Apr-19	03-Apr-19									
P2DESAD-3695	BR Josephine ST Complete Plans / Spec / Design Notebooks - RFC	1	755	15-Apr-19	16-Apr-19									
BR Columbine St														
Establish Criteria Procedures														
P2DESAD-150	2A BR Columbine St Develop Bridge Plan/Procedure	10	43	07-Nov-18	19-Nov-18									
P2DESAD-155	2A BR Columbine St Bridge Design Criteria	10	43	19-Nov-18	03-Dec-18									
Bridge Layouts														
P2DESAD-170	2A BR Columbine St Develop Bridge Final Geometry Plans	20	53	03-Dec-18	26-Dec-18									
P2DESAD-160	2A BR Columbine St Develop General Arrangement Plans	20	43	03-Dec-18	26-Dec-18									
P2DESAD-165	2A BR Columbine St Develop Detailed Calc	20	43	03-Dec-18	26-Dec-18									
P2DESAD-175	2A BR Columbine St Geotechnical Review & Checks	10	43	26-Dec-18	09-Jan-19									
Substructure Design														
P2DESAD-180	2A BR Columbine St Develop Detail Drawings Substructure	20	43	09-Jan-19	31-Jan-19									
P2DESAD-185	2A BR Columbine St Submit Geotechnical Report, General Arrangement & Substructure Plans	0	565	31-Jan-19	31-Jan-19									
P2DESAD-190	2A BR Columbine St CDOT Review & Comments Geotechnical Report, General Arrangement & Substructure Plans	15	565	31-Jan-19	19-Feb-19									
P2DESAD-195	2A BR Columbine St Clear Comments Geotechnical Report, General Arrangement & Substructure Plans	13	565	19-Feb-19	05-Mar-19									
P2DESAD-200	2A BR Columbine St General Arrangement & Substructure Plans-RFC	1	565	05-Mar-19	06-Mar-19									
Superstructure Design														
P2DESAD-215	2A BR Columbine St Develop Complete Plans / Spec / Design Notebooks	20	545	31-Jan-19	25-Feb-19									
P2DESAD-205	2A BR Columbine St Develop Design Superstructure Plans	20	43	31-Jan-19	25-Feb-19									
P2DESAD-210	2A BR Columbine St Develop Detail Drawings for Deck	20	43	31-Jan-19	25-Feb-19									
P2DESAD-235	2A BR Columbine St Submit Complete Plans / Spec / Design Notebooks	0	545	25-Feb-19	25-Feb-19									
P2DESAD-240	2A BR Columbine St CDOT Review & Comment Complete Plans / Spec / Design Notebooks	15	545	25-Feb-19	13-Mar-19									
P2DESAD-220	2A BR Columbine St Submit Superstructure	0	43	25-Feb-19	25-Feb-19									
P2DESAD-225	2A BR Columbine St CDOT Review & Comments Superstructure Plans	15	43	26-Feb-19	14-Mar-19									
P2DESAD-245	2A BR Columbine St Clear Comments Complete Plans / Spec / Design Notebooks	13	545	13-Mar-19	27-Mar-19									
P2DESAD-230	2A BR Columbine St Clear Comments Superstructure Plans	13	43	14-Mar-19	28-Mar-19									
P2DESAD-255	2A BR Columbine St Complete Plans / Spec / Design Notebooks - RFC	1	545	27-Mar-19	28-Mar-19									
P2DESAD-250	2A BR Columbine St Superstructure Plans - RFC	1	43	28-Mar-19	28-Mar-19									
BR Clayton Ln														
Establish Criteria Procedures														
P2DESAD-575	2A BR Clayton Ln Procedure/Plan	10	949	07-Nov-18	19-Nov-18									
P2DESAD-580	2A BR Clayton Ln Bridge Design Criteria	10	949	19-Nov-18	03-Dec-18									
Bridge Layouts														
P2DESAD-585	2A BR Clayton Ln Develop Bridge Final Geometry Plans	20	950	03-Dec-18	26-Dec-18									
P2DESAD-590	2A BR Clayton Ln Develop General Arrangement Plans	20	949	03-Dec-18	26-Dec-18									
P2DESAD-595	2A BR Clayton Ln Develop Detailed Calc	20	949	03-Dec-18	26-Dec-18									
P2DESAD-600	2A BR Clayton Ln Geotechnical Review & Checks	1	949	26-Dec-18	27-Dec-18									
Substructure Design														
P2DESAD-625	2A BR Clayton Ln Develop Detail Drawings Substructure	20	949	27-Dec-18	22-Jan-19									
P2DESAD-610	2A BR Clayton Ln Submit Geotechnical Report, General Arrangement & Substructure Plans	0	969	22-Jan-19	22-Jan-19									
P2DESAD-615	2A BR Clayton Ln CDOT Review & Comments Geotechnical Report, General Arrangement & Substructure Plans	15	969	22-Jan-19	07-Feb-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2018	2019	2020
P2DESAD-3850	2C BR Vasquez Blvd Submit Geotechnical Report, General Arrangement & Substruct	0	1043	21-Jun-18	21-Jun-18	I 2C BR Vasquez Blvd Submit Geotechnical Report, General Arrangement & Substructure Plans											
P2DESAD-3855	2C BR Vasquez Blvd CDOT Review & Comments Geotechnical Report, General Arrang	15	1043	21-Jun-18	11-Jul-18	II 2C BR Vasquez Blvd CDOT Review & Comments Geotechnical Report, General Arrangement & Substructure Plans											
P2DESAD-3860	2C BR Vasquez Blvd Clear Comments Geotechnical Report, General Arrangement & :	13	1043	11-Jul-18	25-Jul-18	III 2C BR Vasquez Blvd Clear Comments Geotechnical Report, General Arrangement & Substructure Plans											
P2DESAD-3845	2C BR Vasquez Blvd General Arrangement & Substructure Plans-RFC	1	1043	25-Jul-18	25-Jul-18	I 2C BR Vasquez Blvd General Arrangement & Substructure Plans-RFC											
Superstructure Design		59	1013	21-Jun-18	29-Aug-18												
P2DESAD-3875	2C BR Vasquez Blvd Develop Complete Plans / Spec / Design Notebooks	30	1013	21-Jun-18	27-Jul-18	III 2C BR Vasquez Blvd Develop Complete Plans / Spec / Design Notebooks											
P2DESAD-3900	2C BR Vasquez Blvd Develop Design Superstructure Plans	20	952	21-Jun-18	17-Jul-18	III 2C BR Vasquez Blvd Develop Design Superstructure Plans											
P2DESAD-3925	2C BR Vasquez Blvd Develop Detail Drawings for Deck	20	952	21-Jun-18	17-Jul-18	III 2C BR Vasquez Blvd Develop Detail Drawings for Deck											
P2DESAD-3920	2C BR Vasquez Blvd Submit Superstructure	0	952	17-Jul-18	17-Jul-18	I 2C BR Vasquez Blvd Submit Superstructure											
P2DESAD-3905	2C BR Vasquez Blvd CDOT Review & Comments Superstructure Plans	15	952	17-Jul-18	02-Aug-18	II 2C BR Vasquez Blvd CDOT Review & Comments Superstructure Plans											
P2DESAD-3880	2C BR Vasquez Blvd Submit Complete Plans / Spec / Design Notebooks	0	1013	27-Jul-18	27-Jul-18	I 2C BR Vasquez Blvd Submit Complete Plans / Spec / Design Notebooks											
P2DESAD-3885	2C BR Vasquez Blvd CDOT Review & Comment Complete Plans / Spec / Design Note	15	1013	27-Jul-18	14-Aug-18	II 2C BR Vasquez Blvd CDOT Review & Comment Complete Plans / Spec / Design Notebooks											
P2DESAD-3910	2C BR Vasquez Blvd Clear Comments Superstructure Plans	13	952	02-Aug-18	17-Aug-18	II 2C BR Vasquez Blvd Clear Comments Superstructure Plans											
P2DESAD-3890	2C BR Vasquez Blvd Clear Comments Complete Plans / Spec / Design Notebooks	13	1013	14-Aug-18	28-Aug-18	II 2C BR Vasquez Blvd Clear Comments Complete Plans / Spec / Design Notebooks											
P2DESAD-3915	2C BR Vasquez Blvd Superstructure Plans - RFC	1	952	17-Aug-18	17-Aug-18	I 2C BR Vasquez Blvd Superstructure Plans - RFC											
P2DESAD-3895	2C BR Vasquez Blvd Complete Plans / Spec / Design Notebooks - RFC	1	1013	28-Aug-18	29-Aug-18	I 2C BR Vasquez Blvd Complete Plans / Spec / Design Notebooks - RFC											
BR Cook St		149	1134	14-Mar-18	31-Aug-18												
Establish Criteria Procedures		20	978	14-Mar-18	05-Apr-18												
P2DESAD-995	2C BR Cook St Bridge Procedure/Plan	10	978	14-Mar-18	26-Mar-18	II 2C BR Cook St Bridge Procedure/Plan											
P2DESAD-1000	2C BR Cook St Bridge Design Criteria	10	978	26-Mar-18	05-Apr-18	II 2C BR Cook St Bridge Design Criteria											
Bridge Layouts		50	978	05-Apr-18	01-Jun-18												
P2DESAD-1005	2C BR Cook St Develop Bridge Final Geometry Plans	20	1008	05-Apr-18	27-Apr-18	III 2C BR Cook St Develop Bridge Final Geometry Plans											
P2DESAD-1010	2C BR Cook St Develop General Arrangement Plans	20	978	05-Apr-18	27-Apr-18	III 2C BR Cook St Develop General Arrangement Plans											
P2DESAD-1015	2C BR Cook St Develop Detailed Calc	20	978	05-Apr-18	27-Apr-18	III 2C BR Cook St Develop Detailed Calc											
P2DESAD-1020	2C BR Cook St Geotechnical Review & Checks	30	978	27-Apr-18	01-Jun-18	III 2C BR Cook St Geotechnical Review & Checks											
Substructure Design		49	1049	01-Jun-18	27-Jul-18												
P2DESAD-1045	2C BR Cook St Develop Detail Drawings Substructure	20	978	01-Jun-18	25-Jun-18	III 2C BR Cook St Develop Detail Drawings Substructure											
P2DESAD-1030	2C BR Cook St Submit Geotechnical Report, General Arrangement & Substructure Pl	0	1049	25-Jun-18	25-Jun-18	I 2C BR Cook St Submit Geotechnical Report, General Arrangement & Substructure Plans											
P2DESAD-1035	2C BR Cook St CDOT Review & Comments Geotechnical Report, General Arrangem	15	1049	25-Jun-18	13-Jul-18	II 2C BR Cook St CDOT Review & Comments Geotechnical Report, General Arrangement & Substructure Plans											
P2DESAD-1025	2C BR Cook St General Arrangement & Substructure Plans-RFC	1	1049	27-Jul-18	27-Jul-18	I 2C BR Cook St General Arrangement & Substructure Plans-RFC											
Superstructure Design		59	1134	25-Jun-18	31-Aug-18												
P2DESAD-1050	2C BR Cook St Develop Complete Plans / Spec / Design Notebooks	30	1134	25-Jun-18	31-Jul-18	III 2C BR Cook St Develop Complete Plans / Spec / Design Notebooks											
P2DESAD-1075	2C BR Cook St Develop Design Superstructure Plans	20	978	25-Jun-18	19-Jul-18	III 2C BR Cook St Develop Design Superstructure Plans											
P2DESAD-1100	2C BR Cook St Develop Detail Drawings for Deck	20	978	25-Jun-18	19-Jul-18	III 2C BR Cook St Develop Detail Drawings for Deck											
P2DESAD-1040	2C BR Cook St Clear Comments Geotechnical Report, General Arrangement & Subst	13	1049	13-Jul-18	27-Jul-18	II 2C BR Cook St Clear Comments Geotechnical Report, General Arrangement & Substructure Plans											
P2DESAD-1095	2C BR Cook St Submit Superstructure	0	978	19-Jul-18	19-Jul-18	I 2C BR Cook St Submit Superstructure											
P2DESAD-1080	2C BR Cook St CDOT Review & Comments Superstructure Plans	15	978	19-Jul-18	07-Aug-18	II 2C BR Cook St CDOT Review & Comments Superstructure Plans											
P2DESAD-1055	2C BR Cook St Submit Complete Plans / Spec / Design Notebooks	0	1134	31-Jul-18	31-Jul-18	I 2C BR Cook St Submit Complete Plans / Spec / Design Notebooks											
P2DESAD-1060	2C BR Cook St CDOT Review & Comment Complete Plans / Spec / Design Notebooks	15	1134	31-Jul-18	16-Aug-18	II 2C BR Cook St CDOT Review & Comment Complete Plans / Spec / Design Notebooks											
P2DESAD-1085	2C BR Cook St Clear Comments Superstructure Plans	13	978	07-Aug-18	21-Aug-18	II 2C BR Cook St Clear Comments Superstructure Plans											
P2DESAD-1065	2C BR Cook St Clear Comments Complete Plans / Spec / Design Notebooks	13	1134	16-Aug-18	30-Aug-18	II 2C BR Cook St Clear Comments Complete Plans / Spec / Design Notebooks											
P2DESAD-1090	2C BR Cook St Superstructure Plans - RFC	1	978	21-Aug-18	21-Aug-18	I 2C BR Cook St Superstructure Plans - RFC											
P2DESAD-1070	2C BR Cook St Complete Plans / Spec / Design Notebooks - RFC	1	1134	30-Aug-18	31-Aug-18	I 2C BR Cook St Complete Plans / Spec / Design Notebooks - RFC											
BR BNSF		154	519	14-Mar-18	07-Sep-18												
Establish Criteria Procedures		35	253	14-Mar-18	23-Apr-18												
P2DESAD-3930	2B BR BNSF Existing Bridge Info Review and Check	10	253	14-Mar-18	26-Mar-18	II 2B BR BNSF Existing Bridge Info Review and Check											
P2DESAD-3935	2B BR BNSF Bridge Design Criteria	25	253	26-Mar-18	23-Apr-18	III 2B BR BNSF Bridge Design Criteria											
Bridge Layouts		40	253	23-Apr-18	07-Jun-18												
P2DESAD-3940	2B BR BNSF Develop Bridge Final Geometry Plans	20	273	23-Apr-18	15-May-18	III 2B BR BNSF Develop Bridge Final Geometry Plans											
P2DESAD-3945	2B BR BNSF Develop General Arrangement Plans	20	253	23-Apr-18	15-May-18	III 2B BR BNSF Develop General Arrangement Plans											
P2DESAD-3950	2B BR BNSF Develop Detailed Calc	20	253	23-Apr-18	15-May-18	III 2B BR BNSF Develop Detailed Calc											
P2DESAD-3955	2B BR BNSF Geotechnical Review & Checks	20	253	15-May-18	07-Jun-18	III 2B BR BNSF Geotechnical Review & Checks											

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Substructure Design														
P2DESAD-3980	2B BR BNSF Develop Detail Drawings Substructure	20	549	07-Jun-18	02-Aug-18									
P2DESAD-3965	2B BR BNSF Submit Geotechnical Report, General Arrangement & Substructure Plans	0	549	29-Jun-18	29-Jun-18									
P2DESAD-3970	2B BR BNSF CDOT Review & Comments Geotechnical Report, General Arrangemen	15	549	29-Jun-18	19-Jul-18									
P2DESAD-3975	2B BR BNSF Clear Comments Geotechnical Report, General Arrangement & Substru	13	549	19-Jul-18	02-Aug-18									
P2DESAD-3960	2B BR BNSF General Arrangement & Substructure Plans-RFC	1	549	02-Aug-18	02-Aug-18									
Superstructure Design														
P2DESAD-3985	2B BR BNSF Develop Complete Plans / Spec / Design Notebooks	30	519	29-Jun-18	06-Aug-18									
P2DESAD-4010	2B BR BNSF Develop Design Superstructure Plans	20	253	29-Jun-18	25-Jul-18									
P2DESAD-4035	2B BR BNSF Develop Detail Drawings for Deck	20	253	29-Jun-18	25-Jul-18									
P2DESAD-4030	2B BR BNSF Submit Superstructure	0	253	25-Jul-18	25-Jul-18									
P2DESAD-4015	2B BR BNSF CDOT Review & Comments Superstructure Plans	15	253	25-Jul-18	13-Aug-18									
P2DESAD-3990	2B BR BNSF Submit Complete Plans / Spec / Design Notebooks	0	519	06-Aug-18	06-Aug-18									
P2DESAD-3995	2B BR BNSF CDOT Review & Comment Complete Plans / Spec / Design Notebooks	15	519	06-Aug-18	22-Aug-18									
P2DESAD-4020	2B BR BNSF Clear Comments Superstructure Plans	13	253	13-Aug-18	27-Aug-18									
P2DESAD-4000	2B BR BNSF Clear Comments Complete Plans / Spec / Design Notebooks	13	519	22-Aug-18	06-Sep-18									
P2DESAD-4025	2B BR BNSF Superstructure Plans - RFC	1	253	27-Aug-18	27-Aug-18									
P2DESAD-4005	2B BR BNSF Complete Plans / Spec / Design Notebooks - RFC	1	519	06-Sep-18	07-Sep-18									
BR Monroe St														
Establish Criteria Procedures														
P2DESAD-1755	2C BR Monroe St Bridge Procedure/Plan	10	969	14-Mar-18	26-Mar-18									
P2DESAD-1760	2C BR Monroe St Bridge Design Criteria	10	969	26-Mar-18	05-Apr-18									
P2DESAD-1765	2C BR Monroe St Develop Bridge Final Geometry Plans	20	999	05-Apr-18	27-Apr-18									
P2DESAD-1770	2C BR Monroe St Develop General Arrangement Plans	20	969	05-Apr-18	27-Apr-18									
P2DESAD-1775	2C BR Monroe St Develop Detailed Calc	20	969	05-Apr-18	27-Apr-18									
P2DESAD-1780	2C BR Monroe St Geotechnical Review & Checks	30	969	27-Apr-18	01-Jun-18									
P2DESAD-1805	2C BR Monroe St Develop Detail Drawings Substructure	20	969	01-Jun-18	25-Jun-18									
P2DESAD-1790	2C BR Monroe St Submit Geotechnical Report, General Arrangement & Substructure	0	1084	25-Jun-18	25-Jun-18									
P2DESAD-1795	2C BR Monroe St CDOT Review & Comments Geotechnical Report, General Arrange	15	1084	25-Jun-18	13-Jul-18									
P2DESAD-1810	2C BR Monroe St Develop Complete Plans / Spec / Design Notebooks	30	969	25-Jun-18	31-Jul-18									
P2DESAD-1835	2C BR Monroe St Develop Design Superstructure Plans	20	969	25-Jun-18	19-Jul-18									
P2DESAD-1860	2C BR Monroe St Develop Detail Drawings for Deck	20	969	25-Jun-18	19-Jul-18									
P2DESAD-1800	2C BR Monroe St Clear Comments Geotechnical Report, General Arrangement & Sul	13	1084	13-Jul-18	27-Jul-18									
P2DESAD-1855	2C BR Monroe St Submit Superstructure	0	978	19-Jul-18	19-Jul-18									
P2DESAD-1840	2C BR Monroe St CDOT Review & Comments Superstructure Plans	15	978	19-Jul-18	07-Aug-18									
P2DESAD-1785	2C BR Monroe St General Arrangement & Substructure Plans-RFC	1	1084	27-Jul-18	27-Jul-18									
P2DESAD-1815	2C BR Monroe St Submit Complete Plans / Spec / Design Notebooks	0	969	31-Jul-18	31-Jul-18									
P2DESAD-1820	2C BR Monroe St CDOT Review & Comment Complete Plans / Spec / Design Notebo	15	969	31-Jul-18	16-Aug-18									
P2DESAD-1845	2C BR Monroe St Clear Comments Superstructure Plans	13	978	07-Aug-18	21-Aug-18									
P2DESAD-1825	2C BR Monroe St Clear Comments Complete Plans / Spec / Design Notebooks	13	969	16-Aug-18	30-Aug-18									
P2DESAD-1850	2C BR Monroe St Superstructure Plans - RFC	1	978	21-Aug-18	21-Aug-18									
P2DESAD-1830	2C BR Monroe St Complete Plans / Spec / Design Notebooks - RFC	1	969	30-Aug-18	31-Aug-18									
BR Colorado Blvd														
P2DESAD-920	BR Colorado ST Existing Bridge Info Review and Check	10	833	04-Apr-18	16-Apr-18									
P2DESAD-925	BR Colorado ST Bridge Design Criteria	10	833	16-Apr-18	26-Apr-18									
P2DESAD-915	BR Colorado ST Develop Bridge Final Geometry Plans	20	863	26-Apr-18	18-May-18									
P2DESAD-930	BR Colorado ST Develop General Arrangement Plans	20	833	26-Apr-18	18-May-18									
P2DESAD-950	BR Colorado ST Develop Detailed Calc	20	833	26-Apr-18	18-May-18									
P2DESAD-980	BR Colorado ST Geotechnical Review & Checks	30	833	18-May-18	22-Jun-18									
P2DESAD-985	BR Colorado ST Develop Detail Drawings Substructure	20	833	22-Jun-18	17-Jul-18									
P2DESAD-935	BR Colorado ST Submit Geotechnical Report, General Arrangement & Substructure	0	944	17-Jul-18	17-Jul-18									
P2DESAD-940	BR Colorado ST CDOT Review & Comments Geotechnical Report, General Arranger	15	944	17-Jul-18	02-Aug-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Superstructure Design		69	587	01-Feb-19	22-Apr-19									
P2DESAD-1615	3A BR Holly St Bridges WB Develop Design Superstructure Plans	20	587	01-Feb-19	26-Feb-19									
P2DESAD-1640	3A BR Holly St Bridges WB Develop Detail Drawings for Deck	20	587	01-Feb-19	26-Feb-19									
P2DESAD-1590	3A BR Holly St Bridges WB Develop Complete Plans / Spec / Design Notebooks	20	587	26-Feb-19	20-Mar-19									
P2DESAD-1635	3A BR Holly St Bridges WB Submit Superstructure	0	592	26-Feb-19	26-Feb-19									
P2DESAD-1620	3A BR Holly St Bridges WB CDOT Review & Comments Superstructure Plans	15	592	26-Feb-19	14-Mar-19									
P2DESAD-1625	3A BR Holly St Bridges WB Clear Comments Superstructure Plans	13	592	14-Mar-19	28-Mar-19									
P2DESAD-1595	3A BR Holly St Bridges WB Submit Complete Plans / Spec / Design Notebooks	0	587	20-Mar-19	20-Mar-19									
P2DESAD-1600	3A BR Holly St Bridges WB CDOT Review & Comment Complete Plans / Spec / Desig	15	587	20-Mar-19	05-Apr-19									
P2DESAD-1630	3A BR Holly St Bridges WB Superstructure Plans - RFC	1	592	28-Mar-19	29-Mar-19									
P2DESAD-1605	3A BR Holly St Bridges WB Clear Comments Complete Plans / Spec / Design Notebo	13	587	05-Apr-19	19-Apr-19									
P2DESAD-1610	3A BR Holly St Bridges WB Complete Plans / Spec / Design Notebooks - RFC	1	587	19-Apr-19	22-Apr-19									
BR Monaco St		140	617	07-Nov-18	22-Apr-19									
P2DESAD-1650	3B BR Monaco St Bridges WB Bridge Design Criteria	10	617	19-Nov-18	03-Dec-18									
P2DESAD-1655	3B BR Monaco St Bridges WB Develop Bridge Final Geometry Plans	20	628	03-Dec-18	26-Dec-18									
P2DESAD-1660	3B BR Monaco St Bridges WB Develop General Arrangement Plans	30	617	03-Dec-18	09-Jan-19									
P2DESAD-1665	3B BR Monaco St Bridges WB Develop Detailed Calc	30	617	03-Dec-18	09-Jan-19									
P2DESAD-1670	3B BR Monaco St Bridges WB Geotechnical Review & Checks	1	617	09-Jan-19	10-Jan-19									
P2DESAD-1695	3B BR Monaco St Bridges WB Develop Detail Drawings Substructure	20	617	10-Jan-19	01-Feb-19									
P2DESAD-1680	3B BR Monaco St Bridges WB Submit Geotechnical Report, General Arrangement & S	0	657	01-Feb-19	01-Feb-19									
P2DESAD-1685	3B BR Monaco St Bridges WB CDOT Review & Comments Geotechnical Report, Ger	15	657	01-Feb-19	20-Feb-19									
P2DESAD-1725	3B BR Monaco St Bridges WB Develop Design Superstructure Plans	20	617	01-Feb-19	26-Feb-19									
P2DESAD-1750	3B BR Monaco St Bridges WB Develop Detail Drawings for Deck	20	617	01-Feb-19	26-Feb-19									
P2DESAD-1690	3B BR Monaco St Bridges WB Clear Comments Geotechnical Report, General Arrang	13	657	20-Feb-19	06-Mar-19									
P2DESAD-1700	3B BR Monaco St Bridges WB Develop Complete Plans / Spec / Design Notebooks	20	617	26-Feb-19	20-Mar-19									
P2DESAD-1745	3B BR Monaco St Bridges WB Submit Superstructure	0	622	26-Feb-19	26-Feb-19									
P2DESAD-1730	3B BR Monaco St Bridges WB CDOT Review & Comments Superstructure Plans	15	622	26-Feb-19	14-Mar-19									
P2DESAD-1675	3B BR Monaco St Bridges WB General Arrangement & Substructure Plans-RFC	1	657	06-Mar-19	06-Mar-19									
P2DESAD-1735	3B BR Monaco St Bridges WB Clear Comments Superstructure Plans	13	622	14-Mar-19	28-Mar-19									
P2DESAD-1705	3B BR Monaco St Bridges WB Submit Complete Plans / Spec / Design Notebooks	0	617	20-Mar-19	20-Mar-19									
P2DESAD-1710	3B BR Monaco St Bridges WB CDOT Review & Comment Complete Plans / Spec / Di	15	617	20-Mar-19	05-Apr-19									
P2DESAD-1740	3B BR Monaco St Bridges WB Superstructure Plans - RFC	1	622	28-Mar-19	29-Mar-19									
P2DESAD-1715	3B BR Monaco St Bridges WB Clear Comments Complete Plans / Spec / Design Note	13	617	05-Apr-19	19-Apr-19									
P2DESAD-1720	3B BR Monaco St Bridges WB Complete Plans / Spec / Design Notebooks - RFC	1	617	19-Apr-19	22-Apr-19									
Establish Criteria Procedures		10	617	07-Nov-18	19-Nov-18									
P2DESAD-1645	3B BR Monaco St Bridges WB Existing Bridge Info Review and Check	10	617	07-Nov-18	19-Nov-18									
BR Denver Rock Island RR (DRIRR) (Widening)		131	418	07-Nov-18	10-Apr-19									
Establish Criteria Procedures		11	418	07-Nov-18	20-Nov-18									
P2DESAD-470	4A BR DRIRR Existing Bridge Info Review and Check	1	418	07-Nov-18	08-Nov-18									
P2DESAD-475	4A BR DRIRR Bridge Design Criteria	10	418	08-Nov-18	20-Nov-18									
Bridge Layouts		31	418	20-Nov-18	28-Dec-18									
P2DESAD-480	4A BR DRIRR Develop Bridge Final Geometry Plans	20	429	20-Nov-18	14-Dec-18									
P2DESAD-485	4A BR DRIRR Develop General Arrangement Plans	30	418	20-Nov-18	27-Dec-18									
P2DESAD-490	4A BR DRIRR Develop Detailed Calc	30	418	20-Nov-18	27-Dec-18									
P2DESAD-495	4A BR DRIRR Geotechnical Review & Checks	1	418	27-Dec-18	28-Dec-18									
Substructure Design		48	459	28-Dec-18	22-Feb-19									
P2DESAD-515	4A BR DRIRR Develop Detail Drawings Substructure	20	418	28-Dec-18	22-Jan-19									
P2DESAD-500	4A BR DRIRR Submit Geotechnical Report, General Arrangement & Substructure Pla	0	459	22-Jan-19	22-Jan-19									
P2DESAD-505	4A BR DRIRR CDOT Review & Comments Geotechnical Report, General Arrangeme	15	459	22-Jan-19	07-Feb-19									
P2DESAD-510	4A BR DRIRR Clear Comments Geotechnical Report, General Arrangement & Substr	13	459	07-Feb-19	22-Feb-19									
Superstructure Design		69	418	22-Jan-19	10-Apr-19									
P2DESAD-545	4A BR DRIRR Develop Design Superstructure Plans	20	418	22-Jan-19	13-Feb-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
P2DESADwb1010	4A BR 270 DC Develop Complete Plans / Spec / Design Notebooks	20	1227	13-Feb-19	08-Mar-19		█							
P2DESADwb1015	4A BR 270 DC Submit Superstructure	0	677	13-Feb-19	13-Feb-19									
P2DESADwb1020	4A BR 270 DC CDOT Review & Comments Superstructure Plans	15	677	14-Feb-19	05-Mar-19		█							
P2DESADwb1025	4A BR 270 DC Clear Comments Superstructure Plans	13	677	05-Mar-19	19-Mar-19		█							
P2DESADwb1030	4A BR 270 DC Submit Complete Plans / Spec / Design Notebooks	0	1227	08-Mar-19	08-Mar-19									
P2DESADwb1035	4A BR 270 DC CDOT Review & Comment Complete Plans / Spec / Design Notebooks	15	1227	08-Mar-19	26-Mar-19		█							
P2DESADwb1040	4A BR 270 DC Superstructure Plans - RFC	1	677	19-Mar-19	20-Mar-19									
P2DESADwb1045	4A BR 270 DC Clear Comments Complete Plans / Spec / Design Notebooks	13	1227	26-Mar-19	09-Apr-19		█							
P2DESADwb1050	4A BR 270 DC Complete Plans / Spec / Design Notebooks - RFC	1	1227	09-Apr-19	10-Apr-19									
BR Peoria St		131	701	07-Nov-18	10-Apr-19									
Establish Criteria Procedures		11	672	07-Nov-18	20-Nov-18									
P2DESAD-365	4A BR Peoria St Existing Bridge Info Review and Check	1	672	07-Nov-18	08-Nov-18									
P2DESAD-370	4A BR Peoria St Bridge Design Criteria	10	672	08-Nov-18	20-Nov-18		█							
Bridge Layouts		31	672	20-Nov-18	28-Dec-18									
P2DESAD-375	4A BR Peoria St Develop Bridge Final Geometry Plans	20	683	20-Nov-18	14-Dec-18		█							
P2DESAD-380	4A BR Peoria St Develop General Arrangement Plans	30	672	20-Nov-18	27-Dec-18		█							
P2DESAD-385	4A BR Peoria St Develop Detailed Calc	30	672	20-Nov-18	27-Dec-18		█							
P2DESAD-390	4A BR Peoria St Geotechnical Review & Checks	1	672	27-Dec-18	28-Dec-18									
Substructure Design		48	737	28-Dec-18	22-Feb-19									
P2DESAD-410	4A BR Peoria St Develop Detail Drawings Substructure	20	672	28-Dec-18	22-Jan-19		█							
P2DESAD-395	4A BR Peoria St Submit Geotechnical Report, General Arrangement & Substructure F	0	737	22-Jan-19	22-Jan-19									
P2DESAD-400	4A BR Peoria St CDOT Review & Comments Geotechnical Report, General Arrangem	15	737	22-Jan-19	07-Feb-19		█							
P2DESAD-405	4A BR Peoria St Clear Comments Geotechnical Report, General Arrangement & Subs	13	737	07-Feb-19	22-Feb-19		█							
Superstructure Design		69	701	22-Jan-19	10-Apr-19									
P2DESAD-440	4A BR Peoria St Develop Design Superstructure Plans	20	672	22-Jan-19	13-Feb-19		█							
P2DESAD-465	4A BR Peoria St Develop Detail Drawings for Deck	20	672	22-Jan-19	13-Feb-19		█							
P2DESAD-415	4A BR Peoria St Develop Complete Plans / Spec / Design Notebooks	20	701	13-Feb-19	08-Mar-19		█							
P2DESAD-460	4A BR Peoria St Submit Superstructure	0	672	13-Feb-19	13-Feb-19									
P2DESAD-445	4A BR Peoria St CDOT Review & Comments Superstructure Plans	15	672	14-Feb-19	05-Mar-19		█							
P2DESAD-450	4A BR Peoria St Clear Comments Superstructure Plans	13	672	05-Mar-19	19-Mar-19		█							
P2DESAD-420	4A BR Peoria St Submit Complete Plans / Spec / Design Notebooks	0	701	08-Mar-19	08-Mar-19									
P2DESAD-425	4A BR Peoria St CDOT Review & Comment Complete Plans / Spec / Design Notebo	15	701	08-Mar-19	26-Mar-19		█							
P2DESAD-455	4A BR Peoria St Superstructure Plans - RFC	1	672	19-Mar-19	20-Mar-19									
P2DESAD-430	4A BR Peoria St Clear Comments Complete Plans / Spec / Design Notebooks	13	701	26-Mar-19	09-Apr-19		█							
P2DESAD-435	4A BR Peoria St Complete Plans / Spec / Design Notebooks - RFC	1	701	09-Apr-19	10-Apr-19									
Retaining Wall Design		117	35	02-May-18	14-Sep-18									
P2DESAD-2750	Preliminary Locations of the Retaining Walls	20	35	02-May-18	24-May-18		█							
P2DESAD-2755	Preliminary Layout of the Retaining Walls	40	35	02-May-18	18-Jun-18		█							
P2DESAD-705	Existing Retaining Wall Info Review and Check	10	35	18-Jun-18	28-Jun-18									
P2DESAD-710	RW Design Criteria	10	35	28-Jun-18	12-Jul-18		█							
P2DESAD-715	RW Tipology/Material/Const Method Preliminary Analysis	55	35	28-Jun-18	31-Aug-18		█							
P2DESAD-720	RW Geotechnical Recommendations	10	35	28-Jun-18	12-Jul-18		█							
P2DESAD-730	RW Develop Final Geometry Plans	60	35	28-Jun-18	07-Sep-18		█							
P2DESAD-725	RW Preliminary Geometry & Layout	20	35	28-Jun-18	24-Jul-18		█							
P2DESAD-735	RW Develop Aesthetic Elements	5	35	07-Sep-18	13-Sep-18									
P2DESAD-740	RW Develop Special Specifications	1	35	13-Sep-18	14-Sep-18									
P2DESAD-745	RW Develop Special Specifications	1	35	14-Sep-18	14-Sep-18									
Traffic Management		175	130	02-Jan-18	20-Jul-18									
Traffic Control Planning		116	143	02-Jan-18	14-May-18									
P2DESAD-2910	Collecting of existing traffic data	25	143	02-Jan-18	30-Jan-18		█							
P2DESAD-2915	Criteria for traffic management design.	25	143	02-Jan-18	30-Jan-18		█							
P2DESAD-2920	Analysis of collected information	25	143	30-Jan-18	28-Feb-18		█							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule										
						2018	2019	2020	2021	2022	2023	2024	2025	2026		
P2DESAD-2925	Develop conceptual options for traffic management	25	143	30-Jan-18	28-Feb-18	■ Develop conceptual options for traffic management										
P2DESAD-2905	Definition of General construction phases	25	143	28-Feb-18	28-Mar-18	■ Definition of General construction phases										
P2DESAD-2930	Develop traffic management plans for Early Packages	25	143	28-Mar-18	25-Apr-18	■ Develop traffic management plans for Early Packages										
P2DESAD-1450	CDOT review of Traffic Management Plans	15	143	25-Apr-18	11-May-18	■ CDOT review of Traffic Management Plans										
P2DESAD-2980	Traffic Management Plans Standards	1	143	11-May-18	14-May-18	■ Traffic Management Plans Standards										
Traffic Control Systems		175	130	02-Jan-18	20-Jul-18											
P2DESAD-1330	Traffic data collection	38	168	02-Jan-18	13-Feb-18	■ Traffic data collection										
P2DESAD-1340	Signalization layout with location	38	168	02-Jan-18	13-Feb-18	■ Signalization layout with location										
P2DESAD-1360	Traffic signals foundation design	38	168	02-Jan-18	13-Feb-18	■ Traffic signals foundation design										
P2DESAD-1435	Traffic Studies Noise	10	195	02-Jan-18	12-Jan-18	■ Traffic Studies Noise										
P2DESAD-1440	Traffic Studies Segments	100	180	30-Jan-18	23-May-18	■ Traffic Studies Segments										
P2DESAD-1335	Develop Traffic Control Systems Standards	38	168	13-Feb-18	28-Mar-18	■ Develop Traffic Control Systems Standards										
P2DESAD-1355	CDOT review of Traffic Control Systems	15	84	03-Jul-18	20-Jul-18	■ CDOT review of Traffic Control Systems										
P2DESAD-1445	Traffic Control Systems Standards	1	84	20-Jul-18	20-Jul-18	■ Traffic Control Systems Standards										
Environmental		1627	0	02-Jan-18	03-Mar-23											
P2DESAD-1500	Perfrom Initial Identification & Mapping of Noxious Weed for List A, B & C	30	262	02-Jan-18	05-Feb-18	■ Perfrom Initial Identification & Mapping of Noxious Weed for List A, B & C										
P2DESAD-1495	Envrionmental Task Force Meeting Weekly During Construction	1335	0	05-Dec-18	03-Mar-23	■ Environmental Task Force Meeting Weekly During Const										
P2DESAD-1490	RHM Monthly Review Meeting with the Department	1335	0	05-Dec-18	03-Mar-23	■ RHM Monthly Review Meeting with the Department										
P2DESAD-1470	Paleontologist Monthly Summary Report (Part of ESR)	1335	0	05-Dec-18	03-Mar-23	■ Paleontologist Monthly Summary Report (Part of ESR)										
P2DESAD-1475	Botanist Conduct Survey for Colorado Butterly Plant	1335	0	05-Dec-18	03-Mar-23	■ Botanist Conduct Survey for Colorado Butterly Plant										
P2DESAD-1525	Perform Botanical Surveys of Riparian & Wetlands Habitat	1335	0	05-Dec-18	03-Mar-23	■ Perform Botanical Surveys of Riparian & Wetlands Habita										
P2DESAD-1480	Botanist Conduct Survey for Ute Ladies'-tresses Orchid (ULTO)	1335	0	05-Dec-18	03-Mar-23	■ Botanist Conduct Survey for Ute Ladies'-tresses Orchid										
P2DESAD-1505	Perfrom Monthly Noxious Weed Survey March through October	1335	0	05-Dec-18	03-Mar-23	■ Perfrom Monthly Noxious Weed Survey March through C										
P2DESAD-1530	Perform Botanical Surveys of Riparian & wetlands Habitat	1335	0	05-Dec-18	03-Mar-23	■ Perform Botanical Surveys of Riparian & wetlands Habita										
P2DESAD-1510	Perform Surveys of Migratory Nesting Season (April 1 through August 31)	1335	0	05-Dec-18	03-Mar-23	■ Perform Surveys of Migratory Nesting Season (April 1 thr										
P2DESAD-1515	Remove or Trim Vegetation (September 1 to March 30) Prior to the Nesting Season	1335	0	05-Dec-18	03-Mar-23	■ Remove or Trim Vegetation (September 1 to March 30)										
P2DESAD-1520	Perform Burrowing Owl Survey	1335	0	05-Dec-18	03-Mar-23	■ Perform Burrowing Owl Survey										
P2DESAD-1485	Submit Recognized Hazardous Materials Management Completion Report (RHMMCR)	0	53		03-Jan-23	◆ Submit Recognized Hazardous Materials Management Con										
Erosion Control/SWPPP		67	22	24-Aug-18	09-Nov-18											
P2DESAD-100	Develop Initial SWPPP Control Plans	30	4	24-Aug-18	28-Sep-18	■ Develop Initial SWPPP Control Plans										
P2DESAD-105	Develop BMP Drawings (appendix for Storm Water Plan) for the Facility	30	4	28-Sep-18	02-Nov-18	■ Develop BMP Drawings (appendix for Storm Water Plan) for the Facility										
P2DESAD-110	Forward BMP Drawings to CDOT for the Facility	1	4	02-Nov-18	02-Nov-18	■ Forward BMP Drawings to CDOT for the Facility										
P2DESAD-115	Copy of NOI to CDOT for the Facility	5	4	02-Nov-18	08-Nov-18	■ Copy of NOI to CDOT for the Facility										
P2DESAD-120	Storm Water Pollution Plan & BMP in Active Status	1	22	08-Nov-18	09-Nov-18	■ Storm Water Pollution Plan & BMP in Active Status										
Noise Walls		104	155	02-Jan-18	30-Apr-18											
P2DESAD-685	Collecting Traffic Data and Previous Existing Studies	25	155	02-Jan-18	30-Jan-18	■ Collecting Traffic Data and Previous Existing Studies										
P2DESAD-690	Develop Noise Study Analysis	25	155	30-Jan-18	28-Feb-18	■ Develop Noise Study Analysis										
P2DESAD-695	Noise Analysis Draft Report	25	155	28-Feb-18	28-Mar-18	■ Noise Analysis Draft Report										
P2DESAD-700	Noise Wall Locations Feasibility	25	155	02-Apr-18	30-Apr-18	■ Noise Wall Locations Feasibility										
Environmental Mitigation		113	136	23-Feb-18	03-Jul-18											
P2DESAD-125	ESA III Develop Initial Removal Control Plans	60	136	23-Feb-18	02-May-18	■ ESA III Develop Initial Removal Control Plans										
P2DESAD-130	Develop Final Removal Control Plans	25	136	02-May-18	31-May-18	■ Develop Final Removal Control Plans										
P2DESAD-135	Final Removal Control Plans to CDOT for the Facility	14	136	31-May-18	18-Jun-18	■ Final Removal Control Plans to CDOT for the Facility										
P2DESAD-140	Final Removal Control Plans - Clear Comments	13	136	18-Jun-18	02-Jul-18	■ Final Removal Control Plans - Clear Comments										
P2DESAD-145	Forward to Required Agencies	1	136	02-Jul-18	03-Jul-18	■ Forward to Required Agencies										
Landscape & Aesthetics		194	727	02-Jan-18	13-Aug-18											
Landscape		194	727	02-Jan-18	13-Aug-18											
P2DESAD-2795	Establish Landscaping & Aesthetics Concept	13	88	02-Jan-18	16-Jan-18	■ Establish Landscaping & Aesthetics Concept										
P2DESAD-2800	Identify Issues that Will Impact Corridor	10	174	16-Jan-18	26-Jan-18	■ Identify Issues that Will Impact Corridor										
P2DESAD-2810	Identify Themes and Regional Examples	20	154	16-Jan-18	07-Feb-18	■ Identify Themes and Regional Examples										
P2DESAD-2805	Identify Existing Character of Corridor	25	174	26-Jan-18	26-Feb-18	■ Identify Existing Character of Corridor										
P2DESAD-2815	Detailed Presentation to Stakeholders	5	154	07-Feb-18	13-Feb-18	■ Detailed Presentation to Stakeholders										

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
P2DESAD-4485	Segment 5 Develop Traffic Signal Systems	20	1254	07-May-18	30-May-18	█ Segment 5 Develop Traffic Signal Systems											
P2DESAD-4490	Segment 5 Submit Traffic Signal Systems for Review	1	1254	30-May-18	31-May-18	Segment 5 Submit Traffic Signal Systems for Review											
P2DESAD-4505	Segment 5 CDOT Review & Comment Traffic Signal Systems	15	1254	31-May-18	18-Jun-18	█ Segment 5 CDOT Review & Comment Traffic Signal Systems											
P2DESAD-4495	Segment 5 Final Traffic Signal Systems - Clear Comments	13	1254	18-Jun-18	02-Jul-18	█ Segment 5 Final Traffic Signal Systems - Clear Comments											
P2DESAD-4500	Segment 5 Final Traffic Signal Systems - RFC	1	1254	02-Jul-18	03-Jul-18	Segment 5 Final Traffic Signal Systems - RFC											
ITS & TCS Design		193	1188	30-Mar-18	07-Nov-18												
P2DESAD-855	Tolling Equipment Design Standards	1	94	10-Jul-18	11-Jul-18	Tolling Equipment Design Standards											
ITS & TCS Segment 1		145	657	24-May-18	07-Nov-18												
Duct Bank System & Power Supply Segment 1		25	657	02-Jul-18	31-Jul-18												
P2DESAD-780	Determine Conduit Needs for Tolling Segment 1	25	657	02-Jul-18	31-Jul-18	█ Determine Conduit Needs for Tolling Segment 1											
ITS/TCS Equipment & Structures Segment 1		145	657	24-May-18	07-Nov-18												
P2DESAD-785	Tolling Infrastructure Foundation Design Segment 1	25	689	24-May-18	22-Jun-18	█ Tolling Infrastructure Foundation Design Segment 1											
P2DESAD-775	Determine Final Tolling Features Location Segment 1	6	94	02-Jul-18	10-Jul-18	Determine Final Tolling Features Location Segment 1											
P2DESAD-790	Design Tolling Equipment Segment 1	60	657	31-Jul-18	08-Oct-18	█ Design Tolling Equipment Segment 1											
P2DESAD-1460	CDOT for Review and Comments of the Tolling Equipment with Locations	15	657	08-Oct-18	24-Oct-18	█ CDOT for Review and Comments of the Tolling Equipment with Locations											
P2DESAD-860	Tolling Equipment Design clear comments	13	657	24-Oct-18	07-Nov-18	█ Tolling Equipment Design clear comments											
ITS & TCS Segment 2		153	1195	30-Mar-18	24-Sep-18												
Duct Bank System & Power Supply Segment 2		40	1249	30-Mar-18	15-May-18												
P2DESAD-795	Determine Conduit Needs for Tolling Segment 2	40	1249	30-Mar-18	15-May-18	█ Determine Conduit Needs for Tolling Segment 2											
ITS/TCS Equipment & Structures Segment 2		153	1195	30-Mar-18	24-Sep-18												
P2DESAD-800	Determine Final Tolling Features Location Segment 2	20	1269	30-Mar-18	23-Apr-18	█ Determine Final Tolling Features Location Segment 2											
P2DESAD-805	Tolling Infrastructure Foundation Design Segment 2	20	1195	22-Jun-18	17-Jul-18	█ Tolling Infrastructure Foundation Design Segment 2											
P2DESAD-810	Design Tolling Equipment Segment 2	60	1195	17-Jul-18	24-Sep-18	█ Design Tolling Equipment Segment 2											
ITS & TCS Segment 3		153	1195	30-Mar-18	24-Sep-18												
P2DESAD-815	Determine Conduit Needs for Tolling Segment 3	20	1269	30-Mar-18	23-Apr-18	█ Determine Conduit Needs for Tolling Segment 3											
ITS/TCS Equipment & Structures Segment 3		153	1195	30-Mar-18	24-Sep-18												
P2DESAD-820	Determine Final Tolling Features Location Segment 3	20	1269	30-Mar-18	23-Apr-18	█ Determine Final Tolling Features Location Segment 3											
P2DESAD-825	Tolling Infrastructure Foundation Design Segment 3	20	1195	22-Jun-18	17-Jul-18	█ Tolling Infrastructure Foundation Design Segment 3											
P2DESAD-830	Design Tolling Equipment Segment 3	60	1195	17-Jul-18	24-Sep-18	█ Design Tolling Equipment Segment 3											
ITS & TCS Segment 4		153	1227	30-Mar-18	24-Sep-18												
P2DESAD-840	Determine Final Tolling Features Location Segment 4	20	1301	30-Mar-18	23-Apr-18	█ Determine Final Tolling Features Location Segment 4											
P2DESAD-845	Tolling Infrastructure Foundation Design Segment 4	20	1227	22-Jun-18	17-Jul-18	█ Tolling Infrastructure Foundation Design Segment 4											
P2DESAD-850	Design Tolling Equipment Segment 4	60	1227	17-Jul-18	24-Sep-18	█ Design Tolling Equipment Segment 4											
Duct Bank System & Power Supply Segment 4		20	1301	30-Mar-18	23-Apr-18												
P2DESAD-835	Determine Conduit Needs for Tolling Segment 4	20	1301	30-Mar-18	23-Apr-18	█ Determine Conduit Needs for Tolling Segment 4											
ITS & TCS Segment 5		153	1219	30-Mar-18	24-Sep-18												
P2DESAD-880	Determine Final Tolling Features Location Segment 5	20	1293	30-Mar-18	23-Apr-18	█ Determine Final Tolling Features Location Segment 5											
P2DESAD-870	Tolling InF&ARdastructure Foundation Design Segment 5	20	1219	22-Jun-18	17-Jul-18	█ Tolling InF&ARdastructure Foundation Design Segment 5											
P2DESAD-875	Design Tolling Equipment Segment 5	60	1219	17-Jul-18	24-Sep-18	█ Design Tolling Equipment Segment 5											
Duct Bank System & Power Supply Segment 5		20	1293	30-Mar-18	23-Apr-18												
P2DESAD-865	Determine Conduit Needs for Tolling Segment 5	20	1293	30-Mar-18	23-Apr-18	█ Determine Conduit Needs for Tolling Segment 5											
Signage and Marking Design		214	1177	24-May-18	31-Jan-19												
Signing Specifications		106	820	24-May-18	25-Sep-18												
P2DESAD-1415	Develop Draft Plan for preliminary operational signing schematics	20	3	24-May-18	18-Jun-18	█ Develop Draft Plan for preliminary operational signing schematics											
P2DESAD-1345	Submittal to CDOT for review and comments of the draft preliminary operational signing	15	3	18-Jun-18	06-Jul-18	█ Submittal to CDOT for review and comments of the draft preliminary operational signing schematics											
P2DESAD-1350	Draft Plan for preliminary operational signing schematics, clear comments	13	3	18-Jun-18	03-Jul-18	█ Draft Plan for preliminary operational signing schematics, clear comments											
P2DESAD-2885	Signing Criteria	6	3	03-Jul-18	11-Jul-18	Signing Criteria											
P2DESAD-1305	Signing criteria	10	3	03-Jul-18	16-Jul-18	█ Signing criteria											
P2DESAD-1325	Sign foundations calculations	10	25	03-Jul-18	16-Jul-18	█ Sign foundations calculations											
P2DESAD-2890	Special signs location	13	3	11-Jul-18	25-Jul-18	█ Special signs location											
P2DESAD-1310	Submittal to CDOT for review and comments of the signing and pavement marking Sta	15	25	16-Jul-18	01-Aug-18	█ Submittal to CDOT for review and comments of the signing and pavement marking Standards											
P2DESAD-2950	Develop signing and delineation layout with location Stage 2	13	3	25-Jul-18	08-Aug-18	█ Develop signing and delineation layout with location Stage 2											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
P2DESAD-1315	Signing and pavement marking Standards, clear comments	13	25	01-Aug-18	15-Aug-18									
P2DESAD-2970	Preliminary Signing Lay-out Submittal to CDOT	1	3	08-Aug-18	09-Aug-18									
P2DESAD-2895	Preliminary Signing Lay-out CDOT for review and comments	15	3	09-Aug-18	27-Aug-18									
P2DESAD-1320	Signing and pavement marking Standards	1	25	15-Aug-18	16-Aug-18									
P2DESAD-2975	Preliminary Signing Lay-out, clear comments	13	3	27-Aug-18	11-Sep-18									
P2DESAD-2900	Signing Lay-out Established	13	820	11-Sep-18	25-Sep-18									
Signage Segment 1		54	1212	25-Sep-18	27-Nov-18									
Small Signs Pavement Markings Segment 1		54	1212	25-Sep-18	27-Nov-18									
P2DESAD-4290	Segment 1 Develop Signing, Delineation & Pavement Markings Plans	20	1217	25-Sep-18	18-Oct-18									
P2DESAD-4255	Segment 1 Submit Signing, Delineation & Pavement Markings Plans to CDOT for Review	15	1212	24-Oct-18	09-Nov-18									
P2DESAD-4260	Segment 1 Final Signing, Delineation & Pavement Markings Plans - Clear Comments	13	1212	09-Nov-18	27-Nov-18									
P2DESAD-4265	Segment 1 Final Signing, Delineation & Pavement Markings Plans - RFC	1	1212	27-Nov-18	27-Nov-18									
Overhead Segment 1		25	1212	25-Sep-18	24-Oct-18									
P2DESAD-4250	Segment 1 Develop Signing,Overhead Plans	25	1212	25-Sep-18	24-Oct-18									
Signage Segment 2		109	1167	25-Sep-18	31-Jan-19									
Small Signs Pavement Markings Segment 2		49	1167	05-Dec-18	31-Jan-19									
P2DESAD-4300	Segment 2 Develop Signing, Delineation & Pavement Markings Plans	20	1167	05-Dec-18	28-Dec-18									
P2DESAD-4305	Segment 2 Submit Signing, Delineation & Pavement Markings Plans to CDOT for Review	15	1167	28-Dec-18	16-Jan-19									
P2DESAD-4310	Segment 2 Final Signing, Delineation & Pavement Markings Plans - Clear Comments	13	1167	16-Jan-19	30-Jan-19									
P2DESAD-4315	Segment 2 Final Signing, Delineation & Pavement Markings Plans - RFC	1	1167	30-Jan-19	31-Jan-19									
Overhead Segment 2		20	1227	25-Sep-18	18-Oct-18									
P2DESAD-4295	Segment 2 Develop Signing,Overhead Plans	20	1227	25-Sep-18	18-Oct-18									
Signage Segment 3		49	1237	25-Sep-18	19-Nov-18									
Small Signs Pavement Markings Segment 3		49	1237	25-Sep-18	19-Nov-18									
P2DESAD-4325	3A Develop Signing, Delineation & Pavement Markings Plans	20	1237	25-Sep-18	18-Oct-18									
P2DESAD-4330	3A Submit Signing, Delineation & Pavement Markings Plans to CDOT for Review	15	1237	18-Oct-18	05-Nov-18									
P2DESAD-4335	3A Final Signing, Delineation & Pavement Markings Plans - Clear Comments	13	1237	05-Nov-18	19-Nov-18									
P2DESAD-4340	3A Final Signing, Delineation & Pavement Markings Plans - RFC	1	1237	19-Nov-18	19-Nov-18									
Overhead Segment 3		20	1237	25-Sep-18	18-Oct-18									
P2DESAD-4320	3A Develop Signing,Overhead Plans	20	1237	25-Sep-18	18-Oct-18									
Signage Segment 4		49	1201	25-Sep-18	19-Nov-18									
Small Signs Pavement Markings Segment 4		49	1201	25-Sep-18	19-Nov-18									
P2DESAD-4350	Area I2B Develop Signing, Delineation & Pavement Markings Plans	20	1201	25-Sep-18	18-Oct-18									
P2DESAD-4355	Area I2B Submit Signing, Delineation & Pavement Markings Plans to CDOT for Review	15	1201	18-Oct-18	05-Nov-18									
P2DESAD-4360	Area I2B Final Signing, Delineation & Pavement Markings Plans - Clear Comments	13	1201	05-Nov-18	19-Nov-18									
P2DESAD-4365	Area I2B Final Signing, Delineation & Pavement Markings Plans - RFC	1	1201	19-Nov-18	19-Nov-18									
Overhead Segment 4		20	1201	25-Sep-18	18-Oct-18									
P2DESAD-4345	Area I2B Develop Signing,Overhead Plans	20	1201	25-Sep-18	18-Oct-18									
Signage Segment 5		49	1201	25-Sep-18	19-Nov-18									
Small Signs Pavement Markings Segment 5		49	1201	25-Sep-18	19-Nov-18									
P2DESAD-4410	Area I2B Develop Signing, Delineation & Pavement Markings Plans	20	1201	25-Sep-18	18-Oct-18									
P2DESAD-4395	Area I2B Submit Signing, Delineation & Pavement Markings Plans to CDOT for Review	15	1201	18-Oct-18	05-Nov-18									
P2DESAD-4400	Area I2B Final Signing, Delineation & Pavement Markings Plans - Clear Comments	13	1201	05-Nov-18	19-Nov-18									
P2DESAD-4405	Area I2B Final Signing, Delineation & Pavement Markings Plans - RFC	1	1201	19-Nov-18	19-Nov-18									
Overhead Segment 5		20	1201	25-Sep-18	18-Oct-18									
P2DESAD-4390	Area I2B Develop Signing,Overhead Plans	20	1201	25-Sep-18	18-Oct-18									
Design Packages		461	765	10-May-18	29-Oct-19									
Roadway Packages Segment 1		461	673	10-May-18	29-Oct-19									
P2DESAD-1880	Segment 1 Develop Preliminary Roadway Horizontal and Vertical Alignment for Xing St	25	77	10-May-18	08-Jun-18									
P2DESAD-1870	Segment 1 Develop Preliminary Roadway Horizontal and Vertical Alignment for EL	63	14	10-May-18	24-Jul-18									
P2DESAD-1885	Segment 1 Geopack Analysis	25	682	24-Jul-18	21-Aug-18									
P2DESAD-1875	Segment 1 Preliminary Roadway Plans (Plan and Profile 30%)	6	673	30-Aug-18	07-Sep-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2018	2019	2020
P2DESAD-4150	Segment 1 Submit Preliminary Road Plans to CDOT for Review and Comments	1	673	07-Sep-18	10-Sep-18	Segment 1 Submit Preliminary Road Plans to CDOT for Review and Comments											
P2DESAD-1865	Segment 1 CDOT Review and Comments Preliminary Road Plans	15	673	11-Sep-18	27-Sep-18	Segment 1 CDOT Review and Comments Preliminary Road Plans											
P2DESAD-2780	Segment 1 Preliminary Road Plans (Plan and Profile 30%) - Clear Comments	13	673	27-Sep-18	11-Oct-18	Segment 1 Preliminary Road Plans (Plan and Profile 30%) - Clear Comments											
P2DESAD-2745	Segment 1 30% Design Packages Complete	1	673	11-Oct-18	12-Oct-18	Segment 1 30% Design Packages Complete											
P2DESAD-2215	Segment 1 Develop Complete Roadway Design Package (Plan and Profile 60%)	75	673	12-Oct-18	11-Jan-19	Segment 1 Develop Complete Roadway Design Package (Plan and Profile 60%)											
P2DESAD-2220	Segment 1 Roadway Design Package Complete and QA/QC Review	6	673	21-Jan-19	28-Jan-19	Segment 1 Roadway Design Package Complete and QA/QC Review											
P2DESAD-2225	Segment 1 Submit Complete Roadway Design Package for CDOT Review	1	673	28-Jan-19	29-Jan-19	Segment 1 Submit Complete Roadway Design Package for CDOT Review											
P2DESAD-2230	Segment 1 CDOT Review Roadway Design Package	15	673	29-Jan-19	14-Feb-19	Segment 1 CDOT Review Roadway Design Package											
P2DESAD-2235	Segment 1 Complete Roadway Design Package - Clear Comments	13	673	14-Feb-19	01-Mar-19	Segment 1 Complete Roadway Design Package - Clear Comments											
P2DESAD-2240	Segment 1 Complete Roadway Design Package - (Plan and Profile 60%)	1	673	01-Mar-19	04-Mar-19	Segment 1 Complete Roadway Design Package - (Plan and Profile 60%)											
Segment 1 - Roadway Package		209	673	04-Mar-19	29-Oct-19												
Segment 1 Package Preparation		163	673	04-Mar-19	06-Sep-19												
P2DESAD-2150	Segment 1 Develop Final Roadway Design Package	163	673	04-Mar-19	06-Sep-19	Segment 1 Develop Final Roadway Design Package											
Segment 1 QA/QC Review		5	673	16-Sep-19	20-Sep-19												
P2DESAD-2130	Segment 1 Roadway Design Package Final and QA/QC Review	5	673	16-Sep-19	20-Sep-19	Segment 1 Roadway Design Package Final and QA/QC Review											
Segment 1 Submittal		1	673	20-Sep-19	23-Sep-19												
P2DESAD-2135	Segment 1 Submit Final Roadway Design Package for CDOT Review	1	673	20-Sep-19	23-Sep-19	Segment 1 Submit Final Roadway Design Package for CDOT Review											
Segment 1 CDOT/IE Reviews		19	673	23-Sep-19	14-Oct-19												
P2DESAD-2155	Segment 1 CDOT Review Final Roadway Design Package	19	673	23-Sep-19	14-Oct-19	Segment 1 CDOT Review Final Roadway Design Package											
Segment 1 Comment Resolution		14	673	14-Oct-19	29-Oct-19												
P2DESAD-2140	Segment 1 Final Roadway Design Package - Clear Comments	13	673	14-Oct-19	28-Oct-19	Segment 1 Final Roadway Design Package - Clear Comments											
P2DESAD-2145	Segment 1 Final Roadway Design Package - RFC	1	673	28-Oct-19	29-Oct-19	Segment 1 Final Roadway Design Package - RFC											
Roadway Packages Segment 2 30%		145	0	10-May-18	25-Oct-18												
P2DESAD-2995	Segment 2 Develop Preliminary Roadway Horizontal and Vertical Alignment for Xing St	100	12	10-May-18	05-Sep-18	Segment 2 Develop Preliminary Roadway Horizontal and Vertical Alignment for Xing Streets											
P2DESAD-3005	Segment 2 Develop Preliminary Roadway Horizontal and Vertical Alignment for EL	67	0	10-May-18	27-Jul-18	Segment 2 Develop Preliminary Roadway Horizontal and Vertical Alignment for EL											
P2DESAD-3000	Segment 2 Geopack Analysis	45	0	27-Jul-18	18-Sep-18	Segment 2 Geopack Analysis											
P2DESAD-3010	Segment 2 Preliminary Roadway Plans (Plan and Profile 30%)	5	0	18-Sep-18	24-Sep-18	Segment 2 Preliminary Roadway Plans (Plan and Profile 30%)											
P2DESAD-3015	Segment 2 Submit Preliminary Road Plans to CDOT for Review and Comments	1	0	24-Sep-18	25-Sep-18	Segment 2 Submit Preliminary Road Plans to CDOT for Review and Comments											
P2DESAD-3020	Segment 2 CDOT Review and Comments Preliminary Road Plans	15	0	26-Sep-18	12-Oct-18	Segment 2 CDOT Review and Comments Preliminary Road Plans											
P2DESAD-3025	Segment 2 Preliminary Road Plans (Plan and Profile 30%) - Clear Comments	10	0	12-Oct-18	24-Oct-18	Segment 2 Preliminary Road Plans (Plan and Profile 30%) - Clear Comments											
P2DESAD-3030	Segment 2 Standard Design Package Complete (Plan and Profile 30%)	1	0	24-Oct-18	25-Oct-18	Segment 2 Standard Design Package Complete (Plan and Profile 30%)											
Roadway Packages Segment 2 60%		232	195	25-Oct-18	24-Jul-19												
P2DESAD-2245	Segment 2 Develop Complete Roadway Design Package (Plan and Profile 60%)	60	0	25-Oct-18	08-Jan-19	Segment 2 Develop Complete Roadway Design Package (Plan and Profile 60%)											
P2DESAD-2250	Segment 2 Roadway Design Package Complete and QA/QC Review	5	0	02-Nov-18	08-Nov-18	Segment 2 Roadway Design Package Complete and QA/QC Review											
P2DESAD-2255	Segment 2 Submit Complete Roadway Design Package for CDOT Review	1	0	08-Nov-18	09-Nov-18	Segment 2 Submit Complete Roadway Design Package for CDOT Review											
P2DESAD-2260	Segment 2 CDOT Review Roadway Design Package	15	0	09-Nov-18	29-Nov-18	Segment 2 CDOT Review Roadway Design Package											
P2DESAD-2265	Segment 2 Complete Roadway Design Package - Clear Comments	13	0	29-Nov-18	13-Dec-18	Segment 2 Complete Roadway Design Package - Clear Comments											
P2DESAD-2270	Segment 2 Complete Roadway Design Package - (Plan and Profile 60%)	1	0	13-Dec-18	14-Dec-18	Segment 2 Complete Roadway Design Package - (Plan and Profile 60%)											
Segment 2A - Roadway Package		122	68	08-Jan-19	28-May-19												
Package Preparation		88	68	08-Jan-19	17-Apr-19												
P2DESAD-1215	2A Develop Final Roadway Design Package	88	68	08-Jan-19	17-Apr-19	2A Develop Final Roadway Design Package											
QA/QC Review		5	68	17-Apr-19	23-Apr-19												
P2DESAD-2160	2A Roadway Design Package Final and QA/QC Review	5	68	17-Apr-19	23-Apr-19	2A Roadway Design Package Final and QA/QC Review											
Submittal		1	68	23-Apr-19	24-Apr-19												
P2DESAD-2170	2A Submit Final Roadway Design Package for CDOT Review	1	68	23-Apr-19	24-Apr-19	2A Submit Final Roadway Design Package for CDOT Review											
CDOT/IE Reviews		15	68	24-Apr-19	10-May-19												
P2DESAD-2180	2A CDOT Review Roadway Design Package	15	68	24-Apr-19	10-May-19	2A CDOT Review Roadway Design Package											
Comment Resolution		14	68	10-May-19	28-May-19												
P2DESAD-2165	2A Final Roadway Design Package - Clear Comments	13	68	10-May-19	24-May-19	2A Final Roadway Design Package - Clear Comments											
P2DESAD-2175	2A Final Roadway Design Package - RFC	1	68	24-May-19	28-May-19	2A Final Roadway Design Package - RFC											
Segment 2B - Roadway Package		166	0	14-Dec-18	26-Jun-19												
Package Preparation		130	0	14-Dec-18	15-May-19												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
P2DESAD-1230	2B Develop Final Roadway Design Package	130	0	14-Dec-18	15-May-19		█							
QA/QC Review		6	0	15-May-19	22-May-19									
P2DESAD-2385	2B Roadway Design Package Final and QA/QC Review	6	0	15-May-19	22-May-19									
Submittal		1	0	22-May-19	23-May-19									
P2DESAD-2390	2B Submit Final Roadway Design Package for CDOT Review	1	0	22-May-19	23-May-19									
CDOT/IE Reviews		15	0	23-May-19	11-Jun-19									
P2DESAD-2395	2B CDOT Review Roadway Design Package	15	0	23-May-19	11-Jun-19		█							
Comment Resolution		14	0	11-Jun-19	26-Jun-19									
P2DESAD-2400	2B Final Roadway Design Package - Clear Comments	13	0	11-Jun-19	25-Jun-19		█							
P2DESAD-2405	2B Final Roadway Design Package - RFC	1	0	25-Jun-19	26-Jun-19									
Segment 2C - Roadway Package		190	195	14-Dec-18	24-Jul-19									
Package Preparation		150	195	14-Dec-18	07-Jun-19									
P2DESAD-1235	2C Develop Final Roadway Design Package	150	195	14-Dec-18	07-Jun-19		█							
QA/QC Review		6	195	07-Jun-19	14-Jun-19									
P2DESAD-2410	2C Roadway Design Package Final and QA/QC Review	6	195	07-Jun-19	14-Jun-19									
Submittal		1	195	14-Jun-19	17-Jun-19									
P2DESAD-2415	2C Submit Final Roadway Design Package for CDOT Review	1	195	14-Jun-19	17-Jun-19									
CDOT/IE Reviews		19	195	17-Jun-19	09-Jul-19									
P2DESAD-2420	2C CDOT Review Roadway Design Package	19	195	17-Jun-19	09-Jul-19		█							
Comment Resolution		14	195	09-Jul-19	24-Jul-19									
P2DESAD-2425	2C Final Roadway Design Package - Clear Comments	13	195	09-Jul-19	23-Jul-19									
P2DESAD-2430	2C Final Roadway Design Package - RFC	1	195	23-Jul-19	24-Jul-19									
Segment 2D - Roadway Package		158	46	14-Dec-18	18-Jun-19									
Package Preparation		120	46	14-Dec-18	03-May-19									
P2DESAD-1240	2D Develop Final Roadway Design Package	120	46	14-Dec-18	03-May-19		█							
QA/QC Review		5	46	03-May-19	09-May-19									
P2DESAD-2435	2D Roadway Design Package Final and QA/QC Review	5	46	03-May-19	09-May-19									
Submittal		1	46	09-May-19	10-May-19									
P2DESAD-2440	2D Submit Final Roadway Design Package for CDOT Review	1	46	09-May-19	10-May-19									
CDOT/IE Reviews		19	46	10-May-19	03-Jun-19									
P2DESAD-2445	2D CDOT Review Roadway Design Package	19	46	10-May-19	03-Jun-19		█							
Comment Resolution		14	46	03-Jun-19	18-Jun-19									
P2DESAD-2450	2D Final Roadway Design Package - Clear Comments	13	46	03-Jun-19	17-Jun-19									
P2DESAD-2455	2D Final Roadway Design Package - RFC	1	46	17-Jun-19	18-Jun-19									
Roadway Packages Segment 3 30%		139	298	10-May-18	18-Oct-18									
P2DESAD-3035	Segment 3 Develop Preliminary Roadway Horizontal and Vertical Alignment for Xing St	40	77	10-May-18	26-Jun-18		█							
P2DESAD-3040	Segment 3 Geopack Analysis	40	356	10-May-18	26-Jun-18		█							
P2DESAD-3045	Segment 3 Develop Preliminary Roadway Horizontal and Vertical Alignment for EL	40	77	10-May-18	26-Jun-18		█							
P2DESAD-3050	Segment 3 Preliminary Roadway Plans (Plan and Profile) 30%	5	298	31-Aug-18	07-Sep-18									
P2DESAD-3195	Segment 3 QA/QC Review of Preliminary Roadway Plans (Plan and Profile) 30%	5	298	07-Sep-18	13-Sep-18									
P2DESAD-3055	Segment 3 Submit Preliminary Road Plans to CDOT for Review and Comments	1	298	13-Sep-18	14-Sep-18									
P2DESAD-3060	Segment 3 CDOT Review and Comments Preliminary Road Plans	15	298	17-Sep-18	03-Oct-18									
P2DESAD-3065	Segment 3 Preliminary Road Plans - Clear Comments	13	298	03-Oct-18	17-Oct-18									
P2DESAD-3070	Segment 3 Preliminary Road Plans Design Complete 30%	1	298	17-Oct-18	18-Oct-18									
Roadway Packages Segment 3 60%		204	352	18-Oct-18	13-Jun-19									
P2DESAD-2510	3A Develop Complete Roadway Design Package 60%	75	298	18-Oct-18	17-Jan-19		█							
P2DESAD-3170	Segment 3 Complete Roadway Plans (Plan and Profile) 60%	5	298	17-Jan-19	23-Jan-19									
P2DESAD-3175	Segment 3 Submit Complete Roadway Plans to CDOT for Review and Comments	1	298	23-Jan-19	23-Jan-19									
P2DESAD-3180	Segment 3 CDOT Review and Comments Complete Roadway Plans 60%	15	298	24-Jan-19	11-Feb-19									
P2DESAD-3185	Segment 3 Complete Roadway Plans - Clear Comments	13	298	11-Feb-19	26-Feb-19									
P2DESAD-3190	Segment 3 Complete Roadway Plans Design Complete 60%	1	298	26-Feb-19	27-Feb-19									
Segment 3A Roadway Package		94	298	27-Feb-19	13-Jun-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Package Preparation		50	298	27-Feb-19	24-Apr-19									
P2DESAD-2195	3A Develop Final Roadway Design Package	50	298	27-Feb-19	24-Apr-19		█							
QA/QC Review		6	298	03-May-19	10-May-19									
P2DESAD-2185	3A Final Roadway Design Package Complete and QA/QC Review	6	298	03-May-19	10-May-19		█							
Submittal		1	298	10-May-19	10-May-19									
P2DESAD-2200	3A Submit Final Roadway Design Package for CDOT Review	1	298	10-May-19	10-May-19		█							
CDOT/IE Reviews		15	298	10-May-19	30-May-19									
P2DESAD-2210	3A CDOT Review Final Roadway Design Package	15	298	10-May-19	30-May-19		█							
Comment Resolution		14	298	30-May-19	13-Jun-19									
P2DESAD-2190	3A Complete Final Roadway Design Package - Clear Comments	13	298	30-May-19	13-Jun-19		█							
P2DESAD-2205	3A Complete Final Roadway Design Package - RFC	1	298	13-Jun-19	13-Jun-19		█							
Segment 3B Roadway Package		97	451	26-Oct-18	21-Feb-19									
Package Preparation		63	451	26-Oct-18	11-Jan-19									
P2DESAD-2515	3B Develop Final Roadway Design Package	63	451	26-Oct-18	11-Jan-19		█							
QA/QC Review		5	451	11-Jan-19	17-Jan-19									
P2DESAD-2460	3B Final Roadway Design Package QA/QC Review	5	451	11-Jan-19	17-Jan-19		█							
Submittal		1	451	17-Jan-19	18-Jan-19									
P2DESAD-2465	3B Submit Final Roadway Design Package for CDOT Review	1	451	17-Jan-19	18-Jan-19		█							
CDOT/IE Reviews		15	451	18-Jan-19	05-Feb-19									
P2DESAD-2470	3B CDOT Review Final Roadway Design Package	15	451	18-Jan-19	05-Feb-19		█							
Comment Resolution		14	451	05-Feb-19	21-Feb-19									
P2DESAD-2475	3B Final Roadway Design Package - Clear Comments	13	451	05-Feb-19	20-Feb-19		█							
P2DESAD-2480	3B Final Roadway Design Package - RFC	1	451	20-Feb-19	21-Feb-19		█							
Roadway Packages Segment 4		231	996	10-May-18	05-Feb-19									
P2DESAD-3095	Segment 4 Develop Preliminary Roadway Horizontal and Vertical Alignment for Xing St	10	77	10-May-18	22-May-18									
P2DESAD-3100	Segment 4 Geopack Analysis	10	866	10-May-18	22-May-18									
P2DESAD-3105	Segment 4 Develop Preliminary Roadway Horizontal and Vertical Alignment for EL	10	77	10-May-18	22-May-18									
P2DESAD-3075	Segment 4 Preliminary Roadway Plans (Plan and Profile 30%)	5	778	31-Aug-18	07-Sep-18									
P2DESAD-3110	Segment 4 Submit Preliminary Road Plans to CDOT for Review and Comments	1	778	07-Sep-18	10-Sep-18									
P2DESAD-3085	Segment 4 CDOT Review and Comments Preliminary Road Plans	15	778	11-Sep-18	27-Sep-18									
P2DESAD-3090	Segment 4 Preliminary Road Plans (Plan and Profile 30%) - Clear Comments	13	778	27-Sep-18	11-Oct-18									
P2DESAD-3080	Segment 4 Standard Design Package Complete (Plan and Profile 30%)	1	778	11-Oct-18	12-Oct-18									
P2DESAD-2300	Segment 4 Develop Complete Roadway Design Package (Plan and Profile 60%)	10	778	12-Oct-18	24-Oct-18									
P2DESAD-2305	Segment 4 Roadway Design Package Complete and QA/QC Review	5	778	22-Oct-18	26-Oct-18									
P2DESAD-2310	Segment 4 Submit Complete Roadway Design Package for CDOT Review	1	778	26-Oct-18	29-Oct-18									
P2DESAD-2315	Segment 4 CDOT Review Roadway Design Package	10	778	29-Oct-18	08-Nov-18									
P2DESAD-2320	Segment 4 Complete Roadway Design Package - Clear Comments	13	778	08-Nov-18	26-Nov-18									
P2DESAD-2325	Segment 4 Complete Roadway Design Package - (Plan and Profile 60%)	1	778	26-Nov-18	27-Nov-18									
Segment 4A Roadway Packages		60	996	27-Nov-18	05-Feb-19									
Package Preparation		25	996	27-Nov-18	26-Dec-18									
P2DESAD-1220	4A Develop Final Roadway Design Package	25	996	27-Nov-18	26-Dec-18		█							
QA/QC Review		5	996	26-Dec-18	03-Jan-19									
P2DESAD-2275	4A Roadway Design Package Final and QA/QC Review	5	996	26-Dec-18	03-Jan-19		█							
Submittal		1	996	03-Jan-19	03-Jan-19									
P2DESAD-2280	4A Submit Final Roadway Design Package for CDOT Review	1	996	03-Jan-19	03-Jan-19		█							
CDOT/IE Reviews		15	996	03-Jan-19	21-Jan-19									
P2DESAD-2285	4A CDOT Review Roadway Design Package	15	996	03-Jan-19	21-Jan-19		█							
Comment Resolution		14	996	21-Jan-19	05-Feb-19									
P2DESAD-2290	4A Final Roadway Design Package - Clear Comments	13	996	21-Jan-19	04-Feb-19		█							
P2DESAD-2295	4A Final Roadway Design Package - RFC	1	996	04-Feb-19	05-Feb-19		█							
Segment 4B Roadway Packages		60	778	27-Nov-18	05-Feb-19									
Package Preparation		25	778	27-Nov-18	26-Dec-18									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Cover Fire System Performance Report		63	16	25-Oct-18	10-Jan-19									
P2DESAD-2605	Segment 2 Develop Complete Cover Design Package (Plan and Profile 60%)	63	16	25-Oct-18	10-Jan-19									
P2DESAD-2610	Segment 2 Cover Design Package Complete and QA/QC Review	6	16	02-Nov-18	09-Nov-18									
P2DESAD-2615	Segment 2 Submit Complete Cover Design Package for CDOT Review	1	16	09-Nov-18	12-Nov-18									
P2DESAD-2620	Segment 2 CDOT Review Cover Design Package	15	16	12-Nov-18	30-Nov-18									
P2DESAD-2625	Segment 2 Complete Cover Design Package - Clear Comments	13	16	30-Nov-18	14-Dec-18									
P2DESAD-2630	Segment 2 Complete Cover Design Package - (Plan and Profile 60%)	1	16	14-Dec-18	17-Dec-18									
Cover Comissioning Test Plan		63	16	25-Oct-18	10-Jan-19									
P2DESAD-2635	Segment 2 Develop Complete Cover Design Package (Plan and Profile 60%)	63	16	25-Oct-18	10-Jan-19									
P2DESAD-2640	Segment 2 Cover Design Package Complete and QA/QC Review	6	16	02-Nov-18	09-Nov-18									
P2DESAD-2645	Segment 2 Submit Complete Cover Design Package for CDOT Review	1	16	09-Nov-18	12-Nov-18									
P2DESAD-2650	Segment 2 CDOT Review Cover Design Package	15	16	12-Nov-18	30-Nov-18									
P2DESAD-2655	Segment 2 Complete Cover Design Package - Clear Comments	13	16	30-Nov-18	14-Dec-18									
P2DESAD-2660	Segment 2 Complete Cover Design Package - (Plan and Profile 60%)	1	16	14-Dec-18	17-Dec-18									
Cover Functional Design Specification		63	16	25-Oct-18	10-Jan-19									
P2DESAD-2665	Segment 2 Develop Complete Cover Design Package (Plan and Profile 60%)	63	16	25-Oct-18	10-Jan-19									
P2DESAD-2670	Segment 2 Cover Design Package Complete and QA/QC Review	6	16	02-Nov-18	09-Nov-18									
P2DESAD-2675	Segment 2 Submit Complete Cover Design Package for CDOT Review	1	16	09-Nov-18	12-Nov-18									
P2DESAD-2680	Segment 2 CDOT Review Cover Design Package	15	16	12-Nov-18	30-Nov-18									
P2DESAD-2685	Segment 2 Complete Cover Design Package - Clear Comments	13	16	30-Nov-18	14-Dec-18									
P2DESAD-2690	Segment 2 Complete Cover Design Package - (Plan and Profile 60%)	1	16	14-Dec-18	17-Dec-18									
Segment 2B - Cover Final Package		149	16	17-Dec-18	07-Jun-19									
Package Preparation		113	16	17-Dec-18	26-Apr-19									
P2DESAD-1250	2B Develop Final Cover Design Package	113	16	17-Dec-18	26-Apr-19									
QA/QC Review		6	16	26-Apr-19	03-May-19									
P2DESAD-2550	2B Cover Design Package Final and QA/QC Review	6	16	26-Apr-19	03-May-19									
Submittal		1	16	03-May-19	06-May-19									
P2DESAD-2555	2B Submit Final Cover Design Package for CDOT Review	1	16	03-May-19	06-May-19									
CDOT/IE Reviews		15	16	06-May-19	22-May-19									
P2DESAD-2560	2B CDOT Review Cover Design Package	15	16	06-May-19	22-May-19									
Comment Resolution		14	16	22-May-19	07-Jun-19									
P2DESAD-2565	2B Final Cover Design Package - Clear Comments	13	16	22-May-19	06-Jun-19									
P2DESAD-2570	2B Final Cover Design Package - RFC	1	16	06-Jun-19	07-Jun-19									
Final Cover Design Baseline Report		95	70	17-Dec-18	08-Apr-19									
P2DESAD-1255	2B Develop Final Cover Design Package	60	70	17-Dec-18	27-Feb-19									
P2DESAD-2695	2B Cover Design Package Final and QA/QC Review	5	70	27-Feb-19	05-Mar-19									
P2DESAD-2700	2B Submit Final Cover Design Package for CDOT Review	1	70	05-Mar-19	06-Mar-19									
P2DESAD-2705	2B CDOT Review Cover Design Package	15	70	06-Mar-19	22-Mar-19									
P2DESAD-2710	2B Final Cover Design Package - Clear Comments	13	70	22-Mar-19	05-Apr-19									
P2DESAD-2715	2B Final Cover Design Package - RFC	1	70	05-Apr-19	08-Apr-19									
Procurement / Long Lead Items		615	635	11-Jun-18	27-May-20									
General		53	3	11-Sep-18	09-Nov-18									
P2PROCUR-290	Project Signage Procurment/Submit to CDOT for Review	5	3	11-Sep-18	17-Sep-18									
P2PROCUR-295	CDOT Review of Project Signage	15	3	17-Sep-18	03-Oct-18									
P2PROCUR-300	Project Signage - Clear Comments	13	3	03-Oct-18	18-Oct-18									
P2PROCUR-210	Project Signage Procurment	20	3	18-Oct-18	09-Nov-18									
Segment 2		615	635	11-Jun-18	27-May-20									
UPRR		425	47	11-Jun-18	17-Oct-19									
P2PROCUR-205	BR UPRR Steel Beam Shop Drawings	75	47	11-Jun-18	06-Sep-18									
P2PROCUR-215	BR UPRR Steel Beam Fabrication & Delivery Leadtime	350	47	06-Sep-18	17-Oct-19									
BNSF		275	253	27-Aug-18	15-Jul-19									
P2PROCUR-220	BR BNSF Girder Shop Drawings	75	253	27-Aug-18	21-Nov-18									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
P2PROCUR-225	BR BNSF Steel Beam Fabrication & Delivery Leadtime	200	253	21-Nov-18	15-Jul-19	BR BNSF Steel Beam Fabrication & Delivery Leadtime											
Cover - Structure																	
P2PROCUR-110	2B - XS Cover from Columbine St to Clayton Shop Drawings	50	88	23-Jul-19	18-Sep-19	2B - XS Cover from Columbine St to Clayton Shop Drawings											
P2PROCUR-115	2B - XS Cover from Columbine St to Clayton Precast Beam Fabrication & Delivery	75	88	18-Sep-19	13-Dec-19	2B - XS Cover from Columbine St to Clayton Precast Beam Fabrication & Delivery											
Cover - MEP																	
P2PROCUR-200	2B - XS Cover from Columbine St to Clayton Procure LHSE Equipment for Cover	365	43	28-Mar-19	27-May-20	2B - XS Cover from Columbine St to Clayton Procure LHSE Equipment for Cover											
Bridges																	
York																	
P2PROCUR-180	2B - BR 4 York St Beam Shop Drawings	40	843	26-Jun-19	12-Aug-19	2B - BR 4 York St Beam Shop Drawings											
P2PROCUR-185	2B - BR 4 York St Precast Beam - Fabrication & Delivery	40	843	12-Aug-19	26-Sep-19	2B - BR 4 York St Precast Beam - Fabrication & Delivery											
Utility Bridge																	
P2PROCUR-155	2B - XU BR 5 Utility Bridge Beam Shop Drawings	40	344	26-Jun-19	12-Aug-19	2B - XU BR 5 Utility Bridge Beam Shop Drawings											
P2PROCUR-165	2B - XU BR 5 Utility Bridge Precast Beam - Fabrication & Delivery	40	344	12-Aug-19	26-Sep-19	2B - XU BR 5 Utility Bridge Precast Beam - Fabrication & Delivery											
Josephine																	
P2PROCUR-100	2B - XS Josephine St, Beam Shop Drawings	40	612	03-Apr-19	17-May-19	2B - XS Josephine St, Beam Shop Drawings											
P2PROCUR-120	2B - XS Josephine St, Precast Beam - Fabrication & Delivery	40	612	17-May-19	05-Jul-19	2B - XS Josephine St, Precast Beam - Fabrication & Delivery											
Fillmore																	
P2PROCUR-170	2B - XS BR 8 Fillmore St, Beam Shop Drawings	40	938	21-Aug-18	05-Oct-18	2B - XS BR 8 Fillmore St, Beam Shop Drawings											
P2PROCUR-175	2B - XS BR 8 Fillmore St, Precast Beam - Fabrication & Delivery	40	938	05-Oct-18	21-Nov-18	2B - XS BR 8 Fillmore St, Precast Beam - Fabrication & Delivery											
Vasquez																	
P2PROCUR-190	2B - BR 9 Vasquez Blvd, Shop Drawings	50	952	17-Aug-18	16-Oct-18	2B - BR 9 Vasquez Blvd, Shop Drawings											
P2PROCUR-195	2B - BR 9 Vasquez Blvd, Precast Beam - Fabrication & Delivery	50	952	16-Oct-18	13-Dec-18	2B - BR 9 Vasquez Blvd, Precast Beam - Fabrication & Delivery											
Cook																	
P2PROCUR-135	2C - XS BR 10 Cook St, Beam Shop Drawings	50	1088	21-Aug-18	18-Oct-18	2C - XS BR 10 Cook St, Beam Shop Drawings											
P2PROCUR-140	2C - XS BR 10 Cook St, Precast Beam - Fabrication & Delivery	50	1088	18-Oct-18	17-Dec-18	2C - XS BR 10 Cook St, Precast Beam - Fabrication & Delivery											
Monroe																	
P2PROCUR-125	2B - XS BR 12 Monroe St, Shop Drawings	50	969	31-Aug-18	29-Oct-18	2B - XS BR 12 Monroe St, Shop Drawings											
P2PROCUR-130	2B - XS BR 12 Monroe St, Precast Beam - Fabrication & Delivery	50	969	29-Oct-18	27-Dec-18	2B - XS BR 12 Monroe St, Precast Beam - Fabrication & Delivery											
Colorado																	
P2PROCUR-105	2C - XS BR 13 Colorado Blvd, Shop Drawings	50	833	04-Oct-18	03-Dec-18	2C - XS BR 13 Colorado Blvd, Shop Drawings											
P2PROCUR-145	2C - XS BR 13 Colorado Blvd, Precast Beam - Fabrication & Delivery	50	833	03-Dec-18	31-Jan-19	2C - XS BR 13 Colorado Blvd, Precast Beam - Fabrication & Delivery											
Segment 3																	
Bridges																	
Dahlia																	
P2PROCUR-150	2D - WB GP BR 14 Dahlia St, Shop Drawings	50	637	29-Mar-19	28-May-19	2D - WB GP BR 14 Dahlia St, Shop Drawings											
P2PROCUR-160	2D - WB GP BR 14 Dahlia St, Precast Beam - Fabrication & Delivery	50	637	28-May-19	24-Jul-19	2D - WB GP BR 14 Dahlia St, Precast Beam - Fabrication & Delivery											
Holly																	
P2PROCUR-240	3A - XS Holly St, Precast Beam Shop Drawings	50	637	29-Mar-19	28-May-19	3A - XS Holly St, Precast Beam Shop Drawings											
P2PROCUR-245	3A - XS Holly St, Precast Beam - Fabrication & Delivery	50	637	28-May-19	24-Jul-19	3A - XS Holly St, Precast Beam - Fabrication & Delivery											
Monoco																	
P2PROCUR-230	3B - XS Monaco St, Precast Beam Shop Drawings	50	637	29-Mar-19	28-May-19	3B - XS Monaco St, Precast Beam Shop Drawings											
P2PROCUR-235	3B - XS Monaco St, Precast Beam - Fabrication & Delivery	50	637	28-May-19	24-Jul-19	3B - XS Monaco St, Precast Beam - Fabrication & Delivery											
Denver Rock Island RR (DRIRR)																	
P2PROCUR-270	3B - DRIRR, Precast Beam - Shop Drawings	50	452	20-Mar-19	15-May-19	3B - DRIRR, Precast Beam - Shop Drawings											
P2PROCUR-275	3B - DRIRR, Precast Beam - Fabrication & Delivery	50	452	15-May-19	15-Jul-19	3B - DRIRR, Precast Beam - Fabrication & Delivery											
Quebec																	
P2PROCUR-260	3B - XS Quebec St, Precast Beam - Shop Drawings	50	652	29-Mar-19	28-May-19	3B - XS Quebec St, Precast Beam - Shop Drawings											
P2PROCUR-280	3B - XS Quebec St, Precast Beam - Fabrication & Delivery	50	652	28-May-19	24-Jul-19	3B - XS Quebec St, Precast Beam - Fabrication & Delivery											
Segment 4																	
Bridges																	
I-225 Connector																	
P2PROCUR-250	4B - EB DC Fly-Over Beam Shop Drawings	75	677	20-Mar-19	13-Jun-19	4B - EB DC Fly-Over Beam Shop Drawings											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
P2PROCUR-255	4B - EB DC Fly-Over Precast Beam Fabrication & Delivery Leadtime	106	677	13-Jun-19	15-Oct-19									
Segment 5		100	672	20-Mar-19	15-Jul-19									
Bridges		100	672	20-Mar-19	15-Jul-19									
Peoria		100	672	20-Mar-19	15-Jul-19									
P2PROCUR-265	5A Peoria St, Precast Beam - Shop Drawings	50	672	20-Mar-19	15-May-19									
P2PROCUR-285	5A Peoria St, Precast Beam - Fabrication & Delivery	50	672	15-May-19	15-Jul-19									
Construction		1498	0	02-Feb-18	04-Nov-22									
General		20	3	09-Nov-18	05-Dec-18									
10PL0000016	Project Signage Install - Advanced Warning	20	3	09-Nov-18	05-Dec-18									
10PL00000119	Project Signage Completed	0	3	05-Dec-18	05-Dec-18									
ROW - Secure and Demo		765	674	02-Feb-18	10-Jul-20									
Segment 2 ROW Secure and Demo		765	674	02-Feb-18	10-Jul-20									
ROW Demolition 2B XS YORK ST Sta (2026) Sta 500 - 515		40	363	26-Jun-19	12-Aug-19									
2B WB PARCEL AP-43		22	381	26-Jun-19	23-Jul-19									
DEMOAP43.S0010	2A - AP-43 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	2	381	26-Jun-19	28-Jun-19									
DEMOAP43.E0010	2A - AP-43 - Perform Environmental Cleanup of any Harzardous Materials	10	381	28-Jun-19	11-Jul-19									
DEMOAP43.D0010	2A - AP-43 - Demolition of Existing Structures & Removal to Approved Landfills	10	381	11-Jul-19	23-Jul-19									
2B WB PARCEL AP-45		40	363	26-Jun-19	12-Aug-19									
DEMOAP45.S0010	2A - AP-45 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	10	363	26-Jun-19	09-Jul-19									
DEMOAP45.E0010	2A - AP-45 - Perform Environmental Cleanup of any Harzardous Materials	15	363	09-Jul-19	25-Jul-19									
DEMOAP45.D0010	2A - AP-45 - Demolition of Existing Structures & Removal to Approved Landfills	15	363	25-Jul-19	12-Aug-19									
2B WB PARCEL AP-46		6	397	26-Jun-19	03-Jul-19									
DEMOAP46.S0010	2A - AP-46 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	2	397	26-Jun-19	28-Jun-19									
DEMOAP46.E0010	2A - AP-46 - Perform Environmental Cleanup of any Harzardous Materials	2	397	28-Jun-19	01-Jul-19									
DEMOAP46.D0010	2A - AP-46 - Demolition of Existing Structures & Removal to Approved Landfills	2	397	01-Jul-19	03-Jul-19									
2B WB PARCEL AP-47		35	368	26-Jun-19	06-Aug-19									
DEMOAP47.S0010	2A - AP-47 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	5	368	26-Jun-19	02-Jul-19									
DEMOAP47.E0010	2A - AP-47 - Perform Environmental Cleanup of any Harzardous Materials	10	368	02-Jul-19	15-Jul-19									
DEMOAP47.D0010	2A - AP-47 - Demolition of Existing Structures & Removal to Approved Landfills	20	368	15-Jul-19	06-Aug-19									
2B WB PARCEL AP-48		40	363	26-Jun-19	12-Aug-19									
DEMOAP48.S0010	2A - AP-48 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	5	363	26-Jun-19	02-Jul-19									
DEMOAP48.E0010	2A - AP-48 - Perform Environmental Cleanup of any Harzardous Materials	15	363	02-Jul-19	19-Jul-19									
DEMOAP48.D0010	2A - AP-48 - Demolition of Existing Structures & Removal to Approved Landfills	20	363	19-Jul-19	12-Aug-19									
ROW Secure & Demo 2A WB Exit Brighton Blvd Ramp Sta 2005+00 to 2018+54		40	807	28-May-19	12-Jul-19									
DEMOROW.0000	2A -Mobilization of Demolition Subcontractor	10	807	28-May-19	07-Jun-19									
2A WB PARCEL RW-02		10	837	28-May-19	07-Jun-19									
DEMORW2.D0010	2A - RW -2(Partial) - Demolition of Existing Curb & Sidewalk	10	837	28-May-19	07-Jun-19									
2A WB PARCEL AP-06		23	814	07-Jun-19	03-Jul-19									
DEMOAP6.S0010	2A - AP-6 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environme	3	814	07-Jun-19	11-Jun-19									
DEMORW8.E10	2A - AP-6 - Perform Environmental Cleanup of any Harzardous Materials	10	814	11-Jun-19	21-Jun-19									
DEMORW8.D10	2A - AP-6 - Demolition of Existing Structures & Removal to Approved Landfills	10	814	21-Jun-19	03-Jul-19									
2A WB PARCEL RW-08		30	817	28-May-19	01-Jul-19									
DEMORW8.S0010	2A - RW-8 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	10	817	28-May-19	07-Jun-19									
DEMORW8.E0010	2A - RW-8 - Perform Environmental Cleanup of any Harzardous Materials	10	817	07-Jun-19	19-Jun-19									
DEMORW8.D0010	2A - RW-8 - Demolition of Existing Structures & Removal to Approved Landfills	10	817	19-Jun-19	01-Jul-19									
2A WB PARCEL AP-09		30	807	07-Jun-19	12-Jul-19									
DEMORW8.S10	2A - AP-9 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environme	10	807	07-Jun-19	19-Jun-19									
DEMORW8.E15	2A - AP-9 - Perform Environmental Cleanup of any Harzardous Materials	10	807	19-Jun-19	01-Jul-19									
DEMORW8.D15	2A - AP-9 - Demolition of Existing Structures & Removal to Approved Landfills	10	807	01-Jul-19	12-Jul-19									
2A WB PARCEL RW-14		30	817	28-May-19	01-Jul-19									
DEMORW14.S0010	2A - RW-14 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environn	10	817	28-May-19	07-Jun-19									
DEMORW14.E0010	2A - RW-14 - Perform Environmental Cleanup of any Harzardous Materials	10	817	07-Jun-19	19-Jun-19									

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Signing and Marking														
Overhead Sign Structures														
C1AEBGPSTP11095-135	1A - EB GP I-25 BB, Install Overhead Signage Sta 1095+00 to 2000+00	8	814	31-Mar-20	08-Apr-20									
Small Signage														
C1AEBGPSTP11095-130	1A - EB GP I-25 BB, Install Small Signage Sta 1095+00 to 2000+00	8	814	31-Mar-20	08-Apr-20									
Pavement Marking														
C1AEBGPSTP11095-190	1A - EB GP I-25 BB, Install Permanent Markings Sta 1095+00 to 2000+00	2	820	31-Mar-20	01-Apr-20									
Landscaping														
Seeding & Sodding														
C1AEBGPSTP11095-140	1A - EB EL I-25 BB, Install Topsoil Sta 1095+00 to 2000+00	8	806	31-Mar-20	17-Apr-20									
C1AEBGPSTP11095-145	1A - EB EL I-25 BB, Install Seeding/Sodding Sta 1095+00 to 2000+00	8	806	08-Apr-20	17-Apr-20									
ITS/TCS														
Duct Bank System														
C1AEBGPSTP11095-170	1A - EB GP I-25 BB, ITS & TCS Civil Work Install Conduit Sta 1095+00 to 2000+00	0	822	31-Mar-20	31-Mar-20									
Segment 2 Brighton Blvd to Dahlia St. Sta 2000 to 2105														
Seg 2 UPRR Railroad Crossing Alignment (Seg 2A) Sta 2017+31 to 2021+48														
C2AUPRRSTP12014-155	Start UPRR Phase 1A Sta 2017+31 to 2021+48	0	0	07-Dec-18	07-Dec-18									
C2AUPRRSTP12014-935	Soil Mapping New ROW at UPRR Areas Sta 2017+31 to 2021+48	8	0	07-Dec-18	17-Dec-18									
C2AUPRRSTP12014-105	UPRR Bridge Alignment Complete Sta 2017+31 to 2021+48	0	6		17-Dec-20									
C2AUPRRSTP12014-940	UPRR Roadway Under Bridge Complete Sta 2017+31 to 2021+48	0	0		23-Dec-20									
Phase 1 UPRR Sta 2017+31 to 2021+48														
Phase 1A Mainline 1, Siding 427, Yard 428														
C2AUPRRSTP12014-165	Complete Stage 1A UPRR	0	0	06-Feb-19	06-Feb-19									
Rail Yard Work, UPRR Ph1A														
Traffic Control and Temporary Work														
C2AUPRRSTP12014	Place Temporary Chainlink Fence to Easements, UPRR Ph1A	5	0	17-Dec-18	21-Dec-18									
C2AUPRRSTP12014	Place Temporary Erosion Control, UPRR Ph1A	5	0	21-Dec-18	31-Dec-18									
C2AUPRRSTP12014	Remove Existing Fence, UPRR Ph1A Sta 2017+31 to 2021+48	3	6	21-Dec-18	27-Dec-18									
Earthwork														
Excavate														
C2AUPRRSTP120	Excavate UPRR, Ph1A	5	0	04-Jan-19	10-Jan-19									
Embankment														
C2AUPRRSTP120	Place Embankment UPRR, Ph1A	3	0	10-Jan-19	15-Jan-19									
Drainage														
C2AUPRRSTP12014	Install Medium RCP Casing & RCP UPRR	5	7	31-Dec-18	07-Jan-19									
C2AUPRRSTP12014	2B - WB EL, Install Ground Water Cut-off Wall Sta 2016+00 to 2024+00	20	0	06-Feb-19	01-Mar-19									
Subgrade Treatment and Base														
C2AUPRRSTP12014	Place Subgrade Base UPRR Ph1A	3	0	15-Jan-19	17-Jan-19									
Rail Construction (by UPRR) UPRR Ph1A														
C2AUPRRSTP12014-110	Remove Existing Mainline 1 Track, UPRR Ph1A Sta 2017+31 to 2021+48	4	0	31-Dec-18	04-Jan-19									
C2AUPRRSTP12014-115	Construct Mainline 1 and No11 Turnout Tie-in to Existing, UPRR Ph1A	8	0	17-Jan-19	25-Jan-19									
C2AUPRRSTP12014-120	Remove Exist Siding 427, Yard 428, and 427/428 Turnout, UPRR Ph1A Sta 2017+31 to 2021+48	2	0	25-Jan-19	29-Jan-19									
C2AUPRRSTP12014-125	Construct New Siding 427, Yard 428, and NO9 Turnout, Tie-in to Existing, UPRR Ph1A	8	0	29-Jan-19	06-Feb-19									
Phase 1B Mainline 1, Yard Lead 112														
C2AUPRRSTP12014-200	Start UPRR Phase 1B Sta 2017+31 to 2021+48	0	0	01-Mar-19	01-Mar-19									
Rail Yard Work, UPRR Ph1B														
Traffic Control and Temporary Work														
C2AUPRRSTP12014	Place Temporary Erosion Control, UPRR Ph1B	1	0	01-Mar-19	04-Mar-19									
Earthwork														
Excavate														
C2AUPRRSTP120	Excavate UPRR Ph1B	4	0	04-Mar-19	07-Mar-19									
Embankment														
		5	0	07-Mar-19	13-Mar-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
C2AUPRRSTP120	Place Embankment UPRR, Ph1B	5	0	07-Mar-19	13-Mar-19									
Subgrade Treatment and Base		5	0	13-Mar-19	19-Mar-19									
C2AUPRRSTP12014	Place Subgrade Base UPRR Ph1B	5	0	13-Mar-19	19-Mar-19									
Rail Construction (by UPRR), UPRR Ph1B		38	0	04-Mar-19	16-Apr-19									
C2AUPRRSTP12014-175	Remove Exist Mainline 1, Exist Turnouts, Yard 039, UPRR Ph1B Sta 2017+31 to 2021+	4	10	04-Mar-19	07-Mar-19									
C2AUPRRSTP12014-170	Construct New Mainline 1 and No11 Turnout, UPRR Ph1B	10	0	19-Mar-19	29-Mar-19									
C2AUPRRSTP12014-180	Shift Exist Track / Construct Crossing Panels (York), UPRR Ph1B Sta 2017+31 to 2021	4	0	26-Mar-19	29-Mar-19									
C2AUPRRSTP12014-210	Remove Exist Yard Lead 112, UPRR Ph1B Sta 2017+31 to 2021+48	4	0	29-Mar-19	04-Apr-19									
C2AUPRRSTP12014-675	Construct New Yard Lead 112, 039 Track, and No11 Turnout, Tie-in to Exist, UPRR Ph	10	0	04-Apr-19	16-Apr-19									
Phase 1C Yard Lead 112		25	0	16-Apr-19	14-May-19									
C2AUPRRSTP12014-240	Start UPRR Phase 1C Sta 2017+31 to 2021+48	0	0	16-Apr-19	16-Apr-19									
C2AUPRRSTP12014-250	Complete UPRR Stage 1C	1	0	13-May-19	14-May-19									
Rail Yard Work, UPRR Ph1C		12	0	16-Apr-19	29-Apr-19									
Traffic Control and Temporary Work		1	0	16-Apr-19	16-Apr-19									
C2AUPRRSTP12014	Place Temporary Erosion Control UPRR, Ph1C	1	0	16-Apr-19	16-Apr-19									
Earthwork		8	0	16-Apr-19	25-Apr-19									
Excavate		3	0	16-Apr-19	19-Apr-19									
C2AUPRRSTP120	Excavate, UPRR Ph1C	3	0	16-Apr-19	19-Apr-19									
Embankment		5	0	19-Apr-19	25-Apr-19									
C2AUPRRSTP120	Place Embankment, UPRR Ph1C	5	0	19-Apr-19	25-Apr-19									
Subgrade Treatment and Base		3	0	25-Apr-19	29-Apr-19									
C2AUPRRSTP12014	Place Subgrade Base, UPRR Ph1C	3	0	25-Apr-19	29-Apr-19									
Rail Construction (by UPRR), UPRR Ph1C		23	0	16-Apr-19	13-May-19									
C2AUPRRSTP12014-220	Remove Exist Yard Lead 112 and Exist Turnouts, UPRR Ph1C Sta 2017+31 to 2021+48	4	7	16-Apr-19	22-Apr-19									
C2AUPRRSTP12014-215	Construct New Yard Lead 112 and No11 Turnout to complete X-over, UPRR Ph1C	10	0	29-Apr-19	09-May-19									
C2AUPRRSTP12014-255	Construct Crossing Panels (York), UPRR, Ph1C	8	0	03-May-19	13-May-19									
Phase 2 UPRR Mainline Shoofly Sta 2017+31 to 2021+48		137	0	08-Jan-19	13-Jun-19									
C2AUPRRSTP12014-300	Start UPRR Phase 2	0	51	08-Jan-19	08-Jan-19									
Phase 2A Mainline Shoofly		60	51	08-Jan-19	18-Mar-19									
C2AUPRRSTP12014-285	Start UPRR Ph2A Sta 2017+31 to 2021+48	0	51	08-Jan-19	08-Jan-19									
C2AUPRRSTP12014-295	Complete UPRR Stage 2A	0	51	18-Mar-19	18-Mar-19									
Rail Yard Work Ph2A		38	51	08-Jan-19	20-Feb-19									
Traffic Control and Temporary Work		3	51	08-Jan-19	10-Jan-19									
C2AUPRRSTP12014	Place Temporary Erosion Control, UPRR Ph2A	3	51	08-Jan-19	10-Jan-19									
Earthwork		30	51	10-Jan-19	13-Feb-19									
Excavate		15	51	10-Jan-19	28-Jan-19									
C2AUPRRSTP120	Excavate / Demo Existing 46th St Walls & Pavement / Install Temporary Shoring, UPRR	15	51	10-Jan-19	28-Jan-19									
Embankment		15	51	28-Jan-19	13-Feb-19									
C2AUPRRSTP120	Place Embankment Shoofly, UPRR Ph2A	15	51	28-Jan-19	13-Feb-19									
Drainage		15	51	28-Jan-19	13-Feb-19									
C2AUPRRSTP12014	Install Medium Culvert, UPRR Ph2A	15	51	28-Jan-19	13-Feb-19									
Subgrade Treatment and Base		5	51	13-Feb-19	20-Feb-19									
C2AUPRRSTP12014	Place Subgrade Base, UPRR Ph2A	5	51	13-Feb-19	20-Feb-19									
Rail Construction (by Developer) UPRR Ph2A		22	51	20-Feb-19	18-Mar-19									
C2AUPRRSTP12014-260	Construct Mainline 1 & 2 Shoofly to 13' Clear pt (Developer), UPRR Ph2A	20	51	20-Feb-19	14-Mar-19									
C2AUPRRSTP12014-685	Construct Temporary Construction Xing, UPRR Ph2A	5	51	12-Mar-19	18-Mar-19									
Phase 2B Mainline Shoofly Connections		26	0	14-May-19	13-Jun-19									
C2AUPRRSTP12014-320	Start UPRR Ph2B Sta 2017+31 to 2021+48	0	0	14-May-19	14-May-19									
C2AUPRRSTP12014-330	Complete UPRR Stage 2B	0	0	13-Jun-19	13-Jun-19									
Rail Yard Work Ph2B		9	0	16-May-19	29-May-19									
Earthwork		6	0	16-May-19	23-May-19									
Excavate		3	0	16-May-19	21-May-19									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
C2AUPRRSTP12014-450	Complete UPRR Phase 3C	0	0	17-Sep-19	17-Sep-19									
Rail Yard Work Ph3C		38	0	02-Aug-19	17-Sep-19									
Traffic Control and Temporary Work		1	1	02-Aug-19	05-Aug-19									
C2AUPRRSTP12014	Place Temp Erosion Control, UPRR Ph3C	1	1	02-Aug-19	05-Aug-19									
Earthwork		36	0	06-Aug-19	17-Sep-19									
Temp Shoring		5	0	11-Sep-19	17-Sep-19									
C2AUPRRSTP120	Install Temporary Shoring, UPRR Ph3C	5	0	11-Sep-19	17-Sep-19									
Excavate		2	0	06-Aug-19	08-Aug-19									
C2AUPRRSTP120	Excavate, UPRR Ph3C	2	0	06-Aug-19	08-Aug-19									
Embankment		5	0	08-Aug-19	14-Aug-19									
C2AUPRRSTP120	Place Embankment, UPRR Ph3C	5	0	08-Aug-19	14-Aug-19									
Subgrade Treatment and Base		4	0	14-Aug-19	19-Aug-19									
C2AUPRRSTP12014	Place Subgrade Base, UPRR Ph3C	4	0	14-Aug-19	19-Aug-19									
Rail Construction (by UPRR), Ph3C		21	0	02-Aug-19	27-Aug-19									
C2AUPRRSTP12014-415	Remove Exist Yard Tracks 404, 405 and Turnout, UPRR Ph3C Sta 2017+31 to 2021+48	2	0	02-Aug-19	06-Aug-19									
C2AUPRRSTP12014-410	Construct Temp Yard Track 112,404, 405, and No9 Turnout , Service Crossings, UPRR Ph3C	8	0	19-Aug-19	27-Aug-19									
Demolition		12	0	27-Aug-19	11-Sep-19									
C2AUPRRSTP12014-420	Remove Remainder Yard Lead 112, Pepsi Lead, and turnouts (Developer), UPRR Ph3C Sta 2017+31 to 2021+48	4	0	27-Aug-19	30-Aug-19									
C2AUPRRSTP12014-465	Remove 64ft of Exist UPRR Bridge (Developer), UPRR Ph3C Sta 2017+31 to 2021+48	8	0	30-Aug-19	11-Sep-19									
Phase 4 UPRR Bridge Install and Rail Relocates Sta 2017+31 to 2021+48		281	6	17-Sep-19	07-Aug-20									
Phase 4A (Bridge)		128	0	17-Sep-19	13-Feb-20									
C2AUPRRSTP12014-470	Start UPRR Ph4A Sta 2017+31 to 2021+48	0	0	17-Sep-19	17-Sep-19									
C2AUPRRSTP12014-475	BR UPRR Complete Phase 4A Sta 2017+31 to 2021+48	0	5	07-Feb-20	07-Feb-20									
C2AUPRRSTP12014-485	Complete Phase 4A Sta 2017+31 to 2021+48	0	0	13-Feb-20	13-Feb-20									
Substructure		61	14	17-Sep-19	22-Nov-19									
BR Excavation		5	0	17-Sep-19	23-Sep-19									
C2AUPRRSTP12014	BR UPRR Excavation, Ph4A Sta 2017+31 to 2021+48	5	0	17-Sep-19	23-Sep-19									
Drill Shafts		35	8	23-Sep-19	31-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Abutment 1, Ph4A Sta 2017+31 to 2021+48	5	0	23-Sep-19	27-Sep-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Bent 2, Ph4A Sta 2017+31 to 2021+48	5	0	27-Sep-19	03-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Bent 3, Ph4A Sta 2017+31 to 2021+48	5	0	03-Oct-19	09-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Bent 4, Ph4A Sta 2017+31 to 2021+48	5	3	09-Oct-19	15-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Bent 5, Ph4A Sta 2017+31 to 2021+48	5	3	15-Oct-19	21-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Bent 6, Ph4A Sta 2017+31 to 2021+48	5	3	21-Oct-19	25-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Drill Shafts Abutment 7, Ph4A Sta 2017+31 to 2021+48	5	8	25-Oct-19	31-Oct-19									
Abutments		40	25	27-Sep-19	12-Nov-19									
C2AUPRRSTP12014	BR UPRR Install Abutment 1, Ph4A Sta 2017+31 to 2021+48	10	55	27-Sep-19	09-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Abutment 7, Ph4A Sta 2017+31 to 2021+48	10	25	31-Oct-19	12-Nov-19									
Footings		28	3	03-Oct-19	04-Nov-19									
C2AUPRRSTP12014	BR UPRR Install Piles Cap Bent 2, Ph4A Sta 2017+31 to 2021+48	8	0	03-Oct-19	11-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Piles Cap Bent 3, Ph4A Sta 2017+31 to 2021+48	8	0	09-Oct-19	17-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Piles Cap Bent 4, Ph4A Sta 2017+31 to 2021+48	8	5	15-Oct-19	23-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Piles Cap Bent 5, Ph4A Sta 2017+31 to 2021+48	8	3	21-Oct-19	29-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Piles Cap Bent 6, Ph4A Sta 2017+31 to 2021+48	8	3	25-Oct-19	04-Nov-19									
BR Embankment		13	0	08-Nov-19	22-Nov-19									
C2AUPRRSTP12014	BR UPRR Place Embankment Sta. 5661 - 5675, Ph4A Sta 2017+31 to 2021+48	13	0	08-Nov-19	22-Nov-19									
Columns		25	3	11-Oct-19	08-Nov-19									
C2AUPRRSTP12014	BR UPRR Install Columns Bent 2, Ph4A Sta 2017+31 to 2021+48	5	0	11-Oct-19	17-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Columns Bent 3, Ph4A Sta 2017+31 to 2021+48	5	0	17-Oct-19	23-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Columns Bent 4, Ph4A Sta 2017+31 to 2021+48	5	0	23-Oct-19	29-Oct-19									
C2AUPRRSTP12014	BR UPRR Install Columns Bent 5, Ph4A Sta 2017+31 to 2021+48	5	3	29-Oct-19	04-Nov-19									
C2AUPRRSTP12014	BR UPRR Install Columns Bent 6, Ph4A Sta 2017+31 to 2021+48	5	3	04-Nov-19	08-Nov-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Erosion Control		5	859	28-May-19	03-Jun-19									
CWBGSTP12000515	2A - WB GP Brighton Blvd -York St - Place Erosion Control Sta 2000+00 to 2025+00	5	859	28-May-19	03-Jun-19									
Soil Mapping		20	196	28-May-19	19-Jun-19									
CWBGSTP12000215	2A - WB GP Brighton Blvd -York St - Soil Mapping Sta 2000+00 to 2025+00	20	196	28-May-19	19-Jun-19									
De-Watering Measures		20	196	28-May-19	19-Jun-19									
CWBGSTP12000210	2A - WB GP Brighton Blvd -York St - De-watering Sta 2000+00 to 2025+00	20	196	28-May-19	19-Jun-19									
Removals & Demo PH 1 ST 1		171	1023	06-Dec-18	25-Jun-19									
ROW Demolition		171	192	06-Dec-18	25-Jun-19									
2A WB PARCEL AP-11		25	192	28-May-19	25-Jun-19									
CWBGSTP12000	2A - AP-11 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	192	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-11 - Perform Environmental Cleanup of any Harzardous Materials	10	192	30-May-19	11-Jun-19									
CWBGSTP12000	2A - AP-11 - Demolition of Existing Structures & Removal to Approved Landfills	12	192	11-Jun-19	25-Jun-19									
2A WB PARCEL AP-17		3	213	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-17 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	213	28-May-19	30-May-19									
2A WB PARCEL AP-18		3	213	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-18 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	213	28-May-19	30-May-19									
2A WB PARCEL AP-19		23	193	28-May-19	21-Jun-19									
CWBGSTP12000	2A - AP-19 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	193	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-19 - Perform Environmental Cleanup of any Harzardous Materials	10	193	30-May-19	11-Jun-19									
CWBGSTP12000	2A - AP-19 - Demolition of Existing Structures & Removal to Approved Landfills	10	193	11-Jun-19	21-Jun-19									
2A WB PARCEL AP-22		23	193	28-May-19	21-Jun-19									
CWBGSTP12000	2A - AP-22 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	193	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-22 - Perform Environmental Cleanup of any Harzardous Materials	10	193	30-May-19	11-Jun-19									
CWBGSTP12000	2A - AP-22 - Demolition of Existing Structures & Removal to Approved Landfills	10	193	11-Jun-19	21-Jun-19									
2A WB PARCEL AP-27		21	342	06-Dec-18	03-Jan-19									
CWBGSTP12000	2A - AP-27 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	1	110	06-Dec-18	07-Dec-18									
CWBGSTP12000	2A - AP-27 - Perform Environmental Cleanup of any Harzardous Materials	10	342	07-Dec-18	19-Dec-18									
CWBGSTP12000	2A - AP-27 - Demolition of Existing Structures & Removal to Approved Landfills	10	342	19-Dec-18	03-Jan-19									
PARCEL AP-30		3	213	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-30 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	213	28-May-19	30-May-19									
PARCEL AP-31		23	193	28-May-19	21-Jun-19									
CWBGSTP12000	2A - AP-31 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	193	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-31 - Perform Environmental Cleanup of any Harzardous Materials	10	193	30-May-19	11-Jun-19									
CWBGSTP12000	2A - AP-31 - Demolition of Existing Structures & Removal to Approved Landfills	10	193	11-Jun-19	21-Jun-19									
PARCEL AP-41		23	193	28-May-19	21-Jun-19									
CWBGSTP12000	2A - AP-41 - Perform Demo Survey, Mark Boundary Limits, Install Fencing & Environm	3	193	28-May-19	30-May-19									
CWBGSTP12000	2A - AP-41 - Perform Environmental Cleanup of any Harzardous Materials	10	193	30-May-19	11-Jun-19									
CWBGSTP12000	2A - AP-41 - Demolition of Existing Structures & Removal to Approved Landfills	10	193	11-Jun-19	21-Jun-19									
Demolition Structures		5	859	03-Jun-19	07-Jun-19									
CWBGSTP12000530	2A - WB GP Brighton Blvd -York St - Demo Bridge Sta 2000+00 to 2025+00	5	859	03-Jun-19	07-Jun-19									
Pavement Removal		5	1043	28-May-19	03-Jun-19									
CWBGSTP12000535	2A - WB GP Brighton Blvd -York St - Remove Pavement Sta 2000+00 to 2025+00	5	1043	28-May-19	03-Jun-19									
Earthwork		195	231	19-Jun-19	03-Feb-20									
Excavation		85	232	19-Jun-19	25-Sep-19									
CWBGSTP12000335	2A - WB GP Brighton Blvd-York St, Excavate Cut Areas PH 1 ST 3 Sta 2000+00 to 202	80	236	19-Jun-19	19-Sep-19									
CWBGSTP12000220	2A - WB GP Brighton Blvd-York St, Excavate Cut Areas PH 1 ST 2 Sta 2000+00 to 202	80	192	25-Jun-19	25-Sep-19									
Embankment		20	231	10-Jan-20	03-Feb-20									
CWBGSTP12000225	2A - WB GP Brighton Blvd-York St, Place Embankment Sta 2000+00 to 2025+00	20	231	10-Jan-20	03-Feb-20									
Drainage		90	251	25-Sep-19	10-Jan-20									
Ground Water Drainage Layer		90	231	25-Sep-19	10-Jan-20									
Geo-textile Layering		60	231	29-Oct-19	10-Jan-20									
CWBGSTP12000	2A - WB GP Brighton Blvd-York St, Install Geo-textile Layer (2018 to 2025)	20	231	29-Oct-19	20-Nov-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
CWBGSTP12000	2A - WB GP Brighton Blvd-York St, Install Geo-textile Layer (2018 to 2025)	10	231	30-Dec-19	10-Jan-20									
Drainage Stone		30	231	20-Nov-19	30-Dec-19									
CWBGSTP12000	2A - WB GP Brighton Blvd-York St, Install Drainage Stone (2018 to 2025)	30	231	20-Nov-19	30-Dec-19									
Perferated Piping		30	231	20-Nov-19	30-Dec-19									
CWBGSTP12000	2A - WB GP Brighton Blvd-York St, Install Perferated Piping (2018 to 2025)	30	231	20-Nov-19	30-Dec-19									
RCP Piping		30	231	25-Sep-19	29-Oct-19									
CWBGSTP12000	2A - WB GP Brighton Blvd-York St, Install Small RCP (2018 to 2025)	30	231	25-Sep-19	29-Oct-19									
Storm Sewer		40	261	25-Sep-19	08-Nov-19									
CWBGSTP12000235	2A - WB GP Brighton Blvd-York St, Install Medium RCP Sta 2000+00 to 2025+00	40	261	25-Sep-19	08-Nov-19									
CWBGSTP12000240	2A - WB GP Brighton Blvd-York St, Install Small RCP Sta 2000+00 to 2025+00	30	271	25-Sep-19	29-Oct-19									
Inlets		40	261	08-Nov-19	30-Dec-19									
CWBGSTP12000245	2A - WB GP Brighton Blvd-York St, Install MHs and Inlets Sta 2000+00 to 2025+00	40	261	08-Nov-19	30-Dec-19									
Retaining Walls		200	192	25-Sep-19	14-May-20									
RTW AW-1		55	337	25-Sep-19	26-Nov-19									
Leveling Pad		5	214	25-Sep-19	01-Oct-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW Sta 2000+00 to 2025+00	5	214	25-Sep-19	01-Oct-19									
Retaining Wall		40	214	01-Oct-19	14-Nov-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Panels RTW Sta 2000+00 to 2025+00	40	214	01-Oct-19	14-Nov-19									
Coping Cap		10	337	14-Nov-19	26-Nov-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Coping Cap RTW Sta 2000+00 to 2025+00	10	337	14-Nov-19	26-Nov-19									
RTW AW-2		55	337	25-Sep-19	26-Nov-19									
Leveling Pad		5	214	25-Sep-19	01-Oct-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW Sta 2000+00 to 2025+00	5	214	25-Sep-19	01-Oct-19									
Retaining Wall		40	214	01-Oct-19	14-Nov-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Panels RTW Sta 2000+00 to 2025+00	40	214	01-Oct-19	14-Nov-19									
Coping Cap		10	337	14-Nov-19	26-Nov-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Coping Cap RTW Sta 2000+00 to 2025+00	10	337	14-Nov-19	26-Nov-19									
RTW RW-W4B		200	192	25-Sep-19	14-May-20									
Drill Shaft		40	192	25-Sep-19	08-Nov-19									
CWBGSTP12000	2A - WB GP Brighton Blvd-York St, Drill Shafts Sta 2000+00 to 2025+00	40	192	25-Sep-19	08-Nov-19									
Leveling Pad		40	192	08-Nov-19	30-Dec-19									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW Sta 2000+00 to 2025+00	40	192	08-Nov-19	30-Dec-19									
Retaining Wall		80	192	30-Dec-19	31-Mar-20									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Panels RTW Sta 2000+00 to 2025+00	80	192	30-Dec-19	31-Mar-20									
Coping Cap		40	192	31-Mar-20	14-May-20									
CWBGSTP12000	2A - WB Brighton Blvd-York St, Install Coping Cap RTW Sta 2000+00 to 2025+00	40	192	31-Mar-20	14-May-20									
Subgrade Treatment and Base		20	231	03-Feb-20	26-Feb-20									
Aggregate Base		20	231	03-Feb-20	26-Feb-20									
CWBGSTP12000550	2A - WB GP Brighton Blvd-York St, Place Subgrade Base Sta 2000+00 to 2025+00	20	231	03-Feb-20	26-Feb-20									
Pavement		15	221	02-Mar-20	17-Mar-20									
CWBGSTP12000255	2A - WB GP Brighton Blvd-York St, Place HMA Sta 2000+00 to 2025+00	5	183	02-Mar-20	06-Mar-20									
CWBGSTP12000260	2A - WB GP Brighton Blvd-York St, Place SMA Paving Sta 2000+00 to 2025+00	2	178	16-Mar-20	17-Mar-20									
BR 1 Brighton Blvd		276	220	28-May-19	13-Apr-20									
CWBGSTP12000100	2A - WB GP Brighton Blvd BR 1 Start Sta 508+72 - 510+78	0	344	28-May-19	28-May-19									
CWBGSTP12000130	2A - WB GP Brighton Blvd BR 1 Finish Sta 508+72 - 510+78	0	220	13-Apr-20	13-Apr-20									
BR Excavation		4	355	13-Jun-19	18-Jun-19									
CWBGSTP12000105	2A - WB GP Brighton Blvd BR 1, Perform Shallow Excavation for Bridge Girder Installa	4	355	13-Jun-19	18-Jun-19									
Drill Shafts		15	349	28-May-19	13-Jun-19									
CWBGSTP12000175	2A - WB GP Brighton Blvd BR 1, Drive Drilled Shafts Abutment1 Sta 508+72 - 510+78	5	344	28-May-19	03-Jun-19									
CWBGSTP12000185	2A - WB GP Brighton Blvd BR 1, Drive Drilled Shafts Center Bent 2 Sta 508+72 - 510+	5	344	03-Jun-19	07-Jun-19									
CWBGSTP12000180	2A - WB GP Brighton Blvd BR 1, Drive Drilled Shafts Abutment 3 Sta 508+72 - 510+78	5	349	07-Jun-19	13-Jun-19									
Columns		5	344	07-Jun-19	13-Jun-19									

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Portable Traffic Barrier		5	82	28-May-19	03-Jun-19									
C2AWBMLSTP12001	2A - WB EL, Place Temp Conc Barrier Sta 2000+00 to 2025+00	5	82	28-May-19	03-Jun-19			I						
Workzone Pavement Marking		5	82	28-May-19	03-Jun-19									
C2AWBMLSTP12001	2A - WB EL, Place Temp Road Marking & Signing Sta 2000+00 to 2025+00	5	82	28-May-19	03-Jun-19			I						
Enviromental Controls		20	68	28-May-19	19-Jun-19									
Erosion Control		5	82	28-May-19	03-Jun-19									
C2AWBMLSTP12001	2A - WB EL Brighton Blvd -York St - Place Erosion Control Sta 2000+00 to 2025+00	5	82	28-May-19	03-Jun-19			I						
Soil Mapping		20	68	28-May-19	19-Jun-19									
C2AWBMLSTP12001	2A - WB EL Brighton Blvd -York St - Soil Mapping Sta 2000+00 to 2025+00	20	68	28-May-19	19-Jun-19			I						
Removals & Demo		5	295	04-Jun-19	10-Jun-19									
Demolition Structures		5	295	04-Jun-19	10-Jun-19									
C2AWBMLSTP12001	2A - WB EL, Demo Brighton Bridge North Sta 2000+00 to 2025+00	5	295	04-Jun-19	10-Jun-19			I						
Earthwork		280	68	28-May-19	17-Apr-20									
Clear & Grub		5	82	28-May-19	03-Jun-19									
C2AWBMLSTP12001	2A - WB EL, Clear and Grub Sta 2000+00 to 2025+00	5	82	28-May-19	03-Jun-19			I						
Excavation		170	68	19-Jun-19	06-Jan-20									
C2AWBMLSTP12001	2A - WB EL, Excavate Cut Areas Sta 2000+00 to 2025+00 PH1 ST 1	80	68	19-Jun-19	19-Sep-19			I						
C2AWBMLSTP12001	2A - WB EL, Excavate Cut Areas Sta 2000+00 to 2025+00 PH 1 ST 2	80	68	01-Oct-19	06-Jan-20			I						
Embankment		60	68	07-Feb-20	17-Apr-20									
C2AWBMLSTP12001	2A - WB EL, Place Embankment Sta 2000+00 to 2025+00	60	68	07-Feb-20	17-Apr-20			I						
Drainage		340	68	01-Jul-19	30-Jul-20									
Ground Water Cut-off Wall		80	68	01-Jul-19	01-Oct-19									
C2AWBMLSTP12001	2B - WB EL, Install Ground Water Cut-off Wall (2018 to 2025)	80	68	01-Jul-19	01-Oct-19			I						
Ground Water Drainage Layer		180	68	06-Jan-20	30-Jul-20									
Geo-textile Layering		90	68	17-Apr-20	30-Jul-20									
C2AWBMLSTP12C	2A - WB GP Brighton Blvd-York St, Install Geo-textile Layer Sta 2000+00 to 2025+00	20	68	17-Apr-20	11-May-20			I						
C2AWBMLSTP12C	2A - WB GP Brighton Blvd-York St, Install Geo-textile Layer Sta 2015+00 to 2018+00	10	68	20-Jul-20	30-Jul-20			I						
Drainage Stone		30	68	11-May-20	15-Jun-20									
C2AWBMLSTP12C	2A - WB GP Brighton Blvd-York St, Install Drainage Stone (2000 to 2025)	30	68	11-May-20	15-Jun-20			I						
Perferated Piping		30	68	15-Jun-20	20-Jul-20									
C2AWBMLSTP12C	2A - WB GP Brighton Blvd-York St, Install Perferated Piping (2000 to 2025)	30	68	15-Jun-20	20-Jul-20			I						
RCP Piping		30	68	06-Jan-20	07-Feb-20									
C2AWBMLSTP12C	2A - WB GP Brighton Blvd-York St, Install small RCP (2000 to 2025)	30	68	06-Jan-20	07-Feb-20			I						
Storm Sewer		20	288	01-Oct-19	23-Oct-19									
C2AWBMLSTP12001	2A - WB EL, Install RCP (2000 to 2025)	20	288	01-Oct-19	23-Oct-19			I						
Inlets		20	288	23-Oct-19	14-Nov-19									
C2AWBMLSTP12001	2A - WB EL, Install MH's & Inlets (2000 to 2025)	20	288	23-Oct-19	14-Nov-19			I						
2A BR 1 Brighton Blvd STA 2003+97 - 2005+28		192	296	10-Jun-19	21-Jan-20									
C2AWBMLSTP12001230	2A - WB GP & EL, BR 1 Brighton Blvd, Start (2003+97 to 2005+28)	20	295	10-Jun-19	02-Jul-19			I						
C2AWBMLSTP12001380	2A - WB EL, BR 1 Brighton Blvd, Finish (2003+97 to 2005+28)	0	296	21-Jan-20	21-Jan-20			I						
BR Excavation		5	295	03-Jul-19	10-Jul-19									
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, BR 1idge Excavation (2003+97 to 2005+28)	5	295	03-Jul-19	10-Jul-19			I						
Drill Shafts		15	320	10-Jul-19	26-Jul-19									
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Drill Shafts Abutment 1 (2003+97 to 2005+28)	5	295	10-Jul-19	16-Jul-19			I						
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Drill Shafts Bent 2 (2003+97 to 2005+28)	5	295	16-Jul-19	22-Jul-19			I						
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Drill Shafts Abutment 3 (2003+97 to 2005+28)	5	320	22-Jul-19	26-Jul-19			I						
Columns		35	305	16-Jul-19	23-Aug-19									
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Columns Abutment 1 (2003+97 to 2005+28)	10	330	16-Jul-19	26-Jul-19			I						
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Columns Abutment 3 (2003+97 to 2005+28)	10	320	26-Jul-19	07-Aug-19			I						
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Columns Bent 2 (2003+97 to 2005+28)	15	295	07-Aug-19	23-Aug-19			I						
Footings		15	295	22-Jul-19	07-Aug-19									
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Footings Bent 2 (2003+97 to 2005+28)	15	295	22-Jul-19	07-Aug-19			I						

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule												
						2018	2019	2020	2021	2022	2023	2024	2025	2026				
Bent Caps																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Cap Bent 2 (2003+97 to 2005+28)	20	295	23-Aug-19	17-Sep-19													
Beams																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Beam Procurement (2003+97 to 2005+28)	20	299	03-Jul-19	26-Jul-19													
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Forward Precast Beams Shopdrawings to CDOT (2003+97 to 2005+28)	1	299	26-Jul-19	26-Jul-19													
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Precast Beam FaBR 1ication & Delivery Leadtime (2003+97 to 2005+28)	40	299	26-Jul-19	12-Sep-19													
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Conc Beams (2003+97 to 2005+28)	5	295	17-Sep-19	23-Sep-19													
BR Place CTB Embankment																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Place Structural Backfill (2003+97 to 2005+28)	20	397	19-Aug-19	11-Sep-19													
Abutments																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Abutment 1 (2003+97 to 2005+28)	10	330	26-Jul-19	07-Aug-19													
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Abutment 3 (2003+97 to 2005+28)	10	320	07-Aug-19	19-Aug-19													
Approach Slab																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Apprch Slab Abutment 1 (2003+97 to 2005+28)	10	296	09-Jan-20	21-Jan-20													
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Apprch Slab Abutment 3 (2003+97 to 2005+28)	10	296	09-Jan-20	21-Jan-20													
Expansion Joint																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Exp Joints (2003+97 to 2005+28)	70	295	23-Sep-19	12-Dec-19													
Deck																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Deck Slab (2003+97 to 2005+28)	70	295	23-Sep-19	12-Dec-19													
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Cure Deck Slab (2003+97 to 2005+28)	28	342	12-Dec-19	09-Jan-20													
Railings																		
C2AWBMLSTP12001	2A - WB EL, BR 1 Brighton Blvd, Install Conc Rail (2003+97 to 2005+28)	10	296	09-Jan-20	21-Jan-20													
Subgrade Treatment and Base																		
Aggregate Base																		
C2AWBMLSTP12001	2A - WB EL, Place Subgrade Base (2000 to 2025)	15	68	30-Jul-20	17-Aug-20													
Pavement																		
Asphalt Pavement																		
C2AWBMLSTP12001	2A - WB EL, Place HMA r (2000 to 2025)	15	54	17-Aug-20	08-Sep-20													
Concrete Pavement																		
C2AWBMLSTP12001	2A - WB EL, Place SMA (2000 to 2025)	2	54	08-Sep-20	10-Sep-20													
Permanent Barriers																		
C2AWBMLSTP12001410	2A - WB EL, Install MBGF (2000 to 2025)	15	663	14-Sep-20	30-Sep-20													
C2AWBMLSTP12001450	2A - WB EL, Place Conc Rail (2000 to 2025)	15	663	14-Sep-20	30-Sep-20													
Signing and Marking																		
C2AWBMLSTP12001405	2A - WB EL, Install Permanent Markings (2000 to 2025)	20	659	11-Sep-20	05-Oct-20													
C2AWBMLSTP12001415	2A - WB EL, Install Roadway Signage (2000 to 2025)	15	663	14-Sep-20	30-Sep-20													
ITS/TCS																		
C2AWBMLSTP12001515	2 - WB EL, 4 VTMS, 6 CCTV, 10 MVRD,23 TTI, 2 FS,38 LUS, 16 SMVMS, 10 DSRC,	0	580	01-Oct-20	01-Oct-20													
C2AWBMLSTP12001520	2 - WB EL, Mount 4 VTMS, 6 CCTV, 10 MVRD,23 TTI, 2 FS,38 LUS, 16 SMVMS, 10 I	20	600	01-Oct-20	23-Oct-20													
C2AWBMLSTP12001530	2 - WB EL, ITS &TCS 23 Cabinets & Fiber Install fiber Sta 2344+00 to 2448+00	10	580	01-Oct-20	13-Oct-20													
C2AWBMLSTP12001535	2 - WB EL, ITS &TCS Fiber Cut and splice Sta 2344+00 to 2448+00	25	580	13-Oct-20	10-Nov-20													
C2AWBMLSTP12001525	2 - WB EL, Equip Install 4 VTMS, 6 CCTV, 10 MVRD,23 TTI, 2 FS,38 LUS, 16 SMVMS	0	600	23-Oct-20	23-Oct-20													
C2AWBMLSTP12001545	2 - WB EL, ITS &TCS Fiber Fiber Complete Sta 2344+00 to 2448+00	0	580	16-Nov-20	16-Nov-20													
Duct Bank System																		
C2AWBMLSTP12001	2 - WB EL, ITS &TCS Civil Work Install Conduit & Pull Boxes Sta 2344+00 to 2448+00	20	600	17-Aug-20	09-Sep-20													
C2AWBMLSTP12001	2 - WB EL, ITS &TCS Civil Work Install 6 Gantries Sta 2344+00 to 2448+00	40	580	17-Aug-20	01-Oct-20													
Testing & Certification																		
C2AWBMLSTP12001	2 - WB EL, Local Site Test 4 VTMS, 6 CCTV, 10 MVRD,23 TTI, 2 FS,38 LUS, 16 SMV	20	601	23-Oct-20	16-Nov-20													
C2AWBMLSTP12001	2 - WB EL, ITS &TCS Fiber Local Site Test Sta 2344+00 to 2448+00	5	580	10-Nov-20	16-Nov-20													
C2AWBMLSTP12001	2 - WB EL, ITS &TCS Testing Start Sta 2344+00 to 2448+00	0	580	17-Nov-20	17-Nov-20													
C2AWBMLSTP12001	2 - WB EL, Integration Test 4 VTMS, 6 CCTV, 10 MVRD,23 TTI, 2 FS,38 LUS, 16 SMV	20	580	17-Nov-20	11-Dec-20													
C2AWBMLSTP12001	2 - WB EL, Test Cent Network 4 VTMS, 6 CCTV, 10 MVRD,23 TTI, 2 FS,38 LUS, 16 SMV	20	580	11-Dec-20	07-Jan-21													

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Drainage		49	19	17-Sep-20	11-Nov-20									
Ground Water Drainage Layer		49	19	17-Sep-20	11-Nov-20									
Geo-textile Layering		16	19	15-Oct-20	03-Nov-20									
C2AWBMLSTP12C	2B - WB GP & AUX Lane, Install Geo-textile Layer Sta 2016+00 to 2024+00	10	19	15-Oct-20	27-Oct-20									
C2AWBMLSTP12C	2B - WB GP & AUX Lane, Install Geo-textile Layer Sta 2016+00 to 2024+00	10	19	22-Oct-20	03-Nov-20									
Drainage Stone		18	19	19-Oct-20	06-Nov-20									
C2AWBMLSTP12C	2B - WB GP & AUX Lane, Install Drainage Stone Sta 2016+00 to 2024+00	18	19	19-Oct-20	06-Nov-20									
Perferated Piping		20	19	20-Oct-20	11-Nov-20									
C2AWBMLSTP12C	2B - WB GP & AUX Lane, Install Perferated Piping Sta 2016+00 to 2024+00	20	19	20-Oct-20	11-Nov-20									
RCP Piping		20	19	17-Sep-20	09-Oct-20									
C2AWBMLSTP12C	2B - WB GP & AUX Lane, Install Small RCP Sta 2016+00 to 2024+00	20	19	17-Sep-20	09-Oct-20									
Subgrade Treatment and Base		2	0	18-Nov-20	20-Nov-20									
Aggregate Base		2	0	18-Nov-20	20-Nov-20									
C2AWBMLSTP12001	Under New UPRR Bridge Cement Stabilized Base for New I70 (Sta 2016 - 2024)	2	0	18-Nov-20	20-Nov-20									
Pavement		5	0	20-Nov-20	25-Nov-20									
Asphalt Pavement		5	0	20-Nov-20	25-Nov-20									
C2AWBMLSTP12001	Under New UPRR Bridge Place HMA (Sta 2016 - 2024)	2	0	20-Nov-20	23-Nov-20									
C2AWBMLSTP12001	Under New UPRR Bridge Place SMA Paving (Sta 2016 - 2024)	2	0	24-Nov-20	25-Nov-20									
Retaining Wall		84	0	17-Sep-20	23-Dec-20									
RTW AW-3W		84	0	17-Sep-20	23-Dec-20									
Leveling Pad		10	0	17-Sep-20	29-Sep-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-3W Sta 2020+31 to 2021+96	10	0	17-Sep-20	29-Sep-20									
Retaining Wall		45	0	29-Sep-20	18-Nov-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Panels RTW AW-3W Sta 2020+31 to 2021+96	45	0	29-Sep-20	18-Nov-20									
Coping Cap		29	0	18-Nov-20	23-Dec-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-3W Sta 2020+31 to 2021+96	29	0	18-Nov-20	23-Dec-20									
RTW RW-W4A		60	24	17-Sep-20	24-Nov-20									
Leveling Pad		10	15	17-Sep-20	29-Sep-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-3W Sta 2020+31 to 2021+96	10	15	17-Sep-20	29-Sep-20									
Retaining Wall		30	15	29-Sep-20	02-Nov-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Panels RTW AW-3W Sta 2020+31 to 2021+96	30	15	29-Sep-20	02-Nov-20									
Coping Cap		20	24	02-Nov-20	24-Nov-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-3W Sta 2020+31 to 2021+96	20	24	02-Nov-20	24-Nov-20									
RTW RW-W6		79	5	17-Sep-20	17-Dec-20									
Leveling Pad		10	0	17-Sep-20	29-Sep-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-3W Sta 2020+31 to 2021+96	10	0	17-Sep-20	29-Sep-20									
Retaining Wall		45	0	29-Sep-20	18-Nov-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Panels RTW AW-3W Sta 2020+31 to 2021+96	45	0	29-Sep-20	18-Nov-20									
Coping Cap		24	5	18-Nov-20	17-Dec-20									
C2AWBMLSTP12C	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-3W Sta 2020+31 to 2021+96	24	5	18-Nov-20	17-Dec-20									
Permanent Barriers		3	18	25-Nov-20	02-Dec-20									
Concrete Barriers		2	18	25-Nov-20	01-Dec-20									
C2AWBMLSTP12001	Under New UPRR Bridge Place Conc Rail / Install MBGF for New I70 (Sta 2016 - 2024)	2	18	25-Nov-20	01-Dec-20									
Crash Attenuators		1	18	01-Dec-20	02-Dec-20									
C2AWBMLSTP12001	Under New UPRR Bridge Install Attenuator New I70 (Sta 2016 - 2024)	1	18	01-Dec-20	02-Dec-20									
Signing and Marking		3	18	01-Dec-20	03-Dec-20									
Small Signage		2	19	01-Dec-20	03-Dec-20									
C2AWBMLSTP12001	Under New UPRR Bridge Install Small Signage (Sta 2016 - 2024)	2	19	01-Dec-20	03-Dec-20									
Pavement Marking		2	18	02-Dec-20	03-Dec-20									
C2AWBMLSTP12001	Under New UPRR Bridge Install Permanent Markings for New I70 (Sta 2016 - 2024)	2	18	02-Dec-20	03-Dec-20									
2A EWB Access Local Rd Sta 7000+00 to 7009+62		206	639	05-Mar-20	27-Oct-20									
C2AWB46STP12000120	2A - EWB Access Local Rd Start Sta 7000+00 to 7009+62	0	599	05-Mar-20	05-Mar-20									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Landscaping														
Seeding & Sodding														
C2AE47STP18000-1	2A - EWB Access Local Rd, Install Topsoil/Seeding/Sodding (2005 to 2025)	10	687	21-Aug-20	02-Sep-20									
2A EB 46th Ave South (Drainage for Pond and Pump Station) STA Sta 2000+00 to 2025+00														
C2AEB46STP22000285	2A - EB - 46th Ave South Start Sta 2000+00 to 2025+00	0	510	31-May-19	31-May-19									
C2AEB46STP22000325	2A - EB - 46th Ave South Interim - Finish Sta 2000+00 to 2025+00	0	510	04-May-20	04-May-20									
Traffic Control and Temporary Work														
Barricades, Signs & Traffic Handling														
C2AEB46STP220002	2A - EB - 46th Ave South Move Traffic Sta 2000+00 to 2025+00	1	510	06-Jun-19	07-Jun-19									
Portable Traffic Barrier														
C2AEB46STP220002	2A - EB - 46th Ave South Place Temp Conc Barrier Sta 2000+00 to 2025+00	5	510	31-May-19	06-Jun-19									
Workzone Pavement Marking														
C2AEB46STP220003	2A - EB - 46th Ave South Place Temp Marking & Signing Sta 2000+00 to 2025+00	5	510	31-May-19	06-Jun-19									
Erosion Control														
C2AEB46STP220003	2A - EB - 46th Ave South Place Temp Erosion Control Sta 2000+00 to 2025+00	5	510	31-May-19	06-Jun-19									
Pump Station Facility Structure														
C2AEB46STP22000470	2A - EB - 46th Ave South Pump Station Facility Sta 2000+00 to 2025+00	100	575	24-Jul-19	14-Nov-19									
Pump Station Piping														
C2AEB46STP22000460	2A - EB - 46th Ave South Pump Station Piping Sta 2000+00 to 2025+00	20	575	28-Jan-20	20-Feb-20									
Pump Station Electrical														
C2AEB46STP22000455	2A - EB - 46th Ave South Pump Station Electrical Sta 2000+00 to 2025+00	40	595	14-Nov-19	06-Jan-20									
Pump Station Equipment														
C2AEB46STP22000465	2A - EB - 46th Ave South Install Equipment & Start Up Sta 2000+00 to 2025+00	60	575	14-Nov-19	28-Jan-20									
Earthwork														
Clear & Grub														
C2AEB46STP220003	2A - EB - 46th Ave South Clear and Grub Sta 2000+00 to 2025+00	5	510	31-May-19	06-Jun-19									
Excavation														
C2AEB46STP220003	2A - EB - 46th Ave South Excavate Cut Areas Sta 2000+00 to 2025+00	40	510	07-Jun-19	24-Jul-19									
Embankment														
C2AEB46STP220003	2A - EB - 46th Ave South Place Embankment Sta 2000+00 to 2025+00	20	675	01-Oct-19	23-Oct-19									
Retaining Walls														
DW-E2														
Drill Shafts														
CWBGST2000950	2A - WB Brighton Blvd-York St, Install Drill Shafts RTW Sta 2000+00 to 2025+00	10	600	24-Jul-19	05-Aug-19									
Leveling Pad														
CWBGST2000985	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW Sta 2000+00 to 2025+00	25	600	05-Aug-19	03-Sep-19									
Retaining Wall														
CWBGST2000945	2A - WB Brighton Blvd-York St, Install Panels RTW Sta 2000+00 to 2025+00	80	600	03-Sep-19	04-Dec-19									
Coping Cap														
CWBGST2000940	2A - WB Brighton Blvd-York St, Install Coping Cap RTW Sta 2000+00 to 2025+00	40	600	04-Dec-19	22-Jan-20									
DW-E3														
Drill Shafts														
CWBGST2001000	2A - WB Brighton Blvd-York St, Install Drill Shafts RTW Sta 2000+00 to 2025+00	10	510	24-Jul-19	05-Aug-19									
Leveling Pad														
CWBGST2001005	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW Sta 2000+00 to 2025+00	30	510	05-Aug-19	09-Sep-19									
Retaining Wall														
CWBGST2000995	2A - WB Brighton Blvd-York St, Install Panels RTW Sta 2000+00 to 2025+00	145	510	09-Sep-19	26-Feb-20									
Coping Cap														
CWBGST2000990	2A - WB Brighton Blvd-York St, Install Coping Cap RTW Sta 2000+00 to 2025+00	60	510	26-Feb-20	04-May-20									
DW-E4														
Drill Shafts														
CWBGST2001020	2A - WB Brighton Blvd-York St, Install Drill Shafts RTW Sta 2000+00 to 2025+00	10	670	24-Jul-19	05-Aug-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Leveling Pad		5	670	05-Aug-19	09-Aug-19									
CWBGST2001025	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW Sta 2000+00 to 2025+0	5	670	05-Aug-19	09-Aug-19									
Retaining Wall		60	670	09-Aug-19	17-Oct-19									
CWBGST2001015	2A - WB Brighton Blvd-York St, Install Panels RTW Sta 2000+00 to 2025+00	60	670	09-Aug-19	17-Oct-19									
Coping Cap		10	670	17-Oct-19	29-Oct-19									
CWBGST2001010	2A - WB Brighton Blvd-York St, Install Coping Cap RTW Sta 2000+00 to 2025+00	10	670	17-Oct-19	29-Oct-19									
Drainage		60	695	24-Jul-19	01-Oct-19									
Culvert		40	675	24-Jul-19	09-Sep-19									
C2AEB46STP220004	2A - EB - 46th Ave South Install Culvert Sta 2000+00 to 2025+00	40	675	24-Jul-19	09-Sep-19									
Storm Sewer		20	695	24-Jul-19	15-Aug-19									
C2AEB46STP220004	2A - EB - 46th Ave South Install Medium RCP Sta 2000+00 to 2025+00	20	695	24-Jul-19	15-Aug-19									
C2AEB46STP220004	2A - EB - 46th Ave South Install Small RCP Sta 2000+00 to 2025+00	20	695	24-Jul-19	15-Aug-19									
Inlets		20	675	09-Sep-19	01-Oct-19									
C2AEB46STP220004	2A - EB - 46th Ave South Install MHs and Inlets Sta 2000+00 to 2025+00	20	675	09-Sep-19	01-Oct-19									
Headwall		10	695	09-Sep-19	19-Sep-19									
C2AEB46STP220004	2A - EB - 46th Ave South Place Headwall Sta 2000+00 to 2025+00	10	695	09-Sep-19	19-Sep-19									
Riprap Stone		10	695	19-Sep-19	01-Oct-19									
C2AEB46STP220004	2A - EB - 46th Ave South Place RipRap Sta 2000+00 to 2025+00	10	695	19-Sep-19	01-Oct-19									
C2AEB46STP220004	2A - EB - 46th Ave South Place RipRap Sta 2000+00 to 2025+00	10	695	19-Sep-19	01-Oct-19									
2A Brighton Blvd to York St Phase 2 Sta 2000+00 to 2025+00		488	32	18-Mar-21	30-Sep-22									
2A EB Express Lane Sta 2000+00 to 2025+00		241	182	07-Jul-21	12-Apr-22									
C2AEBELSTP22025100	2A - EB EL Brighton Blvd -York St - Start Sta 2000+00 to 2025+00	0	142	07-Jul-21	07-Jul-21									
C2AEBELSTP22025300	2A - EB EL Brighton Blvd -York St - Interim - Finish Sta 2000+00 to 2025+00	0	182	17-Mar-22	17-Mar-22									
C2AEBELSTP22025350	2A - EB EL Brighton Blvd -York St - FF Start Sta 2000+00 to 2025+00	0	182	18-Mar-22	18-Mar-22									
C2AEBELSTP22025370	2A - EB EL Brighton Blvd -York St - Finish Sta 2000+00 to 2025+00	0	182	12-Apr-22	12-Apr-22									
Traffic Control and Temporary Work		16	182	07-Jul-21	26-Jul-21									
Survey		5	192	07-Jul-21	13-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - Survey Sta 2000+00 to 2025+00	5	192	07-Jul-21	13-Jul-21									
Barricades, Signs & Traffic Handling		1	182	23-Jul-21	26-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - Move Traffic Sta 2000+00 to 2025+00	1	182	23-Jul-21	26-Jul-21									
Portable Traffic Barrier		5	192	07-Jul-21	13-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - Place Temp Conc Barrier Sta 2000+00 to 2025+00	5	192	07-Jul-21	13-Jul-21									
Workzone Pavement Marking		5	192	07-Jul-21	13-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - Place Rd Marking, Signing Sta 2000+00 to 2025+00	5	192	07-Jul-21	13-Jul-21									
Environmental		15	183	07-Jul-21	23-Jul-21									
Erosion Control		5	192	07-Jul-21	13-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - Place Temp Erosion Control Sta 2000+00 to 2025+	5	192	07-Jul-21	13-Jul-21									
De-watering		15	182	07-Jul-21	23-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - De-watering Sta 2000+00 to 2025+00	15	182	07-Jul-21	23-Jul-21									
Soil Mapping		15	183	07-Jul-21	23-Jul-21									
C2AEBELSTP220252	2A - EB EL Brighton Blvd -York St - Soil Mapping Sta 2000+00 to 2025+00	15	183	07-Jul-21	23-Jul-21									
Removals & Demo		5	238	29-Jul-21	04-Aug-21									
Demolition Structures		5	238	29-Jul-21	04-Aug-21									
C2AEBELSTP220252	2A - EB EL, Demo Brighton Bridge North Sta 2000+00 to 2025+00	5	238	29-Jul-21	04-Aug-21									
Earthwork		138	182	07-Jul-21	13-Dec-21									
Clear & Grub		5	192	07-Jul-21	13-Jul-21									
C2AEBELSTP220253	2A - EB EL Brighton Blvd -York St - Clear and Grub Sta 2000+00 to 2025+00	5	192	07-Jul-21	13-Jul-21									
Excavation		80	182	26-Jul-21	25-Oct-21									
C2AEBELSTP220253	2A - EB EL Brighton Blvd -York St - Excavate Cut Areas Sta 2000+00 to 2025+00	80	182	26-Jul-21	25-Oct-21									
Embankment		12	182	30-Nov-21	13-Dec-21									
C2AEBELSTP220253	2A - EB EL Brighton Blvd -York St - Place Embankment Sta 2000+00 to 2025+00	12	182	30-Nov-21	13-Dec-21									
Drainage		182	182	26-Jul-21	22-Feb-22									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
RTW Coping Cap		20	174	13-May-20	05-Jun-20									
C2BWBGPSTP12C	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	174	13-May-20	05-Jun-20			■						
RTW RW-W11		150	174	12-Dec-19	05-Jun-20									
RTW Drill Shafts		10	199	12-Dec-19	26-Dec-19									
C2BWBGPSTP12C	2B - WB GP & AUX Lane, Install Secant Piles RTW AW-6W Sta 2031+70 to 2041+71	10	199	12-Dec-19	26-Dec-19			■						
RTW Leveling Pad		20	169	30-Jan-20	24-Feb-20									
C2BWBGPSTP12C	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	169	30-Jan-20	24-Feb-20			■						
RTW Retaining Wall		70	169	24-Feb-20	13-May-20									
C2BWBGPSTP12C	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	169	24-Feb-20	13-May-20			■						
RTW Coping Cap		20	174	13-May-20	05-Jun-20									
C2BWBGPSTP12C	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	174	13-May-20	05-Jun-20			■						
RTW RW-W12		60	224	30-Jan-20	08-Apr-20									
Leveling Pad		10	219	30-Jan-20	11-Feb-20									
C2BWBGPSTP12C	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5W Sta 2028+94 to 2029+98	10	219	30-Jan-20	11-Feb-20			■						
Retaining Wall		30	219	11-Feb-20	17-Mar-20									
C2BWBGPSTP12C	2A - WB Brighton Blvd-York St, Install Panels RTW AW-5W Sta 2028+94 to 2029+98	30	219	11-Feb-20	17-Mar-20			■						
Coping Cap		20	224	17-Mar-20	08-Apr-20									
C2BWBGPSTP12C	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5W Sta 2028+94 to 2029+98	20	224	17-Mar-20	08-Apr-20			■						
Filmore BR 8 Abutment RTW AW-7W		60	224	30-Jan-20	08-Apr-20									
Leveling Pad		10	219	30-Jan-20	11-Feb-20									
C2BWBGPSTP12C	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-7W Sta 2043+77 to 2044+96	10	219	30-Jan-20	11-Feb-20			■						
Retaining Wall		30	219	11-Feb-20	17-Mar-20									
C2BWBGPSTP12C	2A - WB Brighton Blvd-York St, Install Panels RTW AW-7W Sta 2043+77 to 2044+96	30	219	11-Feb-20	17-Mar-20			■						
Coping Cap		20	224	17-Mar-20	08-Apr-20									
C2BWBGPSTP12C	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-7W Sta 2043+77 to 2044+96	20	224	17-Mar-20	08-Apr-20			■						
Permanent Barriers		10	592	10-Dec-20	22-Dec-20									
Concrete Barriers		10	592	10-Dec-20	22-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Place Conc Rail (2025 to 2053)	10	592	10-Dec-20	22-Dec-20								■	
Metal Beam Guardrails		10	592	10-Dec-20	22-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install MBGF (2025 to 2053)	10	592	10-Dec-20	22-Dec-20								■	
Signals and Illumination		20	582	10-Dec-20	06-Jan-21									
Roadway Illumination		20	582	10-Dec-20	06-Jan-21									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Illumination Poles/Fixtures (2025 to 2053)	10	582	10-Dec-20	22-Dec-20								■	
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Illumination Energize Fixtures (2025 to 2053)	10	582	22-Dec-20	06-Jan-21								■	
High Mast Illumination		10	592	10-Dec-20	22-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install High Mast Illumination Poles/Fixtures (2025 to 2053)	5	592	10-Dec-20	16-Dec-20								■	
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install High Mast Illumination Energize Fixtures (2025 to 2053)	5	592	16-Dec-20	22-Dec-20								■	
Signing and Marking		11	592	09-Dec-20	22-Dec-20									
Overhead Sign Structures		10	592	10-Dec-20	22-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Overhead Signage (2025 to 2053)	10	592	10-Dec-20	22-Dec-20								■	
Small Signage		10	592	10-Dec-20	22-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Small Signage (2025 to 2053)	10	592	10-Dec-20	22-Dec-20								■	
Pavement Marking		2	601	09-Dec-20	11-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Permanent Markings (2025 to 2053)	2	601	09-Dec-20	11-Dec-20								■	
Landscaping		10	592	10-Dec-20	22-Dec-20									
Seeding & Sodding		10	592	10-Dec-20	22-Dec-20									
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Topsoil (2025 to 2053)	10	592	10-Dec-20	22-Dec-20								■	
C2BWBGPSTP12025	2B - WB GP & AUX Lane, Install Seeding/Sodding (2025 to 2053)	10	592	10-Dec-20	22-Dec-20								■	
ITS		0	33	13-Nov-20	13-Nov-20									
C2BWBGPSTP12025260	2B - WB GP & AUX Lane, ITS & TCS Civil Work Install Conduit (2025 to 2053)	0	33	13-Nov-20	13-Nov-20								■	
2B WB Express Lane STA (2025 to 2053)		334	726	26-Jun-19	21-Jul-20									
C2BEBELSTP12025275	2B - WB EL, Start (2025 to 2053)	0	225	26-Jun-19	26-Jun-19			■						

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
C2BEBELSTP120252	2B - WB EL, Place RipRap (2025 to 2053)	10	411	06-Nov-19	18-Nov-19			█ 2B - WB EL, Place RipRap (2025 to 2053)						
Subgrade Treatment and Base		10	225	05-Jun-20	17-Jun-20									
Aggregate Base		10	225	05-Jun-20	17-Jun-20									
C2BEBELSTP120251	2B - WB EL, Place Subgrade Base (2025 to 2053)	10	225	05-Jun-20	17-Jun-20			█ 2B - WB EL, Place Subgrade Base (2025 to 2053)						
Pavement		10	744	17-Jun-20	26-Jun-20									
Asphalt Pavement		10	744	17-Jun-20	26-Jun-20									
C2BEBELSTP120251	2B - WB EL, Place HMA (2025 to 2053)	5	131	17-Jun-20	24-Jun-20			█ 2B - WB EL, Place HMA (2025 to 2053)						
C2BEBELSTP120251	2B - WB EL, Place SMA Paving (2025 to 2053)	2	452	25-Jun-20	26-Jun-20			█ 2B - WB EL, Place SMA Paving (2025 to 2053)						
Permanent Barriers		10	736	25-Jun-20	09-Jul-20									
C2BEBELSTP12025135	2B - WB EL, Place Conc Rail (2025 to 2053)	10	736	25-Jun-20	09-Jul-20			█ 2B - WB EL, Place Conc Rail (2025 to 2053)						
C2BEBELSTP12025100	2B - WB EL, Install MBGF (2025 to 2053)	10	736	25-Jun-20	09-Jul-20			█ 2B - WB EL, Install MBGF (2025 to 2053)						
Signals and Illumination		20	726	25-Jun-20	21-Jul-20									
Roadway Illumination		20	726	25-Jun-20	21-Jul-20									
C2BEBELSTP120251	2B - WB EL, Install Illumination Poles/Fixtures (2025 to 2053)	10	726	25-Jun-20	09-Jul-20			█ 2B - WB EL, Install Illumination Poles/Fixtures (2025 to 2053)						
C2BEBELSTP120251	2B - WB EL, Install Illumination Energize Fixtures (2025 to 2053)	10	726	09-Jul-20	21-Jul-20			█ 2B - WB EL, Install Illumination Energize Fixtures (2025 to 2053)						
High Mast Illumination		10	736	25-Jun-20	09-Jul-20									
C2BEBELSTP120251	2B - WB EL, Install High Mast Illumination Poles/Fixtures (2025 to 2053)	5	736	25-Jun-20	02-Jul-20			█ 2B - WB EL, Install High Mast Illumination Poles/Fixtures (2025 to 2053)						
C2BEBELSTP120251	2B - WB EL, Install High Mast Illumination Energize Fixtures (2025 to 2053)	5	736	02-Jul-20	09-Jul-20			█ 2B - WB EL, Install High Mast Illumination Energize Fixtures (2025 to 2053)						
Signing and Marking		11	736	25-Jun-20	09-Jul-20									
Overhead Sign Structures		10	736	25-Jun-20	09-Jul-20									
C2BEBELSTP120251	2B - WB EL, Install Overhead Signage (2025 to 2053)	10	736	25-Jun-20	09-Jul-20			█ 2B - WB EL, Install Overhead Signage (2025 to 2053)						
Small Signage		10	736	25-Jun-20	09-Jul-20									
C2BEBELSTP120251	2B - WB EL, Install Small Signage (2025 to 2053)	10	736	25-Jun-20	09-Jul-20			█ 2B - WB EL, Install Small Signage (2025 to 2053)						
Pavement Marking		2	745	25-Jun-20	26-Jun-20									
C2BEBELSTP120251	2B - WB EL, Install Permanent Markings (2025 to 2053)	2	745	25-Jun-20	26-Jun-20			█ 2B - WB EL, Install Permanent Markings (2025 to 2053)						
Landscaping		10	736	25-Jun-20	09-Jul-20									
Seeding & Sodding		10	736	25-Jun-20	09-Jul-20									
C2BEBELSTP120251	2B - WB EL, Install Topsoil	10	736	25-Jun-20	09-Jul-20			█ 2B - WB EL, Install Topsoil						
C2BEBELSTP120251	2B - WB EL, Install Seeding/Sodding	10	736	25-Jun-20	09-Jul-20			█ 2B - WB EL, Install Seeding/Sodding						
2B XS YORK ST Sta (2026) Sta 500 - 515		317	743	26-Jun-19	30-Jun-20									
C2BYORKSTP12026240	2B - XS York St, Start Sta 500 - 515	0	363	26-Jun-19	26-Jun-19			█ 2B - XS York St, Start Sta 500 - 515						
C2BYORKSTP12026210	2B - XS York St, Interim - Finish Sta 500 - 515	0	743	05-Jun-20	05-Jun-20			█ 2B - XS York St, Interim - Finish Sta 500 - 515						
C2BYORKSTP12026245	2B - XS York St, FF Start Sta 500 - 515	0	743	05-Jun-20	05-Jun-20			█ 2B - XS York St, FF Start Sta 500 - 515						
C2BYORKSTP12026255	2B - XS York St, Finish Sta 500 - 515	0	743	30-Jun-20	30-Jun-20			█ 2B - XS York St, Finish Sta 500 - 515						
Traffic Control and Temporary Work		5	991	26-Jun-19	02-Jul-19									
Survey		5	991	26-Jun-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Survey Sta 500 - 515	5	991	26-Jun-19	02-Jul-19			█ 2B - XS York St, Survey Sta 500 - 515						
Barricades, Signs & Traffic Handling		0	991	02-Jul-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Move Traffic Sta 500 - 515	0	991	02-Jul-19	02-Jul-19			█ 2B - XS York St, Move Traffic Sta 500 - 515						
Portable Traffic Barrier		5	991	26-Jun-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Temp Concrete Barriers Sta 500 - 515	5	991	26-Jun-19	02-Jul-19			█ 2B - XS York St, Temp Concrete Barriers Sta 500 - 515						
Workzone Pavement Marking		5	991	26-Jun-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Temp Markings and Signage Sta 500 - 515	5	991	26-Jun-19	02-Jul-19			█ 2B - XS York St, Temp Markings and Signage Sta 500 - 515						
Temp Paving (Shoo Fly Bypass)		5	991	26-Jun-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Temp Paving (Shoo Fly Bypass) Sta 500 - 515	5	991	26-Jun-19	02-Jul-19			█ 2B - XS York St, Temp Paving (Shoo Fly Bypass) Sta 500 - 515						
Environmental		5	991	26-Jun-19	02-Jul-19									
Erosion Control		5	991	26-Jun-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Temp Erosion Control Sta 500 - 515	5	991	26-Jun-19	02-Jul-19			█ 2B - XS York St, Temp Erosion Control Sta 500 - 515						
Soil Mapping		5	991	26-Jun-19	02-Jul-19									
C2BYORKSTP12026:	2B - XS York St, Soil Mapping Sta 500 - 515	5	991	26-Jun-19	02-Jul-19			█ 2B - XS York St, Soil Mapping Sta 500 - 515						
Earthwork		25	991	02-Jul-19	31-Jul-19									
Excavation		5	991	02-Jul-19	09-Jul-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule												
						2018	2019	2020	2021	2022	2023	2024	2025	2026				
Concrete Barriers																		
C2BYORKSTP12026	2B - XS York St, Place Conc Rail Sta 508+72 - 510+78	10	753	08-Jun-20	18-Jun-20													
Metal Beam Guardrails																		
C2BYORKSTP12026	2B - XS York St, Install MBGF Sta 508+72 - 510+78	10	753	08-Jun-20	18-Jun-20													
Crash Attenuators																		
C2BYORKSTP12026	2B - XS York St, Install Attenuator Sta 508+72 - 510+78	5	758	08-Jun-20	12-Jun-20													
Signals and Illumination																		
Roadway Illumination																		
C2BYORKSTP12026	2B - XS York St, Install Illumination Poles/Fixtures Sta 508+72 - 510+78	10	743	08-Jun-20	18-Jun-20													
C2BYORKSTP12026	2B - XS York St, Install Illumination Energize Fixtures Sta 508+72 - 510+78	10	743	18-Jun-20	30-Jun-20													
Signing and Marking																		
Small Signage																		
C2BYORKSTP12026	2B - XS York St, Install Small Signage Sta 508+72 - 510+78	10	753	08-Jun-20	18-Jun-20													
Pavement Marking																		
C2BYORKSTP12026	2B - XS York St, Install Permanent Markings Sta 508+72 - 510+78	2	762	05-Jun-20	08-Jun-20													
2B XU BR 5 UTILITY BRIDGE Sta (2026) Sta 500 - 515																		
C2BUTILBRP12026205	2B - XU BR 5 Utility Bridge Start Sta 2026+41 to 2028+47	0	241	26-Jun-19	26-Jun-19													
C2BUTILBRP12026200	2B - XU BR 5 Utility Bridge Interim - Finish Sta 500 - 515	0	241	05-Jun-20	05-Jun-20													
Traffic Control and Temporary Work																		
Survey																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Survey Sta 500 - 515	5	502	26-Jun-19	02-Jul-19													
Barricades, Signs & Traffic Handling																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Move Traffic Sta 500 - 515	0	502	02-Jul-19	02-Jul-19													
Portable Traffic Barrier																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Temp Concrete Barriers Sta 500 - 515	5	502	26-Jun-19	02-Jul-19													
Workzone Pavement Marking																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Temp Markings and Signage Sta 500 - 515	5	502	26-Jun-19	02-Jul-19													
Enviromental																		
Erosion Control																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Temp Erosion Control Sta 500 - 515	5	502	26-Jun-19	02-Jul-19													
Soil Mapping																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Soil Mapping Sta 500 - 515	5	502	26-Jun-19	02-Jul-19													
Earthwork																		
Excavation																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Excavate Cut Areas Sta 500 - 515	5	502	02-Jul-19	09-Jul-19													
Embankment																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Place Embankment Sta 500 - 515	20	502	09-Jul-19	31-Jul-19													
Drainage																		
Culvert																		
C2BUTILBRP120262	2B - XU BR 5 Utility Bridge Excavate Cut Areas Sta 500 - 515	5	502	02-Jul-19	09-Jul-19													
BR 5 Storm Sewer over I-70 Sta 2026+41 - 2028+47																		
C2BUTILBRP12026105	2B - XU BR 5 Utility Bridge Start Sta 508+72 - 510+78	0	344	26-Jun-19	26-Jun-19													
C2BUTILBRP12026130	2B - XU BR 5 Utility Bridge Finish Sta 508+72 - 510+78	0	343	10-Feb-20	10-Feb-20													
BR Excavation																		
C2BUTILBRP120261	2B - XU BR 5 Utility Bridge, Perform Shallow Excavation for Bridge Girder Installation	4	405	15-Jul-19	18-Jul-19													
Drill Shafts																		
C2BUTILBRP120261	2B - XU BR 5 Utility Bridge, Drive Drilled Shafts Abutment1 Sta 508+72 - 510+78	5	399	26-Jun-19	15-Jul-19													
C2BUTILBRP120261	2B - XU BR 5 Utility Bridge, Drive Drilled Shafts Center Bent 2 Sta 508+72 - 510+78	5	394	02-Jul-19	09-Jul-19													
C2BUTILBRP120261	2B - XU BR 5 Utility Bridge, Drive Drilled Shafts Abutment 3 Sta 508+72 - 510+78	5	399	09-Jul-19	15-Jul-19													
Columns																		
C2BUTILBRP120261	2B - XU BR 5 Utility Bridge, Center Column Bent 2 Sta 508+72 - 510+78	5	394	09-Jul-19	15-Jul-19													
Bent Caps																		
		15	394	15-Jul-19	31-Jul-19													

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Drill Shaft		10	116	19-Nov-21	03-Dec-21									
CWBGST2001330	2A - WB GP Brighton Blvd-York St, Drill Shafts (2000 to 2025)	10	116	19-Nov-21	03-Dec-21									
Leveling Pad		20	96	01-Feb-22	24-Feb-22									
CWBGST2001335	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW (2000 to 2025)	20	96	01-Feb-22	24-Feb-22									
Retaining Wall		60	96	24-Feb-22	03-May-22									
CWBGST2001325	2A - WB Brighton Blvd-York St, Install Panels RTW (2000 to 2025)	60	96	24-Feb-22	03-May-22									
Coping Cap		40	96	03-May-22	17-Jun-22									
CWBGST2001320	2A - WB Brighton Blvd-York St, Install Coping Cap RTW (2000 to 2025)	40	96	03-May-22	17-Jun-22									
RTW RW-E10		170	96	03-Dec-21	17-Jun-22									
Drill Shaft		10	116	03-Dec-21	15-Dec-21									
CWBGST2001350	2A - WB GP Brighton Blvd-York St, Drill Shafts (2000 to 2025)	10	116	03-Dec-21	15-Dec-21									
Leveling Pad		20	96	01-Feb-22	24-Feb-22									
CWBGST2001355	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW (2000 to 2025)	20	96	01-Feb-22	24-Feb-22									
Retaining Wall		60	96	24-Feb-22	03-May-22									
CWBGST2001345	2A - WB Brighton Blvd-York St, Install Panels RTW (2000 to 2025)	60	96	24-Feb-22	03-May-22									
Coping Cap		40	96	03-May-22	17-Jun-22									
CWBGST2001340	2A - WB Brighton Blvd-York St, Install Coping Cap RTW (2000 to 2025)	40	96	03-May-22	17-Jun-22									
RTW RW-E11		160	96	15-Dec-21	17-Jun-22									
Drill Shaft		10	116	15-Dec-21	28-Dec-21									
CWBGST2001370	2A - WB GP Brighton Blvd-York St, Drill Shafts (2000 to 2025)	10	116	15-Dec-21	28-Dec-21									
Leveling Pad		20	96	01-Feb-22	24-Feb-22									
CWBGST2001375	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW (2000 to 2025)	20	96	01-Feb-22	24-Feb-22									
Retaining Wall		60	96	24-Feb-22	03-May-22									
CWBGST2001365	2A - WB Brighton Blvd-York St, Install Panels RTW (2000 to 2025)	60	96	24-Feb-22	03-May-22									
Coping Cap		40	96	03-May-22	17-Jun-22									
CWBGST2001360	2A - WB Brighton Blvd-York St, Install Coping Cap RTW (2000 to 2025)	40	96	03-May-22	17-Jun-22									
RTW RW-E12		150	96	28-Dec-21	17-Jun-22									
Drill Shaft		10	116	28-Dec-21	10-Jan-22									
CWBGST2001390	2A - WB GP Brighton Blvd-York St, Drill Shafts (2000 to 2025)	10	116	28-Dec-21	10-Jan-22									
Leveling Pad		20	96	01-Feb-22	24-Feb-22									
CWBGST2001395	2A - WB Brighton Blvd-York St, Install Leveling Pad MSE RTW (2000 to 2025)	20	96	01-Feb-22	24-Feb-22									
Retaining Wall		60	96	24-Feb-22	03-May-22									
CWBGST2001385	2A - WB Brighton Blvd-York St, Install Panels RTW (2000 to 2025)	60	96	24-Feb-22	03-May-22									
Coping Cap		40	96	03-May-22	17-Jun-22									
CWBGST2001380	2A - WB Brighton Blvd-York St, Install Coping Cap RTW (2000 to 2025)	40	96	03-May-22	17-Jun-22									
York BR 4 Abutment RTW AW-4E		60	156	01-Feb-22	11-Apr-22									
Leveling Pad		10	150	01-Feb-22	11-Feb-22									
CWBGST2000780	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-4E Sta 2026+11 to 2027+	10	150	01-Feb-22	11-Feb-22									
Retaining Wall		30	150	11-Feb-22	18-Mar-22									
CWBGST2000775	2A - WB Brighton Blvd-York St, Install Panels RTW AW-4E Sta 2026+11 to 2027+47	30	150	11-Feb-22	18-Mar-22									
Coping Cap		20	156	18-Mar-22	11-Apr-22									
CWBGST2000770	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-4E Sta 2026+11 to 2027+	20	156	18-Mar-22	11-Apr-22									
Josphine BR 6 Abutment RTW AW-5E		60	156	01-Feb-22	11-Apr-22									
Leveling Pad		10	150	01-Feb-22	11-Feb-22									
CWBGST2000795	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+	10	150	01-Feb-22	11-Feb-22									
Retaining Wall		30	150	11-Feb-22	18-Mar-22									
CWBGST2000790	2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75	30	150	11-Feb-22	18-Mar-22									
Coping Cap		20	156	18-Mar-22	11-Apr-22									
CWBGST2000785	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+	20	156	18-Mar-22	11-Apr-22									
Permanent Barriers		26	0	07-Oct-22	04-Nov-22									
2B10SG00AN33880	2B - EB GP York St - Vasquez Blvd - Install Permanent Markings (2025 to 2053)	2	24	07-Oct-22	10-Oct-22									
2B10EM00AN17170	2B - EB GP York St - Vasquez Blvd - Place Conc Rail (2025 to 2053)	10	15	07-Oct-22	19-Oct-22									

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Enviromental		5	267	24-Jul-19	30-Jul-19									
Erosion Control		5	267	24-Jul-19	30-Jul-19									
2C20H1EBMLCEC-14	2C - WB 46th Ave N, Place Temp Erosion Control (2053 to 2079)	5	267	24-Jul-19	30-Jul-19									
De-watering		5	267	24-Jul-19	30-Jul-19									
2C20H1EBMLCEC-24	2C - WB 46th Ave N, De-watering (2053 to 2079)	5	267	24-Jul-19	30-Jul-19									
Soil Mapping		5	267	24-Jul-19	30-Jul-19									
2C20H1EBMLCEC-24	2C - WB 46th Ave N, Soil Mapping (2053 to 2079)	5	267	24-Jul-19	30-Jul-19									
Earthwork		126	267	24-Jul-19	17-Dec-19									
2C10SG00AN34170	2C - WB 46th Ave N, Clear and Grub (2053 to 2079)	5	267	24-Jul-19	30-Jul-19									
2C10SG00AN34600	2C - WB 46th Ave N, Pavement Removal (2053 to 2079)	5	267	24-Jul-19	30-Jul-19									
2C10SG00AN34060	2C - WB 46th Ave N, Excavate Cut Areas (2053 to 2079)	80	267	31-Jul-19	30-Oct-19									
2C10SG00AN34070	2C - WB 46th Ave N, Place Embankment (2053 to 2079)	40	267	30-Oct-19	17-Dec-19									
Drainage		40	347	31-Jul-19	16-Sep-19									
2C10SG00AN35485	2C - WB 46th Ave N, Install Medium RCP (2053 to 2079)	20	347	31-Jul-19	22-Aug-19									
2C10SG00AN35500	2C - WB 46th Ave N, Install Small RCP (2053 to 2079)	20	347	31-Jul-19	22-Aug-19									
2C10SG00AN35505	2C - WB 46th Ave N, Install Culvert (2053 to 2079)	20	347	31-Jul-19	22-Aug-19									
2C10SG00AN35495	2C - WB 46th Ave N, Install MHs and Inlets (2053 to 2079)	20	347	22-Aug-19	16-Sep-19									
Subgrade Treatment and Base		10	267	17-Dec-19	31-Dec-19									
2C10SG00AN34090	2C - WB 46th Ave N, Place Subgrade Base (2053 to 2079)	10	267	17-Dec-19	31-Dec-19									
Pavement		82	818	31-Dec-19	03-Apr-20									
2C10SG00AN34180	2C - WB 46th Ave N, Place Curb & Gutter (2053 to 2079)	10	267	31-Dec-19	13-Jan-20									
2C10SG00AN34110	2C - WB 46th Ave N, Place HMA (2053 to 2079)	5	181	02-Mar-20	06-Mar-20									
2C10SG00AN34120	2C - WB 46th Ave N, SMA (2053 to 2079)	5	176	16-Mar-20	20-Mar-20									
2C10EM00AN17200	2C - WB 46th Ave N, Place Driveways (2053 to 2079)	10	818	24-Mar-20	03-Apr-20									
2C10EM00AN17210	2C - WB 46th Ave N, Place Sidewalks/Pathways (2053 to 2079)	10	818	24-Mar-20	03-Apr-20									
Permanent Barriers		10	818	24-Mar-20	03-Apr-20									
2C10EM00AN17190	2C - WB 46th Ave N, Place Conc Rail (2053 to 2079)	10	818	24-Mar-20	03-Apr-20									
2C10EG00AE14810	2C - WB 46th Ave N, Install MBGF (2053 to 2079)	10	818	24-Mar-20	03-Apr-20									
2C10WG00B12610	2C - WB 46th Ave N, Install Attenuator (2053 to 2079)	5	823	24-Mar-20	30-Mar-20									
Signals and Illumination		26	803	23-Mar-20	21-Apr-20									
2C10SG00AN34580	2C - WB 46th Ave N, Install Traffic Light Poles/Fixtures (2053 to 2079)	10	819	23-Mar-20	02-Apr-20									
2C10ESG00AN14355	2C - WB 46th Ave N, Install Illumination Pole Bases (2053 to 2079)	5	803	24-Mar-20	30-Mar-20									
2C10SG00AN34130	2C - WB 46th Ave N, Install Illumination Poles/Fixtures (2053 to 2079)	10	803	30-Mar-20	09-Apr-20									
2C10SG00AN34160	2C - WB 46th Ave N, Install Illumination Energize Fixtures (2053 to 2079)	10	803	09-Apr-20	21-Apr-20									
Signing and Marking		11	818	23-Mar-20	03-Apr-20									
2C10SG00AN34150	2C - WB 46th Ave N, Install Permanent Markings (2053 to 2079)	2	827	23-Mar-20	25-Mar-20									
2C10EG00AE14820	2C - WB 46th Ave N, Install Small Signage (2053 to 2079)	10	818	24-Mar-20	03-Apr-20									
Landscaping		10	818	24-Mar-20	03-Apr-20									
Seeding & Sodding		10	818	24-Mar-20	03-Apr-20									
2C10EG00AE14850	2C - WB 46th Ave N, Install Topsoil/Seeding/Sodding (2053 to 2079)	10	818	24-Mar-20	03-Apr-20									
2C WB GP & AUX Lane Sta 2053+00 to 2079+00		273	763	24-Jul-19	05-Jun-20									
2C20H1WBMLCST-55	2C - WB GP Vasquez Blvd to Colorado Blvd, Start (2053 to 2079)	0	195	24-Jul-19	24-Jul-19									
2C10B0470E13985	2C - WB GP Vasquez Blvd to Colorado Blvd, Interim - Finish (2053 to 2079)	0	200	06-May-20	06-May-20									
2C10SG00AN33980	2C - WB GP Vasquez Blvd to Colorado Blvd, FF Start (2053 to 2079)	0	763	06-May-20	06-May-20									
2C10SG00AN34020	2C - WB GP Vasquez Blvd to Colorado Blvd, Finish (2053 to 2079)	0	763	05-Jun-20	05-Jun-20									
Traffic Control and Temporary Work		6	195	24-Jul-19	31-Jul-19									
Survey		5	195	24-Jul-19	30-Jul-19									
2C20H1EBMLCTM-2	2C - WB GP Vasquez Blvd to Colorado Blvd, Survey (2053 to 2079)	5	195	24-Jul-19	30-Jul-19									
Barricades, Signs & Traffic Handling		1	195	30-Jul-19	31-Jul-19									
2C20H1EBMLCMT-14	2C - WB GP Vasquez Blvd to Colorado Blvd, Move Traffic (2053 to 2079)	1	195	30-Jul-19	31-Jul-19									
Portable Traffic Barrier		5	195	24-Jul-19	30-Jul-19									
2C20H1EBMLCTB-160	2C - WB GP Vasquez Blvd to Colorado Blvd, Place Temp Conc Barrier (2053 to 2079)	5	195	24-Jul-19	30-Jul-19									

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



		Layout - Full Schedule						Data Date: 29-Sep-17										
Activity ID	Activity Name	Original Duration	Total Float	Start	Finish													
						2018	2019	2020	2021	2022	2023	2024	2025	2026				
2B10EM00AN18140	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	195	23-Jan-20	14-Apr-20													
RTW Coping Cap		20	200	14-Apr-20	06-May-20													
2B10EM00AN18135	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	200	14-Apr-20	06-May-20													
Permanent Barriers		10	778	07-May-20	19-May-20													
2C10EM00AN17180	2C - WB GP Vasquez Blvd to Colorado Blvd, Place Conc Rail (2053 to 2079)	10	778	07-May-20	19-May-20													
2C10EG00AE14760	2C - WB GP Vasquez Blvd to Colorado Blvd, Install MBGF (2053 to 2079)	10	778	07-May-20	19-May-20													
Signals and Illumination		25	763	07-May-20	05-Jun-20													
2C10ESG00AN14345	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Illumination Pole Bases (2053 to 2079)	5	763	07-May-20	13-May-20													
2C10EM00AE15545	2C - WB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Pole Bases (2053 to 2079)	5	773	07-May-20	13-May-20													
2C10SG00AN34010	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Illumination Poles/Fixtures (2053 to 2079)	10	763	13-May-20	26-May-20													
2C10EM00AE15555	2C - WB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Poles/Fixtures (2053 to 2079)	5	773	13-May-20	19-May-20													
2C10EM00AE15565	2C - WB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Energize Fixtures (2053 to 2079)	5	773	19-May-20	26-May-20													
2C10SG00AN34040	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Illumination Energize Fixtures (2053 to 2079)	10	763	26-May-20	05-Jun-20													
Signing and Marking		11	778	06-May-20	19-May-20													
2C10SG00AN34030	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Permanent Markings (2053 to 2079)	2	787	06-May-20	08-May-20													
2C10EG00AE14770	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Small Signage (2053 to 2079)	10	778	07-May-20	19-May-20													
2C10EG00AE14780	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Overhead Signage (2053 to 2079)	10	778	07-May-20	19-May-20													
Landscaping		10	778	07-May-20	19-May-20													
Seeding & Sodding		10	778	07-May-20	19-May-20													
2C10EG00AE14800	2C - WB GP Vasquez Blvd to Colorado Blvd, Install Topsoil/Seeding/Sodding (2053 to 2079)	10	778	07-May-20	19-May-20													
ITS		0	210	24-Apr-20	24-Apr-20													
2C10EM00D32305	2C - WB GP Vasquez Blvd to Colorado Blvd, ITS & TCS Civil Work Install Conduit (2053 to 2079)	0	210	24-Apr-20	24-Apr-20													
2C WB Express Lane Sta 2053+00 to 2079+00		229	807	24-Jul-19	16-Apr-20													
2C20H1WBMLCST-85	2C - WB EL Vasquez Blvd to Colorado Blvd, Start (2053 to 2079)	0	240	24-Jul-19	24-Jul-19													
2C10B0470E14035	2C - WB EL Vasquez Blvd to Colorado Blvd, Interim - Finish (2053 to 2079)	0	311	17-Mar-20	17-Mar-20													
2C10SG00AN34690	2C - WB EL Vasquez Blvd to Colorado Blvd, FF Start (2053 to 2079)	0	807	18-Mar-20	18-Mar-20													
2C10SG00AN34730	2C - WB EL Vasquez Blvd to Colorado Blvd, Finish (2053 to 2079)	0	807	16-Apr-20	16-Apr-20													
Traffic Control and Temporary Work		6	240	24-Jul-19	31-Jul-19													
Survey		5	240	24-Jul-19	30-Jul-19													
2C20H1EBMLCTM-2	2C - WB EL Vasquez Blvd to Colorado Blvd, Survey (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
Barricades, Signs & Traffic Handling		1	240	30-Jul-19	31-Jul-19													
2C20H1EBMLCMT-2	2C - WB EL Vasquez Blvd to Colorado Blvd, Move Traffic (2053 to 2079)	1	240	30-Jul-19	31-Jul-19													
Portable Traffic Barrier		5	240	24-Jul-19	30-Jul-19													
2C20H1EBMLCTB-210	2C - WB EL Vasquez Blvd to Colorado Blvd, Place Temp Conc Barrier (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
Workzone Pavement Marking		5	240	24-Jul-19	30-Jul-19													
2C20H1EBMLCTM-2	2C - WB EL Vasquez Blvd to Colorado Blvd, Place Temp Marking & Signing (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
Environmental		5	240	24-Jul-19	30-Jul-19													
Erosion Control		5	240	24-Jul-19	30-Jul-19													
2C20H1EBMLCEC-1	2C - WB EL Vasquez Blvd to Colorado Blvd, Place Temp Erosion Control (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
De-watering		5	240	24-Jul-19	30-Jul-19													
2C20H1EBMLCEC-2	2C - WB EL Vasquez Blvd to Colorado Blvd, De-watering (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
Soil Mapping		5	240	24-Jul-19	30-Jul-19													
2C20H1EBMLCEC-2	2C - WB EL Vasquez Blvd to Colorado Blvd, Soil Mapping (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
Earthwork		166	240	24-Jul-19	04-Feb-20													
2C10SG00AN34760	2C - WB EL Vasquez Blvd to Colorado Blvd, Clear and Grub (2053 to 2079)	5	240	24-Jul-19	30-Jul-19													
2C10SG00AN34620	2C - WB EL Vasquez Blvd to Colorado Blvd, Excavate Cut Areas (2053 to 2079)	120	240	31-Jul-19	17-Dec-19													
2C10SG00AN34630	2C - WB EL Vasquez Blvd to Colorado Blvd, Place Embankment (2053 to 2079)	40	240	17-Dec-19	04-Feb-20													
Drainage		40	468	31-Jul-19	16-Sep-19													
2C10SG00AN35590	2C - WB EL Vasquez Blvd to Colorado Blvd, Install Medium RCP (2053 to 2079)	20	360	31-Jul-19	22-Aug-19													
2C10SG00AN35605	2C - WB EL Vasquez Blvd to Colorado Blvd, Install Small RCP (2053 to 2079)	20	360	31-Jul-19	22-Aug-19													
2C10SG00AN35610	2C - WB EL Vasquez Blvd to Colorado Blvd, Install Culvert (2053 to 2079)	20	360	31-Jul-19	22-Aug-19													
2C10SG00AN35600	2C - WB EL Vasquez Blvd to Colorado Blvd, Install MHs and Inlets (2053 to 2079)	20	360	22-Aug-19	16-Sep-19													

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
Earthwork																	
Clear & Grub																	
2C10SG00AN36590	2C - XS Vasquez Blvd, Clear and Grub Sta 511+00 to 523+66	5	802	31-Jul-19	06-Aug-19												
Excavation																	
2C10SG00AN36535	2C - XS Vasquez Blvd, Excavate Cut Areas Sta 511+00 to 523+66	20	802	06-Aug-19	28-Aug-19												
Embankment																	
2C10SG00AN36540	2C - XS Vasquez Blvd, Place Embankment Sta 511+00 to 523+66	20	802	28-Aug-19	20-Sep-19												
Drainage																	
Storm Sewer																	
2C10SG00AN36600	2C - XS Vasquez Blvd, Install Large RCP Sta 511+00 to 523+66	20	802	06-Aug-19	28-Aug-19												
2C10SG00AN36615	2C - XS Vasquez Blvd, Install Small RCP Sta 511+00 to 523+66	20	802	06-Aug-19	28-Aug-19												
Inlets																	
2C10SG00AN36610	2C - XS Vasquez Blvd, Install MHs and Inlets Sta 511+00 to 523+66	20	802	28-Aug-19	20-Sep-19												
Headwall																	
2C10SG00AN36630	2C - XS Vasquez Blvd, Place Headwall Sta 511+00 to 523+66	10	849	06-Aug-19	16-Aug-19												
Riprap Stone																	
2C10SG00AN36625	2C - XS Vasquez Blvd, Place RipRap Sta 511+00 to 523+66	10	849	16-Aug-19	28-Aug-19												
Riprap Concrete																	
2C10SG00AN36605	2C - XS Vasquez Blvd, Place RipRap Sta 511+00 to 523+66	10	849	16-Aug-19	28-Aug-19												
Subgrade Treatment and Base																	
Aggregate Base																	
2C10SG00AN36550	2C - XS Vasquez Blvd, Place Subgrade Base Sta 511+00 to 523+66	10	802	20-Sep-19	02-Oct-19												
Pavement																	
Asphalt Pavement																	
HMA Paving																	
2C10SG00AN36560	2C - XS Vasquez Blvd, Place HMA Sta 511+00 to 523+66	2	489	18-Oct-19	22-Oct-19												
Curb & Gutter																	
2C10SG00AN36595	2C - XS Vasquez Blvd, Place Curb & Gutter Sta 511+00 to 523+66	15	802	02-Oct-19	18-Oct-19												
RTW- Vasquez Blvd																	
RTW Leveling Pad																	
10100	2C - XS BR Vasquez Blvd, Install RTW Leveling Pad	5	835	09-Aug-19	15-Aug-19												
RTW Wall																	
10615	2C - XS BR Vasquez Blvd, Install RTW Wall Panel	20	835	15-Aug-19	09-Sep-19												
RTW Coping Cap																	
10620	2C - XS BR Vasquez Blvd, Install RTW Coping Cap	5	835	09-Sep-19	13-Sep-19												
BR 9 VASQUEZ BLVD Sta 503+37 - 510+44																	
2B20H1WBMLCBBR101	2B - BR 9 Vasquez Blvd, Start Sta 503+37 - 510+44	0	730	24-Jul-19	24-Jul-19												
2B20H1WBMLCBBR101	2B - BR 9 Vasquez Blvd, Finish Sta 503+37 - 510+44	0	734	14-Jan-20	14-Jan-20												
BR Excavation																	
2B20H1WBMLCBBR101	2B - BR 9 Vasquez Blvd, Perform Shallow Excavation for Bridge Girder Installation Sta	4	741	09-Aug-19	15-Aug-19												
Drill Shafts																	
2B10EM00AN17875	2B - BR 9 Vasquez Blvd, Drive Drilled Shafts Abutment1 Sta 503+37 - 510+44	5	730	24-Jul-19	30-Jul-19												
2BV10EM00AN17871	2B - BR 9 Vasquez Blvd, Drive Drilled Shafts Center Bent 2 Sta 503+37 - 510+44	5	730	30-Jul-19	05-Aug-19												
2B10EM00AN17880	2B - BR 9 Vasquez Blvd, Drive Drilled Shafts Abutment 3 Sta 503+37 - 510+44	5	735	05-Aug-19	09-Aug-19												
Columns																	
2BV10EM00AN17876	2B - BR 9 Vasquez Blvd, Center Column Bent 2 Sta 503+37 - 510+44	5	730	05-Aug-19	09-Aug-19												
Bent Caps																	
2BV10EM00AN17881	2B - BR 9 Vasquez Blvd, Center Bent Cap 2 Sta 503+37 - 510+44	15	730	09-Aug-19	27-Aug-19												
Beams																	
2B20H1WBMLCBBR101	2B - BR 9 Vasquez Blvd, Install Concrete Bridge Beams Sta 503+37 - 510+44	5	730	27-Aug-19	03-Sep-19												
BR Place CTB Embankment																	
1020	2B - BR 9 Vasquez Blvd, Install Structure Backfill Sta 503+37 - 510+44	5	840	21-Aug-19	27-Aug-19												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule												
						2018	2019	2020	2021	2022	2023	2024	2025	2026				
Abutments																		
2BV10EM00AN17886	2B - BR 9 Vasquez Blvd, Abutment 1 Sta 503+37 - 510+44	10	745	30-Jul-19	21-Aug-19													
2BV10EM00AN17891	2B - BR 9 Vasquez Blvd, Abutment 3 Sta 503+37 - 510+44	10	735	09-Aug-19	21-Aug-19													
Approach Slab																		
2B20H1WBMLCBR10	2B - BR 9 Vasquez Blvd, FREP Approach Slab 1 Sta 503+37 - 510+44	10	753	09-Dec-19	18-Dec-19													
10585	2B - BR 9 Vasquez Blvd, FREP Approach Slab 3 Sta 503+37 - 510+44	10	734	02-Jan-20	13-Jan-20													
Expansion Joint																		
1010	2B - BR 9 Vasquez Blvd, Install Expansion Joints Sta 503+37 - 510+44	80	730	03-Sep-19	05-Dec-19													
Deck																		
2B20H1WBMLCBR10	2B - BR 9 Vasquez Blvd, Install Bridge Deck Sta 503+37 - 510+44	80	730	03-Sep-19	05-Dec-19													
2B20H1WBMLCBR10	2B - BR 9 Vasquez Blvd, Cure Bridge Deck Slab Sta 503+37 - 510+44	28	848	05-Dec-19	01-Jan-20													
2C XS COOK ST Bridge STA (2059) Sta 500+00 to 507+82																		
2C20H1EBMLCST-70	2C - XS Cook St, Start Sta 500+00 to 507+82	0	629	24-Jul-19	24-Jul-19													
2C10B0470E14025	2C - XS Cook St, Interim - Finish	0	741	09-Dec-19	09-Dec-19													
Traffic Control and Temporary Work																		
Survey																		
2C20H1EBMLCTB-310	2C - XS Cook St, Survey	5	629	24-Jul-19	30-Jul-19													
Barricades, Signs & Traffic Handling																		
2C20H1EBMLCMT-2	2C - XS Cook St,, Move Traffic	1	629	30-Jul-19	31-Jul-19													
Portable Traffic Barrier																		
2C20H1EBMLCTB-230	2C - XS Cook St, Place Temp Conc Barrier	5	629	24-Jul-19	30-Jul-19													
Workzone Pavement Marking																		
2C20H1EBMLCTB-300	2C - XS Cook St, Place Temp Marking & Signage	5	629	24-Jul-19	30-Jul-19													
Enviromental																		
Erosion Control																		
2C20H1EBMLCTB-305	2C - XS Cook St, Place Temp Erosion Control	5	629	24-Jul-19	30-Jul-19													
Earthwork																		
Clear & Grub																		
2C10SG00AN34560	2C - XS Cook St, Clear and Grub	5	629	24-Jul-19	30-Jul-19													
Excavation																		
2C10SG00AN34450	2C - XS Cook St, Excavate Cut Areas	20	793	31-Jul-19	22-Aug-19													
Embankment																		
2C10SG00AN34460	2C - XS Cook St, Place Embankment	20	793	22-Aug-19	16-Sep-19													
Drainage																		
Culvert																		
2C10SG00AN35715	2C - XS Cook St, Install Culvert	20	793	31-Jul-19	22-Aug-19													
Storm Sewer																		
2C10SG00AN35695	2C - XS Cook St, Install Medium RCP	20	793	31-Jul-19	22-Aug-19													
2C10SG00AN35710	2C - XS Cook St, Install Small RCP	20	793	31-Jul-19	22-Aug-19													
Inlets																		
2C10SG00AN35705	2C - XS Cook St, Install MHs and Inlets	20	793	22-Aug-19	16-Sep-19													
Subgrade Treatment and Base																		
Aggregate Base																		
2C10SG00AN34480	2C - XS Cook St, Place Subgrade Base	5	793	16-Sep-19	20-Sep-19													
Pavement																		
Asphalt Pavement																		
2C10SG00AN34510	2C - XS Cook St, Place SMA	2	420	04-Oct-19	08-Oct-19													
HMA Paving																		
2C10SG00AN34500	2C - XS Cook St, Place HMA	2	482	02-Oct-19	04-Oct-19													
Curb & Gutter																		
2C10SG00AN34570	2C - XS Cook St, Place Curb & Gutter	10	793	20-Sep-19	02-Oct-19													
Driveways																		
		10	793	20-Sep-19	02-Oct-19													

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Environmental		5	629	24-Jul-19	30-Jul-19									
Erosion Control		5	629	24-Jul-19	30-Jul-19									
2C20H1EBMLCEC-1	2C - XS Colorado Blvd,, Place Temp Erosion Control	5	629	24-Jul-19	30-Jul-19									
Removals & Demo		5	629	24-Jul-19	30-Jul-19									
Pavement Removal		5	629	24-Jul-19	30-Jul-19									
2C20H1EBMLCTB-335	2C - XS Colorado Blvd, Pavement Removal	5	629	24-Jul-19	30-Jul-19									
Earthwork		63	672	24-Jul-19	04-Oct-19									
Clear & Grub		5	629	24-Jul-19	30-Jul-19									
2C10SG00AN36690	2C - XS Colorado Blvd,, Clear and Grub	5	629	24-Jul-19	30-Jul-19									
Excavation		20	612	20-Aug-19	12-Sep-19									
2C10SG00AN36635	2C - XS Colorado Blvd,, Excavate Cut Areas	20	612	20-Aug-19	12-Sep-19									
Embankment		20	672	12-Sep-19	04-Oct-19									
2C10SG00AN36640	2C - XS Colorado Blvd,, Place Embankment	20	672	12-Sep-19	04-Oct-19									
Drainage		123	680	24-Jul-19	13-Dec-19									
Culvert		80	612	20-Aug-19	19-Nov-19									
2C10SG00AN36720	2C - XS Colorado Blvd, Install J&B CBC	80	612	20-Aug-19	19-Nov-19									
Drainage Pond North		80	612	20-Aug-19	19-Nov-19									
2C10SG00AN314480	2C - XS Colorado Blvd, Excavate Pond North	80	612	20-Aug-19	19-Nov-19									
Drainage Pond South		80	612	20-Aug-19	19-Nov-19									
2C10SG00AN314485	2C - XS Colorado Blvd, Excavate Pond South	80	612	20-Aug-19	19-Nov-19									
Storm Sewer		43	672	24-Jul-19	12-Sep-19									
2C10SG00AN314400	2C - XS Colorado Blvd, Install Large RCP	20	612	24-Jul-19	15-Aug-19									
2C10SG00AN36700	2C - XS Colorado Blvd, Install Medium RCP	20	672	20-Aug-19	12-Sep-19									
2C10SG00AN36715	2C - XS Colorado Blvd, Install Small RCP	20	672	20-Aug-19	12-Sep-19									
Inlets		20	612	19-Nov-19	13-Dec-19									
2C10SG00AN36710	2C - XS Colorado Blvd, Install MHs and Inlets	20	612	19-Nov-19	13-Dec-19									
Headwall		10	680	19-Nov-19	03-Dec-19									
2C10SG00AN36730	2C - XS Colorado Blvd, Place Headwall	10	680	19-Nov-19	03-Dec-19									
Riprap Stone		10	680	03-Dec-19	13-Dec-19									
2C10SG00AN36705	2C - XS Colorado Blvd, Place RipRap	10	680	03-Dec-19	13-Dec-19									
Riprap Concrete		10	680	03-Dec-19	13-Dec-19									
2C10SG00AN36725	2C - XS Colorado Blvd, Place RipRap	10	680	03-Dec-19	13-Dec-19									
Subgrade Treatment and Base		5	612	13-Dec-19	19-Dec-19									
Aggregate Base		5	612	13-Dec-19	19-Dec-19									
2C10SG00AN36650	2C - XS Colorado Blvd,, Place Subgrade Base	5	612	13-Dec-19	19-Dec-19									
Pavement		62	563	19-Dec-19	03-Mar-20									
Asphalt Pavement		2	400	02-Mar-20	03-Mar-20									
2C10SG00AN36660	2C - XS Colorado Blvd,, Place HMA	2	400	02-Mar-20	03-Mar-20									
Curb & Gutter		10	612	19-Dec-19	03-Jan-20									
2C10SG00AN36695	2C - XS Colorado Blvd,, Place Curb & Gutter	10	612	19-Dec-19	03-Jan-20									
BR 13 COLORADO BLVD Sta 513+36 to 515+23		146	657	24-Jul-19	14-Jan-20									
1000	2C - XS BR 13 Colorado Blvd, Start Sta 513+36 - 515+23	0	653	24-Jul-19	24-Jul-19									
1155	2C - XS BR 13 Colorado Blvd, Finish Sta 503+37 - 510+44	0	657	14-Jan-20	14-Jan-20									
BR Excavation		4	664	09-Aug-19	15-Aug-19									
1060	2C - XS BR 13 Colorado Blvd, Perform Shallow Excavation for Bridge Girder Installatic	4	664	09-Aug-19	15-Aug-19									
Drill Shafts		15	658	24-Jul-19	09-Aug-19									
2B10EM00AN17895	2C - XS BR 13 Colorado Blvd, Drive Drilled Shafts Abutment1 Sta 503+37 - 510+44	5	653	24-Jul-19	30-Jul-19									
2BV10EM00AN17921	2C - XS BR 13 Colorado Blvd, Drive Drilled Shafts Center Bent 2 Sta 503+37 - 510+44	5	653	30-Jul-19	05-Aug-19									
2B10EM00AN17900	2C - XS BR 13 Colorado Blvd, Drive Drilled Shafts Abutment 3 Sta 503+37 - 510+44	5	658	05-Aug-19	09-Aug-19									
Columns		5	653	05-Aug-19	09-Aug-19									
2BV10EM00AN17926	2C - XS BR 13 Colorado Blvd, Center Column Bent 2 Sta 503+37 - 510+44	5	653	05-Aug-19	09-Aug-19									
Bent Caps		15	653	09-Aug-19	27-Aug-19									

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025												2026											
11125	2C - XS BR 13 Colorado Blvd, Start Sta 513+36 - 515+23	0	613	04-Mar-20	04-Mar-20																																																																																																												
11160	2C - XS BR 13 Colorado Blvd, Finish Sta 503+37 - 510+44	0	612	21-Aug-20	21-Aug-20																																																																																																												
BR Excavation		4	624	20-Mar-20	25-Mar-20																																																																																																												
11135	2C - XS BR 13 Colorado Blvd, Perform Shallow Excavation for Bridge Girder Installatic	4	624	20-Mar-20	25-Mar-20																																																																																																												
Drill Shafts		15	618	04-Mar-20	19-Mar-20																																																																																																												
2B10EM00AN17905	2C - XS BR 13 Colorado Blvd, Drive Drilled Shafts Abutment1 Sta 503+37 - 510+44	5	613	04-Mar-20	09-Mar-20																																																																																																												
2BV10EM00AN17946	2C - XS BR 13 Colorado Blvd, Drive Drilled Shafts Center Bent 2 Sta 503+37 - 510+44	5	613	10-Mar-20	13-Mar-20																																																																																																												
2B10EM00AN17910	2C - XS BR 13 Colorado Blvd, Drive Drilled Shafts Abutment 3 Sta 503+37 - 510+44	5	618	16-Mar-20	19-Mar-20																																																																																																												
Columns		5	613	16-Mar-20	19-Mar-20																																																																																																												
2BV10EM00AN17951	2C - XS BR 13 Colorado Blvd, Center Column Bent 2 Sta 503+37 - 510+44	5	613	16-Mar-20	19-Mar-20																																																																																																												
Bent Caps		15	613	20-Mar-20	06-Apr-20																																																																																																												
2BV10EM00AN17956	2C - XS BR 13 Colorado Blvd, Center Bent Cap 2 Sta 503+37 - 510+44	15	613	20-Mar-20	06-Apr-20																																																																																																												
Beams		5	613	07-Apr-20	13-Apr-20																																																																																																												
11150	2C - XS BR 13 Colorado Blvd, Install Concrete Bridge Beams Sta 503+37 - 510+44	5	613	07-Apr-20	13-Apr-20																																																																																																												
BR Place CTB Embankment		5	722	01-Apr-20	06-Apr-20																																																																																																												
11185	2C - XS BR 13 Colorado Blvd, Install Structure Backfill Sta 503+37 - 510+44	5	722	01-Apr-20	06-Apr-20																																																																																																												
Abutments		20	618	10-Mar-20	31-Mar-20																																																																																																												
2BV10EM00AN17961	2C - XS BR 13 Colorado Blvd, Abutment 1 Sta 503+37 - 510+44	10	628	10-Mar-20	19-Mar-20																																																																																																												
2BV10EM00AN17966	2C - XS BR 13 Colorado Blvd, Abutment 3 Sta 503+37 - 510+44	10	618	20-Mar-20	31-Mar-20																																																																																																												
Approach Slab		31	612	17-Jul-20	21-Aug-20																																																																																																												
11155	2C - XS BR 13 Colorado Blvd, FREP Approach Slab 1 Sta 503+37 - 510+44	10	633	17-Jul-20	29-Jul-20																																																																																																												
11170	2C - XS BR 13 Colorado Blvd, FREP Approach Slab 3 Sta 503+37 - 510+44	10	612	11-Aug-20	21-Aug-20																																																																																																												
Expansion Joint		80	613	13-Apr-20	14-Jul-20																																																																																																												
11180	2C - XS BR 13 Colorado Blvd, Install Expansion Joints Sta 503+37 - 510+44	80	613	13-Apr-20	14-Jul-20																																																																																																												
Deck		105	612	13-Apr-20	11-Aug-20																																																																																																												
11165	2C - XS BR 13 Colorado Blvd, Install Bridge Deck Sta 503+37 - 510+44	80	613	13-Apr-20	14-Jul-20																																																																																																												
11145	2C - XS BR 13 Colorado Blvd, Cure Bridge Deck Slab Sta 503+37 - 510+44	28	709	14-Jul-20	11-Aug-20																																																																																																												
2C Fillmore St to Colorado Blvd Sta 2053+00 to 2079+00 Phase 2		298	612	17-Dec-19	30-Nov-20																																																																																																												
2C XS COLORADO BLVD Bridge PH 2 ST 5 & 6 STA (2079) Sta 500+00 to 527+33		84	612	21-Aug-20	30-Nov-20																																																																																																												
2C20H1EBMLCST-145	2C - XS Colorado Blvd,, Start	0	612	21-Aug-20	21-Aug-20																																																																																																												
2C10SG00AN314405	2C - XS Colorado Blvd,, FF Start	0	612	03-Nov-20	03-Nov-20																																																																																																												
2C10B0470E14130	2C - XS Colorado Blvd,, Interim - Finish	0	612	03-Nov-20	03-Nov-20																																																																																																												
2C10SG00AN314415	2C - XS Colorado Blvd,, Finish	0	612	30-Nov-20	30-Nov-20																																																																																																												
Traffic Control and Temporary Work		6	612	21-Aug-20	28-Aug-20																																																																																																												
Survey		5	612	21-Aug-20	27-Aug-20																																																																																																												
2C20H1EBMLCTB-350	2C - XS Colorado Blvd, Survey	5	612	21-Aug-20	27-Aug-20																																																																																																												
Barricades, Signs & Traffic Handling		1	612	27-Aug-20	28-Aug-20																																																																																																												
2C20H1EBMLCMT-2	2C - XS Colorado Blvd,, Move Traffic	1	612	27-Aug-20	28-Aug-20																																																																																																												
Portable Traffic Barrier		5	612	21-Aug-20	27-Aug-20																																																																																																												
2C20H1EBMLCTB-345	2C - XS Colorado Blvd, Place Temp Conc Barrier	5	612	21-Aug-20	27-Aug-20																																																																																																												
Workzone Pavement Marking		5	612	21-Aug-20	27-Aug-20																																																																																																												
2C20H1EBMLCTM-3	2C - XS Colorado Blvd,, Place Temp Marking & Signing	5	612	21-Aug-20	27-Aug-20																																																																																																												
Enviromental		5	612	21-Aug-20	27-Aug-20																																																																																																												
Erosion Control		5	612	21-Aug-20	27-Aug-20																																																																																																												
2C20H1EBMLCEC-3	2C - XS Colorado Blvd,, Place Temp Erosion Control	5	612	21-Aug-20	27-Aug-20																																																																																																												
Removals & Demo		5	612	21-Aug-20	27-Aug-20																																																																																																												
Pavement Removal		5	612	21-Aug-20	27-Aug-20																																																																																																												
2C20H1EBMLCTB-355	2C - XS Colorado Blvd, Pavement Removal	5	612	21-Aug-20	27-Aug-20																																																																																																												
Earthwork		46	612	21-Aug-20	14-Oct-20																																																																																																												
2C10SG00AN314450	2C - XS Colorado Blvd,, Clear and Grub	5	612	21-Aug-20	27-Aug-20																																																																																																												
2C10SG00AN314430	2C - XS Colorado Blvd,, Excavate Cut Areas	20	612	28-Aug-20	22-Sep-20																																																																																																												
2C10SG00AN314435	2C - XS Colorado Blvd,, Place Embankment	20	612	22-Sep-20	14-Oct-20																																																																																																												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Drainage		40	612	28-Aug-20	14-Oct-20									
2C10SG00AN314460	2C - XS Colorado Blvd, Install Medium RCP	20	612	28-Aug-20	22-Sep-20				█					
2C10SG00AN314470	2C - XS Colorado Blvd, Install Small RCP	20	612	28-Aug-20	22-Sep-20				█					
2C10SG00AN314475	2C - XS Colorado Blvd, Install Culvert	20	612	28-Aug-20	22-Sep-20				█					
2C10SG00AN314465	2C - XS Colorado Blvd, Install MHs and Inlets	20	612	22-Sep-20	14-Oct-20				█					
Subgrade Treatment and Base		5	612	14-Oct-20	20-Oct-20									
2C10SG00AN314440	2C - XS Colorado Blvd,, Place Subgrade Base	5	612	14-Oct-20	20-Oct-20									
Pavement		23	622	20-Oct-20	16-Nov-20									
2C10SG00AN314445	2C - XS Colorado Blvd,, Place HMA	2	388	30-Oct-20	03-Nov-20									
2C10EM00AN17850	2C - XS Colorado Blvd,, Place SMA	2	360	04-Nov-20	06-Nov-20									
Curb & Gutter		10	612	20-Oct-20	30-Oct-20									
2C10SG00AN314455	2C - XS Colorado Blvd,, Place Curb & Gutter	10	612	20-Oct-20	30-Oct-20									
Driveways		10	622	04-Nov-20	16-Nov-20									
2C10EM00AN17840	2C - XS Colorado Blvd,, Place Driveways	10	622	04-Nov-20	16-Nov-20									
Sidewalks & Median		10	622	04-Nov-20	16-Nov-20									
2C10EM00AN17845	2C - XS Colorado Blvd,, Place Sidewalks/Pathways	10	622	04-Nov-20	16-Nov-20									
Permanent Barriers		10	622	04-Nov-20	16-Nov-20									
2C10EM00AN17835	2C - XS Colorado Blvd,, Place Conc Rail	10	622	04-Nov-20	16-Nov-20									
2C10EG00AE15405	2C - XS Colorado Blvd,, Install MBGF	10	622	04-Nov-20	16-Nov-20									
2C10WG00B12705	2C - XS Colorado Blvd,, Install Attenuator	5	627	04-Nov-20	10-Nov-20									
Signals and Illumination		20	612	04-Nov-20	30-Nov-20									
Roadway Illumination		20	612	04-Nov-20	30-Nov-20									
2C10SG00AN314410	2C - XS Colorado Blvd,, Install Illumination Poles/Fixtures	10	612	04-Nov-20	16-Nov-20									
2C10SG00AN314425	2C - XS Colorado Blvd,, Install Illumination Energize Fixtures	10	612	16-Nov-20	30-Nov-20									
Signing and Marking		11	622	03-Nov-20	16-Nov-20									
2C10SG00AN314420	2C - XS Colorado Blvd,, Install Permanent Markings	2	631	03-Nov-20	05-Nov-20									
2C10EG00AE15410	2C - XS Colorado Blvd,, Install Small Signage	10	622	04-Nov-20	16-Nov-20									
2C10EG00AE15415	2C - XS Colorado Blvd,, Install Overhead Signage	10	622	04-Nov-20	16-Nov-20									
Landscaping		10	622	04-Nov-20	16-Nov-20									
2C10EG00AE15420	2C - XS Colorado Blvd,, Install Topsoil	10	622	04-Nov-20	16-Nov-20									
2C10EG00AE15425	2C - XS Colorado Blvd, Install Seeding/Sodding	10	622	04-Nov-20	16-Nov-20									
2C WB Entry Ramp Colorado Blvd Phase 2 Sta 2053+00 to 2079+00		178	732	17-Dec-19	13-Jul-20									
2C20H1WBMLCST-75	2C - WB ENR from Colorado Blvd, Start (2055 to 2078)	0	732	17-Dec-19	17-Dec-19									
2C10SG00AN314375	2C - WB Entrance Ramp from Colorado Blvd, Install RTW	50	732	02-Jan-20	28-Feb-20				█					
2C10B0470E14005	2C - WB ENR from Colorado Blvd, Interim - Finish (2055 to 2078)	0	732	10-Jun-20	10-Jun-20									
2C10SG00AN34230	2C - WB ENR from Colorado Blvd, FF Start (2055 to 2078)	0	732	11-Jun-20	11-Jun-20									
2C10SG00AN34270	2C - WB ENR from Colorado Blvd, Finish (2055 to 2078)	0	732	13-Jul-20	13-Jul-20									
Traffic Control and Temporary Work		6	732	17-Dec-19	24-Dec-19									
Survey		5	732	17-Dec-19	23-Dec-19									
2C20H1EBMLCTM-2	2C - WB ENR from Colorado Blvd, Survey (2055 to 2078)	5	732	17-Dec-19	23-Dec-19									
Barricades, Signs & Traffic Handling		1	732	23-Dec-19	24-Dec-19									
2C20H1EBMLCMT-1	2C - WB ENR from Colorado Blvd, Move Traffic (2055 to 2078)	1	732	23-Dec-19	24-Dec-19									
Portable Traffic Barrier		5	732	17-Dec-19	23-Dec-19									
2C20H1EBMLCTB-18	2C - WB ENR from Colorado Blvd, Place Temp Conc Barrier (2055 to 2078)	5	732	17-Dec-19	23-Dec-19									
Workzone Pavement Marking		5	732	17-Dec-19	23-Dec-19									
2C20H1EBMLCTM-1	2C - WB ENR from Colorado Blvd, Place Temp Marking & Signing (2055 to 2078)	5	732	17-Dec-19	23-Dec-19									
Environmental		5	732	17-Dec-19	23-Dec-19									
Erosion Control		5	732	17-Dec-19	23-Dec-19									
2C20H1EBMLCEC-1	2C - WB ENR from Colorado Blvd, Place Temp Erosion Control (2055 to 2078)	5	732	17-Dec-19	23-Dec-19									
De-watering		5	732	17-Dec-19	23-Dec-19									
2C20H1EBMLCEC-2	2C - WB ENR from Colorado Blvd, De-watering (2055 to 2078)	5	732	17-Dec-19	23-Dec-19									
Soil Mapping		5	732	17-Dec-19	23-Dec-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule													
						2018	2019	2020	2021	2022	2023	2024	2025	2026					
2C10SG00AN35680	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Culvert (2053 to 2079)	20	420	25-Mar-21	16-Apr-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Culvert (2053 to 2079)
2C10SG00AN35670	2C - EB EL Vasquez Blvd to Colorado Blvd, Install MHs and Inlets (2053 to 2079)	20	420	16-Apr-21	10-May-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install MHs and Inlets (2053 to 2079)
2C10SG00AN35690	2C - EB EL Vasquez Blvd to Colorado Blvd, Place Headwall (2053 to 2079)	10	446	16-Apr-21	28-Apr-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Place Headwall (2053 to 2079)
2C10SG00AN35665	2C - EB EL Vasquez Blvd to Colorado Blvd, Place RipRap (2053 to 2079)	10	446	28-Apr-21	10-May-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Place RipRap (2053 to 2079)
2C10SG00AN35685	2C - EB EL Vasquez Blvd to Colorado Blvd, Place RipRap (2053 to 2079)	10	446	28-Apr-21	10-May-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Place RipRap (2053 to 2079)
Subgrade Treatment and Base		20	260	09-Nov-21	03-Dec-21														
2C10SG00AN34830	2C - EB EL Vasquez Blvd to Colorado Blvd, Place Subgrade Base (2053 to 2079)	20	260	09-Nov-21	03-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Place Subgrade Base (2053 to 2079)
Pavement		88	205	03-Dec-21	16-Mar-22														
2C10SG00AN34850	2C - EB EL Vasquez Blvd to Colorado Blvd, Place HMA (2053 to 2079)	5	157	03-Dec-21	10-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Place HMA (2053 to 2079)
2C10SG00AN34860	2C - EB EL Vasquez Blvd to Colorado Blvd, Place SMA (2053 to 2079)	2	164	15-Mar-22	16-Mar-22														2C - EB EL Vasquez Blvd to Colorado Blvd, Place SMA (2053 to 2079)
Permanent Barriers		10	275	13-Dec-21	23-Dec-21														
2C10EM00AN17500	2C - EB EL Vasquez Blvd to Colorado Blvd, Place Conc Rail (2053 to 2079)	10	275	13-Dec-21	23-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Place Conc Rail (2053 to 2079)
2C10EG00AE15060	2C - EB EL Vasquez Blvd to Colorado Blvd, Install MBGF (2053 to 2079)	10	275	13-Dec-21	23-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install MBGF (2053 to 2079)
2C10WG00B12650	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Attenuator (2053 to 2079)	5	280	13-Dec-21	17-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Attenuator (2053 to 2079)
Signals and Illumination		25	260	13-Dec-21	12-Jan-22														
2C10ESG00AN14405	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Illumination Pole Bases (2053 to 2079)	5	260	13-Dec-21	17-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Illumination Pole Bases (2053 to 2079)
2C10EM00AE15695	2C - EB EL Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Pole Bases (2053 to 2079)	5	270	13-Dec-21	17-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Pole Bases (2053 to 2079)
2C10SG00AN34870	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Illumination Poles/Fixtures (2053 to 2079)	10	260	17-Dec-21	30-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Illumination Poles/Fixtures (2053 to 2079)
2C10EM00AE15705	2C - EB EL Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Poles/Fixtures (2053 to 2079)	5	270	17-Dec-21	23-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Poles/Fixtures (2053 to 2079)
2C10EM00AE15715	2C - EB EL Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Energize Fixtures (2053 to 2079)	5	270	23-Dec-21	30-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Energize Fixtures (2053 to 2079)
2C10SG00AN34900	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Illumination Energize Fixtures (2053 to 2079)	10	260	30-Dec-21	12-Jan-22														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Illumination Energize Fixtures (2053 to 2079)
Signing and Marking		11	275	13-Dec-21	23-Dec-21														
2C10SG00AN34890	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Permanent Markings (2053 to 2079)	2	284	13-Dec-21	14-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Permanent Markings (2053 to 2079)
2C10EG00AE15070	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Small Signage (2053 to 2079)	10	275	13-Dec-21	23-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Small Signage (2053 to 2079)
2C10EG00AE15080	2C - EB EL Vasquez Blvd to Colorado Blvd, Install Overhead Signage (2053 to 2079)	10	275	13-Dec-21	23-Dec-21														2C - EB EL Vasquez Blvd to Colorado Blvd, Install Overhead Signage (2053 to 2079)
Landscaping		10	193	18-Mar-22	30-Mar-22														
Seeding & Sodding		10	193	18-Mar-22	30-Mar-22														
2C10EG00AE14750	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Topsoil/Seeding/Sodding (2053 to 2079)	10	193	18-Mar-22	30-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Topsoil/Seeding/Sodding (2053 to 2079)
2C EB GP & AUX LaneSta 2053+00 to 2079+00		341	178	18-Mar-21	15-Apr-22														
2C20H1EBMLCST-50	2C - EB GP Vasquez Blvd to Colorado Blvd, Start (2053 to 2079)	0	266	18-Mar-21	18-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Start (2053 to 2079)
2C10B0470E13975	2C - EB GP Vasquez Blvd to Colorado Blvd, Interim - Finish (2053 to 2079)	0	178	16-Mar-22	16-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Interim - Finish (2053 to 2079)
2C10SG00AN33830	2C - EB GP Vasquez Blvd to Colorado Blvd, FF Start (2053 to 2079)	0	178	17-Mar-22	17-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, FF Start (2053 to 2079)
2C10SG00AN33870	2C - EB GP Vasquez Blvd to Colorado Blvd, Finish (2053 to 2079)	0	178	15-Apr-22	15-Apr-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Finish (2053 to 2079)
Traffic Control and Temporary Work		6	266	18-Mar-21	25-Mar-21														
Survey		5	266	18-Mar-21	24-Mar-21														
2C20H1EBMLCTM-2	2C - EB GP Vasquez Blvd to Colorado Blvd, Survey (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Survey (2053 to 2079)
Barricades, Signs & Traffic Handling		1	266	24-Mar-21	25-Mar-21														
2C20H1EBMLCMT-1	2C - EB GP Vasquez Blvd to Colorado Blvd, Move Traffic (2053 to 2079)	1	266	24-Mar-21	25-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Move Traffic (2053 to 2079)
Portable Traffic Barrier		5	266	18-Mar-21	24-Mar-21														
2C20H1EBMLCTB-15	2C - EB GP Vasquez Blvd to Colorado Blvd, Place Temp Conc Barrier (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Place Temp Conc Barrier (2053 to 2079)
Workzone Pavement Marking		5	266	18-Mar-21	24-Mar-21														
2C20H1EBMLCTM-1	2C - EB GP Vasquez Blvd to Colorado Blvd, Place Temp Marking & Signing (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Place Temp Marking & Signing (2053 to 2079)
Environmental		5	266	18-Mar-21	24-Mar-21														
Erosion Control		5	266	18-Mar-21	24-Mar-21														
2C20H1EBMLCEC-1	2C - EB GP Vasquez Blvd to Colorado Blvd, Place Temp Erosion Control (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Place Temp Erosion Control (2053 to 2079)
De-watering		5	266	18-Mar-21	24-Mar-21														
2C20H1EBMLCEC-2	2C - EB GP Vasquez Blvd to Colorado Blvd, Place De-watering (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Place De-watering (2053 to 2079)
Soil Mapping		5	266	18-Mar-21	24-Mar-21														
2C20H1EBMLCEC-2	2C - EB GP Vasquez Blvd to Colorado Blvd, Soil Mapping (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Soil Mapping (2053 to 2079)
Earthwork		146	328	18-Mar-21	01-Sep-21														
2C10SG00AN33900	2C - EB GP Vasquez Blvd to Colorado Blvd, Clear and Grub (2053 to 2079)	5	266	18-Mar-21	24-Mar-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Clear and Grub (2053 to 2079)
2C10SG00AN33760	2C - EB GP Vasquez Blvd to Colorado Blvd, Excavate Cut Areas (2053 to 2079)	110	266	25-Mar-21	29-Jul-21														2C - EB GP Vasquez Blvd to Colorado Blvd, Excavate Cut Areas (2053 to 2079)

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
2C10SG00AN33770	2C - EB GP Vasquez Blvd to Colorado Blvd, Place Embankment (2053 to 2079)	30	328	29-Jul-21	01-Sep-21									
Drainage		40	446	25-Mar-21	10-May-21									
2C10SG00AN35625	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Medium RCP (2053 to 2079)	20	428	25-Mar-21	16-Apr-21									
2C10SG00AN35640	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Small RCP (2053 to 2079)	20	428	25-Mar-21	16-Apr-21									
2C10SG00AN35645	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Culvert (2053 to 2079)	20	428	25-Mar-21	16-Apr-21									
2C10SG00AN35635	2C - EB GP Vasquez Blvd to Colorado Blvd, Install MHs and Inlets (2053 to 2079)	20	428	16-Apr-21	10-May-21									
2C10SG00AN35655	2C - WB GP Vasquez Blvd to Colorado Blvd, Place Headwall (2053 to 2079)	10	446	16-Apr-21	28-Apr-21									
2C10SG00AN35630	2C - WB GP Vasquez Blvd to Colorado Blvd, Place RipRap (2053 to 2079)	10	446	28-Apr-21	10-May-21									
2C10SG00AN35650	2C - WB GP Vasquez Blvd to Colorado Blvd, Place RipRap (2053 to 2079)	10	446	28-Apr-21	10-May-21									
Subgrade Treatment and Base		10	268	09-Nov-21	19-Nov-21									
2C10SG00AN33820	2C - EB GP Vasquez Blvd to Colorado Blvd, Place Subgrade Base (2053 to 2079)	10	268	09-Nov-21	19-Nov-21									
Pavement		98	178	19-Nov-21	16-Mar-22									
2C10SG00AN33840	2C - EB GP Vasquez Blvd to Colorado Blvd, Place HMA (2053 to 2079)	5	163	19-Nov-21	30-Nov-21									
2C10SG00AN33850	2C - EB GP Vasquez Blvd to Colorado Blvd, SMA (2053 to 2079)	2	142	15-Mar-22	16-Mar-22									
Retaining Walls		220	266	25-Mar-21	03-Dec-21									
RTW RW-E11		220	266	25-Mar-21	03-Dec-21									
RTW Drill Shafts		10	366	25-Mar-21	06-Apr-21									
2B10EM00AN18245	2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71	10	366	25-Mar-21	06-Apr-21									
RTW Leveling Pad		20	266	29-Jul-21	20-Aug-21									
2B10EM00AN18250	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	266	29-Jul-21	20-Aug-21									
RTW Retaining Wall		70	266	20-Aug-21	09-Nov-21									
2B10EM00AN18240	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	266	20-Aug-21	09-Nov-21									
RTW Coping Cap		20	266	09-Nov-21	03-Dec-21									
2B10EM00AN18235	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	266	09-Nov-21	03-Dec-21									
RTW RW-E13		220	266	25-Mar-21	03-Dec-21									
RTW Drill Shafts		10	366	25-Mar-21	06-Apr-21									
2B10EM00AN18165	2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71	10	366	25-Mar-21	06-Apr-21									
RTW Leveling Pad		20	266	29-Jul-21	20-Aug-21									
2B10EM00AN18170	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	266	29-Jul-21	20-Aug-21									
RTW Retaining Wall		70	266	20-Aug-21	09-Nov-21									
2B10EM00AN18160	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	266	20-Aug-21	09-Nov-21									
RTW Coping Cap		20	266	09-Nov-21	03-Dec-21									
2B10EM00AN18155	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	266	09-Nov-21	03-Dec-21									
RTW RW-E14		220	266	25-Mar-21	03-Dec-21									
RTW Drill Shafts		10	366	25-Mar-21	06-Apr-21									
2B10EM00AN18185	2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71	10	366	25-Mar-21	06-Apr-21									
RTW Leveling Pad		20	266	29-Jul-21	20-Aug-21									
2B10EM00AN18190	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	266	29-Jul-21	20-Aug-21									
RTW Retaining Wall		70	266	20-Aug-21	09-Nov-21									
2B10EM00AN18180	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	266	20-Aug-21	09-Nov-21									
RTW Coping Cap		20	266	09-Nov-21	03-Dec-21									
2B10EM00AN18175	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	266	09-Nov-21	03-Dec-21									
RTW RW-E15		220	266	25-Mar-21	03-Dec-21									
RTW Drill Shafts		10	366	25-Mar-21	06-Apr-21									
2B10EM00AN18205	2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71	10	366	25-Mar-21	06-Apr-21									
RTW Leveling Pad		20	266	29-Jul-21	20-Aug-21									
2B10EM00AN18210	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	266	29-Jul-21	20-Aug-21									
RTW Retaining Wall		70	266	20-Aug-21	09-Nov-21									
2B10EM00AN18200	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	266	20-Aug-21	09-Nov-21									
RTW Coping Cap		20	266	09-Nov-21	03-Dec-21									
2B10EM00AN18195	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	266	09-Nov-21	03-Dec-21									
RTW RW-E16		220	266	25-Mar-21	03-Dec-21									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule													
						2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	
RTW Drill Shafts																			
2B10EM00AN18225	2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71	10	366	25-Mar-21	06-Apr-21														2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71
RTW Leveling Pad																			
2B10EM00AN18230	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	266	29-Jul-21	20-Aug-21														2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71
RTW Retaining Wall																			
2B10EM00AN18220	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	266	20-Aug-21	09-Nov-21														2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71
RTW Coping Cap																			
2B10EM00AN18215	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	266	09-Nov-21	03-Dec-21														2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71
RTW RW-E18																			
RTW Drill Shafts																			
2B10EM00AN18265	2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71	10	366	25-Mar-21	06-Apr-21														2B - WB GP & AUX Lane, Install Drill Shafts RTW AW-6W Sta 2031+70 to 2041+71
RTW Leveling Pad																			
2B10EM00AN18270	2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71	20	266	29-Jul-21	20-Aug-21														2B - WB GP & AUX Lane, Install Leveling Pad RTW AW-6W Sta 2031+70 to 2041+71
RTW Retaining Wall																			
2B10EM00AN18260	2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71	70	266	20-Aug-21	09-Nov-21														2B - WB GP & AUX Lane, Install Retaining Wall Panels RTW AW-6W Sta 2031+70 to 2041+71
RTW Coping Cap																			
2B10EM00AN18255	2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71	20	266	09-Nov-21	03-Dec-21														2B - WB GP & AUX Lane, Install Coping Cap RTW AW-6W Sta 2031+70 to 2041+71
RTW AW-8E																			
Leveling Pad																			
CWBGST2001410	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+75	10	286	29-Jul-21	10-Aug-21														2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+75
Retaining Wall																			
CWBGST2001405	2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75	60	286	10-Aug-21	18-Oct-21														2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75
Coping Cap																			
CWBGST2001400	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+75	20	286	18-Oct-21	09-Nov-21														2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+75
RTW AW-9E																			
Leveling Pad																			
CWBGST2001425	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+75	10	286	29-Jul-21	10-Aug-21														2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+75
Retaining Wall																			
CWBGST2001420	2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75	60	286	10-Aug-21	18-Oct-21														2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75
Coping Cap																			
CWBGST2001415	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+75	20	286	18-Oct-21	09-Nov-21														2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+75
RTW AW-10E																			
Leveling Pad																			
CWBGST2001440	2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+75	10	286	29-Jul-21	10-Aug-21														2A - WB Brighton Blvd-York St, Install Leveling Pad RTW AW-5E Sta 2028+95 to 2029+75
Retaining Wall																			
CWBGST2001435	2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75	60	286	10-Aug-21	18-Oct-21														2A - WB Brighton Blvd-York St, Install Panels RTW AW-5E Sta 2028+95 to 2029+75
Coping Cap																			
CWBGST2001430	2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+75	20	286	18-Oct-21	09-Nov-21														2A - WB Brighton Blvd-York St, Install Coping Cap RTW AW-5E Sta 2028+95 to 2029+75
Permanent Barriers																			
2C10EM00AN17170	2C - EB GP Vasquez Blvd to Colorado Blvd, Place Conc Rail (2053 to 2079)	10	193	18-Mar-22	30-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Place Conc Rail (2053 to 2079)
2C10EG00AE14710	2C - EB GP Vasquez Blvd to Colorado Blvd, Install MBGF (2053 to 2079)	10	193	18-Mar-22	30-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install MBGF (2053 to 2079)
2C10WG00B12600	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Attenuator (2053 to 2079)	5	198	18-Mar-22	24-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Attenuator (2053 to 2079)
Signals and Illumination																			
2C10ESG00AN14335	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Illumination Pole Bases (2053 to 2079)	5	178	18-Mar-22	24-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Illumination Pole Bases (2053 to 2079)
2C10EM00AE15515	2C - EB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Pole Bases (2053 to 2079)	5	188	18-Mar-22	24-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Pole Bases (2053 to 2079)
2C10SG00AN33860	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Illumination Poles/Fixtures (2053 to 2079)	10	178	24-Mar-22	05-Apr-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Illumination Poles/Fixtures (2053 to 2079)
2C10EM00AE15525	2C - EB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Poles/Fixtures (2053 to 2079)	5	188	24-Mar-22	30-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Poles/Fixtures (2053 to 2079)
2C10EM00AE15535	2C - EB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Energize (2053 to 2079)	5	188	30-Mar-22	05-Apr-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install High Mast Illumination Energize (2053 to 2079)
2C10SG00AN33890	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Illumination Energize Fixtures (2053 to 2079)	10	178	05-Apr-22	15-Apr-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Illumination Energize Fixtures (2053 to 2079)
Signing and Marking																			
2C10SG00AN33880	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Permanent Markings (2053 to 2079)	2	202	17-Mar-22	21-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Permanent Markings (2053 to 2079)
2C10EG00AE14720	2C - EB GP Vasquez Blvd to Colorado Blvd, Install Small Signage (2053 to 2079)	10	193	18-Mar-22	30-Mar-22														2C - EB GP Vasquez Blvd to Colorado Blvd, Install Small Signage (2053 to 2079)

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule													
						2018	2019	2020	2021	2022	2023	2024	2025	2026					
Traffic Control and Temporary Work																			
Survey																			
	2D20H1EBMLCTB-180	2D - WB EXR to Colorado Blvd, Survey (2087 to 2103)	5	575	09-Mar-20	12-Mar-20													
Barricades, Signs & Traffic Handling																			
	2D20H1EBMLCMT-1	2D - WB EXR to Colorado Blvd, Move Traffic (2087 to 2103)	1	575	13-Mar-20	13-Mar-20													
Portable Traffic Barrier																			
	2D20H1EBMLCTB-265	2D - WB EXR to Colorado Blvd, Place Temp Conc Barrier/Road Marking & Signage (2	5	575	09-Mar-20	12-Mar-20													
Workzone Pavement Marking																			
	2D20H1EBMLCTB-270	2D - WB EXR to Colorado Blvd, Place Temp Conc Barrier/Road Marking & Signage (2	5	575	09-Mar-20	12-Mar-20													
Environmental																			
Erosion Control																			
	2D20H1EBMLCEC-1	2D - WB EXR to Colorado Blvd, Place Temp Erosion Control (2087 to 2103)	5	575	09-Mar-20	12-Mar-20													
Earthwork																			
	2D10SG00AN34300	2D - WB EXR to Colorado Blvd, Clear and Grub (2087 to 2103)	5	575	13-Mar-20	19-Mar-20													
	2D10SG00AN36935	2D - WB EXR to Colorado Blvd, RTW (2084 to 2077)	50	575	19-Mar-20	14-May-20													
	2D10SG00AN34190	2D - WB EXR to Colorado Blvd, Excavate Cut Areas (2087 to 2103)	20	575	15-May-20	09-Jun-20													
	2D10SG00AN34200	2D - WB EXR to Colorado Blvd, Place Embankment (2087 to 2103)	20	675	09-Jun-20	01-Jul-20													
	2D10SG00AN34220	2D - WB EXR to Colorado Blvd, Place Subgrade Base (2087 to 2103)	15	575	23-Oct-20	10-Nov-20													
	2D10SG00AN34310	2D - WB EXR to Colorado Blvd, Place Curb & Gutter (2087 to 2103)	10	575	10-Nov-20	20-Nov-20													
	2D10SG00AN34240	2D - WB EXR to Colorado Blvd, Place HMA (2087 to 2103)	10	358	20-Nov-20	08-Dec-20													
	2D10SG00AN34250	2D - WB EXR to Colorado Blvd, SMA (2087 to 2103)	2	575	08-Dec-20	10-Dec-20													
Drainage																			
	2D10SG00AN35520	2D - WB EXR to Colorado Blvd, Install Medium RCP (2087 to 2103)	20	675	15-May-20	09-Jun-20													
	2D10SG00AN35535	2D - WB EXR to Colorado Blvd, Install Small RCP (2087 to 2103)	20	675	15-May-20	09-Jun-20													
	2D10SG00AN35540	2D - WB EXR to Colorado Blvd, Install Culvert (2087 to 2103)	20	675	15-May-20	09-Jun-20													
	2D10SG00AN35530	2D - WB EXR to Colorado Blvd, Install MHs and Inlets (2087 to 2103)	20	675	09-Jun-20	01-Jul-20													
	2D10SG00AN35550	2D - WB EXR to Colorado Blvd, Place Headwall (2087 to 2103)	10	714	09-Jun-20	19-Jun-20													
	2D10SG00AN35545	2D - WB EXR to Colorado Blvd, Place RipRap (2087 to 2103)	10	714	19-Jun-20	01-Jul-20													
Retaining Walls																			
RTW RW-W20																			
RTW Leveling Pad																			
	QUEBASBMLC60E	2D RW WB70/Dahlia, Construct RW-AW13 , Ph2S1 (2104+45 to 2104+64)	20	575	09-Jun-20	01-Jul-20													
RTW Retaining Wall																			
	QUEBASBMLC60E	2D RW WB70/Dahlia, Construct RW-AW13 , Ph2S1 (2104+45 to 2104+64)	100	575	01-Jul-20	23-Oct-20													
RTW Coping Cap																			
	QUEBASBMLC607	2D RW WB70/Dahlia, Construct RW-AW13 , Ph2S1 (2104+45 to 2104+64)	20	594	23-Oct-20	16-Nov-20													
Permanent Barriers																			
	2D10SG00AN34280	2D - WB EXR to Colorado Blvd, Install Permanent Markings (2087 to 2103)	2	599	11-Dec-20	14-Dec-20													
	2D10EM00AN17240	2D - WB EXR to Colorado Blvd, Place Conc Rail (2087 to 2103)	10	590	14-Dec-20	23-Dec-20													
	2D10EG00AE14860	2D - WB EXR to Colorado Blvd, Install MBGF (2087 to 2103)	10	590	14-Dec-20	23-Dec-20													
	2D10WG00B12620	2D - WB EXR to Colorado Blvd, Install Attenuator (2087 to 2103)	5	595	14-Dec-20	17-Dec-20													
	2D10ESG00AN14365	2D - WB EXR to Colorado Blvd, Install Illumination Pole Bases (2087 to 2103)	5	575	14-Dec-20	17-Dec-20													
	2D10EG00AE14870	2D - WB EXR, Install Small Signage (2087 to 2103)	10	590	14-Dec-20	23-Dec-20													
	2D10EG00AE14880	2D - WB EXR to Colorado Blvd, Install Overhead Signage (2087 to 2103)	10	590	14-Dec-20	23-Dec-20													
	2D10SG00AN34260	2D - WB EXR to Colorado Blvd, Install Illumination Poles/Fixtures (2087 to 2103)	10	575	18-Dec-20	31-Dec-20													
	2D10SG00AN34290	2D - WB EXR to Colorado Blvd, Install Illumination Energize Fixtures (2087 to 2103)	10	575	04-Jan-21	13-Jan-21													
Landscaping																			
Seeding & Sodding																			
	2D10EG00AE14890	2D - WB EXR to Colorado Blvd, Install Topsoil/Seeding/Sodding (2087 to 2103)	10	590	14-Dec-20	23-Dec-20													
2D WB GP & AUX Lane Sta 2079+00 to 2104+00																			
	2D20H1WBMLCST-55	2D - WB GP Colorado Blvd to Dahlia St, Start (2079 to 2104)	0	35	09-Mar-20	09-Mar-20													
	2D10B0470E13985	2D - WB GP Colorado Blvd to Dahlia St, Interim - Finish (2079 to 2104)	0	58	16-Oct-20	16-Oct-20													

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Workzone Pavement Marking		5	824	03-Dec-19	09-Dec-19									
2D20H1EBMLCTB-380	2D - EB SS Stapleton Drive South to Dahlia St, Place Temp Road Marking & Signage (5	824	03-Dec-19	09-Dec-19									
Enviromental		5	824	03-Dec-19	09-Dec-19									
Erosion Control		5	824	03-Dec-19	09-Dec-19									
2D20H1EBMLCEC-2'	2D - EB SS Stapleton Drive South to Dahlia St, Place Temp Erosion Control (2079 to 2	5	824	03-Dec-19	09-Dec-19									
Removals & Demo		5	824	03-Dec-19	09-Dec-19									
Pavement Removal		5	824	03-Dec-19	09-Dec-19									
2D10SG00AN37300	2D - EB SS Stapleton Drive South to Dahlia St, Pavement Removal (2079 to 2104)	5	824	03-Dec-19	09-Dec-19									
Earthwork		46	824	03-Dec-19	28-Jan-20									
2D10SG00AN37285	2D - EB SS Stapleton Drive South to Dahlia St, Clear and Grub (2079 to 2104)	5	824	03-Dec-19	09-Dec-19									
2D10SG00AN37235	2D - EB SS Stapleton Drive South to Dahlia St, Excavate Cut Areas (2079 to 2104)	20	824	10-Dec-19	06-Jan-20									
2D10SG00AN37240	2D - EB SS Stapleton Drive South to Dahlia St, Place Embankment (2079 to 2104)	20	824	06-Jan-20	28-Jan-20									
Drainage		50	840	10-Dec-19	07-Feb-20									
2D10SG00AN37305	2D - EB SS Stapleton Drive South to Dahlia St, Install Medium RCP (2079 to 2104)	20	824	10-Dec-19	06-Jan-20									
2D10SG00AN37315	2D - EB SS Stapleton Drive South to Dahlia St, Install Small RCP (2079 to 2104)	20	824	10-Dec-19	06-Jan-20									
2D10SG00AN37320	2D - EB SS Stapleton Drive South to Dahlia St, Install Culvert (2079 to 2104)	20	824	10-Dec-19	06-Jan-20									
2D10SG00AN37310	2D - EB SS Stapleton Drive South to Dahlia St, Install MHs and Inlets (2079 to 2104)	20	824	06-Jan-20	28-Jan-20									
2D10SG00AN37330	2D - EB SS Stapleton Drive South to Dahlia St, Place Headwall (2079 to 2104)	10	850	06-Jan-20	16-Jan-20									
2D10SG00AN37325	2D - EB SS Stapleton Drive South to Dahlia St, Place RipRap (2079 to 2104)	10	840	28-Jan-20	07-Feb-20									
Subgrade Treatment and Base		10	824	28-Jan-20	07-Feb-20									
Aggregate Base		10	824	28-Jan-20	07-Feb-20									
2D10SG00AN37245	2D - EB SS Stapleton Drive South to Dahlia St, Place Subgrade Base (2079 to 2104)	10	824	28-Jan-20	07-Feb-20									
Pavement		33	834	07-Feb-20	17-Mar-20									
Asphalt Pavement		33	834	07-Feb-20	17-Mar-20									
2D10SG00AN37290	2D - EB SS Stapleton Drive South to Dahlia St, Place Curb & Gutter (2079 to 2104)	10	824	07-Feb-20	20-Feb-20									
2D10SG00AN37255	2D - EB SS Stapleton Drive South to Dahlia St, Place HMA (2079 to 2104)	5	551	02-Mar-20	06-Mar-20									
2D10SG00AN37260	2D - EB SS Stapleton Drive South to Dahlia St, Place SMA (2079 to 2104)	2	524	16-Mar-20	17-Mar-20									
Permanent Barriers		26	815	09-Mar-20	07-Apr-20									
2D10SG00AN37275	2D - EB SS Stapleton Drive South to Dahlia St, Install Permanent Markings (2079 to 21	2	839	09-Mar-20	11-Mar-20									
2D10SG00AN37295	2D - EB SS Stapleton Drive South to Dahlia St, Install Traffic Light Poles/Fixtures (2079	10	831	09-Mar-20	19-Mar-20									
2D10EM00AN17880	2D - EB SS Stapleton Drive South to Dahlia St, Place Conc Rail (2079 to 2104)	10	830	10-Mar-20	20-Mar-20									
2D10EG00AE15450	2D - EB SS Stapleton Drive South to Dahlia St, Install MBGF (2079 to 2104)	10	830	10-Mar-20	20-Mar-20									
2D10WG00B12720	2D - EB SS Stapleton Drive South to Dahlia St, Install Attenuator (2079 to 2104)	5	835	10-Mar-20	16-Mar-20									
2D10ESG00AN14485	2D - EB SS Stapleton Drive South to Dahlia St, Install Illumination Pole Bases (2079 to	5	815	10-Mar-20	16-Mar-20									
2D10EG00AE15455	2D - EB SS Stapleton Drive South to Dahlia St, Install Small Signage (2079 to 2104)	10	830	10-Mar-20	20-Mar-20									
2D10EM00AN17885	2D - EB SS Stapleton Drive South to Dahlia St, Place Driveways (2079 to 2104)	10	830	10-Mar-20	20-Mar-20									
2D10EM00AN17890	2D - EB SS Stapleton Drive South to Dahlia St, Place Sidewalks/Pathways (2079 to 210	10	830	10-Mar-20	20-Mar-20									
2D10SG00AN37265	2D - EB SS Stapleton Drive South to Dahlia St, Install Illumination Poles/Fixtures (2079	10	815	16-Mar-20	26-Mar-20									
2D10SG00AN37280	2D - EB SS Stapleton Drive South to Dahlia St, Install Illumination Energize Fixtures (20	10	815	26-Mar-20	07-Apr-20									
Landscaping		10	830	10-Mar-20	20-Mar-20									
Seeding & Sodding		10	830	10-Mar-20	20-Mar-20									
2D10EG00AE15460	2D - EB SS Stapleton Drive South to Dahlia St, Install Topsoil/Seeding/Sodding (2079	10	830	10-Mar-20	20-Mar-20									
2D Sta 2079+00 to 2104+00 Phase 2		326	323	16-Oct-20	28-Oct-21									
2D EB GP & AUX Lane Sta 2079+00 to 2104+00		199	449	16-Oct-20	07-Jun-21									
2D20H1EBMLCST-50	2D - EB GP Colorado Blvd to Dahlia St, Start (2079 to 2104)	0	323	16-Oct-20	16-Oct-20									
2D10B0470E13975	2D - EB GP Colorado Blvd to Dahlia St, Interim - Finish (2079 to 2104)	0	323	06-May-21	06-May-21									
2D10SG00AN33830	2D - EB GP Colorado Blvd to Dahlia St, FF Start (2079 to 2104)	0	449	07-May-21	07-May-21									
2D10SG00AN33870	2D - EB GP Colorado Blvd to Dahlia St, Finish (2079 to 2104)	0	449	07-Jun-21	07-Jun-21									
Traffic Control and Temporary Work		6	323	16-Oct-20	23-Oct-20									
Survey		5	323	16-Oct-20	22-Oct-20									
2D20H1EBMLCTB-150	2D - EB GP Colorado Blvd to Dahlia St, Survey (2079 to 2104)	5	323	16-Oct-20	22-Oct-20									
Barricades, Signs & Traffic Handling		1	323	22-Oct-20	23-Oct-20									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



		Layout - Full Schedule																
Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026				
2D10SG00AN33890	2D - EB GP Colorado Blvd to Dahlia St, Install Illumination Energize Fixtures (2079 to 2	10	449	25-May-21	07-Jun-21													
Landscaping		10	464	07-May-21	19-May-21													
Seeding & Sodding		10	464	07-May-21	19-May-21													
2D10EG00AE14740	2D - EB GP Colorado Blvd to Dahlia St, Instal Topsoil/ Seeding/Sodding (2079 to 2104)	10	464	07-May-21	19-May-21													
ITS		0	329	29-Apr-21	29-Apr-21													
2D10EM00D32285	2D - EB GP Colorado Blvd to Dahlia St, ITS &TCS Civil Work Install Conduit (2079 to 2	0	329	29-Apr-21	29-Apr-21													
2D EB Express Lane Sta 2079+00 to 2104+00		136	340	06-May-21	11-Oct-21													
2D20H1EBMLCST-80	2D - EB EL Colorado Blvd to Dahlia St, Start (2079 to 2104)	0	323	06-May-21	06-May-21													
2D10B0470E14045	2D - EB EL Colorado Blvd to Dahlia St, Interim - Finish (2079 to 2104)	0	340	09-Sep-21	09-Sep-21													
2D10SG00AN34840	2D - EB EL Colorado Blvd to Dahlia St, FF Start (2079 to 2104)	0	340	10-Sep-21	10-Sep-21													
2D10SG00AN34880	2D - EB EL Colorado Blvd to Dahlia St, Finish (2079 to 2104)	0	340	11-Oct-21	11-Oct-21													
Traffic Control and Temporary Work		6	340	06-May-21	13-May-21													
Barricades, Signs & Traffic Handling		1	340	12-May-21	13-May-21													
2D20H1EBMLCMT-2	2D - EB EL Colorado Blvd to Dahlia St, Move Traffic (2079 to 2104)	1	340	12-May-21	13-May-21													
Portable Traffic Barrier		5	340	06-May-21	12-May-21													
2D20H1EBMLCTB-220	2D - EB EL Colorado Blvd to Dahlia St, Place Temp Conc Barrier/Road Marking & Sigr	5	340	06-May-21	12-May-21													
Enviromental		5	340	06-May-21	12-May-21													
Erosion Control		5	340	06-May-21	12-May-21													
2D20H1EBMLCEC-1	2D - EB EL Colorado Blvd to Dahlia St, Place Temp Erosion Control (2079 to 2104)	5	340	06-May-21	12-May-21													
Earthwork		107	340	06-May-21	07-Sep-21													
2D10SG00AN34910	2D - EB EL Colorado Blvd to Dahlia St, Clear and Grub (2079 to 2104)	5	340	06-May-21	12-May-21													
2D10SG00AN34770	2D - EB EL Colorado Blvd to Dahlia St, Excavate Cut Areas (2079 to 2104)	40	340	13-May-21	29-Jun-21													
2D10SG00AN34780	2D - EB EL Colorado Blvd to Dahlia St, Place Embankment (2079 to 2104)	40	340	29-Jun-21	13-Aug-21													
2D10SG00AN34830	2D - EB EL Colorado Blvd to Dahlia St, Place Subgrade Base (2079 to 2104)	15	340	13-Aug-21	31-Aug-21													
2D10SG00AN34850	2D - EB EL Colorado Blvd to Dahlia St, Place HMA (2079 to 2104)	5	221	31-Aug-21	07-Sep-21													
Drainage		40	403	13-May-21	29-Jun-21													
2D10SG00AN35660	2D - EB EL Install Medium RCP (2079 to 2104)	20	380	13-May-21	07-Jun-21													
2D10SG00AN35675	2D - EB EL Install Smal RCP (2079 to 2104)	20	380	13-May-21	07-Jun-21													
2D10SG00AN35680	2D - EB EL Install Culvert (2079 to 2104)	20	380	13-May-21	07-Jun-21													
2D10SG00AN35670	2D - EB EL Install MHs and Inlets (2079 to 2104)	20	380	07-Jun-21	29-Jun-21													
2D10SG00AN35690	2D - EB EL Place Headwall (2079 to 2104)	10	403	07-Jun-21	17-Jun-21													
2D10SG00AN35685	2D - EB EL Place RipRap (2079 to 2104)	10	403	17-Jun-21	29-Jun-21													
Retaining Walls		35	345	29-Jun-21	09-Aug-21													
2D10EM00AN17490	2D - EB EL Colorado Blvd to Dahlia St, Install Fill Wall RTW - 1069 EB (2079 to 2104)	15	360	29-Jun-21	16-Jul-21													
2D10EM00AN17520	2D - EB EL Colorado Blvd to Dahlia St, Install Fill Wall RTW - 1063 EB (2079 to 2104)	20	345	29-Jun-21	22-Jul-21													
2D10EM00AN17540	2D - EB EL Colorado Blvd to Dahlia St, Install Fill Wall RTW - 1075 EB (2079 to 2104)	15	360	29-Jun-21	16-Jul-21													
2D10EM00AN17560	2D - EB EL Colorado Blvd to Dahlia St, Install Fill Wall RTW - 1075 EB (2079 to 2104)	15	360	29-Jun-21	16-Jul-21													
2D10EM00AN17480	2D - EB EL Colorado Blvd to Dahlia St, Install RTW - 1069 EB Coping Cap (2079 to 21	5	360	16-Jul-21	22-Jul-21													
2D10EM00AN17530	2D - EB EL Colorado Blvd to Dahlia St, Install RTW - 1069 EB Coping Cap (2079 to 21	5	360	16-Jul-21	22-Jul-21													
2D10EM00AN17550	2D - EB EL Colorado Blvd to Dahlia St, Install RTW - 1069 EB Coping Cap (2079 to 21	5	360	16-Jul-21	22-Jul-21													
2D10EM00AN17510	2D - EB EL Colorado Blvd to Dahlia St, Install RTW - 1063 EB Coping Cap (2079 to 2	15	345	22-Jul-21	09-Aug-21													
Permanent Barriers		29	340	08-Sep-21	11-Oct-21													
2D10SG00AN34860	2D - EB EL Colorado Blvd to Dahlia St, SMA (2079 to 2104)	2	340	08-Sep-21	09-Sep-21													
2D10SG00AN34890	2D - EB EL Colorado Blvd to Dahlia St, Install Permanent Markings (2079 to 2104)	2	364	10-Sep-21	13-Sep-21													
2D10EM00AN17500	2D - EB EL Colorado Blvd to Dahlia St, Place Conc Rail (2079 to 2104)	10	355	13-Sep-21	23-Sep-21													
2D10EG00AE15060	2D - EB EL Colorado Blvd to Dahlia St, Install MBGF (2079 to 2104)	10	355	13-Sep-21	23-Sep-21													
2D10WG00B12650	2D - EB EL Colorado Blvd to Dahlia St, Install Attenuator (2079 to 2104)	5	360	13-Sep-21	17-Sep-21													
2D10ESG00AN14405	2D - EB EL Colorado Blvd to Dahlia St, Install Illumination Pole Bases (2079 to 2104)	5	340	13-Sep-21	17-Sep-21													
2D10EM00AE15695	2D - EB EL Colorado Blvd to Dahlia St, Install High Mast Illumination Pole Bases (2079	5	350	13-Sep-21	17-Sep-21													
2D10EG00AE15070	2D - EB EL Colorado Blvd to Dahlia St, Install Smal Signage (2079 to 2104)	10	355	13-Sep-21	23-Sep-21													
2D10EG00AE15080	2D - EB EL Colorado Blvd to Dahlia St, Install Overhead Signage (2079 to 2104)	10	355	13-Sep-21	23-Sep-21													
2D10SG00AN34870	2D - EB EL Colorado Blvd to Dahlia St, Install Illumination Poles/Fixtures (2079 to 2104)	10	340	17-Sep-21	29-Sep-21													

Remaining Level of Effort	Actual Work	Critical Remaining Work
Actual Level of Effort	Remaining Work	Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
3 WB Stapleton Dr North Sta 2104+00 to 2192+00		500	626	10-Apr-19	11-Nov-20									
N-20H1WBMLCST-100	3 - WB Stapleton Drive N, Start, Ph1S1 Sta 2104+00 to 2192+00	0	374	14-May-19	14-May-19									
N-20H1WBMLCST-110	3B - WB Stapleton Drive N, Start Sta 2104+00 to 2192+00	0	298	13-Jun-19	13-Jun-19									
W010B0470E14170	3B - WB Stapleton Drive N, Interim - Finish Ph1S1 Sta 2104+00 to 2192+00	0	298	16-Aug-19	16-Aug-19									
W010B0470E14175	3B - WB Stapleton Drive N, Interim - Start Ph1S2 Sta 2104+00 to 2192+00	0	151	05-Feb-20	05-Feb-20									
W010B0470E14100	3B - WB Stapleton Drive N, Interim - Finish Sta 2104+00 to 2192+00	0	186	02-Apr-20	02-Apr-20									
W010SG00AN36755	3B - WB Stapleton Drive N, FF Start Sta 2104+00 to 2192+00	0	186	02-Apr-20	02-Apr-20									
W010B0470E14185	3B - WB Stapleton Drive N, Interim - Finish Ph1S2 Sta 2104+00 to 2192+00	0	151	12-Jun-20	12-Jun-20									
W010B0470E14180	3B - WB Stapleton Drive N, Interim - Start Ph1S3 Sta 2104+00 to 2192+00	0	151	17-Jun-20	17-Jun-20									
W010B0470E14190	3B - WB Stapleton Drive N, Interim - Finish Ph1S3 Sta 2104+00 to 2192+00	0	151	20-Oct-20	20-Oct-20									
W010B0470E14195	3B - WB Stapleton Drive N, Interim - Start Ph1S4 Sta 2104+00 to 2192+00	0	151	23-Oct-20	23-Oct-20									
W010SG00AN36775	3B - WB Stapleton Drive N, Finish Sta 2104+00 to 2192+00	0	626	11-Nov-20	11-Nov-20									
Traffic Control and Temporary Work		428	151	13-Jun-19	23-Oct-20									
Survey		5	298	13-Jun-19	19-Jun-19									
P-20H1EBMLCEC-294	3B - WB Stapleton Drive N, Survey Sta 2104+00 to 2192+00	5	298	13-Jun-19	19-Jun-19									
Barricades, Signs & Traffic Handling		227	151	05-Feb-20	23-Oct-20									
N-20H1EBMLCMT-270	3B - WB Stapleton Drive N, Move Traffic to Ph1S2 Sta 2104+00 to 2192+00	4	151	05-Feb-20	11-Feb-20									
N-20H1EBMLCMT-320	3B - WB Stapleton Drive N, Move Traffic to Ph1S3 Sta 2104+00 to 2192+00	4	151	12-Jun-20	17-Jun-20									
N-20H1EBMLCMT-325	3B - WB Stapleton Drive N, Move Traffic to Ph1S4 Sta 2104+00 to 2192+00	4	151	20-Oct-20	23-Oct-20									
Portable Traffic Barrier		5	348	13-Jun-19	19-Jun-19									
P-20H1EBMLCTB-265	3B - WB Stapleton Drive N, Place Temp Conc Barrier Sta 2104+00 to 2192+00	5	348	13-Jun-19	19-Jun-19									
Workzone Pavement Marking		374	151	12-Aug-19	19-Oct-20									
P-20H1EBMLCTM-260	3B - WB Stapleton Drive N, Place Temp Marking & Signing, Ph1S1 Sta 2104+00 to 2192+00	5	298	12-Aug-19	16-Aug-19									
P-20H1EBMLCTM-305	3B - WB Stapleton Drive N, Place Temp Marking & Signing, Ph1S2 Sta 2104+00 to 2192+00	5	151	08-Jun-20	12-Jun-20									
P-20H1EBMLCTM-310	3B - WB Stapleton Drive N, Place Temp Marking & Signing, Ph1S3 Sta 2104+00 to 2192+00	5	151	14-Oct-20	19-Oct-20									
Temporary Structures / Walls		20	298	25-Jun-19	19-Jul-19									
P-20H1EBMLCTM-290	3B - WB Stapleton Drive N, Temporary Walls, Ph1S1 Sta 2104+00 to 2192+00	20	298	25-Jun-19	19-Jul-19									
Temporary Paving		20	298	19-Jul-19	12-Aug-19									
P-20H1EBMLCTM-295	3B - WB Stapleton Drive N, Temporary Pavement, Ph1S1 Sta 2104+00 to 2192+00	20	298	19-Jul-19	12-Aug-19									
Environmental		37	343	14-May-19	25-Jun-19									
Erosion Control		5	343	19-Jun-19	25-Jun-19									
P-20H1EBMLCEC-244	3B - WB Stapleton Drive N, Place Temp Erosion Control Sta 2104+00 to 2192+00	5	343	19-Jun-19	25-Jun-19									
Soil Mapping		5	374	14-May-19	20-May-19									
P-20H1EBMLCEC-279	3A - WB F&A Rd, Soil Mapping Sta 2104+00 to 2192+00	5	374	14-May-19	20-May-19									
Removals & Demo		5	348	13-Jun-19	19-Jun-19									
Pavement Removal		5	348	13-Jun-19	19-Jun-19									
W010SG00AN36805	3B - WB Stapleton Drive N, Pavement Removal Sta 2104+00 to 2192+00	5	348	13-Jun-19	19-Jun-19									
Earthwork		357	151	19-Jun-19	10-Aug-20									
Clear & Grub		317	151	19-Jun-19	23-Jun-20									
W010SG00AN36790	3B - WB Stapleton Drive N, Clear and Grub, Ph1S1 Sta 2104+00 to 2192+00	5	298	19-Jun-19	25-Jun-19									
W010SG00AN38415	3B - WB Stapleton Drive N, Clear and Grub, Ph1S2 Sta 2104+00 to 2192+00	5	151	11-Feb-20	18-Feb-20									
W010SG00AN37605	3B - WB Stapleton Drive N, Clear and Grub, Ph1S3 Sta 2104+00 to 2192+00	5	151	17-Jun-20	23-Jun-20									
Excavation		132	151	18-Feb-20	16-Jul-20									
W010SG00AN36735	3B - WB Stapleton Drive N, Excavate Cut Areas, Ph1S2 Sta 2104+00 to 2192+00	20	151	18-Feb-20	11-Mar-20									
W010SG00AN38420	3B - WB Stapleton Drive N, Excavate Cut Areas, Ph1S3 Sta 2104+00 to 2192+00	20	151	23-Jun-20	16-Jul-20									
Embankment		132	151	11-Mar-20	10-Aug-20									
W010SG00AN36740	3B - WB Stapleton Drive N, Place Embankment, Ph1S2 Sta 2104+00 to 2192+00	20	151	11-Mar-20	02-Apr-20									
W010SG00AN38425	3B - WB Stapleton Drive N, Place Embankment, Ph1S3 Sta 2104+00 to 2192+00	20	151	16-Jul-20	10-Aug-20									
Drainage		152	151	18-Feb-20	10-Aug-20									
Culvert		20	151	18-Feb-20	11-Mar-20									
W010SG00AN36830	3B - WB Stapleton Drive N, Install Culvert, Ph1S2 Sta 2104+00 to 2192+00	20	151	18-Feb-20	11-Mar-20									
Storm Sewer		152	151	18-Feb-20	10-Aug-20									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025												2026											
QUEBASBMLC5700	3 - BR WB70/Dahlia, Drive Pile Abutment 2, Ph1S3 Sta 2103+00 to 2105+00	10	192	10-Jul-20	22-Jul-20																																					3 - BR WB70/Dahlia, Drive Pile Abutment 2, Ph1S3 Sta 2103+00 to 2105+00																																																																							
Substructure		36	263	20-Aug-20	30-Sep-20																																																																																																												
QUEBASBMLC5650	3 - BR WB70/Dahlia, FREP Abutment 1, Ph1S3 Sta 2103+00 to 2105+00	15	263	20-Aug-20	08-Sep-20																																					3 - BR WB70/Dahlia, FREP Abutment 1, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5655	3 - BR WB70/Dahlia, FREP Abutment 2, Ph1S3 Sta 2103+00 to 2105+00	15	263	08-Sep-20	24-Sep-20																																					3 - BR WB70/Dahlia, FREP Abutment 2, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5660	3 - BR WB70/Dahlia, Cure Final Substructure, Ph1S3 Sta 2103+00 to 2105+00	7	306	24-Sep-20	30-Sep-20																																					3 - BR WB70/Dahlia, Cure Final Substructure, Ph1S3 Sta 2103+00 to 2105+00																																																																							
Superstructure		57	266	30-Sep-20	07-Dec-20																																																																																																												
QUEBASBMLC5665	3 - BR WB70/Dahlia, Install Concrete Bridge Beams, Ph1S3 Sta 2103+00 to 2105+00	5	263	30-Sep-20	06-Oct-20																																					3 - BR WB70/Dahlia, Install Concrete Bridge Beams, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5670	3 - BR WB70/Dahlia, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2103+00 to 2105+	30	263	06-Oct-20	10-Nov-20																																					3 - BR WB70/Dahlia, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5675	3 - BR WB70/Dahlia, Cure Bridge Deck Slab, Ph1S3 Sta 2103+00 to 2105+00	28	307	10-Nov-20	07-Dec-20																																					3 - BR WB70/Dahlia, Cure Bridge Deck Slab, Ph1S3 Sta 2103+00 to 2105+00																																																																							
Approaches / Railings / Misc		40	267	12-Nov-20	04-Jan-21																																																																																																												
QUEBASBMLC5680	3 - BR WB70/Dahlia, Install Approachs, Ph1S3 Sta 2103+00 to 2105+00	10	272	12-Nov-20	24-Nov-20																																					3 - BR WB70/Dahlia, Install Approachs, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5685	3 - BR WB70/Dahlia, Install Bridge Rail, Ph1S3 Sta 2103+00 to 2105+00	10	263	23-Nov-20	07-Dec-20																																					3 - BR WB70/Dahlia, Install Bridge Rail, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5695	3 - BR WB70/Dahlia, Cure Approach Slabs, Ph1S3 Sta 2103+00 to 2105+00	28	316	25-Nov-20	22-Dec-20																																					3 - BR WB70/Dahlia, Cure Approach Slabs, Ph1S3 Sta 2103+00 to 2105+00																																																																							
QUEBASBMLC5690	3 - BR WB70/Dahlia, Cure Bridge Rail, Ph1S3 Sta 2103+00 to 2105+00	28	303	08-Dec-20	04-Jan-21																																					3 - BR WB70/Dahlia, Cure Bridge Rail, Ph1S3 Sta 2103+00 to 2105+00																																																																							
3A Bridge, WB I70 over Holly (2130 to 2133) Phase 1 Stage 3		172	235	22-Jul-20	09-Feb-21																																																																																																												
P112ASBMLC1865	3A - BR WB70/Holly St, Start Sta 2130+00 to 2133+00	0	192	22-Jul-20	22-Jul-20																																					3A - BR WB70/Holly St, Start Sta 2130+00 to 2133+00																																																																							
P112ASBMLC3000	3A - BR WB70/Holly St, Finish Sta 2130+00 to 2133+00	0	235	09-Feb-21	09-Feb-21																																					3A - BR WB70/Holly St, Finish Sta 2130+00 to 2133+00																																																																							
Removals / Demo / Excavation Prep		10	192	22-Jul-20	04-Aug-20																																																																																																												
QUEBASBMLC4330	3A BR WB70 / Holly, Demo Portions Existing Brdg, Ph1S3 Sta 2130+00 to 2133+00	10	192	22-Jul-20	04-Aug-20																																					3A BR WB70 / Holly, Demo Portions Existing Brdg, Ph1S3 Sta 2130+00 to 2133+00																																																																							
Foundations		20	192	04-Aug-20	26-Aug-20																																																																																																												
QUEBASBMLC4335	3A BR WB70 / Holly, Drive Pile Abutment 1, Ph1S3 Sta 2130+00 to 2133+00	10	192	04-Aug-20	14-Aug-20																																					3A BR WB70 / Holly, Drive Pile Abutment 1, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4340	3A BR WB70 / Holly, Drive Pile Abutment 2, Ph1S3 Sta 2130+00 to 2133+00	10	192	14-Aug-20	26-Aug-20																																					3A BR WB70 / Holly, Drive Pile Abutment 2, Ph1S3 Sta 2130+00 to 2133+00																																																																							
Substructure		36	233	24-Sep-20	04-Nov-20																																																																																																												
QUEBASBMLC4345	3A BR WB70 / Holly, FREP Abutment 1, Ph1S3 Sta 2130+00 to 2133+00	15	233	24-Sep-20	12-Oct-20																																					3A BR WB70 / Holly, FREP Abutment 1, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4350	3A BR WB70 / Holly, FREP Abutment 2, Ph1S3 Sta 2130+00 to 2133+00	15	233	12-Oct-20	28-Oct-20																																					3A BR WB70 / Holly, FREP Abutment 2, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4355	3A BR WB70 / Holly, Cure Final Substructure, Ph1S3 Sta 2130+00 to 2133+00	7	272	28-Oct-20	04-Nov-20																																					3A BR WB70 / Holly, Cure Final Substructure, Ph1S3 Sta 2130+00 to 2133+00																																																																							
Superstructure		56	236	04-Nov-20	13-Jan-21																																																																																																												
QUEBASBMLC4360	3A BR WB70 / Holly, Install Concrete Bridge Beams, Ph1S3 Sta 2130+00 to 2133+00	5	233	04-Nov-20	10-Nov-20																																					3A BR WB70 / Holly, Install Concrete Bridge Beams, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4365	3A BR WB70 / Holly, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2130+00 to 2133+	30	233	10-Nov-20	16-Dec-20																																					3A BR WB70 / Holly, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4370	3A BR WB70 / Holly, Cure Bridge Deck Slab, Ph1S3 Sta 2130+00 to 2133+00	28	271	16-Dec-20	13-Jan-21																																					3A BR WB70 / Holly, Cure Bridge Deck Slab, Ph1S3 Sta 2130+00 to 2133+00																																																																							
Approaches / Railings / Misc		42	235	21-Dec-20	09-Feb-21																																																																																																												
QUEBASBMLC4375	3A BR WB70 / Holly, Install Approachs, Ph1S3 Sta 2130+00 to 2133+00	10	242	21-Dec-20	04-Jan-21																																					3A BR WB70 / Holly, Install Approachs, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4380	3A BR WB70 / Holly, Install Bridge Rail, Ph1S3 Sta 2130+00 to 2133+00	10	235	30-Dec-20	12-Jan-21																																					3A BR WB70 / Holly, Install Bridge Rail, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4385	3A BR WB70 / Holly, Cure Approach Slabs, Ph1S3 Sta 2130+00 to 2133+00	28	275	05-Jan-21	01-Feb-21																																					3A BR WB70 / Holly, Cure Approach Slabs, Ph1S3 Sta 2130+00 to 2133+00																																																																							
QUEBASBMLC4390	3A BR WB70 / Holly, Cure Bridge Rail, Ph1S3 Sta 2130+00 to 2133+00	28	268	12-Jan-21	09-Feb-21																																					3A BR WB70 / Holly, Cure Bridge Rail, Ph1S3 Sta 2130+00 to 2133+00																																																																							
3B Bridge, WB I70 over Monoco (2157 to 2159) Phase 1 Stage 3		201	176	26-Aug-20	16-Apr-21																																																																																																												
MONOASBMLC1865	3B - XS Monaco St, Start Sta 2157+00 to 2159+00	0	192	26-Aug-20	26-Aug-20																																					3B - XS Monaco St, Start Sta 2157+00 to 2159+00																																																																							
MONOASBMLC1930	3B BR WB70 / Monoco, Bridge Finish Sta 2157+00 to 2159+00	0	176	16-Apr-21	16-Apr-21																																					3B BR WB70 / Monoco, Bridge Finish Sta 2157+00 to 2159+00																																																																							
Removals / Demo / Excavation Prep		10	192	26-Aug-20	08-Sep-20																																																																																																												
QUEBASBMLC3690	3B BR WB70 / Monoco, Demo Portions Existing Brdg, Ph1S3 Sta 2157+00 to 2159+00	10	192	26-Aug-20	08-Sep-20																																					3B BR WB70 / Monoco, Demo Portions Existing Brdg, Ph1S3 Sta 2157+00 to 2159+00																																																																							
Foundations		20	151	23-Oct-20	16-Nov-20																																																																																																												
QUEBASBMLC3630	3B BR WB70 / Monoco, Drive Pile Abutment 1, Ph1S3 Sta 2157+00 to 2159+00	10	151	23-Oct-20	04-Nov-20																																					3B BR WB70 / Monoco, Drive Pile Abutment 1, Ph1S3 Sta 2157+00 to 2159+00																																																																							
QUEBASBMLC3635	3B BR WB70 / Monoco, Drive Pile Abutment 2, Ph1S3 Sta 2157+00 to 2159+00	10	151	04-Nov-20	16-Nov-20																																					3B BR WB70 / Monoco, Drive Pile Abutment 2, Ph1S3 Sta 2157+00 to 2159+00																																																																							
Substructure		37	176	30-Nov-20	13-Jan-21																																																																																																												
QUEBASBMLC3640	3B BR WB70 / Monoco, FREP Abutment 1, Ph1S3 Sta 2157+00 to 2159+00	15	176	30-Nov-20	16-Dec-20																																					3B BR WB70 / Monoco, FREP Abutment 1, Ph1S3 Sta 2157+00 to 2159+00																																																																							
QUEBASBMLC3645	3B BR WB70 / Monoco, FREP Abutment 2, Ph1S3 Sta 2157+00 to 2159+00	15	175	17-Dec-20	06-Jan-21																																					3B BR WB70 / Monoco, FREP Abutment 2, Ph1S3 Sta 2157+00 to 2159+00																																																																							
QUEBASBMLC3650	3B BR WB70 / Monoco, Cure Final Substructure, Ph1S3 Sta 2157+00 to 2159+00	7	201	07-Jan-21	13-Jan-21																																					3B BR WB70 / Monoco, Cure Final Substructure, Ph1S3 Sta 2157+00 to 2159+00																																																																							
Superstructure		60	176	13-Jan-21	23-Mar-21																																																																																																												
QUEBASBMLC3655	3B BR WB70 / Monoco, Install Concrete Bridge Beams, Ph1S3 Sta 2157+00 to 2159+	5	176	13-Jan-21	19-Jan-21																																					3B BR WB70 / Monoco, Install Concrete Bridge Beams, Ph1S3 Sta 2157+00 to 2159+00																																																																							
QUEBASBMLC3660	3B BR WB70 / Monoco, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2157+00 to 21	30	176	19-Jan-21	23-Feb-21																																					3B BR WB70 / Monoco, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2157+00 to 2159+00																																																																							
QUEBASBMLC3665	3B BR WB70 / Monoco, Cure Bridge Deck Slab, Ph1S3 Sta 2157+00 to 2159+00	28	201	24-Feb-21	23-Mar-21																																					3B BR WB70 / Monoco, Cure Bridge Deck Slab, Ph1S3 Sta 2157+00 to 2159+00																																																																							
Approaches / Railings / Misc		44	176	26-Feb-21	16-Apr-21																																																																																																												

Central 70 Project			Layout - Full Schedule				Data Date: 29-Sep-17									
Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026		
QUEBASBMLC3670	3B BR WB70 / Monoco, Install Approachs, Ph1S3 Sta 2157+00 to 2159+00	10	184	26-Feb-21	10-Mar-21											
QUEBASBMLC3675	3B BR WB70 / Monoco, Install Bridge Rail, Ph1S3 Sta 2157+00 to 2159+00	10	176	09-Mar-21	19-Mar-21											
QUEBASBMLC3680	3B BR WB70 / Monoco, Cure Approach Slabs, Ph1S3 Sta 2157+00 to 2159+00	28	210	11-Mar-21	07-Apr-21											
QUEBASBMLC3685	3B BR WB70 / Monoco, Cure Bridge Rail, Ph1S3 Sta 2157+00 to 2159+00	28	201	20-Mar-21	16-Apr-21											
3B Bridge, WB I70 over DRIRR (2173 to 2176) Phase 1 Stage 4		153	152	16-Nov-20	13-May-21											
MONOASBMLC1980	3B BR WB70 / DRIRR, Bridge Start Sta 2173+00 to 2176+00	0	151	16-Nov-20	16-Nov-20											
MONOASBMLC1935	3B BR WB70 / DRIRR, Bridge Finish Sta 2173+00 to 2176+00	0	152	13-May-21	13-May-21											
Removals / Demo / Excavation Prep		10	151	16-Nov-20	30-Nov-20											
QUEBASBMLC3950	3B BR WB70 / DRIRR, Demo Portions Existing Brdg, Ph1S4 Sta 2173+00 to 2176+00	10	151	16-Nov-20	30-Nov-20											
Foundations		20	151	30-Nov-20	22-Dec-20											
QUEBASBMLC3025	3B BR WB70 / DRIRR, Drive Pile Abutment 1, Ph1S4 Sta 2173+00 to 2176+00	10	151	30-Nov-20	10-Dec-20											
QUEBASBMLC3400	3B BR WB70 / DRIRR, Drive Pile Abutment 2, Ph1S4 Sta 2173+00 to 2176+00	10	151	10-Dec-20	22-Dec-20											
Substructure		36	152	29-Dec-20	10-Feb-21											
QUEBASBMLC3030	3B BR WB70 / DRIRR, FREP Abutment 1, Ph1S4 Sta 2173+00 to 2176+00	15	152	29-Dec-20	18-Jan-21											
QUEBASBMLC3035	3B BR WB70 / DRIRR, FREP Abutment 2, Ph1S4 Sta 2173+00 to 2176+00	15	152	18-Jan-21	03-Feb-21											
QUEBASBMLC3045	3B BR WB70 / DRIRR, Cure Final Substructure, Ph1S4 Sta 2173+00 to 2176+00	7	175	03-Feb-21	10-Feb-21											
Superstructure		60	152	10-Feb-21	20-Apr-21											
QUEBASBMLC3050	3B BR WB70 / DRIRR, Install Concrete Bridge Beams, Ph1S4 Sta 2173+00 to 2176+00	5	152	10-Feb-21	17-Feb-21											
QUEBASBMLC3055	3B BR WB70 / DRIRR, Overhangs, Decking, Rebar, Conc, Ph1S4 Sta 2173+00 to 2176+00	30	152	17-Feb-21	23-Mar-21											
QUEBASBMLC3060	3B BR WB70 / DRIRR, Cure Bridge Deck Slab, Ph1S4 Sta 2173+00 to 2176+00	28	175	23-Mar-21	20-Apr-21											
Approaches / Railings / Misc		43	152	26-Mar-21	13-May-21											
QUEBASBMLC3065	3B BR WB70 / DRIRR, Install Approachs, Ph1S4 Sta 2173+00 to 2176+00	9	161	26-Mar-21	06-Apr-21											
QUEBASBMLC3070	3B BR WB70 / DRIRR, Install Bridge Rail, Ph1S4 Sta 2173+00 to 2176+00	9	152	06-Apr-21	15-Apr-21											
QUEBASBMLC3080	3B BR WB70 / DRIRR, Cure Approach Slabs, Ph1S4 Sta 2173+00 to 2176+00	28	184	06-Apr-21	04-May-21											
QUEBASBMLC3075	3B BR WB70 / DRIRR, Cure Bridge Rail, Ph1S4 Sta 2173+00 to 2176+00	28	175	15-Apr-21	13-May-21											
3B Bridge, WB I70 over Quebec (2183 to 2186) Phase 1 Stage 4		169	152	23-Oct-20	10-May-21											
QUEBASBMLC1865	3B - XS Quebec St, Start Sta 2183+00 to 2186+00	0	196	23-Oct-20	23-Oct-20											
MONOASBMLC1940	3B BR WB70 / Quebec, Bridge Finish Ph1S4 Sta 2183+00 to 2186+00	0	152	10-May-21	10-May-21											
Removals / Demo / Excavation Prep		5	196	23-Oct-20	29-Oct-20											
QUEBASBMLC3965	3B BR WB70 / Quebec, Demo Portions Existing Brdg, Ph1S4 Sta 2183+00 to 2186+00	5	196	23-Oct-20	29-Oct-20											
Foundations		65	153	29-Oct-20	18-Jan-21											
QUEBASBMLC4035	3B BR WB70 / Quebec, Drilled Shafts Pier 2, Ph1S4 Sta 2183+00 to 2186+00	10	208	29-Oct-20	10-Nov-20											
QUEBASBMLC3970	3B BR WB70 / Quebec, Drive Pile Abutment 1, Ph1S4 Sta 2183+00 to 2186+00	10	151	22-Dec-20	06-Jan-21											
QUEBASBMLC3975	3B BR WB70 / Quebec, Drive Pile Abutment 3, Ph1S4 Sta 2183+00 to 2186+00	10	151	06-Jan-21	18-Jan-21											
Substructure		91	151	10-Nov-20	01-Mar-21											
QUEBASBMLC4040	3B BR WB70 / Quebec, FREP Columns/Cap Pier 2, Ph1S4 Sta 2183+00 to 2186+00	28	208	10-Nov-20	14-Dec-20											
QUEBASBMLC3980	3B BR WB70 / Quebec, FREP Abutment 1, Ph1S4 Sta 2183+00 to 2186+00	10	151	28-Jan-21	09-Feb-21											
QUEBASBMLC3985	3B BR WB70 / Quebec, FREP Abutment 3, Ph1S4 Sta 2183+00 to 2186+00	10	151	09-Feb-21	22-Feb-21											
QUEBASBMLC3990	3B BR WB70 / Quebec, Cure Final Substructure, Ph1S4 Sta 2183+00 to 2186+00	7	171	22-Feb-21	01-Mar-21											
Superstructure		60	151	01-Mar-21	06-May-21											
QUEBASBMLC3995	3B BR WB70 / Quebec, Install Concrete Bridge Beams, Ph1S4 Sta 2183+00 to 2186+00	5	151	01-Mar-21	05-Mar-21											
QUEBASBMLC4000	3B BR WB70 / Quebec, Overhangs, Decking, Rebar, Conc, Ph1S4 Sta 2183+00 to 2186+00	30	151	05-Mar-21	08-Apr-21											
QUEBASBMLC4005	3B BR WB70 / Quebec, Cure Bridge Deck Slab, Ph1S4 Sta 2183+00 to 2186+00	28	174	08-Apr-21	06-May-21											
Approaches / Railings / Misc		25	152	12-Apr-21	09-May-21											
QUEBASBMLC4010	3B BR WB70 / Quebec, Install Approachs, Ph1S4 Sta 2183+00 to 2186+00	5	164	12-Apr-21	15-Apr-21											
QUEBASBMLC4020	3B BR WB70 / Quebec, Cure Approach Slabs, Ph1S4 Sta 2183+00 to 2186+00	8	188	16-Apr-21	23-Apr-21											
QUEBASBMLC4015	3B BR WB70 / Quebec, Install Bridge Rail, Ph1S4 Sta 2183+00 to 2186+00	10	151	22-Apr-21	04-May-21											
QUEBASBMLC4025	3B BR WB70 / Quebec, Cure Bridge Rail, Ph1S4 Sta 2183+00 to 2186+00	5	173	04-May-21	09-May-21											
Subgrade Treatment and Base		15	244	13-Jan-21	28-Jan-21											
P112ANBMLC2205	3B - WB GP, Place Subgrade Base, P1S4 Sta 2104+00 to 2192+00	15	244	13-Jan-21	28-Jan-21											
Pavement		9	152	14-May-21	25-May-21											
P112ANBMLC2255	3B - WB GP, Place HMA, Ph1S4 Sta 2104+00 to 2192+00	4	120	14-May-21	19-May-21											

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
RW-AW19 WB N Stapleton (2177+38 to 2173+84)		15	411	19-Jul-19	06-Aug-19									
QUEBASBMLC3320	3B RW WB Quebec Ent Ramp, Ret Wall RW-AW19 Construct , Ph1S2 (2175 to 2175)	15	411	19-Jul-19	06-Aug-19									
RW-W28 WB Entrance Ramp (2173+84 to 2180+57)		30	496	26-Mar-19	29-Apr-19									
QUEBASBMLC3315	3B RW WB Quebec Ent Ramp, Ret Wall RW-W28 Construct , Ph1S2 (2174 to 2182)	30	496	26-Mar-19	29-Apr-19									
Bridges		265	395	21-Feb-19	24-Dec-19									
Bridge WB Quebec Entrance Ramp (incl partial I70) Over DRIRR (2173 to 2176) Phase 1 Stage 2		265	395	21-Feb-19	24-Dec-19									
QUEBASBMLC4955	3B BR WB Quebec Ent Ramp, Ph1S2 Sta 2173+00 to 2176+00 Bridge Finish	0	462	24-Dec-19	24-Dec-19									
Foundations		20	520	21-Feb-19	15-Mar-19									
QUEBASBMLC2905	3B BR WB Quebec Ent Ramp, Drive Pile Abutment 1, Ph1S2 Sta 2173+00 to 2176+00	10	451	21-Feb-19	05-Mar-19									
QUEBASBMLC3305	3B BR WB Quebec Ent Ramp, Drive Pile Abutment 2, Ph1S2 Sta 2173+00 to 2176+00	10	520	05-Mar-19	15-Mar-19									
Substructure		36	394	12-Aug-19	23-Sep-19									
QUEBASBMLC2910	3B BR WB Quebec Ent Ramp, FREP Abutment 1, Ph1S2 Sta 2173+00 to 2176+00	15	394	12-Aug-19	28-Aug-19									
QUEBASBMLC2915	3B BR WB Quebec Ent Ramp, FREP Abutment 2 , Ph1S2 Sta 2173+00 to 2176+00	15	394	28-Aug-19	16-Sep-19									
QUEBASBMLC2925	3B BR WB Quebec Ent Ramp, Cure Final Substructure, Ph1S2 Sta 2173+00 to 2176+	7	457	16-Sep-19	23-Sep-19									
Superstructure		59	393	23-Sep-19	28-Nov-19									
QUEBASBMLC2930	3B BR WB Quebec Ent Ramp, Install Concrete Bridge Beams, Ph1S2 Sta 2173+00 to	5	394	23-Sep-19	27-Sep-19									
QUEBASBMLC2935	3B BR WB Quebec Ent Ramp, Overhangs, Decking, Rebar, Conc, Ph1S2 Sta 2173+0	30	394	27-Sep-19	31-Oct-19									
QUEBASBMLC2940	3B BR WB Quebec Ent Ramp, Cure Bridge Deck Slab, Ph1S2 Sta 2173+00 to 2176+C	28	462	31-Oct-19	28-Nov-19									
Approaches / Railings / Misc		43	395	04-Nov-19	24-Dec-19									
QUEBASBMLC2945	3B BR WB Quebec Ent Ramp, Install Approachs, Ph1S2 Sta 2173+00 to 2176+00	10	403	04-Nov-19	13-Nov-19									
QUEBASBMLC2960	3B BR WB Quebec Ent Ramp, Cure Approach Slabs, Ph1S2 Sta 2173+00 to 2176+00	28	475	14-Nov-19	11-Dec-19									
QUEBASBMLC2950	3B BR WB Quebec Ent Ramp, Install Bridge Rail, Ph1S2 Sta 2173+00 to 2176+00	10	393	14-Nov-19	26-Nov-19									
QUEBASBMLC2955	3B BR WB Quebec Ent Ramp, Cure Bridge Rail, Ph1S2 Sta 2173+00 to 2176+00	28	462	26-Nov-19	24-Dec-19									
Subgrade Treatment and Base		10	572	21-May-19	03-Jun-19									
W010SG00AN38455	3B - WB Quebec Entrance Ramp, Place Subgrade Base, Ph1S3, (2175 to 2185)	10	572	21-May-19	03-Jun-19									
Pavement		15	341	02-Mar-20	17-Mar-20									
Asphalt Pavement		15	341	02-Mar-20	17-Mar-20									
CWBGPS2000425	3B - WB Quebec Entrance Ramp, Place HMA , Ph1S3, (2175 to 2185)	5	223	02-Mar-20	06-Mar-20									
CWBGPS2000430	3B - WB Quebec Entrance Ramp, Place SMA Paving , Ph1S3, (2175 to 2185)	2	203	16-Mar-20	17-Mar-20									
Permanent Barriers		278	339	29-Apr-19	18-Mar-20									
CWBGPS2000435	3B - WB Quebec Entrance Ramp, Place Conc Rail , Ph1S3, (2175 to 2185)	10	598	29-Apr-19	09-May-19									
CWBGPS2000440	3B - WB Quebec Entrance Ramp, Install MBGF , Ph1S3, (2175 to 2185)	10	339	09-Mar-20	18-Mar-20									
Signals and Illumination		25	595	29-Apr-19	28-May-19									
CWBGPS2000445	3B - WB Quebec Entrance Ramp, Install Illumination Pole Bases , Ph1S3, (2175 to 21	5	595	29-Apr-19	03-May-19									
CWBGPS2000450	3B - WB Quebec Entrance Ramp, Install High Mast Illumination Pole Bases , Ph1S3, (5	595	29-Apr-19	03-May-19									
CWBGPS2000455	3B - WB Quebec Entrance Ramp, Install Illumination Poles/Fixtures , Ph1S3, (2175 to	10	595	03-May-19	15-May-19									
CWBGPS2000460	3B - WB Quebec Entrance Ramp, Install High Mast Illumination Poles/Fixtures , Ph1S3	5	595	03-May-19	09-May-19									
CWBGPS2000465	3B - WB Quebec Entrance Ramp, Install High Mast Illumination Energize Fixtures , Ph	5	595	09-May-19	15-May-19									
CWBGPS2000470	3B - WB Quebec Entrance Ramp, Install Illumination Energize Fixtures , Ph1S3, (217	10	595	15-May-19	28-May-19									
Signing and Marking		250	339	03-Jun-19	20-Mar-20									
CWBGPS2000480	3B - WB Quebec Entrance Ramp, Install Small Signage , Ph1S3, (2175 to 2185)	10	341	09-Mar-20	18-Mar-20									
Overhead Sign Structures		10	580	03-Jun-19	13-Jun-19									
CWBGPS2000485	3B - WB Quebec Entrance Ramp, Install Overhead , Ph1S3, (2175 to 2185)	10	580	03-Jun-19	13-Jun-19									
Pavement Marking		2	339	19-Mar-20	20-Mar-20									
CWBGPS2000475	3B - WB Quebec Entrance Ramp, Install Permanent Markings, Ph1S3, (2175 to 2185)	2	339	19-Mar-20	20-Mar-20									
Landscaping		10	341	09-Mar-20	18-Mar-20									
W010EG00AE15600	3B - WB Quebec Entrance Ramp, Install Topsoil/Seeding/Sodding , Ph1S3, (2175 to 2	10	341	09-Mar-20	18-Mar-20									
ITS		0	590	03-Jun-19	03-Jun-19									
W010EM00D33140	3B - WB Quebec Entrance Ramp, ITS & TCS Civil Work Install Conduit , Ph1S3, (217	0	590	03-Jun-19	03-Jun-19									
3 WB Exit Ramp Quebec St Sta 2185+00 to 2192+00		145	497	23-Oct-20	13-Apr-21									
P112ANBENC1970	3 - WB Exit Ramp Quebec, Start, Ph1S4 (2185 to 2192)	0	502	23-Oct-20	23-Oct-20									
P112ANBENC2035	3 - WB Exit Ramp Quebec, Finish, Ph1S4 (2185 to 2192)	0	497	16-Mar-21	16-Mar-21									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Central 70 Project		Layout - Full Schedule					Data Date: 29-Sep-17									
Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026		
P112ANBENC2080	3 - WB Exit Ramp Quebec, Start, Ph1S5 (2185 to 2192)	0	497	16-Mar-21	16-Mar-21											
P112ANBENC2085	3 - WB Exit Ramp Quebec, Finish, Ph1S5 (2185 to 2192)	0	497	30-Mar-21	30-Mar-21											
P112ANBENC2090	3 - WB Exit Ramp Quebec, Start, Ph1S6 (2185 to 2192)	0	497	30-Mar-21	30-Mar-21											
P112ANBENC2095	3 - WB Exit Ramp Quebec, Finish, Ph1S6 (2185 to 2192)	0	497	13-Apr-21	13-Apr-21											
Traffic Control and Temporary Work		6	502	23-Oct-20	29-Oct-20											
Survey		5	502	23-Oct-20	29-Oct-20											
P112ANBENC2070	3 - WB Exit Ramp Quebec, Survey, Ph1S4 (2185 to 2192)	5	502	23-Oct-20	29-Oct-20											
Barricades, Signs & Traffic Handling		1	502	29-Oct-20	29-Oct-20											
P112ANBENC1975	3 - WB Exit Ramp Quebec, Move Traffic, Ph1S4 (2185 to 2192)	1	502	29-Oct-20	29-Oct-20											
Portable Traffic Barrier		5	502	23-Oct-20	29-Oct-20											
P112ANBENC1980	3 - WB Exit Ramp Quebec, Place Temp Conc Barrier, Ph1S4 (2185 to 2192)	5	502	23-Oct-20	29-Oct-20											
Workzone Pavement Marking		5	502	23-Oct-20	29-Oct-20											
P112ANBENC1985	3 - WB Exit Ramp Quebec, Place Temp Marking & Signing, Ph1S4 (2185 to 2192)	5	502	23-Oct-20	29-Oct-20											
Environmental		5	502	23-Oct-20	29-Oct-20											
Erosion Control		5	502	23-Oct-20	29-Oct-20											
P112ANBENC1990	3 - WB Exit Ramp Quebec, Place Temp Erosion Control, Ph1S4 (2185 to 2192)	5	502	23-Oct-20	29-Oct-20											
Soil Mapping		5	502	23-Oct-20	29-Oct-20											
P112ANBENC2075	3 - WB Exit Ramp Quebec, Soil Mapping, Ph1S4 (2185 to 2192)	5	502	23-Oct-20	29-Oct-20											
Earthwork		40	522	30-Oct-20	16-Dec-20											
P112ANBENC1995	3 - WB Exit Ramp Quebec, Excavate Cut Areas, Ph1S4 (2185 to 2192)	20	502	30-Oct-20	20-Nov-20											
P112ANBENC2000	3 - WB Exit Ramp Quebec, Place Embankment, Ph1S4, (2185 to 2192)	20	522	23-Nov-20	16-Dec-20											
Drainage		40	566	23-Nov-20	12-Jan-21											
Culvert		20	502	23-Nov-20	16-Dec-20											
W010SG00AN38770	3 - WB Exit Ramp Quebec, Install Culvert, Ph1S4 (2185 to 2192)	20	502	23-Nov-20	16-Dec-20											
Storm Sewer		20	502	23-Nov-20	16-Dec-20											
W010SG00AN38750	3 - WB Exit Ramp Quebec, Install Medium RCP, Ph1S4 (2185 to 2192)	20	502	23-Nov-20	16-Dec-20											
W010SG00AN38765	3 - WB Exit Ramp Quebec, Install Small RCP, Ph1S4 (2185 to 2192)	20	502	23-Nov-20	16-Dec-20											
Inlets		20	502	17-Dec-20	12-Jan-21											
W010SG00AN38760	3 - WB Exit Ramp Quebec, Install MHs and Inlets, Ph1S4 (2185 to 2192)	20	502	17-Dec-20	12-Jan-21											
Headwall		10	566	17-Dec-20	30-Dec-20											
W010SG00AN38775	3 - WB Exit Ramp Quebec, Place Headwall, Ph1S4 (2185 to 2192)	10	566	17-Dec-20	30-Dec-20											
Riprap Stone		10	566	30-Dec-20	12-Jan-21											
W010SG00AN38755	3 - WB Exit Ramp Quebec, Place RipRap, Ph1S4 (2185 to 2192)	10	566	30-Dec-20	12-Jan-21											
Subgrade Treatment and Base		15	502	13-Jan-21	28-Jan-21											
P112ANBENC2005	3 - WB Exit Ramp Quebec, Place Subgrade Base, Ph1S4 (2185 to 2192)	15	502	13-Jan-21	28-Jan-21											
Pavement		54	497	10-Feb-21	13-Apr-21											
P112ANBENC2065	3 - WB Exit Ramp Quebec, Place Curb & Gutter, Ph1S4 (2185 to 2192)	10	502	10-Feb-21	22-Feb-21											
Asphalt Pavement		32	345	01-Mar-21	13-Apr-21											
P112ANBMLC2705	3 - WB Exit Ramp Quebec, Pavement HMA, Ph1S4 (2185 to 2192)	10	345	01-Mar-21	12-Mar-21											
P112ANBMLC2710	3 - WB Exit Ramp Quebec, Pavement HMA, Ph1S5 (2185 to 2192)	10	345	16-Mar-21	30-Mar-21											
P112ANBMLC2715	3 - WB Exit Ramp Quebec, Pavement HMA, Ph1S6 (2185 to 2192)	10	345	30-Mar-21	13-Apr-21											
Permanent Barriers		25	511	29-Jan-21	26-Feb-21											
Concrete Barriers		10	502	29-Jan-21	09-Feb-21											
P112ANBENC2010	3 - WB Exit Ramp Quebec, Place Conc Rail, Ph1S4 (2185 to 2192)	10	502	29-Jan-21	09-Feb-21											
Metal Beam Guardrails		10	511	10-Feb-21	22-Feb-21											
P112ANBENC2015	3 - WB Exit Ramp Quebec, Install MBGF, Ph1S4 (2185 to 2192)	10	511	10-Feb-21	22-Feb-21											
Crash Attenuators		5	511	23-Feb-21	26-Feb-21											
P112ANBENC2020	3 - WB Exit Ramp Quebec, Install Attenuator, Ph1S4 (2185 to 2192)	5	511	23-Feb-21	26-Feb-21											
Signals and Illumination		55	521	13-Jan-21	16-Mar-21											
P112ANBENC2025	3 - WB Exit Ramp Quebec, Install Illumination Pole Bases, Ph1S4 (2185 to 2192)	5	551	13-Jan-21	18-Jan-21											
P112ANBENC2030	3 - WB Exit Ramp Quebec, Install Illumination Poles/Fixtures, Ph1S4 (2185 to 2192)	10	521	23-Feb-21	04-Mar-21											
P112ANBENC2045	3 - WB Exit Ramp Quebec, Install Illumination Energize Fixtures, Ph1S4 (2185 to 2192)	10	521	05-Mar-21	16-Mar-21											

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
Signing and Marking																	
P112ANBENC2050	3 - WB Exit Ramp Quebec, Install Small Signage, Ph1S4 (2185 to 2192)	10	497	10-Feb-21	16-Mar-21												
P112ANBENC2040	3 - WB Exit Ramp Quebec, Install Permanent Markings, Ph1S4 (2185 to 2192)	2	497	15-Mar-21	16-Mar-21												
Landscaping																	
Seeding & Sodding																	
P112ANBENC2055	3 - WB Exit Ramp Quebec, Install Topsoil, Ph1S4 (2185 to 2192)	10	521	23-Feb-21	16-Mar-21												
P112ANBENC2060	3 - WB Exit Ramp Quebec, Install Seeding/Sodding, Ph1S4 (2185 to 2192)	10	521	23-Feb-21	16-Mar-21												
3 EB Stapleton Dr South Sta 2104+00 to 2192+00																	
N-20H1EBMLCST-120	3B - EB Stapleton Drive S, Start Ph1S1 (2104 to 2170)	0	540	05-Dec-18	05-Dec-18												
N-20H1EBMLCST-145	3B - EB Stapleton Drive S, Finish Ph1S1 (2104 to 2170)	0	1023	28-Jan-19	28-Jan-19												
N-20H1EBMLCST-150	3B - EB Stapleton Drive S, Finish Ph1S2 (2104 to 2170)	0	540	07-Jun-19	07-Jun-19												
N-20H1EBMLCST-160	3B - EB Stapleton Drive S, Start Ph1S3 (2104 to 2170)	0	540	07-Jun-19	07-Jun-19												
N-20H1EBMLCST-165	3B - EB Stapleton Drive S, Finish Ph1S3 (2104 to 2170)	0	540	23-Oct-19	23-Oct-19												
W010B0470E14210	3B - EB Stapleton Drive S, Interim - Start Ph1S4 (2104 to 2170)	0	540	23-Oct-19	23-Oct-19												
N-20H1EBMLCST-155	3B - EB Stapleton Drive S, Start Ph1S2 (2104 to 2170)	0	701	05-Feb-20	05-Feb-20												
Traffic Control and Temporary Work																	
Barricades, Signs & Traffic Handling																	
P-20H1EBMLCTB-285	3B - EB Stapleton Drive S, Place Temp Conc Barrier, Ph1S2	5	540	28-Jan-19	01-Feb-19												
N-20H1EBMLCMT-330	3B - EB Stapleton Drive S, Move Traffic to Ph1S2	4	540	01-Feb-19	07-Feb-19												
P-20H1EBMLCTB-440	3B - EB Stapleton Drive S, Place Temp Conc Barrier, Ph1S3	5	540	07-Jun-19	13-Jun-19												
N-20H1EBMLCMT-335	3B - EB Stapleton Drive S, Move Traffic to Ph1S3	4	540	13-Jun-19	18-Jun-19												
Workzone Pavement Marking																	
P-20H1EBMLCTM-315	3B - EB Stapleton Drive S, Place Temp Marking & Signing, Ph1S1 (2104 to 2170)	5	540	28-Jan-19	01-Feb-19												
P-20H1EBMLCTM-330	3B - EB Stapleton Drive S, Place Temp Marking & Signing, Ph1S2 (2104 to 2170)	5	540	03-Jun-19	07-Jun-19												
P-20H1EBMLCTM-335	3B - EB Stapleton Drive S, Place Temp Marking & Signing, Ph1S3 (2104 to 2170)	5	545	11-Oct-19	17-Oct-19												
Temporary Structures / Walls																	
P-20H1EBMLCTM-320	3B - EB Stapleton Drive S, Temporary Walls, Ph1S1 (2104 to 2170)	20	540	11-Dec-18	04-Jan-19												
Temporary Paving																	
P-20H1EBMLCTM-325	3B - EB Stapleton Drive S, Temporary Pavement, Ph1S1 (2104 to 2170)	20	540	04-Jan-19	28-Jan-19												
Removals & Demo																	
Pavement Removal																	
W010SG00AN37890	3B - EB Stapleton Drive S, Remove Pavement, Ph1S2, (2104 to 2170)	5	594	05-Dec-18	11-Dec-18												
W010SG00AN38595	3B - EB Stapleton Drive S, Remove Pavement, Ph1S3, (2104 to 2170)	5	540	18-Jun-19	24-Jun-19												
Earthwork																	
Clear & Grub																	
W010SG00AN38495	3B - EB Stapleton Drive S, Clear and Grub, Ph1S1, (2104 to 2170)	5	540	05-Dec-18	11-Dec-18												
W010SG00AN38500	3B - EB Stapleton Drive S, Clear and Grub, Ph1S2, (2104 to 2170)	5	540	07-Feb-19	13-Feb-19												
W010SG00AN38555	3B - EB Stapleton Drive S, Clear and Grub, Ph1S3 (2104 to 2170)	5	540	18-Jun-19	24-Jun-19												
Excavation																	
W010SG00AN38505	3B - EB Stapleton Drive S, Excavate Cut Areas, Ph1S2 (2104 to 2170)	20	540	13-Feb-19	08-Mar-19												
W010SG00AN38560	3B - EB Stapleton Drive S, Excavate Cut Areas, Ph1S3 (2104 to 2170)	20	540	24-Jun-19	17-Jul-19												
Embankment																	
W010SG00AN38510	3B - EB Stapleton Drive S, Place Embankment, Ph1S2 (2104 to 2170)	20	540	08-Mar-19	01-Apr-19												
W010SG00AN38565	3B - EB Stapleton Drive S, Place Embankment, Ph1S3 (2104 to 2170)	20	540	17-Jul-19	09-Aug-19												
Drainage																	
Culvert																	
W010SG00AN38515	3B - EB Stapleton Drive S, Install Culvert, Ph1S2 (2104 to 2170)	20	540	13-Feb-19	08-Mar-19												
Storm Sewer																	
W010SG00AN38520	3B - EB Stapleton Drive S, Install Medium RCP, Ph1S2 (2104 to 2170)	20	540	13-Feb-19	08-Mar-19												
W010SG00AN38525	3B - EB Stapleton Drive S, Install Small RCP, Ph1S2 (2104 to 2170)	20	540	13-Feb-19	08-Mar-19												
W010SG00AN38570	3B - EB Stapleton Drive S, Install Medium RCP, Ph1S3 (2104 to 2170)	20	540	17-Jul-19	09-Aug-19												
W010SG00AN38575	3B - EB Stapleton Drive S, Install Small RCP, Ph1S3 (2104 to 2170)	20	540	17-Jul-19	09-Aug-19												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Central 70 Project			Layout - Full Schedule				Data Date: 29-Sep-17									
Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026		
QUEBASBMLC3760	3B BR EB70 / Monoco, Cure Final Substructure, Ph1S3 Sta 2157+00 to 2159+00	7	874	16-Jan-20	23-Jan-20											
Superstructure		60	755	23-Jan-20	01-Apr-20											
QUEBASBMLC3765	3B BR EB70 / Monoco, Install Concrete Bridge Beams, Ph1S3 Sta 2157+00 to 2159+00	5	755	23-Jan-20	29-Jan-20											
QUEBASBMLC3770	3B BR EB70 / Monoco, Overhangs, Decking, Rebar, Conc, Ph1S3 Sta 2157+00 to 2159+00	30	755	29-Jan-20	04-Mar-20											
QUEBASBMLC3775	3B BR EB70 / Monoco, Cure Bridge Deck Slab, Ph1S3 Sta 2157+00 to 2159+00	28	874	04-Mar-20	01-Apr-20											
Approaches / Railings / Misc		44	754	09-Mar-20	27-Apr-20											
QUEBASBMLC3780	3B BR EB70 / Monoco, Install Approachs, Ph1S3 Sta 2157+00 to 2159+00	10	764	09-Mar-20	18-Mar-20											
QUEBASBMLC3785	3B BR EB70 / Monoco, Install Bridge Rail, Ph1S3 Sta 2157+00 to 2159+00	10	755	18-Mar-20	30-Mar-20											
QUEBASBMLC3790	3B BR EB70 / Monoco, Cure Approach Slabs, Ph1S3 Sta 2157+00 to 2159+00	28	883	19-Mar-20	15-Apr-20											
QUEBASBMLC3795	3B BR EB70 / Monoco, Cure Bridge Rail, Ph1S3 Sta 2157+00 to 2159+00	28	872	30-Mar-20	27-Apr-20											
3B Bridge, EB I70 over DRIRR (2173 to 2176) Phase 1 Stage 4		141	771	23-Oct-19	06-Apr-20											
MONOASBMLC1985	3B BR EB70 / DRIRR, Bridge Start PhS3 Sta 2173+00 to 2176+00	0	770	23-Oct-19	23-Oct-19											
MONOASBMLC1950	3B BR EB70 / DRIRR, Bridge Finish PhS3 Sta 2173+00 to 2176+00	0	771	06-Apr-20	06-Apr-20											
Foundations		20	775	23-Oct-19	14-Nov-19											
QUEBASBMLC3415	3B BR EB70 / DRIRR, Drive Pile Abutment 1, Ph1S4 Sta 2173+00 to 2176+00	10	770	23-Oct-19	04-Nov-19											
QUEBASBMLC3470	3B BR EB70 / DRIRR, Drive Pile Abutment 2, Ph1S4 Sta 2173+00 to 2176+00	10	775	04-Nov-19	14-Nov-19											
Substructure		34	771	20-Nov-19	03-Jan-20											
QUEBASBMLC3420	3B BR EB70 / DRIRR, FREP Abutment 1, Ph1S4 Sta 2173+00 to 2176+00	15	770	20-Nov-19	10-Dec-19											
QUEBASBMLC3425	3B BR EB70 / DRIRR, FREP Abutment 2, Ph1S4 Sta 2173+00 to 2176+00	15	770	10-Dec-19	27-Dec-19											
QUEBASBMLC3430	3B BR EB70 / DRIRR, Cure Final Substructure, Ph1S4 Sta 2173+00 to 2176+00	7	893	27-Dec-19	03-Jan-20											
Superstructure		59	773	03-Jan-20	11-Mar-20											
QUEBASBMLC3435	3B BR EB70 / DRIRR, Install Concrete Bridge Beams, Ph1S4 Sta 2173+00 to 2176+00	5	772	03-Jan-20	09-Jan-20											
QUEBASBMLC3440	3B BR EB70 / DRIRR, Overhangs, Decking, Rebar, Conc, Ph1S4 Sta 2173+00 to 2176+00	30	772	09-Jan-20	12-Feb-20											
QUEBASBMLC3445	3B BR EB70 / DRIRR, Cure Bridge Deck Slab, Ph1S4 Sta 2173+00 to 2176+00	28	894	12-Feb-20	11-Mar-20											
Approaches / Railings / Misc		44	771	18-Feb-20	06-Apr-20											
QUEBASBMLC3450	3B BR EB70 / DRIRR, Install Approachs, Ph1S4 Sta 2173+00 to 2176+00	10	781	18-Feb-20	27-Feb-20											
QUEBASBMLC3455	3B BR EB70 / DRIRR, Install Bridge Rail, Ph1S4 Sta 2173+00 to 2176+00	10	773	26-Feb-20	09-Mar-20											
QUEBASBMLC3465	3B BR EB70 / DRIRR, Cure Approach Slabs, Ph1S4 Sta 2173+00 to 2176+00	28	903	28-Feb-20	26-Mar-20											
QUEBASBMLC3460	3B BR EB70 / DRIRR, Cure Bridge Rail, Ph1S4 Sta 2173+00 to 2176+00	28	892	09-Mar-20	06-Apr-20											
3B Bridge, EB I70 over Quebec (2183 to 2186) Phase 1 Stage 4		159	754	23-Oct-19	27-Apr-20											
MONOASBMLC1955	3B BR EB70 / Quebec, Bridge Finish PhS3 Sta 2183+00 to 2186+00	0	754	27-Apr-20	27-Apr-20											
Removals / Demo / Excavation Prep		10	755	23-Oct-19	04-Nov-19											
QUEBASBMLC4060	3B BR EB70 / Quebec, Demo Portions Existing Brdg, Ph1S4 Sta 2183+00 to 2186+00	10	755	23-Oct-19	04-Nov-19											
Foundations		20	767	04-Nov-19	26-Nov-19											
QUEBASBMLC4065	3B BR EB70 / Quebec, Drive Pile Abutment 1, Ph1S4 Sta 2183+00 to 2186+00	10	755	04-Nov-19	14-Nov-19											
QUEBASBMLC4070	3B BR EB70 / Quebec, Drilled Shafts Pier 2, Ph1S4 Sta 2183+00 to 2186+00	10	777	04-Nov-19	14-Nov-19											
QUEBASBMLC4075	3B BR EB70 / Quebec, Drive Pile Abutment 3, Ph1S4 Sta 2183+00 to 2186+00	10	760	14-Nov-19	26-Nov-19											
Substructure		56	755	14-Nov-19	23-Jan-20											
QUEBASBMLC4080	3B BR EB70 / Quebec, FREP Columns/Cap Pier 2, Ph1S4 Sta 2183+00 to 2186+00	28	777	14-Nov-19	18-Dec-19											
QUEBASBMLC4085	3B BR EB70 / Quebec, FREP Abutment 1, Ph1S4 Sta 2183+00 to 2186+00	15	755	10-Dec-19	27-Dec-19											
QUEBASBMLC4090	3B BR EB70 / Quebec, FREP Abutment 3, Ph1S4 Sta 2183+00 to 2186+00	15	755	27-Dec-19	16-Jan-20											
QUEBASBMLC4095	3B BR EB70 / Quebec, Cure Final Substructure, Ph1S4 Sta 2183+00 to 2186+00	7	874	16-Jan-20	23-Jan-20											
Superstructure		60	755	23-Jan-20	01-Apr-20											
QUEBASBMLC4100	3B BR EB70 / Quebec, Install Concrete Bridge Beams, Ph1S4 Sta 2183+00 to 2186+00	5	755	23-Jan-20	29-Jan-20											
QUEBASBMLC4105	3B BR EB70 / Quebec, Overhangs, Decking, Rebar, Conc, Ph1S4 Sta 2183+00 to 2186+00	30	755	29-Jan-20	04-Mar-20											
QUEBASBMLC4110	3B BR EB70 / Quebec, Cure Bridge Deck Slab, Ph1S4 Sta 2183+00 to 2186+00	28	874	04-Mar-20	01-Apr-20											
Approaches / Railings / Misc		44	754	09-Mar-20	27-Apr-20											
QUEBASBMLC4115	3B BR EB70 / Quebec, Install Approachs, Ph1S4 Sta 2183+00 to 2186+00	15	759	09-Mar-20	24-Mar-20											
QUEBASBMLC4120	3B BR EB70 / Quebec, Install Bridge Rail, Ph1S4 Sta 2183+00 to 2186+00	10	755	18-Mar-20	30-Mar-20											
QUEBASBMLC4125	3B BR EB70 / Quebec, Cure Approach Slabs, Ph1S4 Sta 2183+00 to 2186+00	28	877	25-Mar-20	21-Apr-20											
QUEBASBMLC4130	3B BR EB70 / Quebec, Cure Bridge Rail, Ph1S4 Sta 2183+00 to 2186+00	28	872	30-Mar-20	27-Apr-20											
Subgrade Treatment and Base		15	832	10-Jan-20	28-Jan-20											

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
◆ Milestone



Central 70 Project

Layout - Full Schedule

Data Date: 29-Sep-17

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025												2026											
Storm Sewer						20	836	21-Nov-19	17-Dec-19																																																																																																								
W010SG00AN38715	3 - EB Exit Ramp Holly, Install Medium RCP, Ph1S4, (2114 to 2132)	20	836	21-Nov-19	17-Dec-19																																																																																																												
W010SG00AN38730	3 - EB Exit Ramp Holly, Install Small RCP, Ph1S4, (2114 to 2132)	20	836	21-Nov-19	17-Dec-19																																																																																																												
Inlets						20	836	17-Dec-19	13-Jan-20																																																																																																								
W010SG00AN38725	3 - EB Exit Ramp Holly, Install MHs and Inlets, Ph1S4, (2114 to 2132)	20	836	17-Dec-19	13-Jan-20																																																																																																												
Headwall						10	881	17-Dec-19	30-Dec-19																																																																																																								
W010SG00AN38740	3 - EB Exit Ramp Holly, Place Headwall, Ph1S4, (2114 to 2132)	10	881	17-Dec-19	30-Dec-19																																																																																																												
Riprap Stone						10	881	30-Dec-19	13-Jan-20																																																																																																								
W010SG00AN38720	3 - EB Exit Ramp Holly, Place RipRap, Ph1S4, (2114 to 2132)	10	881	30-Dec-19	13-Jan-20																																																																																																												
Subgrade Treatment and Base						15	836	13-Jan-20	29-Jan-20																																																																																																								
P112ASBENC1640	3 - EB Exit Ramp Holly, Place Subgrade Base, Ph1S4, (2114 to 2132)	15	836	13-Jan-20	29-Jan-20																																																																																																												
Pavement						20	836	29-Jan-20	21-Feb-20																																																																																																								
P112ASBENC1705	3 - EB Exit Ramp Holly, Place Curb & Gutter, Ph1S4, (2114 to 2132)	10	836	29-Jan-20	10-Feb-20																																																																																																												
Asphalt Pavement						10	836	10-Feb-20	21-Feb-20																																																																																																								
P112ANBMLC2695	3 - EB Exit Ramp Holly, Pavement, Ph1S4, (2114 to 2132)	10	836	10-Feb-20	21-Feb-20																																																																																																												
Permanent Barriers						61	841	27-Dec-19	10-Mar-20																																																																																																								
P112ASBENC1645	3 - EB Exit Ramp Holly, Place Conc Rail, Ph1S4, (2114 to 2132)	10	837	27-Dec-19	10-Jan-20																																																																																																												
P112ASBENC1650	3 - EB Exit Ramp Holly, Install MBGF, Ph1S4, (2114 to 2132)	10	836	21-Feb-20	04-Mar-20																																																																																																												
P112ASBENC1655	3 - EB Exit Ramp Holly, Install Attenuator, Ph1S4, (2114 to 2132)	5	841	04-Mar-20	10-Mar-20																																																																																																												
Signals and Illumination						30	846	29-Jan-20	04-Mar-20																																																																																																								
P112ASBENC1660	3 - EB Exit Ramp Holly, Install Illumination Pole Bases, Ph1S4, (2114 to 2132)	5	851	29-Jan-20	04-Feb-20																																																																																																												
P112ASBENC1665	3 - EB Exit Ramp Holly, Install Illumination Poles/Fixtures, Ph1S4, (2114 to 2132)	10	846	10-Feb-20	21-Feb-20																																																																																																												
P112ASBENC1680	3 - EB Exit Ramp Holly, Install Illumination Energize Fixtures, Ph1S4, (2114 to 2132)	10	846	21-Feb-20	04-Mar-20																																																																																																												
Signing and Marking						40	836	29-Jan-20	16-Mar-20																																																																																																								
P112ASBENC1690	3 - EB Exit Ramp Holly, Install Overhead Signage, Ph1S4, (2114 to 2132)	10	866	29-Jan-20	10-Feb-20																																																																																																												
P112ASBENC1675	3 - EB Exit Ramp Holly, Install Permanent Markings, Ph1S4, (2114 to 2132)	2	854	21-Feb-20	24-Feb-20																																																																																																												
P112ASBENC1685	3 - EB Exit Ramp Holly, Install Small Signage, Ph1S4, (2114 to 2132)	10	836	04-Mar-20	16-Mar-20																																																																																																												
Landscaping						20	872	10-Jan-20	03-Feb-20																																																																																																								
Seeding & Sodding						20	872	10-Jan-20	03-Feb-20																																																																																																								
P112ASBENC1695	3 - EB Exit Ramp Holly, Install Topsoil, Ph1S4, (2114 to 2132)	10	872	10-Jan-20	22-Jan-20																																																																																																												
P112ASBENC1700	3 - EB Exit Ramp Holly, Install Seeding/Sodding, Ph1S4, (2114 to 2132)	10	872	22-Jan-20	03-Feb-20																																																																																																												
3 EB Entry Ramp Holly St Sta 2104+00 to 2192+00 STA (2136 to 2150)						111	846	23-Oct-19	04-Mar-20																																																																																																								
P112ASBENC1210	3 - EB Entry Ramp Holly, Start, Ph1S4 Sta 2132+00 to 2150+00	0	846	23-Oct-19	23-Oct-19																																																																																																												
P112ASBENC1335	3 - EB Entry Ramp Holly, Finish, Ph1S4 Sta 2132+00 to 2150+00	0	846	04-Mar-20	04-Mar-20																																																																																																												
Traffic Control and Temporary Work						6	846	23-Oct-19	30-Oct-19																																																																																																								
Survey						5	846	23-Oct-19	29-Oct-19																																																																																																								
P112ASBENC1600	3 - EB Entry Ramp Holly, Survey, Ph1S4, Sta 2132+00 to 2150+00	5	846	23-Oct-19	29-Oct-19																																																																																																												
Barricades, Signs & Traffic Handling						1	846	29-Oct-19	30-Oct-19																																																																																																								
P112ASBENC1230	3 - EB Entry Ramp Holly, Move Traffic, Ph1S4, Sta 2132+00 to 2150+00	1	846	29-Oct-19	30-Oct-19																																																																																																												
Portable Traffic Barrier						5	846	23-Oct-19	29-Oct-19																																																																																																								
P112ASBENC1215	3 - EB Entry Ramp Holly, Place Temp Conc Barrier, Ph1S4, Sta 2132+00 to 2150+00	5	846	23-Oct-19	29-Oct-19																																																																																																												
Workzone Pavement Marking						5	846	23-Oct-19	29-Oct-19																																																																																																								
P112ASBENC1220	3 - EB Entry Ramp Holly, Place Temp Marking & Signing, Ph1S4, Sta 2132+00 to 2150	5	846	23-Oct-19	29-Oct-19																																																																																																												
Environmental						5	846	23-Oct-19	29-Oct-19																																																																																																								
Erosion Control						5	846	23-Oct-19	29-Oct-19																																																																																																								
P112ASBENC1225	3 - EB Entry Ramp Holly, Place Temp Erosion Control, Ph1S4, Sta 2132+00 to 2150+0	5	846	23-Oct-19	29-Oct-19																																																																																																												
Earthwork						40	866	30-Oct-19	17-Dec-19																																																																																																								
Excavation						20	846	30-Oct-19	21-Nov-19																																																																																																								
P112ASBENC1235	3 - EB Entry Ramp Holly, Excavate Cut Areas, Ph1S4, Sta 2132+00 to 2150+00	20	846	30-Oct-19	21-Nov-19																																																																																																												
Embankment						20	866	21-Nov-19	17-Dec-19																																																																																																								
P112ASBENC1240	3 - EB Entry Ramp Holly, Place Embankment, Ph1S4, Sta 2132+00 to 2150+00	20	866	21-Nov-19	17-Dec-19																																																																																																												
Drainage						40	881	21-Nov-19	13-Jan-20																																																																																																								

█ Remaining Level of Effort
█ Actual Work
█ Critical Remaining Work
█ Actual Level of Effort
█ Remaining Work
◆ Milestone



Central 70 Project

Page 243 of 280

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
QUEBASBMLC3835	3B BR WB70 / Monoco, Cure Final Substructure, Ph2S1 Sta 2157+00 to 2159+00	7	258	18-Oct-21	25-Oct-21									
Superstructure		58	223	25-Oct-21	03-Jan-22									
QUEBASBMLC3840	3B BR WB70 / Monoco, Install Concrete Bridge Beams, Ph2S1 Sta 2157+00 to 2159+	5	222	25-Oct-21	29-Oct-21									
QUEBASBMLC3845	3B BR WB70 / Monoco, Overhangs, Decking, Rebar, Conc, Ph2S1 Sta 2157+00 to 21	30	222	29-Oct-21	06-Dec-21									
QUEBASBMLC3850	3B BR WB70 / Monoco, Cure Bridge Deck Slab, Ph2S1 Sta 2157+00 to 2159+00	28	254	06-Dec-21	03-Jan-22									
Approaches / Railings / Misc		44	221	09-Dec-21	31-Jan-22									
QUEBASBMLC3855	3B BR WB70 / Monoco, Install Approaches, Ph2S1 Sta 2157+00 to 2159+00	10	230	09-Dec-21	21-Dec-21									
QUEBASBMLC3860	3B BR WB70 / Monoco, Install Bridge Rail, Ph2S1 Sta 2157+00 to 2159+00	10	222	20-Dec-21	03-Jan-22									
QUEBASBMLC3865	3B BR WB70 / Monoco, Cure Approach Slabs, Ph2S1 Sta 2157+00 to 2159+00	28	266	21-Dec-21	18-Jan-22									
QUEBASBMLC3870	3B BR WB70 / Monoco, Cure Bridge Rail, Ph2S1 Sta 2157+00 to 2159+00	28	253	03-Jan-22	31-Jan-22									
3A Bridge, WB I70 over Holly (2130 to 2133) Phase 2 Stage 1		192	204	13-Jul-21	22-Feb-22									
P112ASBMLC3005	3A - BR WB70/Holly St, Start, Ph2S1 Sta 2163+00 to 2133+00	0	218	13-Jul-21	13-Jul-21									
P112ASBMLC3020	3A - BR WB70/Holly St, Finish, Ph2S1 Sta 2163+00 to 2133+00	0	204	22-Feb-22	22-Feb-22									
Removals / Demo / Excavation Prep		10	218	13-Jul-21	23-Jul-21									
QUEBASBMLC5150	3A BR WB70 / Holly, Demo Portions Existing Brdg, Ph2S1 Sta 2163+00 to 2133+00	10	218	13-Jul-21	23-Jul-21									
Foundations		20	183	01-Sep-21	24-Sep-21									
QUEBASBMLC5090	3A BR WB70 / Holly, Drive Pile Abutment 1, Ph2S1 Sta 2163+00 to 2133+00	10	183	01-Sep-21	14-Sep-21									
QUEBASBMLC5145	3A BR WB70 / Holly, Drive Pile Abutment 2, Ph2S1 Sta 2163+00 to 2133+00	10	183	14-Sep-21	24-Sep-21									
Substructure		36	202	06-Oct-21	16-Nov-21									
QUEBASBMLC5095	3A BR WB70 / Holly, FREP Abutment 1, Ph2S1 Sta 2163+00 to 2133+00	15	203	06-Oct-21	22-Oct-21									
QUEBASBMLC5100	3A BR WB70 / Holly, FREP Abutment 2, Ph2S1 Sta 2163+00 to 2133+00	15	203	22-Oct-21	09-Nov-21									
QUEBASBMLC5105	3A BR WB70 / Holly, Cure Final Substructure, Ph2S1 Sta 2163+00 to 2133+00	7	236	09-Nov-21	16-Nov-21									
Superstructure		59	201	16-Nov-21	26-Jan-22									
QUEBASBMLC5110	3A BR WB70 / Holly, Install Concrete Bridge Beams, Ph2S1 Sta 2163+00 to 2133+00	5	202	16-Nov-21	22-Nov-21									
QUEBASBMLC5115	3A BR WB70 / Holly, Overhangs, Decking, Rebar, Conc, Ph2S1 Sta 2163+00 to 2133+	30	202	22-Nov-21	29-Dec-21									
QUEBASBMLC5120	3A BR WB70 / Holly, Cure Bridge Deck Slab, Ph2S1 Sta 2163+00 to 2133+00	28	231	29-Dec-21	26-Jan-22									
Approaches / Railings / Misc		44	204	03-Jan-22	21-Feb-22									
QUEBASBMLC5125	3A BR WB70 / Holly, Install Approachs, Ph2S1 Sta 2163+00 to 2133+00	10	213	03-Jan-22	12-Jan-22									
QUEBASBMLC5130	3A BR WB70 / Holly, Install Bridge Rail, Ph2S1 Sta 2163+00 to 2133+00	10	203	12-Jan-22	24-Jan-22									
QUEBASBMLC5140	3A BR WB70 / Holly, Cure Approach Slabs, Ph2S1 Sta 2163+00 to 2133+00	28	244	13-Jan-22	09-Feb-22									
QUEBASBMLC5135	3A BR WB70 / Holly, Cure Bridge Rail, Ph2S1 Sta 2163+00 to 2133+00	28	232	24-Jan-22	21-Feb-22									
3A Bridge, WB I70 over Dahlia (2130 to 2133) Phase 2 Stage 1		203	183	23-Jul-21	16-Mar-22									
P112ASBMLC3065	3A - BR WB70/Dahlia, Start, Ph2S1, Sta 2103+00 to 2105+00	0	228	23-Jul-21	23-Jul-21									
P112ASBMLC3070	3A - BR WB70/Dahlia, Finish, Ph2S1, Sta 2103+00 to 2105+00	0	183	16-Mar-22	16-Mar-22									
Removals / Demo / Excavation Prep		10	228	23-Jul-21	04-Aug-21									
QUEBASBMLC5940	3A - BR WB70/Dahlia, Demo Portions Existing Brdg, Ph2S1 (2103 to 2105)	10	228	23-Jul-21	04-Aug-21									
Foundations		20	188	24-Sep-21	18-Oct-21									
QUEBASBMLC5880	3A - BR WB70/Dahlia, Drive Pile Abutment 1, Ph2S1 (2103 to 2105)	10	183	24-Sep-21	06-Oct-21									
QUEBASBMLC5935	3A - BR WB70/Dahlia, Drive Pile Abutment 2, Ph2S1 (2103 to 2105)	10	188	06-Oct-21	18-Oct-21									
Substructure		36	182	28-Oct-21	10-Dec-21									
QUEBASBMLC5885	3A - BR WB70/Dahlia, FREP Abutment 1, Ph2S1 (2103 to 2105)	15	183	28-Oct-21	15-Nov-21									
QUEBASBMLC5890	3A - BR WB70/Dahlia, FREP Abutment 2, Ph2S1 (2103 to 2105)	15	183	15-Nov-21	03-Dec-21									
QUEBASBMLC5895	3A - BR WB70/Dahlia, Cure Final Substructure, Ph2S1 (2103 to 2105)	7	212	03-Dec-21	10-Dec-21									
Superstructure		60	180	10-Dec-21	18-Feb-22									
QUEBASBMLC5900	3A - BR WB70/Dahlia, Install Concrete Bridge Beams, Ph2S1 (2103 to 2105)	5	182	10-Dec-21	16-Dec-21									
QUEBASBMLC5905	3A - BR WB70/Dahlia, Overhangs, Decking, Rebar, Conc, Ph2S1 (2103 to 2105)	30	182	16-Dec-21	21-Jan-22									
QUEBASBMLC5910	3A - BR WB70/Dahlia, Cure Bridge Deck Slab, Ph2S1 (2103 to 2105)	28	208	21-Jan-22	18-Feb-22									
Approaches / Railings / Misc		45	183	24-Jan-22	16-Mar-22									
QUEBASBMLC5915	3A - BR WB70/Dahlia, Install Approachs, Ph2S1 (2103 to 2105)	10	193	24-Jan-22	03-Feb-22									
QUEBASBMLC5930	3A - BR WB70/Dahlia, Cure Approach Slabs, Ph2S1 (2103 to 2105)	28	222	03-Feb-22	03-Mar-22									
QUEBASBMLC5920	3A - BR WB70/Dahlia, Install Bridge Rail, Ph2S1 (2103 to 2105)	10	182	04-Feb-22	16-Feb-22									
QUEBASBMLC5925	3A BR WB70 / Dahlia, Cure Bridge Rail, Ph2S1 (2103 to 2105)	28	209	16-Feb-22	16-Mar-22									

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Erosion Control														
2D20H1EBMLCTB-500	3 - XS Dahlia St, Place Temp Erosion Control, Ph3S1 Sta 2104+00	5	196	09-Nov-21	15-Nov-21									
Earthwork														
2D10SG00AN38060	3 - XS Dahlia St, Excavate Cut Areas, Ph3S1 Sta 2104+00	5	201	16-Nov-21	22-Nov-21									
2D10SG00AN38085	3 - XS Dahlia St, Clear and Grub, Ph3S1 Sta 2104+00	5	196	16-Nov-21	22-Nov-21									
2D10SG00AN38065	3 - XS Dahlia St, Place Embankment, Ph3S1 Sta 2104+00	10	206	22-Nov-21	06-Dec-21									
Drainage														
2D10SG00AN38100	3 - XS Dahlia St, Install Small RCP, Ph3S1 Sta 2104+00	10	196	22-Nov-21	06-Dec-21									
2D10SG00AN38105	3 - XS Dahlia St, Install Culvert, Ph3S1 Sta 2104+00	10	196	22-Nov-21	06-Dec-21									
2D10SG00AN38095	3 - XS Dahlia St, Install MHs and Inlets, Ph3S1 Sta 2104+00	10	196	06-Dec-21	16-Dec-21									
2D10SG00AN38115	3 - XS Dahlia St, Place Headwall, Ph3S1 Sta 2104+00	10	206	06-Dec-21	16-Dec-21									
2D10SG00AN38110	3 - XS Dahlia St, Place RipRap, Ph3S1 Sta 2104+00	10	206	16-Dec-21	29-Dec-21									
Subgrade Treatment and Base														
2D10SG00AN38070	3 - XS Dahlia St, Place Subgrade Base, Ph3S1 Sta 2104+00	5	196	16-Dec-21	22-Dec-21									
Pavement														
2D10SG00AN38090	3 - XS Dahlia St, Place Curb & Gutter, Ph3S1 Sta 2104+00	10	196	22-Dec-21	05-Jan-22									
2D10SG00AN38075	3 - XS Dahlia St, Place HMA, Ph3S1 Sta 2104+00	2	119	01-Mar-22	02-Mar-22									
2D10SG00AN38080	3 - XS Dahlia St, Place SMA, Ph3S1 Sta 2104+00	2	111	15-Mar-22	16-Mar-22									
3 XS Holly ST STA (2132) Phase 3														
2D20H1EBMLCST-130	3 - XS Holly St, Start, Ph3S1 Sta 2132+00	0	209	18-Oct-21	18-Oct-21									
2D10B0470E14140	3 - XS Holly St, Interim - Finish, Ph3S1 Sta 2132+00	0	132	16-Mar-22	16-Mar-22									
Traffic Control and Temporary Work														
Barricades, Signs & Traffic Handling														
2D20H1EBMLCMT-280	3 - XS Holly St, Move Traffic, Ph3S1 Sta 2132+00	1	209	22-Oct-21	25-Oct-21									
Portable Traffic Barrier														
2D20H1EBMLCTB-415	3 - XS Holly St, Place Temp Conc Barrier/Road Marking & Signage/Erosion Control, Ph3S1 Sta 2132+00	5	209	18-Oct-21	22-Oct-21									
Environmental														
Erosion Control														
2D20H1EBMLCTB-420	3 - XS Holly St, Place Temp Erosion Control, Ph3S1 Sta 2132+00	5	209	18-Oct-21	22-Oct-21									
Earthwork														
2D10SG00AN37470	3 - XS Holly St, Excavate Cut Areas, Ph3S1 Sta 2132+00	5	214	25-Oct-21	29-Oct-21									
2D10SG00AN37495	3 - XS Holly St, Clear and Grub, Ph3S1 Sta 2132+00	5	209	25-Oct-21	29-Oct-21									
2D10SG00AN37475	3 - XS Holly St, Place Embankment, Ph3S1 Sta 2132+00	10	219	29-Oct-21	10-Nov-21									
Drainage														
2D10SG00AN37515	3 - XS Holly St, Install Small RCP, Ph3S1 Sta 2132+00	10	209	29-Oct-21	10-Nov-21									
2D10SG00AN37520	3 - XS Holly St, Install Culvert, Ph3S1 Sta 2132+00	10	209	29-Oct-21	10-Nov-21									
2D10SG00AN37510	3 - XS Holly St, Install MHs and Inlets, Ph3S1 Sta 2132+00	10	209	10-Nov-21	22-Nov-21									
2D10SG00AN37530	3 - XS Holly St, Place Headwall, Ph3S1 Sta 2132+00	10	219	10-Nov-21	22-Nov-21									
2D10SG00AN37525	3 - XS Holly St, Place RipRap, Ph3S1 Sta 2132+00	10	219	22-Nov-21	06-Dec-21									
Subgrade Treatment and Base														
2D10SG00AN37480	3 - XS Holly St, Place Subgrade Base, Ph3S1 Sta 2132+00	5	209	22-Nov-21	30-Nov-21									
Pavement														
2D10SG00AN37500	3 - XS Holly St, Place Curb & Gutter, Ph3S1 Sta 2132+00	10	209	30-Nov-21	10-Dec-21									
2D10SG00AN37485	3 - XS Holly St, Place HMA, Ph3S1 Sta 2132+00	2	116	10-Dec-21	14-Dec-21									
2D10SG00AN37490	3 - XS Holly St, Place SMA, Ph3S1 Sta 2132+00	2	106	15-Mar-22	16-Mar-22									
3 XS Monaco ST STA (2158) Phase 3														
2D20H1EBMLCST-140	3 - XS Monaco St, Start, Ph3S1 Sta 2158+00	0	229	24-Sep-21	24-Sep-21									
2D10B0470E14150	3 - XS Monaco St, Interim - Finish, Ph3S1 Sta 2158+00	0	229	22-Nov-21	22-Nov-21									
Traffic Control and Temporary Work														
Barricades, Signs & Traffic Handling														
2D20H1EBMLCMT-290	3 - XS Monaco St, Move Traffic, Ph3S1 Sta 2158+00	1	229	30-Sep-21	01-Oct-21									
Portable Traffic Barrier														
		5	229	24-Sep-21	30-Sep-21									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Central 70 Project

Layout - Full Schedule

Data Date: 29-Sep-17

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025												2026											
P112B1WBEXC2675	4A - EB Entry CPB, Place Concrete Pavement, Ph1S2, (2253 to 2262)	20	1078	08-Apr-19	30-Apr-19																																																																																																												
P112B1WBEXC2680	4A - EB Entry CPB, Place SMA, Ph1S2, (2253 to 2262)	2	650	30-Apr-19	02-May-19																																																																																																												
Asphalt Pavement		11	426	17-Jul-20	31-Jul-20																																																																																																												
P112B1WBMLC4095	4A - EB Entry CPB, Milling, Ph1S5, (2280 to 2297)	10	426	17-Jul-20	30-Jul-20																																																																																																												
P112B1WBMLC4100	4A - EB Entry CPB, Place SMA (w Milling), Ph1S5, (2280 to 2297)	10	426	20-Jul-20	31-Jul-20																																																																																																												
Curb & Gutter		8	1078	28-Mar-19	08-Apr-19																																																																																																												
P112B1WBEXC2750	4A - EB Entry CPB, Place Curb & Gutter, Ph1S2, (2253 to 2262)	8	1078	28-Mar-19	08-Apr-19																																																																																																												
Permanent Barriers		8	1097	03-May-19	14-May-19																																																																																																												
P112B1WBEXC2685	4A - EB Entry CPB, Place Conc Rail, Ph1S2, (2253 to 2262)	8	1097	03-May-19	14-May-19																																																																																																												
P112B1WBEXC2690	4A - EB Entry CPB, Install MBGF, Ph1S2, (2253 to 2262)	8	1097	03-May-19	14-May-19																																																																																																												
P112B1WBEXC2695	4A - EB Entry CPB, Install Attenuator, Ph1S2, (2253 to 2262)	4	1101	03-May-19	09-May-19																																																																																																												
Signals and Illumination		27	1078	03-May-19	05-Jun-19																																																																																																												
P112B1WBEXC2700	4A - EB Entry CPB, Install Illumination Pole Bases, Ph1S2, (2253 to 2262)	4	1078	03-May-19	09-May-19																																																																																																												
P112B1WBEXC2705	4A - EB Entry CPB, Install Illumination Poles/Fixtures, Ph1S2, (2253 to 2262)	8	1078	09-May-19	17-May-19																																																																																																												
P112B1WBEXC2720	4A - EB Entry CPB, Install Illumination Energize Fixtures, Ph1S2, (2253 to 2262)	15	1078	17-May-19	05-Jun-19																																																																																																												
Signing and Marking		393	713	03-May-19	04-Aug-20																																																																																																												
P112B1WBEXC2730	4A - EB Entry CPB, Install Small Signage, Ph1S2, (2253 to 2262)	15	1090	03-May-19	22-May-19																																																																																																												
P112B1WBEXC2735	4A - EB Entry CPB, Install Overhead Signage, Ph1S2, (2253 to 2262)	15	1090	03-May-19	22-May-19																																																																																																												
P112B1WBEXC2715	4A - EB Entry CPB, Install Permanent Markings, Ph1S2, (2253 to 2262)	2	713	31-Jul-20	04-Aug-20																																																																																																												
Landscaping		15	1090	03-May-19	22-May-19																																																																																																												
P112B1WBEXC2740	4A - EB Entry CPB, Install Topsoil, Ph1S2, (2253 to 2262)	15	1090	03-May-19	22-May-19																																																																																																												
P112B1WBEXC2745	4A - EB Entry CPB, Install Seeding/Sodding, Ph1S2, (2253 to 2262)	15	1090	03-May-19	22-May-19																																																																																																												
4 EB Exit Ramp Havana St Sta 2290+00 to 2297+00		470	713	05-Feb-19	04-Aug-20																																																																																																												
P112B1WBEXC2755	4A - EB Exit to Havana, Start, Ph1S1, (2290 to 2297)	0	1078	05-Feb-19	05-Feb-19																																																																																																												
P112B1WBEXC2800	4A - EB Exit to Havana, Sec 1 Interim - Finish	0	1078	02-May-19	02-May-19																																																																																																												
P112B1WBEXC2795	4A - EB Exit to Havana, FF Start	0	1078	03-May-19	03-May-19																																																																																																												
P112B1WBMLC4105	4A - EB Exit to Havana, Start, Ph1S5 (Mill & Overlay)	0	713	16-Jul-20	16-Jul-20																																																																																																												
P112B1WBEXC2840	4A - EB Exit to Havana, Finish	0	713	04-Aug-20	04-Aug-20																																																																																																												
P112B1WBMLC4110	4A - EB Exit to Havana, Finish, Ph1S5	0	713	04-Aug-20	04-Aug-20																																																																																																												
Traffic Control and Temporary Work		5	1078	05-Feb-19	11-Feb-19																																																																																																												
P112B1WBEXC2765	4A - EB Exit to Havana, Place Temp Conc Barrier, Ph1S2, (2290 to 2297)	4	1078	05-Feb-19	08-Feb-19																																																																																																												
P112B1WBEXC2770	4A - EB Exit to Havana, Place Temp Marking & Signing, Ph1S2, (2290 to 2297)	4	1078	05-Feb-19	08-Feb-19																																																																																																												
P112B1WBEXC2775	4A - EB Exit to Havana, Place Temp Erosion Control, Ph1S2, (2290 to 2297)	4	1078	05-Feb-19	08-Feb-19																																																																																																												
P112B1WBEXC2760	4A - EB Exit to Havana, Move Traffic, Ph1S2, (2290 to 2297)	1	1078	08-Feb-19	11-Feb-19																																																																																																												
Earthwork		36	1078	11-Feb-19	25-Mar-19																																																																																																												
P112B1WBEXC2855	4A - EB Exit to Havana, Clear and Grub, Ph1S2, (2290 to 2297)	4	1078	11-Feb-19	14-Feb-19																																																																																																												
P112B1WBEXC2780	4A - EB Exit to Havana, Excavate Cut Areas, Ph1S2, (2290 to 2297)	16	1078	14-Feb-19	06-Mar-19																																																																																																												
P112B1WBEXC2785	4A - EB Exit to Havana, Place Embankment, Ph1S2, (2290 to 2297)	16	1078	06-Mar-19	25-Mar-19																																																																																																												
Subgrade Treatment and Base		4	1078	25-Mar-19	28-Mar-19																																																																																																												
P112B1WBEXC2790	4A - EB Exit to Havana, Place Subgrade Base, Ph1S2, (2290 to 2297)	4	1078	25-Mar-19	28-Mar-19																																																																																																												
Pavement		423	713	28-Mar-19	31-Jul-20																																																																																																												
P112B1WBEXC2805	4A - EB Exit to Havana, Place Concrete Pavement, Ph1S2, (2290 to 2297)	20	1078	08-Apr-19	30-Apr-19																																																																																																												
P112B1WBEXC2810	4A - EB Exit to Havana, Place SMA, Ph1S2, (2290 to 2297)	2	650	30-Apr-19	02-May-19																																																																																																												
Asphalt Pavement		11	426	17-Jul-20	31-Jul-20																																																																																																												
P112B1WBMLC4115	4A - EB Exit to Havana, Milling, Ph1S5, (2280 to 2297)	10	426	17-Jul-20	30-Jul-20																																																																																																												
P112B1WBMLC4120	4A - EB Exit to Havana, Place SMA (w Milling), Ph1S5, (2280 to 2297)	10	426	20-Jul-20	31-Jul-20																																																																																																												
Curb & Gutter		8	1078	28-Mar-19	08-Apr-19																																																																																																												
P112B1WBEXC2880	4A - EB Exit to Havana, Place Curb & Gutter, Ph1S2, (2290 to 2297)	8	1078	28-Mar-19	08-Apr-19																																																																																																												
Permanent Barriers		8	1097	03-May-19	14-May-19																																																																																																												
P112B1WBEXC2815	4A - EB Exit to Havana, Place Conc Rail, Ph1S2, (2290 to 2297)	8	1097	03-May-19	14-May-19																																																																																																												
P112B1WBEXC2820	4A - EB Exit to Havana, Install MBGF, Ph1S2, (2290 to 2297)	8	1097	03-May-19	14-May-19																																																																																																												
P112B1WBEXC2825	4A - EB Exit to Havana, Install Attenuator, Ph1S2, (2290 to 2297)	4	1101	03-May-19	09-May-19																																																																																																												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule																	
						2018	2019	2020	2021	2022	2023	2024	2025	2026									
Signals and Illumination																							
P112B1WBEXC2830	4A - EB Exit to Havana, Install Illumination Pole Bases, Ph1S2, (2290 to 2297)	4	1078	03-May-19	05-Jun-19																		
P112B1WBEXC2835	4A - EB Exit to Havana, Install Illumination Poles/Fixtures, Ph1S2, (2290 to 2297)	8	1078	09-May-19	17-May-19																		
P112B1WBEXC2850	4A - EB Exit to Havana, Install Illumination Energize Fixtures, Ph1S2, (2290 to 2297)	15	1078	17-May-19	05-Jun-19																		
Signing and Marking																							
P112B1WBEXC2860	4A - EB Exit to Havana, Install Small Signage, Ph1S2, (2290 to 2297)	15	1090	03-May-19	22-May-19																		
P112B1WBEXC2865	4A - EB Exit to Havana, Install Overhead Signage, Ph1S2, (2290 to 2297)	15	1090	03-May-19	22-May-19																		
P112B1WBEXC2845	4A - EB Exit to Havana, Install Permanent Markings, Ph1S2, (2290 to 2297)	2	713	31-Jul-20	04-Aug-20																		
Landscaping																							
P112B1WBEXC2870	4A - EB Exit to Havana, Install Topsoil, Ph1S2, (2290 to 2297)	15	1090	03-May-19	22-May-19																		
P112B1WBEXC2875	4A - EB Exit to Havana, Install Seeding/Sodding, Ph1S2, (2290 to 2297)	15	1090	03-May-19	22-May-19																		
4 EB Entry Ramp Havana St Sta 2298+00 to 2308+00																							
P112B1WBEXC2885	4A - EB Entry Havana, Start, Ph1S1, (2298 to 2308)	0	1078	05-Feb-19	05-Feb-19																		
P112B1WBEXC2930	4A - EB Entry Havana, Sec 1 Interim - Finish	0	1078	02-May-19	02-May-19																		
P112B1WBEXC2925	4A - EB Entry Havana, FF Start	0	1078	03-May-19	03-May-19																		
P112B1WBMLC4125	4A - EB Entry Havana, Start, Ph1S5 (Mill & Overlay)	0	713	16-Jul-20	16-Jul-20																		
P112B1WBEXC2970	4A - EB Entry Havana, Finish	0	713	04-Aug-20	04-Aug-20																		
P112B1WBMLC4130	4A - EB Entry Havana, Finish, Ph1S5	0	713	04-Aug-20	04-Aug-20																		
Traffic Control and Temporary Work																							
P112B1WBEXC2895	4A - EB Entry Havana, Place Temp Conc Barrier, Ph1S2, (2298 to 2308)	4	1078	05-Feb-19	08-Feb-19																		
P112B1WBEXC2900	4A - EB Entry Havana, Place Temp Marking & Signing, Ph1S2, (2298 to 2308)	4	1078	05-Feb-19	08-Feb-19																		
P112B1WBEXC2905	4A - EB Entry Havana, Place Temp Erosion Control, Ph1S2, (2298 to 2308)	4	1078	05-Feb-19	08-Feb-19																		
P112B1WBEXC2890	4A - EB Entry Havana, Move Traffic, Ph1S2, (2298 to 2308)	1	1078	08-Feb-19	11-Feb-19																		
Earthwork																							
P112B1WBEXC2985	4A - EB Entry Havana, Clear and Grub, Ph1S2, (2298 to 2308)	4	1078	11-Feb-19	14-Feb-19																		
P112B1WBEXC2910	4A - EB Entry Havana, Excavate Cut Areas, Ph1S2, (2298 to 2308)	16	1078	14-Feb-19	06-Mar-19																		
P112B1WBEXC2915	4A - EB Entry Havana, Place Embankment, Ph1S2, (2298 to 2308)	16	1078	06-Mar-19	25-Mar-19																		
Subgrade Treatment and Base																							
P112B1WBEXC2920	4A - EB Entry Havana, Place Subgrade Base, Ph1S2, (2298 to 2308)	4	1078	25-Mar-19	28-Mar-19																		
Pavement																							
P112B1WBEXC2935	4A - EB Entry Havana, Place Concrete Pavement, Ph1S2, (2298 to 2308)	20	1078	08-Apr-19	30-Apr-19																		
P112B1WBEXC2940	4A - EB Entry Havana, Place SMA, Ph1S2, (2298 to 2308)	2	650	30-Apr-19	02-May-19																		
Asphalt Pavement																							
P112B1WBMLC4135	4A - EB Entry Havana, Milling, Ph1S5, (2280 to 2297)	10	426	17-Jul-20	30-Jul-20																		
P112B1WBMLC4140	4A - EB Entry Havana, Place SMA (w Milling), Ph1S5, (2280 to 2297)	10	426	20-Jul-20	31-Jul-20																		
Curb & Gutter																							
P112B1WBEXC3010	4A - EB Entry Havana, Place Curb & Gutter, Ph1S2, (2298 to 2308)	8	1078	28-Mar-19	08-Apr-19																		
Permanent Barriers																							
P112B1WBEXC2945	4A - EB Entry Havana, Place Conc Rail, Ph1S2, (2298 to 2308)	8	1097	03-May-19	14-May-19																		
P112B1WBEXC2950	4A - EB Entry Havana, Install MBGF, Ph1S2, (2298 to 2308)	8	1097	03-May-19	14-May-19																		
P112B1WBEXC2955	4A - EB Entry Havana, Install Attenuator, Ph1S2, (2298 to 2308)	4	1101	03-May-19	09-May-19																		
Signals and Illumination																							
P112B1WBEXC2960	4A - EB Entry Havana, Install Illumination Pole Bases, Ph1S2, (2298 to 2308)	4	1078	03-May-19	09-May-19																		
P112B1WBEXC2965	4A - EB Entry Havana, Install Illumination Poles/Fixtures, Ph1S2, (2298 to 2308)	8	1078	09-May-19	17-May-19																		
P112B1WBEXC2980	4A - EB Entry Havana, Install Illumination Energize Fixtures, Ph1S2, (2298 to 2308)	15	1078	17-May-19	05-Jun-19																		
Signing and Marking																							
P112B1WBEXC2990	4A - EB Entry Havana, Install Small Signage, Ph1S2, (2298 to 2308)	15	1090	03-May-19	22-May-19																		
P112B1WBEXC2995	4A - EB Entry Havana, Install Overhead Signage, Ph1S2, (2298 to 2308)	15	1090	03-May-19	22-May-19																		
P112B1WBEXC2975	4A - EB Entry Havana, Install Permanent Markings, Ph1S2, (2298 to 2308)	2	713	31-Jul-20	04-Aug-20																		
Landscaping																							
P112B1WBEXC3000	4A - EB Entry Havana, Install Topsoil, Ph1S2, (2298 to 2308)	15	1090	03-May-19	22-May-19																		
P112B1WBEXC3005	4A - EB Entry Havana, Install Seeding/Sodding, Ph1S2, (2298 to 2308)	15	1090	03-May-19	22-May-19																		

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical Remaining Work
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule														
						2018	2019	2020	2021	2022	2023	2024	2025	2026						
4 EB Exit Ramp Peoria St Sta 2330+00 to 2337+00		470	713	05-Feb-19	04-Aug-20															
P112B1WBEXC3015	4A - EB Exit to Peoria, Start, Ph1S1, (2330 to 2337)	0	1078	05-Feb-19	05-Feb-19															
P112B1WBEXC3060	4A - EB Exit to Peoria, Sec 1 Interim - Finish	0	1078	02-May-19	02-May-19															
P112B1WBEXC3055	4A - EB Exit to Peoria, FF Start	0	1078	03-May-19	03-May-19															
P112B1WBMLC4145	4A - EB Exit to Peoria, Start, Ph1S5 (Mill & Overlay)	0	713	16-Jul-20	16-Jul-20															
P112B1WBEXC3100	4A - EB Exit to Peoria, Finish	0	713	04-Aug-20	04-Aug-20															
P112B1WBMLC4150	4A - EB Exit to Peoria, Finish, Ph1S5	0	713	04-Aug-20	04-Aug-20															
Traffic Control and Temporary Work		5	1078	05-Feb-19	11-Feb-19															
P112B1WBEXC3025	4A - EB Exit to Peoria, Place Temp Conc Barrier, Ph1S2, (2330 to 2337)	4	1078	05-Feb-19	08-Feb-19															
P112B1WBEXC3030	4A - EB Exit to Peoria, Place Temp Marking & Signing, Ph1S2, (2330 to 2337)	4	1078	05-Feb-19	08-Feb-19															
P112B1WBEXC3035	4A - EB Exit to Peoria, Place Temp Erosion Control, Ph1S2, (2330 to 2337)	4	1078	05-Feb-19	08-Feb-19															
P112B1WBEXC3020	4A - EB Exit to Peoria, Move Traffic, Ph1S2, (2330 to 2337)	1	1078	08-Feb-19	11-Feb-19															
Earthwork		36	1078	11-Feb-19	25-Mar-19															
P112B1WBEXC3115	4A - EB Exit to Peoria, Clear and Grub, Ph1S2, (2330 to 2337)	4	1078	11-Feb-19	14-Feb-19															
P112B1WBEXC3040	4A - EB Exit to Peoria, Excavate Cut Areas, Ph1S2, (2330 to 2337)	16	1078	14-Feb-19	06-Mar-19															
P112B1WBEXC3045	4A - EB Exit to Peoria, Place Embankment, Ph1S2, (2330 to 2337)	16	1078	06-Mar-19	25-Mar-19															
Subgrade Treatment and Base		4	1078	25-Mar-19	28-Mar-19															
P112B1WBEXC3050	4A - EB Exit to Peoria, Place Subgrade Base, Ph1S2, (2330 to 2337)	4	1078	25-Mar-19	28-Mar-19															
Pavement		423	713	28-Mar-19	31-Jul-20															
P112B1WBEXC3065	4A - EB Exit to Peoria, Place Concrete Pavement, Ph1S2, (2330 to 2337)	20	1078	08-Apr-19	30-Apr-19															
P112B1WBEXC3070	4A - EB Exit to Peoria, Place SMA, Ph1S2, (2330 to 2337)	2	650	30-Apr-19	02-May-19															
Asphalt Pavement		11	426	17-Jul-20	31-Jul-20															
P112B1WBMLC4155	4A - EB Exit to Peoria, Milling, Ph1S5, (2280 to 2297)	10	426	17-Jul-20	30-Jul-20															
P112B1WBMLC4160	4A - EB Exit to Peoria, Place SMA (w Milling), Ph1S5, (2280 to 2297)	10	426	20-Jul-20	31-Jul-20															
Curb & Gutter		8	1078	28-Mar-19	08-Apr-19															
P112B1WBEXC3140	4A - EB Exit to Peoria, Place Curb & Gutter, Ph1S2, (2330 to 2337)	8	1078	28-Mar-19	08-Apr-19															
Permanent Barriers		8	1097	03-May-19	14-May-19															
P112B1WBEXC3075	4A - EB Exit to Peoria, Place Conc Rail, Ph1S2, (2330 to 2337)	8	1097	03-May-19	14-May-19															
P112B1WBEXC3080	4A - EB Exit to Peoria, Install MBGF, Ph1S2, (2330 to 2337)	8	1097	03-May-19	14-May-19															
P112B1WBEXC3085	4A - EB Exit to Peoria, Install Attenuator, Ph1S2, (2330 to 2337)	4	1101	03-May-19	09-May-19															
Signals and Illumination		27	1078	03-May-19	05-Jun-19															
P112B1WBEXC3090	4A - EB Exit to Peoria, Install Illumination Pole Bases, Ph1S2, (2330 to 2337)	4	1078	03-May-19	09-May-19															
P112B1WBEXC3095	4A - EB Exit to Peoria, Install Illumination Poles/Fixtures, Ph1S2, (2330 to 2337)	8	1078	09-May-19	17-May-19															
P112B1WBEXC3110	4A - EB Exit to Peoria, Install Illumination Energize Fixtures, Ph1S2, (2330 to 2337)	15	1078	17-May-19	05-Jun-19															
Signing and Marking		393	713	03-May-19	04-Aug-20															
P112B1WBEXC3120	4A - EB Exit to Peoria, Install Small Signage, Ph1S2, (2330 to 2337)	15	1090	03-May-19	22-May-19															
P112B1WBEXC3125	4A - EB Exit to Peoria, Install Overhead Signage, Ph1S2, (2330 to 2337)	15	1090	03-May-19	22-May-19															
P112B1WBEXC3105	4A - EB Exit to Peoria, Install Permanent Markings, Ph1S2, (2330 to 2337)	2	713	31-Jul-20	04-Aug-20															
Landscaping		15	1090	03-May-19	22-May-19															
P112B1WBEXC3130	4A - EB Exit to Peoria, Install Topsoil, Ph1S2, (2330 to 2337)	15	1090	03-May-19	22-May-19															
P112B1WBEXC3135	4A - EB Exit to Peoria, Install Seeding/Sodding, Ph1S2, (2330 to 2337)	15	1090	03-May-19	22-May-19															
4 .Sta 2184+00 to 2344+00 Phase 2		134	675	15-Apr-20	16-Sep-20															
4 WB/EB ITS/TCS Tolling Express Lane Sta 2184+00 to 2344+00		134	675	15-Apr-20	16-Sep-20															
P112B1WBMLC2670	4A - WB/EB ITS/TCS, Start	0	675	15-Apr-20	15-Apr-20															
P112B1WBMLC2890	4A - WB/EB ITS/TCS, Finish	0	675	16-Sep-20	16-Sep-20															
ITS/TCS		134	675	15-Apr-20	16-Sep-20															
W010EM00D33255	4 EWB EL, 3 DMS 1 VTMS, 10 CCTV, 12 MVRD,50 TTI, 8 FS,67 LUS, 22 SMVMS, 1	0	675	17-Jul-20	17-Jul-20															
W010EM00D33260	4 EWB EL, Mount 3 DMS 1 VTMS, 10 CCTV, 12 MVRD,50 TTI, 8 FS,67 LUS, 22 SM	16	686	17-Jul-20	05-Aug-20															
W010EM00D33270	4 EWB EL, ITS &TCS 23 Cabinets & Fiber Install fiber Sta 2184+00 to 2344+00	8	675	17-Jul-20	27-Jul-20															
W010EM00D33275	4 EWB EL, ITS &TCS Fiber Cut and splice Sta 2184+00 to 2344+00	20	675	27-Jul-20	18-Aug-20															
W010EM00D33265	4 EWB EL, EQP Install 3 DMS 1 VTMS, 10 CCTV, 12 MVRD,50 TTI, 8 FS,67 LUS, 22	0	686	05-Aug-20	05-Aug-20															
W010EM00D33285	4 EWB EL, ITS &TCS Fiber Fiber Complete Sta 2184+00 to 2344+00	0	675	24-Aug-20	24-Aug-20															

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026
Duct Bank System		81	675	15-Apr-20	17-Jul-20									
W010EM00D33230	4 EWB EL, ITS &TCS Civil Work Install Conduit & Pull Boxes Sta 2184+00 to 2344+00	16	740	15-Apr-20	01-May-20									
W010EM00D33290	4 EWB EL, ITS &TCS Civil Work Install 10 Gantries Sta 2184+00 to 2344+00	81	675	15-Apr-20	17-Jul-20									
Testing & Certification		37	675	05-Aug-20	16-Sep-20									
W010EM00D33240	4 EWB EL, Site Test 3 DMS 1 VTMS, 10 CCTV, 12 MVRD,50 TTI, 8 FS,67 LUS, 22 S	16	686	05-Aug-20	24-Aug-20									
W010EM00D33280	4 EWB EL, ITS &TCS Fiber Local Site Test Sta 2184+00 to 2344+00	4	675	18-Aug-20	24-Aug-20									
W010EM00D33235	4 EWB EL, ITS &TCS Testing Start Sta 2184+00 to 2344+00	0	675	24-Aug-20	24-Aug-20									
W010EM00D33250	4 EWB EL, Integration Test 3 DMS 1 VTMS, 10 CCTV, 12 MVRD,50 TTI, 8 FS,67 LUS	10	675	24-Aug-20	03-Sep-20									
W010EM00D33245	4 EWB EL, Test Network 3 DMS 1 VTMS, 10 CCTV, 12 MVRD,50 TTI, 8 FS,67 LUS,	10	675	03-Sep-20	16-Sep-20									
W010EM00D33225	4 EWB EL, ITS &TCS Testing Complete Sta 2184+00 to 2344+00	0	675	16-Sep-20	16-Sep-20									
Segment 5 Peoria St. to Chambers Rd.Sta 2344+00 to 2448+00		513	675	30-Jan-19	16-Sep-20									
5 WB I70 at Peoria Bridge .Sta 2337+00 to 2349+00		372	796	22-Feb-19	29-Apr-20									
W010B0470E14250	5A - WB at Peoria, Start, Ph1S1, Sta 2344+00 to 2448+00	0	737	22-Feb-19	22-Feb-19									
P112ANBMLC2725	5A - WB at Peoria, Finish, Ph1S2,Sta 2344+00 to 2448+00	0	674	30-Oct-19	30-Oct-19									
P112ANBMLC2775	5A - WB at Peoria, Start, Ph1S3,Sta 2344+00 to 2448+00	0	674	30-Oct-19	30-Oct-19									
P112ANBMLC2810	5A - WB at Peoria, Finish, Ph1S3,Sta 2344+00 to 2448+00	0	774	29-Apr-20	29-Apr-20									
Traffic Control and Temporary Work		222	674	22-Feb-19	05-Nov-19									
Barricades, Signs & Traffic Handling		218	674	28-Feb-19	05-Nov-19									
P112ANBMLC2740	5A - WB at Peoria, Move Traffic, Ph1S2 Sta 2344+00 to 2448+00	1	737	28-Feb-19	28-Feb-19									
P112ANBMLC2785	5A - WB at Peoria, Move Traffic, Ph1S3 Sta 2344+00 to 2448+00	1	674	04-Nov-19	05-Nov-19									
Portable Traffic Barrier		221	674	22-Feb-19	04-Nov-19									
P112ANBMLC2745	5A - WB at Peoria, Place Temp Conc Barrier, Ph1S2 Sta 2344+00 to 2448+00	4	737	22-Feb-19	28-Feb-19									
P112ANBMLC2780	5A - WB at Peoria, Place Temp Conc Barrier, Ph1S3 Sta 2344+00 to 2448+00	4	674	30-Oct-19	04-Nov-19									
Workzone Pavement Marking		221	674	22-Feb-19	04-Nov-19									
P112ANBMLC2730	5A - WB at Peoria, Place Temp Marking & Signing, Ph1S2 Sta 2344+00 to 2448+00	4	737	22-Feb-19	28-Feb-19									
P112ANBMLC2770	5A - WB at Peoria, Place Temp Marking & Signing, Ph1S3 Sta 2344+00 to 2448+00	4	674	30-Oct-19	04-Nov-19									
Enviromental		4	737	22-Feb-19	28-Feb-19									
Erosion Control		4	737	22-Feb-19	28-Feb-19									
P112ANBMLC2735	5A - WB at Peoria, Place Temp Erosion Control, Ph1S2 Sta 2344+00 to 2448+00	4	737	22-Feb-19	28-Feb-19									
Retaining Walls		201	675	24-Apr-19	12-Dec-19									
RW AW23 Peoria Abut 1 (2344+ to 2344+)		197	674	24-Apr-19	09-Dec-19									
QUEBASBMLC5320	5ARW WB70/ Peoria, Construct RW-AW23 , Ph1S2, Sta 2342+63 to 2342+40	16	701	24-Apr-19	13-May-19									
QUEBASBMLC5410	5ARW WB70/ Peoria, Construct RW-AW23 , Ph1S3, Sta 2342+63 to 2342+40	16	674	18-Nov-19	09-Dec-19									
RW AW24 Peoria Abut 3 (2345+ to 2345+)		197	675	29-Apr-19	12-Dec-19									
QUEBASBMLC5325	5ARW WB70/ Peoria, Construct RW-AW24 , Ph1S2, Sta 2342+63 to 2342+40	16	702	29-Apr-19	16-May-19									
QUEBASBMLC5415	5ARW WB70/ Peoria, Construct RW-AW24 , Ph1S3, Sta 2342+63 to 2342+40	16	675	22-Nov-19	12-Dec-19									
Bridges		303	675	10-Apr-19	27-Mar-20									
5A Bridge, WB I70 over Peoria (2343 to 2345) Phase 1 Stage 2		154	823	10-Apr-19	07-Oct-19									
QUEBASBMLC5245	5A BR WB70 / Peoria, Start, Ph1S2 Sta 2343+00 to 2345+00	0	701	10-Apr-19	10-Apr-19									
MONOASBMLC1960	5A BR WB70 / Peoria, Bridge Finish, Ph1S2 Sta 2343+00 to 2345+00	0	823	07-Oct-19	07-Oct-19									
Removals / Demo / Excavation Prep		8	701	10-Apr-19	19-Apr-19									
QUEBASBMLC5315	5A BR WB70 / Peoria, Demo Portions Existing Brdg, Ph1S2 Sta 2343+00 to 2345+00	8	701	10-Apr-19	19-Apr-19									
Foundations		8	710	19-Apr-19	29-Apr-19									
QUEBASBMLC5255	5A BR WB70 / Peoria, Drive Pile Abutment 1, Ph1S2 Sta 2343+00 to 2345+00	4	701	19-Apr-19	24-Apr-19									
QUEBASBMLC5330	5A BR WB70 / Peoria, Drilled Shafts Pier 2, Ph1S2 Sta 2343+00 to 2345+00	4	714	19-Apr-19	24-Apr-19									
QUEBASBMLC5310	5A BR WB70 / Peoria, Drive Pile Abutment 3, Ph1S2 Sta 2343+00 to 2345+00	4	702	24-Apr-19	29-Apr-19									
Substructure		39	701	24-Apr-19	09-Jun-19									
QUEBASBMLC5335	5A BR WB70 / Peoria, FREP Columns/Cap Pier 2, Ph1S2 Sta 2343+00 to 2345+00	20	714	24-Apr-19	16-May-19									
QUEBASBMLC5260	5A BR WB70 / Peoria, FREP Abutment 1, Ph1S2 Sta 2343+00 to 2345+00	12	701	13-May-19	28-May-19									
QUEBASBMLC5265	5A BR WB70 / Peoria, FREP Abutment 3, Ph1S2 Sta 2343+00 to 2345+00	12	701	17-May-19	03-Jun-19									
QUEBASBMLC5270	5A BR WB70 / Peoria, Cure Final Substructure, Ph1S2 Sta 2343+00 to 2345+00	7	814	03-Jun-19	09-Jun-19									
Superstructure		52	673	15-Jul-19	11-Sep-19									

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Central 70 Project

Layout - Full Schedule

Data Date: 29-Sep-17

Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018												2019												2020												2021												2022												2023												2024												2025												2026											
C5EBMLST2104-200	5A - EB at Peoria, Finish, Ph1S3 Sta 2344+00 to 2448+00	0	754	21-May-20	21-May-20	5A - EB at Peoria, Finish, Ph1S3 Sta 2344+00 to 2448+00																																																																																																											
Traffic Control and Temporary Work		244	745	30-Jan-19	06-Nov-19																																																																																																												
Barricades, Signs & Traffic Handling		240	745	04-Feb-19	06-Nov-19																																																																																																												
C5EBMLST2104-115	5A - EB at Peoria, Move Traffic, Ph1S2 Sta 2344+00 to 2448+00	1	829	04-Feb-19	05-Feb-19	5A - EB at Peoria, Move Traffic, Ph1S2 Sta 2344+00 to 2448+00																																																																																																											
C5EBMLST2104-170	5A - EB at Peoria, Move Traffic, Ph1S3 Sta 2344+00 to 2448+00	1	745	06-Nov-19	06-Nov-19	5A - EB at Peoria, Move Traffic, Ph1S3 Sta 2344+00 to 2448+00																																																																																																											
Portable Traffic Barrier		243	745	30-Jan-19	05-Nov-19																																																																																																												
C5EBMLST2104-120	5A - EB at Peoria, Place Temp Conc Barrier, Ph1S2 Sta 2344+00 to 2448+00	4	829	30-Jan-19	04-Feb-19	5A - EB at Peoria, Place Temp Conc Barrier, Ph1S2 Sta 2344+00 to 2448+00																																																																																																											
C5EBMLST2104-175	5A - EB at Peoria, Place Temp Conc Barrier, Ph1S3 Sta 2344+00 to 2448+00	4	745	31-Oct-19	05-Nov-19	5A - EB at Peoria, Place Temp Conc Barrier, Ph1S3 Sta 2344+00 to 2448+00																																																																																																											
Workzone Pavement Marking		243	745	30-Jan-19	05-Nov-19																																																																																																												
C5EBMLST2104-125	5A - EB at Peoria, Place Temp Marking & Signing, Ph1S2 Sta 2344+00 to 2448+00	4	829	30-Jan-19	04-Feb-19	5A - EB at Peoria, Place Temp Marking & Signing, Ph1S2 Sta 2344+00 to 2448+00																																																																																																											
C5EBMLST2104-160	5A - EB at Peoria, Place Temp Marking & Signing, Ph1S3 Sta 2344+00 to 2448+00	4	745	31-Oct-19	05-Nov-19	5A - EB at Peoria, Place Temp Marking & Signing, Ph1S3 Sta 2344+00 to 2448+00																																																																																																											
Environmental		4	829	30-Jan-19	04-Feb-19																																																																																																												
Erosion Control		4	829	30-Jan-19	04-Feb-19																																																																																																												
C5EBMLST2104-130	5A - EB at Peoria, Place Temp Erosion Control, Ph1S2 Sta 2344+00 to 2448+00	4	829	30-Jan-19	04-Feb-19	5A - EB at Peoria, Place Temp Erosion Control, Ph1S2 Sta 2344+00 to 2448+00																																																																																																											
Retaining Walls		203	746	24-Apr-19	16-Dec-19																																																																																																												
RW AW23 Peoria Abut 1 (2344+ to 2344+)		199	745	24-Apr-19	11-Dec-19																																																																																																												
C5EBMLST2104-275	5A RW EB70/ Peoria, Construct RW-AW23 , Ph1S2, Sta 2342+63 to 2342+40	16	773	24-Apr-19	13-May-19	█ 5A RW EB70/ Peoria, Construct RW-AW23 , Ph1S2, Sta 2342+63 to 2342+40																																																																																																											
C5EBMLST2104-365	5A RW EB70/ Peoria, Construct RW-AW23 , Ph1S3, Sta 2342+63 to 2342+40	16	745	20-Nov-19	11-Dec-19	█ 5A RW EB70/ Peoria, Construct RW-AW23 , Ph1S3, Sta 2342+63 to 2342+40																																																																																																											
RW AW24 Peoria Abut 3 (2345+ to 2345+)		199	746	29-Apr-19	16-Dec-19																																																																																																												
C5EBMLST2104-280	5A RW EB70/ Peoria, Construct RW-AW24 , Ph1S2, Sta 2345+63 to 2345+41	16	774	29-Apr-19	16-May-19	█ 5A RW EB70/ Peoria, Construct RW-AW24 , Ph1S2, Sta 2345+63 to 2345+41																																																																																																											
C5EBMLST2104-370	5A RW EB70/ Peoria, Construct RW-AW24 , Ph1S3, Sta 2345+63 to 2345+41	16	746	25-Nov-19	16-Dec-19	█ 5A RW EB70/ Peoria, Construct RW-AW24 , Ph1S3, Sta 2345+63 to 2345+41																																																																																																											
Bridges		323	754	10-Apr-19	21-Apr-20																																																																																																												
5A Bridge, EB I70 over Peoria (2343 to 2345) Phase 1 Stage 2		154	823	10-Apr-19	07-Oct-19																																																																																																												
C5EBMLST2104-205	5A BR EB70 / Peoria, Start, Ph1S2, Sta 2343+00 to 2345+00	0	773	10-Apr-19	10-Apr-19	5A BR EB70 / Peoria, Start, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-105	5A BR EB70 / Peoria, Bridge Finish, Ph1S2, Sta 2343+00 to 2345+00	0	823	07-Oct-19	07-Oct-19	5A BR EB70 / Peoria, Bridge Finish, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
Removals / Demo / Excavation Prep		8	773	10-Apr-19	19-Apr-19																																																																																																												
C5EBMLST2104-270	5A BR EB70 / Peoria, Demo Portions Existing Brdg, Ph1S2, Sta 2343+00 to 2345+00	8	773	10-Apr-19	19-Apr-19	5A BR EB70 / Peoria, Demo Portions Existing Brdg, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
Foundations		8	782	19-Apr-19	29-Apr-19																																																																																																												
C5EBMLST2104-210	5A BR EB70 / Peoria, Drive Pile Abutment 1, Ph1S2, Sta 2343+00 to 2345+00	4	773	19-Apr-19	24-Apr-19	5A BR EB70 / Peoria, Drive Pile Abutment 1, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-285	5A BR EB70 / Peoria, Drilled Shafts Pier 2, Ph1S2, Sta 2343+00 to 2345+00	4	786	19-Apr-19	24-Apr-19	5A BR EB70 / Peoria, Drilled Shafts Pier 2, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-265	5A BR EB70 / Peoria, Drive Pile Abutment 3, Ph1S2, Sta 2343+00 to 2345+00	4	774	24-Apr-19	29-Apr-19	5A BR EB70 / Peoria, Drive Pile Abutment 3, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
Substructure		39	773	24-Apr-19	09-Jun-19																																																																																																												
C5EBMLST2104-290	5A BR EB70 / Peoria, FREP Columns/Cap Pier 2, Ph1S2, Sta 2343+00 to 2345+00	20	786	24-Apr-19	16-May-19	█ 5A BR EB70 / Peoria, FREP Columns/Cap Pier 2, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-215	5A BR EB70 / Peoria, FREP Abutment 1, Ph1S2, Sta 2343+00 to 2345+00	12	773	13-May-19	28-May-19	█ 5A BR EB70 / Peoria, FREP Abutment 1, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-220	5A BR EB70 / Peoria, FREP Abutment 3, Ph1S2, Sta 2343+00 to 2345+00	12	773	17-May-19	03-Jun-19	█ 5A BR EB70 / Peoria, FREP Abutment 3, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-225	5A BR EB70 / Peoria, Cure Final Substructure, Ph1S2, Sta 2343+00 to 2345+00	7	894	03-Jun-19	09-Jun-19	█ 5A BR EB70 / Peoria, Cure Final Substructure, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
Superstructure		52	743	15-Jul-19	11-Sep-19																																																																																																												
C5EBMLST2104-230	5A BR EB70 / Peoria, Install Concrete Bridge Beams, Ph1S2, Sta 2343+00 to 2345+00	4	743	15-Jul-19	18-Jul-19	5A BR EB70 / Peoria, Install Concrete Bridge Beams, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-235	5A BR EB70 / Peoria, Overhangs, Decking, Rebar, Conc , Ph1S2, Sta 2343+00 to 2345+00	24	743	18-Jul-19	14-Aug-19	█ 5A BR EB70 / Peoria, Overhangs, Decking, Rebar, Conc , Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-240	5A BR EB70 / Peoria, Cure Bridge Deck Slab, Ph1S2, Sta 2343+00 to 2345+00	28	865	14-Aug-19	11-Sep-19	█ 5A BR EB70 / Peoria, Cure Bridge Deck Slab, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
Approaches / Railings / Misc		43	823	19-Aug-19	06-Oct-19																																																																																																												
C5EBMLST2104-245	5A BR EB70 / Peoria, Install Approachs, Ph1S2, Sta 2343+00 to 2345+00	12	743	19-Aug-19	30-Aug-19	█ 5A BR EB70 / Peoria, Install Approachs, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-250	5A BR EB70 / Peoria, Install Bridge Rail, Ph1S2, Sta 2343+00 to 2345+00	8	775	28-Aug-19	09-Sep-19	█ 5A BR EB70 / Peoria, Install Bridge Rail, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-260	5A BR EB70 / Peoria, Cure Approach Slabs, Ph1S2, Sta 2343+00 to 2345+00	28	867	30-Aug-19	27-Sep-19	█ 5A BR EB70 / Peoria, Cure Approach Slabs, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-255	5A BR EB70 / Peoria, Cure Bridge Rail, Ph1S2, Sta 2343+00 to 2345+00	28	955	09-Sep-19	06-Oct-19	█ 5A BR EB70 / Peoria, Cure Bridge Rail, Ph1S2, Sta 2343+00 to 2345+00																																																																																																											
5A Bridge, EB I70 over Peoria (2343 to 2345) Phase 1 Stage 3		140	754	06-Nov-19	21-Apr-20																																																																																																												
C5EBMLST2104-295	5A BR EB70 / Peoria, Start, Ph1S3, Sta 2343+00 to 2345+00	0	745	06-Nov-19	06-Nov-19	5A BR EB70 / Peoria, Start, Ph1S3, Sta 2343+00 to 2345+00																																																																																																											
C5EBMLST2104-110	5A BR EB70 / Peoria, Bridge Finish, Ph1S3, Sta 2343+00 to 2345+00	0	754	21-Apr-20	21-Apr-20	5A BR EB70 / Peoria, Bridge Finish, Ph1S3, Sta 2343+00 to 2345+00																																																																																																											
Removals / Demo / Excavation Prep		8	745	06-Nov-19	15-Nov-19																																																																																																												
C5EBMLST2104-360	5A BR EB70 / Peoria, Demo Portions Existing Brdg, Ph1S3, Sta 2343+00 to 2345+00	8	745	06-Nov-19	15-Nov-19	5A BR EB70 / Peoria, Demo Portions Existing Brdg, Ph1S3, Sta 2343+00 to 2345+00																																																																																																											
Foundations		8	754	15-Nov-19	25-Nov-19																																																																																																												
C5EBMLST2104-300	5A BR EB70 / Peoria, Drive Pile Abutment 1, Ph1S3, Sta 2343+00 to 2345+00	4	745	15-Nov-19	20-Nov-19	5A BR EB70 / Peoria, Drive Pile Abutment 1, Ph1S3, Sta 2343+00 to 2345+00																																																																																																											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	Schedule											
						2018	2019	2020	2021	2022	2023	2024	2025	2026			
Earthwork																	
Clear & Grub																	
C5XSST2346-130	5 - XS Peoria, Clear and Grub, Ph1S4 (2346)	4	745	23-Mar-20	26-Mar-20												
C5XSST2346-170	5 - XS Peoria, Clear and Grub, Ph1S5 (2346)	4	745	11-May-20	14-May-20												
Excavation																	
C5XSST2346-105	5 - XS Peoria, Excavate Cut Areas, Ph1S4 (2346)	4	749	23-Mar-20	26-Mar-20												
C5XSST2346-175	5 - XS Peoria, Excavate Cut Areas, Ph1S5 (2346)	4	749	11-May-20	14-May-20												
Embankment																	
C5XSST2346-110	5 - XS Peoria, Place Embankment, Ph1S4 (2346)	4	757	26-Mar-20	31-Mar-20												
C5XSST2346-180	5 - XS Peoria, Place Embankment, Ph1S5 (2346)	4	757	14-May-20	20-May-20												
Drainage																	
C5XSST2346-145	5 - XS Peoria, Install Small RCP, Ph1S4 (2346)	8	745	26-Mar-20	03-Apr-20												
C5XSST2346-150	5 - XS Peoria, Install Culvert, Ph1S4 (2346)	4	749	26-Mar-20	31-Mar-20												
C5XSST2346-160	5 - XS Peoria, Place Headwall, Ph1S4 (2346)	4	768	31-Mar-20	03-Apr-20												
C5XSST2346-140	5 - XS Peoria, Install MHs and Inlets, Ph1S4 (2346)	8	745	03-Apr-20	14-Apr-20												
C5XSST2346-155	5 - XS Peoria, Place RipRap, Ph1S4 (2346)	4	768	03-Apr-20	08-Apr-20												
C5XSST2346-165	5 - XS Peoria, Detention Ponds, Ph1S5 (2346)	16	766	11-May-20	29-May-20												
C5XSST2346-185	5 - XS Peoria, Install Small RCP, Ph1S5 (2346)	8	745	14-May-20	26-May-20												
C5XSST2346-190	5 - XS Peoria, Install Culvert, Ph1S5 (2346)	8	745	14-May-20	26-May-20												
C5XSST2346-195	5 - XS Peoria, Install MHs and Inlets, Ph1S5 (2346)	8	745	26-May-20	03-Jun-20												
C5XSST2346-200	5 - XS Peoria, Place Headwall, Ph1S5 (2346)	4	766	26-May-20	29-May-20												
C5XSST2346-205	5 - XS Peoria, Place RipRap, Ph1S5 (2346)	4	766	29-May-20	03-Jun-20												
Subgrade Treatment and Base																	
C5XSST2346-115	5 - XS Peoria, Place Subgrade Base, Ph1S4 (2346)	4	745	14-Apr-20	17-Apr-20												
C5XSST2346-210	5 - XS Peoria, Place Subgrade Base, Ph1S5 (2346)	4	745	03-Jun-20	08-Jun-20												
Pavement																	
C5XSST2346-120	5 - XS Peoria, Place HMA, Ph1S4 (2346)	2	495	29-Apr-20	01-May-20												
C5XSST2346-125	5 - XS Peoria, Place SMA, Ph1S4 (2346)	2	453	01-May-20	05-May-20												
C5XSST2346-220	5 - XS Peoria, Place HMA, Ph1S5 (2346)	2	494	18-Jun-20	22-Jun-20												
C5XSST2346-225	5 - XS Peoria, Place SMA, Ph1S5 (2346)	2	452	23-Jun-20	24-Jun-20												
C5XSST2346-285	5 - XS Peoria, Install Permanent Markings, Ph1S5 (2346)	2	745	24-Jun-20	26-Jun-20												
Curb & Gutter																	
C5XSST2346-135	5 - XS Peoria, Place Curb & Gutter, Ph1S4 (2346)	10	745	17-Apr-20	29-Apr-20												
C5XSST2346-215	5 - XS Peoria, Place Curb & Gutter, Ph1S5 (2346)	10	745	08-Jun-20	18-Jun-20												
5 WB GP & AUX Lane .Sta 2344+00 to 2448+00																	
C5WBGST2344-105	5A - WB GP, Start, Ph1S1, Sta 2344+00 to 2448+00	0	1066	30-Jan-19	30-Jan-19												
C5WBGST2344-145	5A - WB GP, Sec 1 Interim - Finish, Ph1S2, Sta 2344+00 to 2448+00	0	1067	29-Apr-19	29-Apr-19												
C5WBGST2344-235	5A - WB GP, FF Start, Ph1S2, Sta 2344+00 to 2448+00	0	1067	30-Apr-19	30-Apr-19												
C5WBGST2344-250	5A - WB GP, Finish, Ph1S2, Sta 2344+00 to 2448+00	0	1067	23-May-19	23-May-19												
C5WBGST2344-270	5A - WB GP, Start, Ph1S5 (Mill and Overlay), Sta 2344+00 to 2448+00	0	774	29-Apr-20	29-Apr-20												
C5WBGST2344-275	5A - WB GP, Finish, Ph1S5 (Mill and Overlay), Sta 2344+00 to 2448+00	0	774	26-May-20	26-May-20												
Traffic Control and Temporary Work																	
Barricades, Signs & Traffic Handling																	
C5WBGST2344-100	5A - WB GP, Move Traffic, Ph1S2, Sta 2344+00 to 2448+00	1	1066	04-Feb-19	05-Feb-19												
Portable Traffic Barrier																	
C5WBGST2344-115	5A - WB GP, Place Temp Conc Barrier, Ph1S2, Sta 2344+00 to 2448+00	4	1066	30-Jan-19	04-Feb-19												
Workzone Pavement Marking																	
C5WBGST2344-120	5A - WB GP, Place Temp Marking & Signing, Ph1S2, Sta 2344+00 to 2448+00	4	1066	30-Jan-19	04-Feb-19												
Erosion Control																	
C5WBGST2344-110	5A - WB GP, Place Temp Erosion Control, Ph1S2, Sta 2344+00 to 2448+00	4	1066	30-Jan-19	04-Feb-19												
Earthwork																	
Clear & Grub																	
		4	1066	30-Jan-19	04-Feb-19												

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018 2019 2020 2021 2022 2023 2024 2025 2026													
						2018	2019	2020	2021	2022	2023	2024	2025	2026					
C5WBG PST2344-265	5A - WB GP, Clear and Grub, Ph1S2, Sta 2344+00 to 2448+00	4	1066	30-Jan-19	04-Feb-19														
Excavation																			
C5WBG PST2344-205	5A - WB GP, Excavate Cut Areas, Ph1S2, Sta 2344+00 to 2448+00	12	1066	05-Feb-19	20-Feb-19														
Embankment																			
C5WBG PST2344-210	5A - WB GP, Place Embankment, Ph1S2, Sta 2344+00 to 2448+00	20	1078	20-Feb-19	14-Mar-19														
Drainage																			
Storm Sewer																			
C5WBG PST2344-215	5A - WB GP, Install Small RCP, Ph1S2, Sta 2344+00 to 2448+00	16	1066	20-Feb-19	11-Mar-19														
Inlets																			
C5WBG PST2344-225	5A - WB GP, Install MHs and Inlets, Ph1S2, Sta 2344+00 to 2448+00	16	1066	11-Mar-19	27-Mar-19														
Riprap																			
C5WBG PST2344-220	5A - WB GP, Place RipRap, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
Retaining Walls																			
RW-W32 WB70 (2408+50 to 2416+75)																			
C5WBG PST2344-140	5A RW WB70, Construct RW-W32, Ph1S2 (2408+50 to 2416+75)	20	1085	11-Feb-19	06-Mar-19														
Subgrade Treatment and Base																			
Aggregate Base																			
C5WBG PST2344-230	5A - WB GP, Place Subgrade Base, Ph1S2, Sta 2344+00 to 2448+00	16	1066	27-Mar-19	15-Apr-19														
Pavement																			
Asphalt Pavement																			
HMA Paving																			
C5WBG PST2344-240	5A - WB GP, Place HMA, Ph1S2, Sta 2344+00 to 2448+00	10	702	15-Apr-19	29-Apr-19														
C5WBG PST2344-125	5A - WB GP, Milling, Ph1S5, Sta 2344+00 to 2448+00	20	774	29-Apr-20	21-May-20														
C5WBG PST2344-130	5A - WB GP, Place SMA (w Milling), Ph1S5, Sta 2344+00 to 2448+00	20	774	30-Apr-20	22-May-20														
Permanent Barriers																			
Concrete Barriers																			
C5WBG PST2344-190	5A - WB GP, Place Conc Rail, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
Metal Beam Guardrails																			
C5WBG PST2344-150	5A - WB GP, Install MBGF, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
Signals and Illumination																			
Roadway Illumination																			
C5WBG PST2344-200	5A - WB GP, Install Illumination Pole Bases, Ph1S2, Sta 2344+00 to 2448+00	4	1067	01-May-19	06-May-19														
C5WBG PST2344-245	5A - WB GP, Install Illumination Poles/Fixtures, Ph1S2, Sta 2344+00 to 2448+00	8	1067	06-May-19	14-May-19														
C5WBG PST2344-260	5A - WB GP, Install Illumination Energize Fixtures, Ph1S2, Sta 2344+00 to 2448+00	8	1067	14-May-19	23-May-19														
High Mast Illumination																			
C5WBG PST2344-175	5A - WB GP, Install High Mast Illumination Pole Bases, Ph1S2, Sta 2344+00 to 2448+00	4	1075	01-May-19	06-May-19														
C5WBG PST2344-180	5A - WB GP, Install High Mast Illumination Poles/Fixtures, Ph1S2, Sta 2344+00 to 2448+00	4	1075	06-May-19	09-May-19														
C5WBG PST2344-185	5A - WB GP, Install High Mast Illumination Energize Fixtures, Ph1S2, Sta 2344+00 to 2448+00	4	1075	09-May-19	14-May-19														
Signing and Marking																			
Overhead Sign Structures																			
C5WBG PST2344-160	5A - WB GP, Install Overhead Signage, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
Small Signage																			
C5WBG PST2344-155	5A - WB GP, Install Small Signage, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
Pavement Marking																			
C5WBG PST2344-255	5A - WB GP, Install Permanent Markings, Ph1S2, Sta 2344+00 to 2448+00	2	1086	30-Apr-19	02-May-19														
C5WBG PST2344-135	5A - WB GP, Install Permanent Markings, Ph1S5, Sta 2344+00 to 2448+00	4	774	19-May-20	26-May-20														
Landscaping																			
Seeding & Sodding																			
C5WBG PST2344-165	5A - WB GP, Install Topsoil, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
C5WBG PST2344-170	5A - WB GP, Install Seeding/Sodding, Ph1S2, Sta 2344+00 to 2448+00	8	1079	01-May-19	09-May-19														
ITS/TCS																			
Duct Bank System																			

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone



Central 70 Project			Layout - Full Schedule				Data Date: 29-Sep-17									
Activity ID	Activity Name	Original Duration	Total Float	Start	Finish	2018	2019	2020	2021	2022	2023	2024	2025	2026		
C5EBEXST200-100185	5A - EB Exit to I225, Install Illumination Pole Bases, Ph1S2, Sta 200+00 to 235+00	4	1090	29-Apr-19	03-May-19											
C5EBEXST200-100210	5A - EB Exit to I225, Install Illumination Poles/Fixtures, Ph1S2, Sta 200+00 to 235+00	8	1090	03-May-19	13-May-19											
C5EBEXST200-100215	5A - EB Exit to I225, Install Illumination Energize Fixtures, Ph1S2, Sta 200+00 to 235+00	8	1090	13-May-19	22-May-19											
Signing and Marking		351	760	29-Apr-19	10-Jun-20											
C5EBEXST200-100190	5A - EB Exit to I225, Install Small Signage, Ph1S2, Sta 200+00 to 235+00	8	1102	29-Apr-19	08-May-19											
C5EBEXST200-100195	5A - EB Exit to I225, Install Overhead Signage, Ph1S2, Sta 200+00 to 235+00	8	1102	29-Apr-19	08-May-19											
C5EBEXST200-100235	5A - EB Exit to I225, Install Permanent Markings, Ph1S2, Sta 200+00 to 235+00	2	760	08-Jun-20	10-Jun-20											
Landscaping		8	1102	29-Apr-19	08-May-19											
C5EBEXST200-100200	5A - EB Exit to I225, Install Topsoil, Ph1S2, Sta 200+00 to 235+00	8	1102	29-Apr-19	08-May-19											
C5EBEXST200-100205	5A - EB Exit to I225, Install Seeding/Sodding, Ph1S2, Sta 200+00 to 235+00	8	1102	29-Apr-19	08-May-19											
5 EWB EL ITC/TC Tolling Sta 2344+00 to 2448+00 STA (2344 to 2448)		149	675	27-Mar-20	16-Sep-20											
ITS/TCS		149	675	27-Mar-20	16-Sep-20											
C5EWELST2344-110	5 - EB & WB EL, 4 VTMS, 6 CCTV, 10 MVRD, 23 TTI, 2 FS, 38 LUS, 16 SMVMS, 10 D	0	675	08-Jul-20	08-Jul-20											
C5EWELST2344-115	5 - EB & WB EL, Mount 4 VTMS, 6 CCTV, 10 MVRD, 23 TTI, 2 FS, 38 LUS, 16 SMVMS	16	691	08-Jul-20	27-Jul-20											
C5EWELST2344-120	5 - EB & WB EL, ITS & TCS 23 Cabinets & Fiber Install fiber Sta 2344+00 to 2448+00	8	675	08-Jul-20	17-Jul-20											
C5EWELST2344-125	5 - EB & WB EL, ITS & TCS Fiber Cut and splice Sta 2344+00 to 2448+00	20	675	17-Jul-20	10-Aug-20											
C5EWELST2344-135	5 - EB & WB EL, Equip Install 4 VTMS, 6 CCTV, 10 MVRD, 23 TTI, 2 FS, 38 LUS, 16 SMVMS	0	691	27-Jul-20	27-Jul-20											
C5EWELST2344-145	5 - EB & WB EL, ITS & TCS Fiber Fiber Complete Sta 2344+00 to 2448+00	0	675	13-Aug-20	13-Aug-20											
Duct Bank System		88	675	27-Mar-20	08-Jul-20											
C5EWELST2344-100	5 - EB & WB EL, ITS & TCS Civil Work Install Conduit & Pull Boxes Sta 2344+00 to 2448+00	16	747	27-Mar-20	15-Apr-20											
C5EWELST2344-105	5 - EB & WB EL, ITS & TCS Civil Work Install 10 Gantries Sta 2344+00 to 2448+00	88	675	27-Mar-20	08-Jul-20											
Testing & Certification		45	675	27-Jul-20	16-Sep-20											
C5EWELST2344-130	5 - EB & WB EL, Local Site Test 4 VTMS, 6 CCTV, 10 MVRD, 23 TTI, 2 FS, 38 LUS, 16 SMVMS	16	692	27-Jul-20	13-Aug-20											
C5EWELST2344-140	5 - EB & WB EL, ITS & TCS Fiber Local Site Test Sta 2344+00 to 2448+00	4	675	10-Aug-20	13-Aug-20											
C5EWELST2344-150	5 - EB & WB EL, ITS & TCS Testing Start Sta 2344+00 to 2448+00	0	675	14-Aug-20	14-Aug-20											
C5EWELST2344-155	5 - EB & WB EL, Integration Test 4 VTMS, 6 CCTV, 10 MVRD, 23 TTI, 2 FS, 38 LUS, 16 SMVMS	16	675	14-Aug-20	02-Sep-20											
C5EWELST2344-160	5 - EB & WB EL, Test Cent Network 4 VTMS, 6 CCTV, 10 MVRD, 23 TTI, 2 FS, 38 LUS, 16 SMVMS	12	675	02-Sep-20	16-Sep-20											
C5EWELST2344-165	5 - EB & WB EL, ITS & TCS Testing Complete Sta 2344+00 to 2448+00	0	675	16-Sep-20	16-Sep-20											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

