

ESTIMATE SUMMARY

 CONTID: C24666 ESTIMATE NO: 0018 PROG SPEC YR: 2005
 PCN: 24666-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: I-70_GENESEE WILDLIFE XING
 TIME CHARGED: 294.0 DAYS TIME ALLOW: 297 WORK DAYS
 PERCENT TIME: 98.99 ORIG TIME ALLOW: 297 WORK DAYS

PROJECT NO: 2670703-497
 I-70_GENESEE WILDLIFE XING

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY PAY PERIOD ENDING 04/27/2024 DATE TIME STARTED 10/31/2022
 9002 N. MOORE RD. DATE LET 09/15/2022 DATE WORK BEGAN 10/31/2022
 DATE AWARDED 09/26/2022 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 10/05/2022 DATE ACCEPTED
 LITTLETON CO 80125 (303)791-5642 DATE NOTICE TO PROCEED 10/31/2022

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,633,325.96 PARTICIPATING	\$ 117,716.90	\$ 0.00
AWARD PROJECT AMT: \$ 9,900,432.72 NON-PARTICIPATING	8,328,429.68	555,219.35
PERCENT COMPLETE: 79.43% TOTAL EARNINGS	8,446,146.58	555,219.35
FUNDS AVAILABLE: \$ 2,187,179.38 STOCKPILED MATERIALS	0.00	-11,139.70
	GROSS EARNINGS	544,079.65
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-148,506.49	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	8,297,640.09
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	8,297,640.09
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 544,079.65

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 2
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			LS	0.000	0.00	
			21,041.78000	1.000		21,041.78
0010	202-00055	*Removal of Fiber Optic Cable	5,640.000	5,640.000		
			LF	0.000	0.00	
			2.95000	5,640.000		16,638.00
0015	202-00090	Removal of Delineator	14.000	12.000		
			EACH	0.000	0.00	
			4.54000	12.000		54.48
0020	202-00220	*Removal of Asphalt Mat	4,395.000	3,982.000		
			SY	0.000	0.00	
			9.22000	3,982.000		36,714.04
0025	202-00240	*Removal of Asphalt Mat (Planing)	18,517.000	0.000		
			SY	0.000	0.00	
			2.55000	0.000		0.00
0030	202-00250	*Removal of Pavement Marking	22,488.000	9,608.000		
			SF	9,685.000	16,464.50	
			1.70000	19,293.000		32,798.10
0035	202-01000	*Removal of Fence	18,410.000	215.000		
			LF	10,593.000	7,415.10	
			0.70000	10,808.000		7,565.60
0040	202-01130	*Removal of Guardrail Type 3	3,965.000	3,471.000		
			LF	0.000	0.00	
			10.17000	3,471.000		35,300.07
0045	203-00010	Unclassified Excavation (Complete In Place)	22,221.000	22,127.000		
			CY	0.000	0.00	
			11.96000	22,127.000		264,638.92
0050	203-01500	Blading	40.000	0.000		
			HOURL	0.000	0.00	
			161.29000	0.000		0.00
0055	203-01510	Backhoe	60.000	0.000		
			HOURL	0.000	0.00	
			144.52000	0.000		0.00

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 3
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-01550	Dozing	80.000	0.000		
			HOURLY	0.000	0.00	
			124.12000	0.000		0.00
0065	203-01594	Combination Loader	80.000	6.000		
			HOURLY	0.000	0.00	
			141.71000	6.000		850.26
0070	203-01597	*Potholing	60.000	10.000		
			HOURLY	0.000	0.00	
			439.58000	10.000		4,395.80
0075	203-02330	Laborer	80.000	5.000		
			HOURLY	0.000	0.00	
			58.67000	5.000		293.35
0080	207-00700	Topsoil (Onsite)	2,510.000	217.000		
			CY	2,293.000	91,995.16	
			40.12000	2,510.000		100,701.20
0085	208-00002	*Erosion Log Type 1 (12 Inch)	5,000.000	3,889.000		
			LF	0.000	0.00	
			8.68000	3,889.000		33,756.52
0090	208-00009	*Erosion Log Type 2 (18 Inch)	77.000	77.000		
			LF	0.000	0.00	
			22.76000	77.000		1,752.52
0095	208-00024	*Erosion Log (Type 3)(20 Inch)	250.000	70.000		
			LF	0.000	0.00	
			33.36000	70.000		2,335.20
0096	208-00020	Silt Fence Addition of Silt Fence Line Item	955.000	955.000		
			LF	0.000	0.00	
			2.76000	955.000		2,635.80
0100	208-00046	Pre-fabricated Concrete Washout Structure (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			5,319.11000	1.000		5,319.11
0105	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,346.78000	2.000		4,693.56

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 4
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	30.000	0.000		
			CY	0.000	0.00	
			49.22000	0.000		0.00
0115	208-00103	Removal and Disposal of Sediment (Labor)	17.000	17.000		
			HOOR	0.000	0.00	
			80.39000	17.000		1,366.63
0120	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	2.000		
			HOOR	0.000	0.00	
			116.53000	2.000		233.06
0125	208-00106	Sweeping (Sediment Removal)	60.000	1.000		
			HOOR	0.000	0.00	
			99.96000	1.000		99.96
0130	208-00107	Removal of Trash	40.000	6.000		
			HOOR	24.000	4,728.96	
			197.04000	30.000		5,911.20
0135	208-00207	Erosion Control Management	60.000	45.000		
			DAY	1.500	314.82	
			209.88000	46.500		9,759.42
0140	210-00810	Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			96.55000	0.000		0.00
0145	212-00700	*Organic Fertilizer	972.000	63.000		
			LB	0.000	0.00	
			3.81000	63.000		240.03
0150	212-00702	*Biotic Soil Amendments (Hydraulically Applied)	2,625.000	0.000		
			LB	0.000	0.00	
			6.82000	0.000		0.00
0155	212-00703	*Humate	648.000	41.000		
			LB	0.000	0.00	
			4.54000	41.000		186.14
0160	212-00706	*Seeding (Native) Drill	2.490	0.210		
			ACRE	0.000	0.00	
			1,431.22000	0.210		300.56

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 5
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	212-00707	*Seeding (Native) Hydraulic	0.750	0.000		
			ACRE	0.000	0.00	
			2,266.10000	0.000		0.00
0170	213-00004	*Mulching (Weed Free Straw)	2.490	0.000		
			ACRE	0.000	0.00	
			1,647.03000	0.000		0.00
0175	213-00011	*Mulching (Hydraulic)	0.750	0.000		
			ACRE	0.000	0.00	
			2,896.50000	0.000		0.00
0180	213-00061	*Mulch Tackifier	490.000	0.000		
			LB	0.000	0.00	
			3.41000	0.000		0.00
0185	214-00008	Extended Landscape Preservation	1.000	0.000		
			L S	0.000	0.00	
			21,581.86000	0.000		0.00
0190	214-01009	Brush Windrow	340.000	0.000		
			LF	282.000	15,873.78	
			56.29000	282.000		15,873.78
0195	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	5,550.000	1,006.000		
			SY	0.000	0.00	
			2.67000	1,006.000		2,686.02
0200	217-00020	*Herbicide Treatment	20.000	0.000		
			HOURL	0.000	0.00	
			193.10000	0.000		0.00
0205	240-00000	*Wildlife Biologist	16.000	8.000		
			HOURL	0.000	0.00	
			113.59000	8.000		908.72
0210	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			11,358.87000	0.000		0.00
0215	304-06007	Aggregate Base Course (Class 6)	584.000	510.000		
			CY	0.000	0.00	
			87.47000	510.000		44,609.70

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 6
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	208.000	0.000		
			TON	0.000	0.00	
			232.85000	0.000		0.00
0225	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	4,469.000	385.390		
			TON	78.660	14,246.11	
			181.11000	464.050		84,044.10
0230	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,497.910	1,497.910		
			TON	0.000	0.00	
			150.28000	1,497.910		225,105.91
0235	411-10255	*Emulsified Asphalt (Slow-Setting)	2,240.000	343.000		
			GAL	7.000	63.63	
			9.09000	350.000		3,181.50
0240	420-00112	Geotextile (Drainage) (Class 1)	112.000	0.000		
			SY	112.000	442.40	
			3.95000	112.000		442.40
0245	506-00206	Riprap (6 Inch)	37.500	0.000		
			CY	37.500	4,131.75	
			110.18000	37.500		4,131.75
0250	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	80.000	64.000		
			LF	16.000	2,424.00	
			151.50000	80.000		12,120.00
0255	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,698.73000	1.000		1,698.73
0260	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	1.000	8,088.31	
			8,088.31000	1.000		8,088.31
0265	606-00302	*Guardrail Type 3 (31 Inch Midwest Guardrail System)	3,975.000	1,222.000		
			LF	2,715.000	138,790.80	
			51.12000	3,937.000		201,259.44
0270	606-01340	*End Anchorage Type 3D	5.000	2.000		
			EACH	2.000	3,591.68	
			1,795.84000	4.000		7,183.36

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 7
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0275	606-01370	*Transition Type 3G	4.000	2.000		
			EACH	2.000	12,803.70	
			6,401.85000	4.000		25,607.40
0280	606-01380	*Transition Type 3H	4.000	2.000		
			EACH	2.000	5,313.66	
			2,656.83000	4.000		10,627.32
0285	606-02003	*End Anchorage (Nonflared)	4.000	1.000		
			EACH	1.000	5,913.43	
			5,913.43000	2.000		11,826.86
0290	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			5,821.42000	1.000		5,821.42
0295	607-11350	*Fence Deer	28,675.000	23,767.000		
			LF	4,212.000	114,271.56	
			27.13000	27,979.000		759,070.27
0295		MATERIAL ALLOWANCE Mesh for Deer Fence		2,665.000		
			LF	-2,665.000	-11,139.70	
			4.18000	0.000		0.00
0300	607-11525	Fence (Plastic)	280.000	280.000		
			LF	0.000	0.00	
			4.54000	280.000		1,271.20
0305	607-60001	*Pedestrian Gate (Special)	2.000	0.000		
			EACH	2.000	3,010.10	
			1,505.05000	2.000		3,010.10
0310	607-60002	*Game Ramp	14.000	14.000		
			EACH	0.000	0.00	
			17,109.23000	14.000		239,529.22
0310		MATERIAL ALLOWANCE Game Ramp Materials		0.000		
			EACH	0.000	0.00	
			897.45000	0.000		0.00
0315	607-60109	*8 Foot Gate (Special)	3.000	0.000		
			EACH	3.000	9,115.50	
			3,038.50000	3.000		9,115.50

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 8
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0320	607-60114	*14 Foot Gate	4.000	4.000		
			EACH	0.000	0.00	
			1,573.20000	4.000		6,292.80
0325	611-00017	16 Foot Deer Guard	1.000	1.000		
			EACH	0.000	0.00	
			109,198.99000	1.000		109,198.99
0325		MATERIAL ALLOWANCE PreCast Guard		0.000		
			EACH	0.000	0.00	
			109,198.99000	0.000		0.00
0330	611-00041	40 Foot Deer Guard	3.000	2.000		
			EACH	0.000	0.00	
			237,704.50000	2.000		475,409.00
0330		MATERIAL ALLOWANCE PreCast Guards		0.000		
			EACH	0.000	0.00	
			237,704.50000	0.000		0.00
0335	612-00001	Delineator (Type I)	98.000	0.000		
			EACH	48.000	1,199.52	
			24.99000	48.000		1,199.52
0340	612-00003	Delineator (Type III)	4.000	0.000		
			EACH	1.000	34.08	
			34.08000	1.000		34.08
0345	612-00260	*Location Marker (Fiber Optic)(Dome)	1.000	1.000		
			EACH	0.000	0.00	
			283.98000	1.000		283.98
0350	613-01200	*2 Inch Electrical Conduit (Plastic)	6,610.000	6,610.000		
			LF	0.000	0.00	
			53.39000	6,610.000		352,907.90
0355	613-07023	*Pull Box (24"x36"x24")	3.000	2.000		
			EACH	0.000	0.00	
			4,943.38000	2.000		9,886.76
0360	613-07040	*Pull Box (30"x48"x24")	2.000	2.000		
			EACH	0.000	0.00	
			5,871.40000	2.000		11,742.80

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 9
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0365	613-10000	*Wiring	1.000	0.750		
			L S	0.000	0.00	
			81,420.37000	0.750		61,065.28
0370	614-72831	*Communications Cabinet (Type 1)	1.000	0.000		
			EACH	0.000	0.00	
			20,405.08000	0.000		0.00
0375	614-72832	*Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			15,166.37000	0.000		0.00
0380	614-86752	*Fold-Over Tower (ITS)	2.000	0.000		
			EACH	2.000	57,380.46	
			28,690.23000	2.000		57,380.46
0385	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	1,280.000	0.000		
			LF	0.000	0.00	
			11.36000	0.000		0.00
0390	614-87320	*Closed Circuit Television	1.000	0.000		
			EACH	0.000	0.00	
			10,543.30000	0.000		0.00
0395	614-87333	*Closed Circuit Television Camera (Traffic Surveillance)	2.000	0.000		
			EACH	0.000	0.00	
			12,161.93000	0.000		0.00
0400	614-87350	*Test Fiber Optic Cable	1.000	0.500		
			L S	0.000	0.00	
			15,505.99000	0.500		7,753.00
0405	614-87498	*Fiber Optic Cable (Single Mode) (144 Strands)	1,880.000	1,880.000		
			LF	0.000	0.00	
			14.77000	1,880.000		27,767.60
0410	614-87650	*Fiber Optic Cable (Single Mode) (216 Strands)	1,880.000	1,880.000		
			LF	0.000	0.00	
			14.77000	1,880.000		27,767.60
0415	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			11,531.53000	0.000		0.00

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 10
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0420	621-00450	*Detour Pavement	9,500.000	8,900.000		
			SY	0.000	0.00	
			62.48000	8,900.000		556,072.00
0425	625-00000	*Construction Surveying	1.000	0.790		
			L S	0.000	0.00	
			134,436.18000	0.790		106,204.58
0430	626-00000	*Mobilization	1.000	1.000		
			LS	0.000	0.00	
			474,032.90000	1.000		474,032.90
0435	626-01113	*Public Information Management (Tier III)	445.000	376.000		
			DAY	20.000	1,826.00	
			91.30000	396.000		36,154.80
0440	627-00008	*Modified Epoxy Pavement Marking	392.000	336.000		
			GAL	0.000	0.00	
			198.78000	336.000		66,790.08
0445	630-00000	*Flagging	1,000.000	62.750		
			HOUR	0.000	0.00	
			37.49000	62.750		2,352.50
0450	630-00003	*Uniformed Traffic Control	250.000	171.500		
			HOUR	0.000	0.00	
			198.78000	171.500		34,090.77
0455	630-00007	*Traffic Control Inspection	300.000	256.000		
			DAY	20.000	5,111.40	
			255.57000	276.000		70,537.32
0460	630-00012	*Traffic Control Management	157.000	153.000		
			DAY	4.000	6,815.28	
			1,703.82000	157.000		267,499.74
0465	630-80001	*Flashing Beacon (Portable)	2.000	0.000		
			EACH	0.000	0.00	
			1,135.88000	0.000		0.00
0470	630-80337	*Barricade (Type 3 M-C) (Temporary)	4.000	3.600		
			EACH	0.000	0.00	
			511.15000	3.600		1,840.14

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 11
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	630-80341	*Construction Traffic Sign (Panel Size A)	46.000	41.400		
			EACH	0.000	0.00	
			85.19000	41.400		3,526.87
0480	630-80342	*Construction Traffic Sign (Panel Size B)	55.000	49.500		
			EACH	0.000	0.00	
			119.27000	49.500		5,903.87
0485	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	24.300		
			EACH	0.000	0.00	
			141.99000	24.300		3,450.36
0490	630-80355	*Portable Message Sign Panel	3.000	2.700		
			EACH	0.000	0.00	
			14,198.59000	2.700		38,336.19
0495	630-80360	*Drum Channelizing Device	150.000	75.600		
			EACH	59.400	4,048.11	
			68.15000	135.000		9,200.25
0500	630-80370	Barrier (Temporary)	8,000.000	5,515.200		
			LF	0.000	0.00	
			29.37000	5,515.200		161,981.42
0505	630-80380	*Traffic Cone	200.000	135.000		
			EACH	45.000	920.25	
			20.45000	180.000		3,681.00
0510	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			5,679.44000	0.000		0.00
0515	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	1.800		
			EACH	0.000	0.00	
			5,679.44000	1.800		10,222.99
0516	900-00006	Added Item (Dollar)/ Traffic Control Impacts	71,291.330	71,291.330		
			DOL	0.000	0.00	
			1.00000	71,291.330		71,291.33
0520	700-70010	F/A Minor Contract Revisions	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN 05/16/2024

09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0525	700-70016	F/A Fuel Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70018	F/A Roadway Smoothness Incentive	43,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70019	F/A Asphalt Cement Cost Adjustment	0.010	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70025	F/A Quality Incentive Payment	27,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70031	F/A Interim Surface Repair	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70111	Project First Program	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	630-80358	Flash Arrow Panel (C Ty) CO #002	4.000	3.600		
			EACH	0.000	0.00	
			1,450.00000	3.600		5,220.00
0710	627-00013	Pvmt Mkg Paint (High Build) CO #002	227.000	100.000		
			GAL	127.000	9,525.00	
			75.00000	227.000		17,025.00
0715	900-00006	Added Item (Dollar)/ ENVIRONMENTAL SEVERE FINDINGS LIQUIDATED DAMAGES	0.000	0.000		
			DOL	0.000	0.00	
			3,500.00000	0.000		0.00

CAT 0200			CURRENT AMT	\$ 7,469,406.49 \$	534,719.35 \$	5,360,898.20

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 13
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0560	206-00000	Structure Excavation	2,145.000	2,145.000		
			CY	0.000	0.00	
			21.57000	2,145.000		46,267.65
0565	206-00100	Structure Backfill (Class 1)	1,283.000	1,283.000		
			CY	0.000	0.00	
			53.28000	1,283.000		68,358.24
0570	206-00200	Structure Backfill (Class 2)	169.000	0.000		
			CY	0.000	0.00	
			7.15000	0.000		0.00
0575	206-00360	Mechanical Reinforcement of Soil	1,283.000	1,283.000		
			CY	0.000	0.00	
			48.93000	1,283.000		62,777.19
0580	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			76,802.90000	1.000		76,802.90
0585	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			45,344.24000	1.000		45,344.24
0590	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			97,397.01000	1.000		97,397.01
0595	206-01784	Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			29,147.66000	1.000		29,147.66
0600	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			121,237.26000	1.000		121,237.26
0605	206-01786	Shoring (Area 6)	1.000	1.000		
			L S	0.000	0.00	
			99,228.20000	1.000		99,228.20
0610	408-01100	Joint Sealant	448.000	0.000		
			LF	0.000	0.00	
			28.40000	0.000		0.00

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 14
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0615	502-00100	Drilling Hole to Facilitate Pile Driving	247.000	247.000		
			LF	0.000	0.00	
			27.39000	247.000		6,765.33
0620	502-00460	Pile Tip	24.000	24.000		
			EACH	0.000	0.00	
			159.03000	24.000		3,816.72
0625	502-02010	Dynamic Pile Test	4.000	4.000		
			EACH	0.000	0.00	
			3,066.90000	4.000		12,267.60
0630	502-11489	Steel Piling (HP 14x89)	1,008.000	765.800		
			LF	0.000	0.00	
			110.25000	765.800		84,429.45
0630		MATERIAL ALLOWANCE H-Pile Stockpiled On Site		0.000		
			LF	0.000	0.00	
			73.43000	0.000		0.00
0635	515-00120	*Waterproofing (Membrane)	1,908.000	1,498.000		
			SY	410.000	9,360.30	
			22.83000	1,908.000		43,559.64
0640	601-03056	*Concrete Class DF	856.000	856.000		
			CY	0.000	0.00	
			827.60000	856.000		708,425.60
0641	900-00006	Added Item (Dollar)/ Deck Panel Stockpile	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0641		MATERIAL ALLOWANCE 88 3" Deck Panels (4070SF)		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0641		MATERIAL ALLOWANCE Remaining Deck Panels WB Phase 5		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0645	601-40300	*Structural Concrete Coating	1,589.000	0.000		
			SY	0.000	0.00	
			13.09000	0.000		0.00

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 15
 ESTIMATE RUN 05/16/2024
 09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0650	602-00020	*Reinforcing Steel (Epoxy Coated)	152,449.000	145,149.000		
			LB	0.000	0.00	
			1.90000	145,149.000		275,783.10
0655	606-01407	*Transition Type BR9-GR3	8.000	8.000		
			EACH	0.000	0.00	
			6,147.77000	8.000		49,182.16
0660	606-10900	*Bridge Rail Type 9	630.000	630.000		
			LF	0.000	0.00	
			442.02000	630.000		278,472.60
0665	607-11530	*Fence (Special)	269.000	269.000		
			LF	0.000	0.00	
			143.12000	269.000		38,499.28
0670	607-53137	*Fence Chain Link (Special) (36 Inch)	630.000	630.000		
			LF	0.000	0.00	
			79.34000	630.000		49,984.20
0675	613-00200	*2 Inch Electrical Conduit	692.000	692.000		
			LF	0.000	0.00	
			28.40000	692.000		19,652.80
0680	613-00300	*3 Inch Electrical Conduit	1,789.000	1,732.000		
			LF	0.000	0.00	
			59.07000	1,732.000		102,309.24
0685	618-01154	*Prestressed Concrete I (CBT54)	1,390.000	1,390.000		
			LF	0.000	0.00	
			466.06000	1,390.000		647,823.40
0685		MATERIAL ALLOWANCE 6 Girders have been Fabricated		0.000		
			LF	0.000	0.00	
			290.95000	0.000		0.00
0685		MATERIAL ALLOWANCE 6 Girders have been Fabricated		0.000		
			LF	0.000	0.00	
			290.95000	0.000		0.00

			CAT 0300	CURRENT AMT \$ 3,046,202.57 \$	9,360.30 \$	2,967,531.47

CONTID: C24666
 PCN: 24666-BID
 PROJECT: 2670703-497

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN 05/16/2024

09:32:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			70,804.77000	1.000		70,804.77
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			44,526.76000	1.000		44,526.76
0700	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,385.37000	1.000		2,385.37

	CAT 0400	CURRENT AMT	\$ 117,716.90	\$	0.00	\$ 117,716.90

	PROJECT TOTAL	CURRENT AMT	\$10,633,325.96	\$	544,079.65	\$ 8,446,146.57