

COLORADO DEPARTMENT OF TRANSPORTATION

Estimate Summary

Estimate Run 6/21/2024 10:35 AM

Contid: C24905R

Estimate No: 0002 PROGRESS

Item Code Yr: 05

Contract Description: I-70 PKG: Bethune E and W & Burlington WB	Percent Time: 12.46%	Original Time: 285.00
Project No: NHPP 0705-089	Pay Period Start: 4/16/2024	Revised Time: 285.00
Project Counties: C026 - KIT CARSON	Pay Period Ending: 05/15/2024	Time Charged: 35.50
Region 4	Date Let: 12/21/2023	Date Time Started: 03/25/2024
Contractor: SIMON CONTRACTORS 6215 CLEAR CREEK PARKWAY CHEYENNE, WY 82009	Date Awarded: 01/04/2024	Date Work Began: 03/25/2024
	Date Contract Executed: 02/16/2024	Days Charged: 35.50
	Date Notice to Proceed: 02/19/2024	Date Accepted:

		Current Total	This Estimate
<u>24905R-BID</u>			
Current Projected Amt:	\$41,137,875.1	Participating \$ 1,580,076.48	\$ 1,096,296.49
Award Project Amt:	\$36,536,568.67	Non-Participating 0.00	
Percent Complete:	3.84%	Total Earnings 1,580,076.48	1,096,296.49
Remaining Projected Funds:	\$39,557,798.63	Stockpiled Materials 0.00	0.00
Remaining Contract Amt:	\$39,562,419.63	Gross Earnings 1,580,076.48	1,096,296.49
		Retainage -47,402.29	-32,888.89
	Securities Encumbered		
		Net Earnings 1,532,674.19	1,063,407.60
		Amount Due 1,532,674.19	1,063,407.60
		Total for 24905R-BID	\$ 1,063,407.60
		Payment Due	\$ 1,063,407.60

Approved for Payment By Chris Paiz 06/19/2024

Estimate Comment:

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
001	202-00090	Removal of Delineator EACH	882	\$15.30/EACH	0.00	0.00	0.00	\$0.00	\$0.00
002	202-00210	Removal of Concrete Pavement SY	68	\$386.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
003	202-00215	Removal of Concrete Pavement (Planing) SY	8,987	\$3.80/SY	0.00	0.00	0.00	\$0.00	\$0.00
004	202-00220	Removal of Asphalt Mat SY	3,400	\$5.40/SY	0.00	0.00	0.00	\$0.00	\$0.00
005	202-00240	Removal of Asphalt Mat (Planing) SY	431,984	\$4.90/SY	3,810.30	35,164.00	38,974.30	\$172,303.60	\$190,974.07
006	202-00250	Removal of Pavement Marking SF	214,573	\$0.71/SF	0.00	21,604.20	21,604.20	\$15,338.98	\$15,338.98
007	202-00810	Removal of Ground Sign EACH	154	\$305.50/EACH	0.00	0.00	0.00	\$0.00	\$0.00
008	202-00821	Removal of Sign Panel EACH	17	\$254.60/EACH	0.00	0.00	0.00	\$0.00	\$0.00
009	202-01130	Removal of Guardrail Type 3 LF	10,874	\$7.7C/LF	0.00	0.00	0.00	\$0.00	\$0.00
010	202-01300	Removal of End Anchorage EACH	50	\$612.25/EACH	0.00	0.00	0.00	\$0.00	\$0.00
011	203-00060	Embankment Material (Complete In Place) CY	1,485	\$59.80/CY	0.00	0.00	0.00	\$0.00	\$0.00
012	203-01594	Combination Loader HOUR	20	\$132.10/HOUR	0.00	2.50	2.50	\$330.25	\$330.25
013	207-00700	Topsoil (Onsite) CY	4,436	\$6.40/CY	1,000.00	0.00	1,000.00	\$0.00	\$6,400.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
014	208-00023	Erosion Log Type 3 (12 Inch) LF	910	\$7.70/LF	473.00	0.00	473.00	\$0.00	\$3,642.10
015	208-00035	Aggregate Bag LF	300	\$9.10/LF	0.00	0.00	0.00	\$0.00	\$0.00
016	208-00046	Pre-fabricated Concrete Washout Structure (Type 1) EACH	2	\$4,000.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
017	208-00075	Pre-fabricated Vehicle Tracking Pad EACH	7	\$2,922.00/EACH	2.00	0.00	2.00	\$0.00	\$5,844.00
018	208-00103	Removal and Disposal of Sediment (Labor) HOUR	60	\$82.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
019	208-00105	Removal and Disposal of Sediment (Equipment) HOUR	24	\$134.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
020	208-00106	Sweeping (Sediment Removal) HOUR	114	\$137.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
021	208-00107	Removal of Trash HOUR	30	\$97.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
022	208-00207	Erosion Control Management DAY	57	\$1,023.00/DAY	2.00	0.00	2.00	\$0.00	\$2,046.00
023	210-00815	Reset Sign Panel EACH	12	\$561.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
024	212-00700	Organic Fertilizer LB	1,650	\$1.35/LB	0.00	0.00	0.00	\$0.00	\$0.00
025	212-00701	Compost (Mechanically Applied) CY	358	\$97.10/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
026	212-00703	Humate LB	825	\$1.35/LB	0.00	0.00	0.00	\$0.00	\$0.00
027	212-00704	Mycorrhizae LB	110	\$12.25/LB	0.00	0.00	0.00	\$0.00	\$0.00
028	212-00706	Seeding (Native) Drill ACRE	6	\$2,450.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
029	213-00004	Mulching (Weed Free Straw) ACRE	6	\$1,676.00/ACRE	0.00	0.00	0.00	\$0.00	\$0.00
030	213-00061	Mulch Tackifier LB	1,100	\$2.00/LB	0.00	0.00	0.00	\$0.00	\$0.00
031	213-00150	Bonded Fiber Matrix ACRE	4	\$4,158.00/ACRE	0.00	1.80	1.80	\$7,484.40	\$7,484.40
032	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class 1) SY	1,550	\$3.40/SY	0.00	0.00	0.00	\$0.00	\$0.00
033	217-00020	Herbicide Treatment HOUR	20	\$225.00/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
034	240-00000	Wildlife Biologist HOUR	40	\$305.00/HOUR	4.00	17.75	21.75	\$5,413.75	\$6,633.75
035	240-00010	Removal of Nests HOUR	40	\$295.00/HOUR	0.00	2.50	2.50	\$737.50	\$737.50
036	240-00020	Netting SY	2,500	\$9.50/SY	1,250.00	0.00	1,250.00	\$0.00	\$11,875.00
037	304-06007	Aggregate Base Course (Class 6) CY	507	\$132.20/CY	0.00	0.00	0.00	\$0.00	\$0.00
038	304-07010	Aggregate Base Course (Class 7) (Special) CY	4,250	\$73.50/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
039	306-01000	Reconditioning SY	1,937	\$1.70/SY	0.00	0.00	0.00	\$0.00	\$0.00
040	403-00720	Hot Mix Asphalt (Patching) (Asphalt) TON	1,958	\$222.00/TON	0.00	606.68	606.68	\$134,682.96	\$134,682.96
041	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22) TON	135,950	\$120.25/TON	0.00	0.00	0.00	\$0.00	\$0.00
042	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28) TON	62,403	\$125.95/TON	0.00	0.00	0.00	\$0.00	\$0.00
043	411-10255	Emulsified Asphalt (Slow-Setting) GAL	93,836	\$2.40/GAL	0.00	0.00	0.00	\$0.00	\$0.00
044	420-00132	Geotextile (Separator) (Class 1) SY	2,000	\$2.75/SY	0.00	0.00	0.00	\$0.00	\$0.00
045	518-00000	Bridge Compression Joint Sealer LF	304	\$220.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
046	603-30036	36 Inch Steel End Section EACH	2	\$2,900.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
047	606-00302	Guardrail Type 3 (31 Inch Midwest Guardrail System) LF	10,725	\$46.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
048	606-01340	End Anchorage Type 3D EACH	19	\$4,016.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
049	606-01370	Transition Type 3G EACH	18	\$4,490.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
050	606-01380	Transition Type 3H EACH	6	\$1,521.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
051	606-02005	End Anchorage (Flared) EACH	31	\$4,358.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
052	612-00111	Delineator (Drivable) (Type I) EACH	796	\$127.30/EACH	0.00	0.00	0.00	\$0.00	\$0.00
053	612-00112	Delineator (Drivable) (Type II) EACH	37	\$132.40/EACH	0.00	0.00	0.00	\$0.00	\$0.00
054	612-00113	Delineator (Drivable) (Type III) EACH	49	\$147.70/EACH	0.00	0.00	0.00	\$0.00	\$0.00
055	613-50410	Light Standard (Temporary) EACH	6	\$34,078.00/EACH	0.00	6.00	6.00	\$204,468.00	\$204,468.00
056	614-00011	Sign Panel (Class I) SF	467	\$29.10/SF	0.00	0.00	0.00	\$0.00	\$0.00
057	614-00012	Sign Panel (Class II) SF	313	\$43.30/SF	0.00	0.00	0.00	\$0.00	\$0.00
058	614-00013	Sign Panel (Class III) SF	520	\$54.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
059	614-01503	Steel Sign Support (2 -Inch Round)(Post and Socket) EACH	118	\$510.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
060	614-01573	Steel Sign Support (2 -1/2 Inch Round NP-40)(Post & Slipbase) EACH	45	\$611.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
061	614-01583	Steel Sign Support (2 -1/2 In Round Sch 80) (Post & Slipbase) EACH	2	\$763.75/EACH	0.00	0.00	0.00	\$0.00	\$0.00
062	614-72875	Loop Detector Wire LF	200	\$42.25/LF	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
063	614-73005	Piezo (Electric) (Class II) EACH	2	\$7,895.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
064	614-80391	Rumble Strip (Grinding)(Asphalt) LF	241,460	\$0.14/LF	0.00	0.00	0.00	\$0.00	\$0.00
065	621-00450	Detour Pavement SY	4,326	\$140.74/SY	1,083.00	2,378.30	3,461.30	\$334,721.94	\$487,143.36
066	624-20300	Detour Drainage Pipe (Class 0) LF	300	\$81.00/LF	334.00	0.00	334.00	\$0.00	\$27,054.00
067	625-00000	Construction Surveying L S	1	\$30,000.00/L S	0.38	0.16	0.54	\$4,800.00	\$16,200.00
068	626-00000	Mobilization L S	1	\$2,933,000./L S 00	0.00	0.00	0.00	\$0.00	\$0.00
069	626-01114	Public Information Management (Tier IV) DAY	437	\$44.00/DAY	31.00	28.00	59.00	\$1,232.00	\$2,596.00
070	627-00008	Modified Epoxy Pavement Marking GAL	2,045	\$149.50/GAL	0.00	0.00	0.00	\$0.00	\$0.00
071	627-00013	Pavement Marking Paint (High Build) GAL	3,790	\$85.90/GAL	0.00	802.40	802.40	\$68,926.16	\$68,926.16
072	627-01001	Preformed Plastic Pavement Marking (Type I) SF	88	\$28.30/SF	0.00	0.00	0.00	\$0.00	\$0.00
073	630-00000	Flagging HOUR	4,140	\$56.10/HOUR	0.00	0.00	0.00	\$0.00	\$0.00
074	630-00007	Traffic Control Inspection DAY	314	\$356.50/DAY	5.00	13.00	18.00	\$4,634.50	\$6,417.00
075	630-00007	Traffic Control Inspection DAY	38	\$356.50/DAY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
076	630-00012	Traffic Control Management DAY	187	\$1,783.00/DAY	13.00	12.00	25.00	\$21,396.00	\$44,575.00
077	630-00012	Traffic Control Management DAY	3	\$1,783.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00
078	630-80338	Barricade (Type 3 M-D) (Temporary) EACH	8	\$483.75/EACH	0.00	4.00	4.00	\$1,935.00	\$1,935.00
079	630-80341	Construction Traffic Sign (Panel Size A) EACH	88	\$102.00/EACH	20.00	25.50	45.50	\$2,601.00	\$4,641.00
080	630-80342	Construction Traffic Sign (Panel Size B) EACH	120	\$127.50/EACH	39.00	12.50	51.50	\$1,593.75	\$6,566.25
081	630-80343	Construction Traffic Sign (Panel Size C) EACH	16	\$148.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
082	630-80344	Construction Traffic Sign (Special) SF	678	\$25.50/SF	0.00	303.00	303.00	\$7,726.50	\$7,726.50
083	630-80350	Vertical Panel EACH	50	\$66.20/EACH	0.00	0.00	0.00	\$0.00	\$0.00
084	630-80355	Portable Message Sign Panel EACH	4	\$14,766.00/EACH	1.00	1.00	2.00	\$14,766.00	\$29,532.00
085	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type) EACH	6	\$3,565.00/EACH	2.00	0.00	2.00	\$0.00	\$7,130.00
086	630-80360	Drum Channelizing Device EACH	566	\$66.20/EACH	90.00	0.00	90.00	\$0.00	\$5,958.00
087	630-80363	Drum Channelizing Device (With Light) (Flashing) EACH	18	\$76.40/EACH	0.00	14.50	14.50	\$1,107.80	\$1,107.80

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0200									
088	630-80370	Barrier (Temporary) LF	1,200	\$73.09/LF	0.00	360.00	360.00	\$26,312.40	\$26,312.40
089	630-80380	Traffic Cone EACH	40	\$24.50/EACH	110.00	0.00	110.00	\$0.00	\$2,695.00
090	630-80391	Channelizing Device (Fixed) EACH	915	\$76.40/EACH	0.00	335.00	335.00	\$25,594.00	\$25,594.00
091	630-80520	Mobile Pavement Marking Zone DAY	18	\$1,768.00/DAY	0.00	0.00	0.00	\$0.00	\$0.00
092	630-85010	Impact Attenuator (Temporary) EACH	9	\$12,730.00/EACH	0.00	3.00	3.00	\$38,190.00	\$38,190.00
093	630-85041	Mobile Attenuator DAY	20	\$1,528.00/DAY	15.00	0.00	15.00	\$0.00	\$22,920.00
094	700-70010	F/A Minor Contract Revisions F A	1,000,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
095	700-70016	F/A Fuel Cost Adjustment F A	0	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
096	700-70018	F/A Roadway Smoothness Incentive F A	772,539	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
097	700-70019	F/A Asphalt Cement Cost Adjustment F A	1,550,730	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
098	700-70023	F/A On-The-Job Trainee F A	15,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
099	700-70025	F/A Quality Incentive Payment F A	1,247,658	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00
100	700-70111	Project First Program F A	5,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount	
24905R-BID										
0200										
101	700-70380	F/A Erosion Control F A	15,000	\$1.00/F A	0.00	0.00	0.00	\$0.00	\$0.00	
								0200 Total	\$1,096,296.49	\$1,423,676.48
0300										
102	201-00005	Removal of Debris L S	1	\$23,000.00/L S	0.00	0.00	0.00	\$0.00	\$0.00	
103	202-00215	Removal of Concrete Pavement (Planing) SY	679	\$3.80/SY	0.00	0.00	0.00	\$0.00	\$0.00	
104	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,109	\$5.00/SY	0.00	0.00	0.00	\$0.00	\$0.00	
105	202-00453	Removal of Portions of Present Structure (Class 2) SY	98	\$530.00/SY	0.00	0.00	0.00	\$0.00	\$0.00	
106	202-00460	Removal of Portions of Present Structure (Class 3) SY	38	\$1,260.00/SY	0.00	0.00	0.00	\$0.00	\$0.00	
107	202-00502	Removal of Portions of Present Structure CY	63	\$110.00/CY	0.00	0.00	0.00	\$0.00	\$0.00	
108	202-00504	Removal of Expansion Device LF	178	\$425.00/LF	0.00	0.00	0.00	\$0.00	\$0.00	
109	202-00505	Removal of Portions of Present Structure SF	30	\$375.00/SF	0.00	0.00	0.00	\$0.00	\$0.00	
110	206-00065	Structure Backfill (Flow-Fill) CY	3	\$1,560.00/CY	0.00	0.00	0.00	\$0.00	\$0.00	
111	408-01100	Joint Sealant LF	166	\$34.00/LF	0.00	0.00	0.00	\$0.00	\$0.00	

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0300									
112	506-00212	Riprap (12 Inch) CY	3	\$1,125.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
113	515-00120	Waterproofing (Membrane) SY	885	\$25.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
114	515-00400	Concrete Sealer SY	306	\$35.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
115	519-01000	Epoxy Resin (Injection) LF	3	\$1,015.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
116	601-03040	Concrete Class D (Bridge) CY	97	\$1,600.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
117	601-03057	Concrete Class DR CY	9	\$4,880.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
118	601-03540	Concrete Class DT (Deck Topping) CY	61	\$1,995.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
119	601-06102	Concrete (Patching) CF	10	\$1,325.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
120	601-51005	Galvanic Anodes EACH	680	\$43.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
121	602-00000	Reinforcing Steel LB	1,640	\$3.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
122	602-00020	Reinforcing Steel (Epoxy Coated) LB	28,580	\$2.60/LB	0.00	0.00	0.00	\$0.00	\$0.00
123	615-00050	Embankment Protector Type 5 EACH	2	\$375.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
0300 Total								\$0.00	\$0.00
0301									
124	202-00215	Removal of Concrete Pavement (Planing) SY	679	\$3.80/SY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0301									
125	202-00246	Removal of Asphalt Mat (Planing) (Special) SY	1,109	\$5.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
126	202-00453	Removal of Portions of Present Structure (Class 2) SY	81	\$530.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
127	202-00460	Removal of Portions of Present Structure (Class 3) SY	29	\$1,260.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
128	202-00502	Removal of Portions of Present Structure CY	62	\$110.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
129	202-00504	Removal of Expansion Device LF	178	\$425.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
130	202-00505	Removal of Portions of Present Structure SF	43	\$375.00/SF	0.00	0.00	0.00	\$0.00	\$0.00
131	408-01100	Joint Sealant LF	166	\$34.00/LF	0.00	0.00	0.00	\$0.00	\$0.00
132	515-00120	Waterproofing (Membrane) SY	885	\$25.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
133	515-00400	Concrete Sealer SY	306	\$35.00/SY	0.00	0.00	0.00	\$0.00	\$0.00
134	601-03040	Concrete Class D (Bridge) CY	97	\$1,600.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
135	601-03057	Concrete Class DR CY	5	\$4,880.00/CY	0.00	0.00	0.00	\$0.00	\$0.00
136	601-03540	Concrete Class DT (Deck Topping) CY	61	\$1,995.00/CY	0.00	0.00	0.00	\$0.00	\$0.00

COLORADO DEPARTMENT OF TRANSPORTATION

PROJECT: NHPP 0705-089

CONTID: C24905R

PCN: 24905R-BID

ESTIMATE NO: 2

Ref No.	Item No.	Item Description	BID+CO Quantity	Price /Unit	Prev Qty	Qty This Period	Qty to Date	Amount this Period	Cumulative Amount
24905R-BID									
0301									
137	601-06102	Concrete (Patching) CF	15	\$1,325.00/CF	0.00	0.00	0.00	\$0.00	\$0.00
138	601-51005	Galvanic Anodes EACH	550	\$43.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
139	602-00000	Reinforcing Steel LB	1,460	\$3.50/LB	0.00	0.00	0.00	\$0.00	\$0.00
140	602-00020	Reinforcing Steel (Epoxy Coated) LB	28,580	\$2.60/LB	0.00	0.00	0.00	\$0.00	\$0.00
141	615-00050	Embankment Protector Type 5 EACH	2	\$375.00/EACH	0.00	0.00	0.00	\$0.00	\$0.00
0301 Total								\$0.00	\$0.00
0400									
142	620-00002	Field Office (Class 2) EACH	1	\$60,000.00/EACH	1.00	0.00	1.00	\$0.00	\$60,000.00
143	620-00012	Field Laboratory (Class 2) EACH	1	\$70,000.00/EACH	1.00	0.00	1.00	\$0.00	\$70,000.00
144	620-00020	Sanitary Facility EACH	2	\$13,200.00/EACH	2.00	0.00	2.00	\$0.00	\$26,400.00
0400 Total								\$0.00	\$156,400.00
24905R-BID Total								\$1,096,296.49	\$1,096,296.49
Invoice Total								\$1,096,296.49	\$1,580,076.48