

May 11, 2011

I-70B Reconstruction Project Update

Eastbound Through Lanes/Median Work:

Crews will be pouring the tie-ins to the 24 ½ road intersections today through Friday (5/11/11 to 5/13/12). They will then pour the Centennial RV intersection in sections starting Friday and ending a week from Friday (5/13/11 to 5/20-11). Crews will also be pouring the 24 ¾ Rd. intersection beginning next Tuesday (5/17/11) and finishing on Saturday (5/21/11).

Frontage Roads:

Work on tying in the Big O driveway and the Tequilas Restaurant driveway will begin today and continue through the week.

Sidewalks:

Grading for the sidewalks will continue to take place this week through next Friday (5/13/11). Sidewalk will continue to be poured as the grading is complete. Sidewalk work will be taking place on the east end of the project through Famous Dave's (traffic light at Mesa Mall Entrance).

Landscaping and Streetscape:

Landscape crews have begun work on the north side of the project. They will be coming in to portions of the project as the sidewalk is placed. Landscaping crews will have an on-going presence on the project until it is complete.

Electric crews will be working on pedestrian lighting and lighting work on the median. This work will be ongoing through next week (5/21/11).

That's the update for this week. Remember that the schedule described above is dependent on favorable conditions and could be delayed if the weather turns bad or machinery breaks down.