

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
IDAHO SPRINGS DRAINAGE PH2	01	[RP]	[2014]	\$ -	\$ 22,128,886	\$ 22,128,885	Complete
ARAP (SH88) RESURF & INT IMPR	01	[FASTER][ST][HSIP]	[2014]	\$ -	\$ 13,351,306	\$ 13,351,305	Complete
SH88 I-25 TO JORDAN OVERLAY	01	[ST]	[2014]	\$ -	\$ 306,847	\$ 306,845	Complete
US 6: SIMMS TO SHERIDAN OVERLAY	01	[AST]	[2014]	\$ -	\$ 4,559,575	\$ 4,559,574	Complete
US285: SH 88(FEDERAL) TO MARION STREET	01	[AST]	[2014]	\$ -	\$ 4,458,454	\$ 4,424,826	Complete
EXIT RAMP OVERHEAD SIGNING	01	[FASTER][HSIP]	[2014]	\$ -	\$ 2,557,384	\$ 2,341,505	Complete
C470 RAMPS OVER I25 BRIDGE REPAIRS	01	[BR][ER-NF]	[2014]	\$ -	\$ 1,242,580	\$ 1,242,578	Complete
SH 121: PARKHILL AVE. TO DARTMOUTH AVE	01	[ST]	[2014]	\$ -	\$ 6,586,319	\$ 6,586,319	Complete
SH103 OVERLAY MM .2-13.5	01	[ST][BX/ST]	[2014]	\$ -	\$ 6,660,179	\$ 5,998,038	Complete
TWIN TUNNELS WB TUNNEL WIDENING PKG 1	01	[RP]	[2014]	\$ -	\$ 53,473,233	\$ 53,472,160	Complete
SH 67 RAMPART RANGE RD. TO SEDALIA	01	[ST]	[2014]	\$ -	\$ 2,863,167	\$ 2,863,166	Complete
RAMP BRIDGE PREV MAINT- I25 SOUTH (TREX)	01	[BPM]	[2014]	\$ -	\$ 1,772,410	\$ 1,772,410	Complete
RAMP BRIDGE PREV MAINT- I225 NORTH	01	[BPM]	[2014]	\$ -	\$ 2,191,161	\$ 2,191,160	Complete
RAMP BRIDGE PREV MAINT-I70/PENA BLVD	01	[BPM]	[2014]	\$ -	\$ 1,831,494	\$ 1,831,494	Complete
US36: CABIN CREEK	01	[ST]	[2014]	\$ -	\$ 524,434	\$ 524,434	Complete
SH2: DEVOLUTION FROM 62ND AVE TO I-76	01	[RP]	[2014]	\$ -	\$ 15,700,000	\$ 15,700,000	Complete
I-70/US 40 AT GRAPEVINE RD INTERCHANGE	01	[RO]	[2014]	\$ -	\$ 288,276	\$ 288,276	Complete
ROCKFALL MITIGATION ON US6 PROJECT 3	01	[GH]	[2014]	\$ -	\$ 1,503,624	\$ 1,278,118	Complete
EJMT ROOF REPAIR	01	[T]	[2014]	\$ -	\$ 3,937,323	\$ 209,541	Construction
I-25/ARAPAHOE RD INTERCHANGE	01	[RP]	[2014]	\$ -	\$ 83,527,651	\$ 9,079,168	Construction
US6 & 19TH STREET INTERCHANGE - GOLDEN	01	[RP]	[2014]	\$ -	\$ 25,000,000	\$ 4,044,926	Construction
SH 40 Colfax Signal Intersec Upgrades	01	[RO]	[2014]	\$ -	\$ 1,300,000	\$ 793,937	Construction
Santa Fe & Evans Signal Upgrade	01	[RO]	[2014]	\$ -	\$ 500,000	\$ 297,423	Construction
I-70 PPSL EAST IDAHO SPRINGS BRIDGE	01	[RO]	[2014]	\$ -	\$ 11,546,433	\$ 10,206,899	Construction
I-70 EB PPSL CONSTRUCTION PACKAGE 3	01	[RO]	[2014]	\$ -	\$ 24,153,674	\$ 20,261,315	Construction
EAST CORRIDOR - EIS	01	[AFP]	[2014]	\$ -	\$ 37,500,000	\$ 36,259,282	Construction
I-25 GAP LANE BALANCE (VHEIS)	01	[HSIP]	[2014]	\$ -	\$ 550,000	\$ 196,461	Pre-Construction
FEDERAL BLVD:6TH TO HOWARD RECONSTRUCT	01	[RP]	[2014]	\$ -	\$ 11,671,311	\$ -	Pre-Construction
Alameda & Knox Signal Upgrade	01	[RO]	[2014]	\$ 897,178	\$ -	\$ -	Pre-Construction
SH119 PHASE II	01	[ST]	[2014]	\$ 1,000,000	\$ -	\$ -	Shelf
SH 96 - WETMORE EAST	02	[ST][BX/ST]	[2014]	\$ -	\$ 4,504,402	\$ 4,504,402	Complete
I-25 - PINON NORTH (MP 108.46-MP 119.30.	02	[ST][BX/ST]	[2014]	\$ -	\$ 12,735,500	\$ 12,735,499	Complete
I25A SURFACE TREATMENT MP 0-7.5	02	[AST]	[2014]	\$ -	\$ 9,758,696	\$ 9,758,695	Complete
US285 D SAFETY IMPROVEMENT	02	[HSIP]	[2014]	\$ -	\$ 1,167,787	\$ 1,167,786	Complete
I-25, Butte Creek South	02	[ST][BX/ST]	[2014]	\$ -	\$ 11,334,372	\$ 11,334,372	Complete
US 50 THRU LA JUNTA	02	[ST]	[2014]	\$ -	\$ 5,701,730	\$ 5,701,729	Complete
US 24 WILKERSON PASS EAST	02	[ST]	[2014]	\$ -	\$ 3,342,495	\$ 3,342,495	Complete
SH350 LAS ANIMAS COUNTY LINE SOUTH	02	[ST][BX/ST]	[2014]	\$ -	\$ 5,751,263	\$ 5,751,263	Complete
EI Paso Co Ramp Bridge Repairs Pkg#1	02	[BR]	[2014]	\$ -	\$ 2,089,243	\$ 2,089,243	Complete
SH 67 IN VICTOR DEVOLUTION (RAMP)	02	[RP]	[2014]	\$ -	\$ 307,702	\$ 307,702	Complete
US 24 BUSINESS ROUTE DEVOLUTION (RAMP)	02	[RP]	[2014]	\$ -	\$ 2,602,475	\$ 2,602,475	Complete
I25A PUEBLO OVER US50C K-18-AX - Bridge	02	[RP]	[2014]	\$ -	\$ -	\$ -	Complete

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
I-25/FILLMORE INTERCHANGE	02	[RP]	[2014]	\$ -	\$ 18,819,446	\$ 15,382,220	Construction
US 50 GRANADA CREEK EAST OF GRANADA	02	[FASTER]	[2014]	\$ -	\$ 6,045,306	\$ 4,149,211	Construction
US 50A, CANON CITY 1ST TO DOZIER	02	[ST]	[2014]	\$ -	\$ 5,345,738	\$ 5,253,298	Construction
US50 @ COTOPAXI, STR.K-14-B REHAB.	02	[BR]	[2014]	\$ -	\$ 694,267	\$ 694,267	Construction
US50 - SWALLOWS TO WILLS	02	[FASTER][RP]	[2014]	\$ -	\$ 1,444,152	\$ 1,406,552	Pre-Construction
I-70 West Vail Pass Preventative Repair	03	[ST]	[2014]	\$ 2,200,000	\$ -	\$ -	Complete
SH 9 Coyne Valley to Agape Church	03	[AFP]	[2014]	\$ -	\$ 10,653,191	\$ 10,653,191	Complete
I-70 Eagle to Wolcott	03	[AST]	[2014]	\$ -	\$ 11,124,435	\$ 11,124,434	Complete
I-70EB Climbing Lane Vail & Straight Crk	03	[ST][BX/ST]	[2014]	\$ -	\$ 7,804,695	\$ 7,804,694	Complete
SH 9 Rainbow Dr Intersection	03	[FASTER]	[2014]	\$ -	\$ 1,318,116	\$ 1,318,115	Complete
I-70 Glenwood Canyon PCCP Phase 4	03	[AST]	[2014]	\$ -	\$ 8,735,090	\$ 8,735,090	Complete
US 50 Whitewater East	03	[ST]	[2014]	\$ -	\$ 2,350,354	\$ 2,350,353	Complete
I-70 Eagle Interchange Improvements	03	[ST]	[2014]	\$ -	\$ 9,494,178	\$ 9,494,177	Complete
I-70 Vail Frontage Roads	03	[ST]	[2014]	\$ -	\$ 3,697,277	\$ 3,697,277	Complete
I-70 Rifle to Silt Slab Replacement	03	[ST][BX/ST]	[2014]	\$ -	\$ 5,843,896	\$ 5,843,896	Complete
I-70 Loma East Resurfacing RAMP	03	[ST]	[2014]	\$ -	\$ 19,153,919	\$ 19,153,919	Complete
US 40 Fraser	03	[RP]	[2014]	\$ -	\$ 1,394,458	\$ 1,394,458	Complete
SH 13 RAMP Rifle Devolution	03	[RP]	[2014]	\$ -	\$ 5,600,000	\$ 5,600,000	Complete
ER SH127 MP3 Repair of Slope & Culverts	03	[ER-NF]	[2014]	\$ -	\$ 271,052	\$ 271,052	Complete
ER SH 139 Culvert Repair MP 2.85	03	[ER-NF]	[2014]	\$ -	\$ 217,380	\$ 217,379	Complete
SH 92 Stengel's Hill D-B.	03	[FASTER]	[2014]	\$ -	\$ 13,764,386	\$ 11,582,636	Construction
I-70 Vail Underpass	03	[RP]	[2014]	\$ -	\$ 27,864,566	\$ 5,389,382	Construction
I-70 Eagle Interchange Impr Phase 2	03	[FASTER][RP]	[2014]	\$ -	\$ 10,415,099	\$ 10,414,169	Construction
I-70 Vail Chain Station Improvements	03	[RO]	[2014]	\$ -	\$ 6,505,388	\$ 349,658	Construction
I-70 Exit 31 Horizon Drive Roundabouts	03	[RP]	[2014]	\$ -	\$ 6,312,300	\$ 4,667,426	Construction
SH 9 RAMP Iron Springs Alignment	03	[RP]	[2014]	\$ -	\$ 22,873,437	\$ 1,995,554	Construction
I-70 Fiber Vail to Glenwood Springs	03	[AFP]	[2014]	\$ -	\$ 20,394,778	\$ 18,294,274	Construction
I-76 Sedgwick to State Line, Phase 4	04	[AST]	[2014]	\$ -	\$ 17,681,440	\$ 17,681,439	Complete
R4 FY13 I-76 Concrete Slab Replace	04	[ST]	[2014]	\$ -	\$ 1,959,149	\$ 1,959,147	Complete
I-70 West of Flagler	04	[AST]	[2014]	\$ -	\$ 12,476,312	\$ 12,476,312	Complete
US34 & WCR49 Intersection Improvements	04	[RP]	[2014]	\$ -	\$ 1,875,000	\$ 1,875,000	Complete
US34 Devolution in Estes Park	04	[RP]	[2014]	\$ -	\$ 4,200,000	\$ 4,200,000	Complete
US287 Resurfacing SH392-Harmony Phase I	04	[ST]	[2014]	\$ -	\$ 3,654,333	\$ 3,654,332	Complete
US34 @ Yuma County Roads H and J	04	[RP]	[2014]	\$ -	\$ 907,439	\$ 907,438	Complete
SH 14: I-25 East to Weld CR 23	04	[ST][BX/ST]	[2014]	\$ -	\$ 16,908,334	\$ 16,814,404	Construction
US287: Conifer to Willox	04	[RP]	[2014]	\$ -	\$ 11,854,403	\$ 7,671,281	Construction
Adaptive Signals 34 and 85 Bypass	04	[RO]	[2014]	\$ -	\$ 1,078,674	\$ 879,663	Construction
R4-FY14-RAMP-BR: I25 MP256 to MP281	04	[BPM]	[2014]	\$ -	\$ 3,138,033	\$ 2,544,385	Construction
FY14 US 34 Fiber & Devices	04	[RO]	[2014]	\$ -	\$ 2,134,301	\$ 1,218,926	Construction
I-25 & Crossroad Blvd Anti-Icing System	04	[RO]	[2014]	\$ 250,000	\$ -	\$ -	Planning

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
R4-FY14-RAMP-BR: I76 Structures	04	[BPM]	[2014]	\$ 2,022,445	\$ -	\$ -	Pre-Construction
I-76 Fort Morgan to Brush (Phase IV)	04	[FASTER]	[2014]	\$ -	\$ 1,231,440	\$ 1,022,305	Pre-Construction
US287: Willcox to SH 1 & Ped Bridge	04	[RP]	[2014]	\$ -	\$ 428,429	\$ 57,325	Pre-Construction
Loveland RWIS Update / Expansion	04	[RO]	[2014]	\$ -	\$ 380,000	\$ -	Pre-Construction
SH119 Boulder Canyon Trail Extension	04	[RP]	[2014]	\$ -	\$ 435,259	\$ 112,807	Pre-Construction
SH14 / Greenfield Ct Frontage Rd	04	[RP]	[2014]	\$ -	\$ 105,000	\$ 16,636	Pre-Construction
SH392 & WCR47	04	[RP]	[2014]	\$ 3,685,180	\$ -	\$ -	Pre-Construction
SH392 & WCR74	04	[RP]	[2014]	\$ 2,249,875	\$ -	\$ -	Pre-Construction
Adaptive Signal US 85 Greeley	04	[RO]	[2014]	\$ -	\$ 67,774	\$ 67,358	Pre-Construction
Adaptive Signals SH 119	04	[RO]	[2014]	\$ -	\$ 106,156	\$ 88,918	Pre-Construction
Fiber Optics and ITS Devices I-76	04	[RO]	[2014]	\$ -	\$ 330,601	\$ 98,590	Pre-Construction
Adaptive Signals US 287 & SH 119	04	[RO]	[2014]	\$ -	\$ 3,673,844	\$ 92,703	Pre-Construction
US34 & Yuma CR J	04	[RP]	[2014]	\$ 480,000	\$ -	\$ -	Pre-Construction
US385 & Yuma CR 33.6	04	[RP]	[2014]	\$ 611,000	\$ -	\$ -	Pre-Construction
SH119 Reconstruct: 28th to Independence	04	[RP]	[2014]	\$ -	\$ 9,752,051	\$ 507,331	Pre-Construction
SH 90 BRIDGE REPLACEMENT K-01-C	05	[BE]	[2014]	\$ -	\$ -	\$ -	Complete
West JCT US 160/US 550 CFI	05	[AFP][HSIP]	[2014]	\$ -	\$ 6,625,664	\$ 6,625,662	Complete
US 160 @ VISTA BLVD / MEADOWS DR	05	[FASTER]	[2014]	\$ -	\$ 1,691,297	\$ 1,691,296	Complete
US 285 NORTH OF MONTE VISTA RESURFACING	05	[AST]	[2014]	\$ -	\$ 5,724,185	\$ 5,724,184	Complete
US 285 ANTONITO NORTH PAVING	05	[ST][BX/ST]	[2014]	\$ -	\$ 3,504,670	\$ 3,504,669	Complete
US 285 ANTONITO RECONSTRCT & STORM DRAIN	05	[RP][ST]	[2014]	\$ -	\$ 9,046,500	\$ 9,046,498	Complete
US50 / US285 PONCHA SPRINGS INTER.	05	[FASTER]	[2014]	\$ -	\$ 3,308,051	\$ 3,308,050	Complete
SLV FENCING PROJECT ESB	05	[FASTER]	[2014]	\$ -	\$ 177,533	\$ 177,532	Complete
US 491, CAHONE TO UTAH STATE LINE	05	[AST]	[2014]	\$ -	\$ 5,478,748	\$ 5,478,748	Complete
US 160 LA VETA PASS RESURFACING	05	[ST]	[2014]	\$ -	\$ 5,376,684	\$ 5,376,683	Complete
US 160 HESPERUS TO DURANGO RESURF	05	[ST]	[2014]	\$ -	\$ 6,493,503	\$ 6,493,501	Complete
SH 145 CORTEZ NORTH TO DOLORES RIVER BRI	05	[ST][BX/ST]	[2014]	\$ -	\$ 6,779,442	\$ 6,779,441	Complete
SH 62 PLACERVILLE TO RIDGWAY PH. 1	05	[ST]	[2014]	\$ -	\$ 364,010	\$ 364,009	Complete
R5 FY 14 ROCK FALL MITIGATION	05	[GH]	[2014]	\$ -	\$ 1,793,444	\$ 1,793,443	Complete
SH 140 RUMBLE STRIPS	05	[HSIP]	[2014]	\$ -	\$ 275,364	\$ 275,363	Complete
US 160 WOLF CREEK TUNNEL LIGHTING	05	[T]	[2014]	\$ -	\$ 1,619,939	\$ 1,619,938	Complete
R5 FY14 RAMP BRIDGE PREVENTATIVE MAINT	05	[BR][BPM]	[2014]	\$ -	\$ 897,536	\$ 897,536	Complete
SH 90 DETOUR STR FOR K-01-C	05	[BR]	[2014]	\$ -	\$ 1,328,713	\$ 1,256,139	Complete
US 160 / WILSON GULCH ROAD EXTENSION	05	[RP]	[2014]	\$ -	\$ 6,400,000	\$ 5,047,658	Construction
US 550 SKYROCKET BOX CULVERT REPLACEMENT	05	[RP]	[2014]	\$ -	\$ 1,989,349	\$ 218,162	Construction
US 160 CORRIDOR SIGNALIZED INTRSECT IMP	05	[RO]	[2014]	\$ -	\$ 4,195,775	\$ 353,919	Construction
ITS VMS CAPITAL REPLACEMENT R1	ST	[ITS]	[2014]	\$ -	\$ 655,224	\$ 635,449	Complete
ITS VMS CAPITAL REPLACEMENT R5	ST	[ITS]	[2014]	\$ -	\$ 2,677,291	\$ 2,677,290	Complete
ITS VMS CAPITAL REPLACEMENT R3	ST	[ITS]	[2014]	\$ -	\$ 1,272,243	\$ 1,271,957	Complete
ITS EQUIPMENT: I-25 (DENVER TO MONUMENT)	ST	[RO]	[2014]	\$ -	\$ 1,141,919	\$ 1,086,781	Construction
ITS ON I-25 (PUEBLO TO WALSENBURG)	ST	[RO]	[2014]	\$ -	\$ 3,340,000	\$ 2,443,106	Pre-Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
ENHANCED TRAFFIC MANAGEMENT SYSTEM	ST	[RO]	[2014]	\$ -	\$ 3,003,000	\$ 2,042,876	Pre-Construction
LIVE VIEW CAMERA INSTALLATIONS	ST	[RO]	[2014]	\$ -	\$ 1,750,000	\$ 1,749,360	Pre-Construction
VIDEO INCIDENT DETECTION CAPABILITIES	ST	[RO]	[2014]	\$ -	\$ 300,000	\$ 168,373	Pre-Construction
INTEGRATION OF COMPUTER AIDED DISPATCH	ST	[RO]	[2014]	\$ -	\$ 330,000	\$ -	Pre-Construction
ENHANCED TRAFFIC MANAGEMENT SYSTEM PH2	ST	[RO]	[2014]	\$ -	\$ 2,750,000	\$ 1,942,583	Pre-Construction
OPERATIONAL DATA INTEGRATION	ST	[RO]	[2014]	\$ -	\$ 899,508	\$ 875,730	Pre-Construction
ADVANCED VEHICLE LOCATION TECHNOLOGY	ST	[RO]	[2014]	\$ -	\$ 300,000	\$ 291,082	Pre-Construction
INCIDENT COMMAND EQUIPMENT	ST	[RO]	[2014]	\$ -	\$ 182,000	\$ -	Pre-Construction
MAINTENANCE DECISION SUPPORT SYSTEM	ST	[RO]	[2014]	\$ -	\$ 250,000	\$ -	Pre-Construction
STATEWIDE INTERACTIVE KIOSK	ST	[RO]	[2014]	\$ -	\$ 478,000	\$ 85,556	Pre-Construction
FAIRPLAY 7-BAY VSF (FOR R1 IN R5)	ST	[B]	[2014]	\$ -	\$ 4,613,313	\$ 4,572,869	Pre-Construction
EMPIRE 14 BAY VSF	ST	[B]	[2014]	\$ -	\$ 3,891,085	\$ 3,891,085	Pre-Construction
FY 14 ROCKFALL PROGRAM OPERATING COSTS	ST	[GH]	[2014]	\$ -	\$ 3,885,550	\$ 2,799,044	Pre-Construction
CTMC VIDEO WALL UPGRADE/REMODEL	ST	[ITS]	[2014]	\$ -	\$ 1,728,000	\$ 1,627,048	Pre-Construction
NETWORK EQUIPMENT I-25 NORTH (120TH-WY)	ST	[ITS]	[2014]	\$ -	\$ 355,000	\$ -	Pre-Construction
REMOTE PREVENTATIVE AVALANCHE SYSTEMS	01	[FASTER][RO]	[2014][2015]	\$ -	\$ 1,439,854	\$ 1,423,232	Complete
FEDERAL BLVD SAFETY/PED IMPROVEMENTS	01	[HSIP]	[2014][2015]	\$ -	\$ 2,585,021	\$ 2,181,351	Complete
US40-FEDERAL TO SPEER-SURFACE TREATMENT	01	[ST][BX/ST][BPM]	[2014][2015]	\$ -	\$ 4,641,052	\$ 4,641,051	Complete
SPEER BLVD/23RD AVE OVER I-25 REPAIRS	01	[BR]	[2014][2015]	\$ -	\$ 2,535,866	\$ 2,535,865	Complete
I-25 OVER I-70 RAMPS & 48TH AVE REPAIRS	01	[BR]	[2014][2015]	\$ -	\$ 1,332,044	\$ 1,332,043	Complete
Signal IMP @SH88 Hampden/I-70 @Chambers	01	[HSIP]	[2014][2015]	\$ -	\$ 814,776	\$ 704,374	Complete
R1 Bridge Deck Rehab	01	[BR]	[2014][2015]	\$ -	\$ 2,521,206	\$ 2,521,205	Complete
E-J TUNNEL CFM AND WIM REPLACEMENT	01	[FASTER][RO]	[2014][2015]	\$ -	\$ 2,279,216	\$ 153,202	Construction
I-25 AND I-70 PAVEMENT MARKINGS	01	[HSIP]	[2014][2015]	\$ -	\$ 7,711,724	\$ 5,280,525	Construction
I-70 EB PPSL CONSTRUCTION PACKAGE 1	01	[FASTER][RO]	[2014][2015]	\$ -	\$ 16,772,090	\$ 15,581,700	Construction
I-70 EB PPSL CONSTRUCTION PACKAGE 2	01	[ST][RO]	[2014][2015]	\$ -	\$ 15,622,974	\$ 13,663,109	Construction
TRAFFIC SIGNAL CONTROLLER REPLACEMENT	01	[HSIP][RO]	[2014][2015]	\$ -	\$ 87,078	\$ 32,433	Pre-Construction
SH74:EL RANCHO TO EVERGREEN OVERLAY	01	[ST][BX/ST][RO]	[2014][2015]	\$ -	\$ 5,499,293	\$ 95,263	Pre-Construction
US 50A, W. OF ROYAL GORGE ENT. EAST	02	[FASTER][AST]	[2014][2015]	\$ -	\$ 7,182,676	\$ 7,182,676	Complete
FY14 SH12 SAFETY IMPROVEMENT PROJECT	02	[HSIP]	[2014][2015]	\$ -	\$ 1,727,728	\$ 1,727,727	Complete
NON BE I25C WALSENBURG (N-17-C)	02	[FASTER]	[2014][2015]	\$ -	\$ 435,853	\$ 435,852	Complete
I25A PUEBLO ILEX DB - BE	02	[FASTER][RP]	[2014][2015]	\$ -	\$ 51,209,962	\$ 13,479,940	Construction
SH 21 AND OLD RANCH INTERCHANGE	02	[FASTER][RP]	[2014][2015]	\$ -	\$ 12,137,651	\$ 11,503,701	Construction
EI Paso Co Ramp Bridge Repairs Pkg#2	02	[BPM]	[2014][2015]	\$ -	\$ 4,173,574	\$ 3,323,024	Construction
US 6 & SH 139 Signal at Loma	03	[FASTER][HSIP][C]	[2014][2015]	\$ -	\$ 2,600,158	\$ 2,600,155	Complete
SH 9 Grand County Safety Improvements	03	[FASTER][RP]	[2014][2015]	\$ -	\$ 798,270	\$ 798,270	Complete
SH 133 Safety Improvements - Carbondale	03	[FASTER][ST][HSIP]	[2014][2015]	\$ -	\$ 7,970,938	\$ 7,970,937	Complete
Montrose Residency Culverts	03	[C]	[2014][2015]	\$ -	\$ 2,204,874	\$ 2,204,874	Complete
SH 64 East of Rangely Resurfacing	03	[ST][BX/ST]	[2014][2015]	\$ -	\$ 3,352,425	\$ 3,352,425	Complete
US 6 Edwards E & W	03	[ST][HSIP]	[2014][2015]	\$ -	\$ 4,524,315	\$ 4,524,314	Complete
SH 13 South of Craig Resurfacing	03	[ST][BX/ST]	[2014][2015]	\$ -	\$ 4,372,292	\$ 4,372,292	Complete

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level	Estimate	Budgeted to Date	Expenditure to Date	Phase
SH 125 Illinois River Irrigation Canal	03	[C]	[2014][2015]	\$	-	\$ 562,249	\$ 562,248	Complete
SH 82 Critical Culverts	03	[C]	[2014][2015]	\$	-	\$ 1,101,967	\$ 1,101,966	Complete
SH 340 Kingsview Estate East Resurfacing	03	[ST][BX/ST]	[2014][2015]	\$	-	\$ 1,613,899	\$ 1,613,898	Complete
US 40 Steamboat East & West Resurfacing	03	[ST][HSIP][BX/ST]	[2014][2015]	\$	-	\$ 7,271,713	\$ 7,271,712	Complete
I-70 Mesa and Garfield County Ramp Str.	03	[BR][BPM]	[2014][2015]	\$	-	\$ 1,897,964	\$ 1,897,964	Complete
SH 9 CO River South Wildlife & Safety	03	[FASTER][RP]	[2014][2015]	\$	-	\$ 51,719,747	\$ 30,441,873	Construction
I-76 Fort Morgan to Brush (Phase III)	04	[FASTER][AFP][ER-F]	[2014][2015]	\$	-	\$ 45,103,430	\$ 45,103,428	Complete
SH-66 Resurfacing: US 287 to I-25	04	[ST][C/ST]	[2014][2015]	\$	-	\$ 3,896,404	\$ 3,896,404	Complete
R4-FY14-RAMP-BR: SH 157 Structures	04	[BPM]	[2014][2015]	\$	-	\$ 2,543,671	\$ 2,543,670	Complete
US 287:SH1 to LaPorte Bypass	04	[FASTER][RP][ST]	[2014][2015]	\$	-	\$ 40,896,695	\$ 13,713,936	Construction
US 160/491 SL TO TOWAOC	05	[FASTER][ST][AFP]	[2014][2015]	\$	-	\$ 20,325,247	\$ 20,141,671	Complete
SH 145 AT CR P SAFETY IMPROVEMENTS	05	[FASTER][RP]	[2014][2015]	\$	-	\$ 1,512,728	\$ 1,512,727	Complete
R5 FY 14 PRIORITY CULVERTS REGION WIDE	05	[FASTER][C]	[2014][2015]	\$	-	\$ 1,362,121	\$ 1,362,120	Complete
US 550 ROCKFALL MITIGATION N OF RIDGWA	05	[GH]	[2014][2015]	\$	-	\$ 2,474,710	\$ 2,392,785	Complete
SH 172/151 SIGNALIZATION	05	[FASTER][RP]	[2014][2015]	\$	-	\$ 1,572,472	\$ 764,778	Complete
RAMP - BRIDGE PREV. MAINTENANCE	ST	[BPM][BS]	[2014][2015]	\$	-	\$ 5,620,000	\$ 5,052,504	Pre-Construction
SAND SHEDS - METAL BUILDING	ST	[B]	[2014][2015]	\$	-	\$ 6,941,483	\$ 6,941,482	Pre-Construction
I-76 @ 88TH AVE. OPERATION IMPROVEMENTS	01	[HSIP][RO]	[2014][2016]	\$	-	\$ 2,513,126	\$ 2,181,016	Complete
US50B 32ND LANE TO 36TH INT. IMPROVEMENT	02	[HSIP][RO]	[2014][2016]	\$	-	\$ 4,877,893	\$ 4,877,892	Complete
US50A AND DOZIER INTER. IMPROVEMENTS	02	[FASTER][RP][RO]	[2014][2016]	\$	-	\$ 2,982,126	\$ 428,953	Construction
SH160-CR450 INTSEC IMPROVEMENTS RAMP	02	[FASTER][RP]	[2014][2016]	\$	-	\$ 526,187	\$ 226,399	Construction
US24G AND JUDGE ORR INTER. IMPROVEMENTS	02	[FASTER][RO]	[2014][2016]	\$	-	\$ 200,000	\$ 124,673	Pre-Construction
SH 62 Ridgway Street Improvements Total	05	[FASTER][RP]	[2014][2016]	\$	-	\$ 12,394,509	\$ 2,351,226	Construction
US 24 Enhancement Project in Buena Vista	05	[RP][ST]	[2014][2016]	\$	-	\$ 10,572,636	\$ 933,513	Construction
EJMT FIRE SUPPRESSION SYSTEM	01	[FASTER][RP]	[2014][2016]	\$	-	\$ 24,935,821	\$ 24,830,702	Construction
C-470 TOLLED EXPRESS LANES SEGMENT 1	01	[RP][HSIP]	[2014][2016]	\$	-	\$ 279,632,726	\$ 5,621,540	Pre-Construction
DESIGN I-25/CIMARRON EXPRESSWAY	02	[FASTER][RP][ST][BR]	[2014][2016]	\$	-	\$ 107,919,062	\$ 45,791,018	Construction
I25A PUEBLO ILEX DB - NON-BE	02	[FASTER][RP]	[2014][2016]	\$	-	\$ 41,077,856	\$ 11,018,909	Construction
RAMP ID 2-33 US 50 - Purcell to Wills	02	[FASTER][RP][ST][BX]	[2014][2016]	\$	-	\$ 14,627,425	\$ 10,746,933	Construction
I-70 GW Canyon Variable Speed Signing	03	[FASTER][HSIP][RO]	[2014][2016][2019]	\$	-	\$ 302,891	\$ 217,297	Pre-Construction
FY15 RAMP METERING	01	[ST][RO]	[2014][2019]	\$	-	\$ 998,639	\$ 895,794	Construction
SH86 from I-25 to WOODLANDS BLVD.	01	[ST][BX/ST]	[2015]	\$	-	\$ 9,379,767	\$ 9,379,720	Complete
US85/SH86 FACTORY SHOPS TO ALLEN WAY	01	[FASTER]	[2015]	\$	-	\$ 1,642,470	\$ 1,613,033	Complete
SH58: US6/SH 93 TO I-70 Resurfacing	01	[ST]	[2015]	\$	-	\$ 7,802,940	\$ 6,313,120	Complete
US285 SAFETY IMPROVEMENTS	01	[FASTER]	[2015]	\$	-	\$ 757,477	\$ 707,477	Complete
REGION 1 ASPHALT CRACK SEAL	01	[ST]	[2015]	\$	-	\$ 1,506,887	\$ 1,378,294	Complete
I-70 EASTBOUND EJMT TO GEORGETOWN	01	[ST][BX/ST]	[2015]	\$	-	\$ 6,868,873	\$ 6,868,873	Complete
I-70 Chain Up Station Lighting	01	[FASTER]	[2015]	\$	-	\$ 484,237	\$ 480,509	Complete

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
R1 CULVERT REPAIRS	01	[C]	[2015]	\$ -	\$ 1,309,944	\$ 1,309,943	Complete
US285 SAFETY IMPROVEMENTS	01	[FASTER]	[2015]	\$ 393,000	\$ -	\$ -	Complete
RAMP BRIDGE PREV MAINT I-225 SOUTH	01	[BPM]	[2015]	\$ -	\$ 2,961,192	\$ 2,961,191	Complete
REGION 1 WEST GIRDER CLEANOUT	01	[BR]	[2015]	\$ -	\$ 1,295,090	\$ 1,143,843	Complete
I-25 LINCOLN TO COUNTY LINE:	01	[HSIP]	[2015]	\$ -	\$ 39,239,738	\$ 36,747,064	Construction
I-70:HAVANA TO I-225 RESURFACING	01	[FASTER][ST][HSIP]	[2015]	\$ -	\$ 7,177,604	\$ 5,036,026	Construction
US287(120TH AVE)/LOWELL INT. IMPROVMENTS	01	[FASTER]	[2015]	\$ -	\$ 4,464,756	\$ 3,940,571	Construction
I-70 GENESEE BIKE PATH	01	[FASTER]	[2015]	\$ -	\$ 3,125,422	\$ 406,500	Construction
US6 Bridges Design-Build	01	[HSIP]	[2015]	\$ -	\$ 76,043,365	\$ 75,105,758	Construction
EJMT 24.9KV ELECTRICAL UPGRADE	01	[T]	[2015]	\$ -	\$ 3,630,418	\$ 2,783,256	Construction
I-70 Bridge Repairs near Deertrail	01	[BR]	[2015]	\$ -	\$ 2,686,759	\$ 97,533	Construction
US40 RESURFACING COLO. BLVD TO GALAPAGO	01	[ST]	[2015]	\$ -	\$ 1,434,900	\$ 264,015	Construction
US-85 Blakeland to Crestline Resurfacing	01	[ST][BX/ST]	[2015]	\$ -	\$ 5,170,833	\$ 519,467	Construction
I-25 & I-225 TREX COPING REPAIRS	01	[FASTER]	[2015]	\$ -	\$ 5,024,025	\$ 1,454,270	Construction
HPTE US 36 Phase II to Foothills Blvd	01	[BPM]	[2015]	\$ -	\$ 60,957,780	\$ 55,712,892	Construction
BRIDGE REPLACEMENT: SH30(F-17-GP)	01	[BR]	[2015]	\$ -	\$ 3,606,201	\$ 774,441	Construction
I-25:UPPER LAKE GULCH RD BRIDGE REPAIR	01	[BR]	[2015]	\$ -	\$ 1,087,491	\$ 809,634	Construction
REG 1 - VALLEY GIRDER CLEANOUT - 6 SITES	01	[BR]	[2015]	\$ -	\$ 1,450,743	\$ 49,462	Construction
R1 ESSENTIAL EXPANSION JOINT REPAIRS	01	[BR]	[2015]	\$ -	\$ 1,474,669	\$ 255,301	Construction
I-225: I-25 TO YOSEMITE ST	01	[FASTER]	[2015]	\$ -	\$ 2,215,002	\$ 2,109,270	Pre-Construction
BRIDGE MODIFICATION (E-17-PV)	01	[BR]	[2015]	\$ 200,000	\$ -	\$ -	Pre-Construction
I-25 WIDENING NORTH OF COLORADO SPRINGS	02	[ST][BX/ST]	[2015]	\$ -	\$ 74,210,068	\$ 74,051,350	Complete
SH 96 ARLINGTON EAST	02	[FASTER]	[2015]	\$ -	\$ 10,056,447	\$ 9,773,522	Complete
SOUTH NEVADA AVENUE & I25 RAMPS	02	[HSIP]	[2015]	\$ -	\$ 818,919	\$ 818,918	Complete
US 160, EAST AND WEST OF KIM	02	[ST][BX/ST]	[2015]	\$ -	\$ 4,488,167	\$ 4,488,167	Complete
POWERS BLVD. AUXILIARY LANE (Part II)	02	[FASTER][HSIP]	[2015]	\$ -	\$ 3,700,119	\$ 3,700,118	Complete
I-25 NORTH OF TRINIDAD	02	[ST][BX/ST]	[2015]	\$ -	\$ 7,073,251	\$ 7,073,251	Complete
REGION 2 FY 15 CONCRETE PM PROJECT	02	[ST]	[2015]	\$ -	\$ 2,901,147	\$ 2,829,870	Complete
SH165A SAFETY IMPROVEMENTS	02	[HSIP]	[2015]	\$ -	\$ 1,016,587	\$ 1,016,586	Complete
Critical Culverts SH 350 North East of T	02	[C]	[2015]	\$ -	\$ 2,719,593	\$ 2,687,649	Complete
Critical Culverts SH 12 Near Cucharas	02	[C]	[2015]	\$ -	\$ 1,041,425	\$ 1,041,424	Complete
SH 85, I-25 TO B STREET OVERLAY	02	[ST][BX/ST]	[2015]	\$ -	\$ 6,460,792	\$ 6,098,105	Complete
SH21-ACCEL/DECEL LANES MP 141.7-148.7	02	[FASTER][HSIP]	[2015]	\$ -	\$ 7,162,289	\$ 4,696,851	Construction
SH 45 FROM JUNCT OF I-25 TO ARK. RIVER	02	[ST][BX/ST]	[2015]	\$ -	\$ 6,577,772	\$ 1,028,165	Construction
SH 47 ST Pueblo, MP .095 - 3.085	02	[ST][BX/ST]	[2015]	\$ -	\$ 8,538,751	\$ 5,711,283	Construction
US 24E I-17-A BRIDGE REHABILITATION	02	[BR]	[2015]	\$ -	\$ 2,441,528	\$ 196,752	Construction
SH 16 TWIN CREEK TO SNEFFELS	02	[ST][BX/ST]	[2015]	\$ 1,800,000	\$ -	\$ -	Construction
ER SH 115-MP 34.7	02	[ER-F]	[2015]	\$ -	\$ 77,000	\$ -	Pre-Construction
ER SH 115-MP 40	02	[ER-F]	[2015]	\$ -	\$ 18,200	\$ -	Pre-Construction
ER SH 50-MP 286.63	02	[ER-F]	[2015]	\$ -	\$ 106,600	\$ -	Pre-Construction
PR SH 115-MP 34.7	02	[PR-F]	[2015]	\$ -	\$ 7,689	\$ -	Pre-Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
PR SH 115-MP 40	02	[PR-F]	[2015]	\$ -	\$ 49,509	\$ -	Pre-Construction
PR SH 50-MP 286.63	02	[PR-F]	[2015]	\$ -	\$ 15,559	\$ -	Pre-Construction
ER US24 MONTESSORI WALL MP 294.1 - 294.2	02	[ER-F]	[2015]	\$ -	\$ 15,100	\$ -	Pre-Construction
PR US24 MONTESSORI WALL MP 294.1 - 294.2	02	[PR-F]	[2015]	\$ -	\$ 16,659	\$ -	Pre-Construction
I-70 Exit 26 Diverging Diamond	03	[FASTER]	[2015]	\$ -	\$ 5,765,926	\$ 5,765,925	Complete
I-70 Wildlife Fencing MP 87-110	03	[FASTER]	[2015]	\$ -	\$ 3,372,017	\$ 3,372,017	Complete
I-70 Guardrail Upgrades	03	[HSIP]	[2015]	\$ -	\$ 1,707,443	\$ 1,707,442	Complete
SH 340 Kingsview Intersection	03	[FASTER]	[2015]	\$ -	\$ 976,413	\$ 976,412	Complete
I-70 Glenwood Canyon Phase 5	03	[ST][BX/ST]	[2015]	\$ -	\$ 9,088,522	\$ 9,088,521	Complete
SH 13 Nine Mile Hill Resurfacing	03	[ST]	[2015]	\$ -	\$ 4,483,531	\$ 4,483,531	Complete
ER SH 13 Slide Repair Milepost 29	03	[ER-F]	[2015]	\$ -	\$ 4,480,116	\$ 4,433,845	Complete
SH 50 & San Juan Ave Intersect Improve	03	[FASTER]	[2015]	\$ -	\$ 1,447,727	\$ 931,638	Construction
SH 13 North of Piceance Creek	03	[RPP]	[2015]	\$ -	\$ 7,526,644	\$ 110,345	Construction
I-70 Summit & Eagle Bridge Joints	03	[BR]	[2015]	\$ -	\$ 4,771,317	\$ 4,057,955	Construction
I-70 US 6 Avalanche Mitigation	03	[RO]	[2015]	\$ -	\$ 2,428,527	\$ 2,254,178	Construction
SH 139 Douglas Pass Slip	03	[ER-F]	[2015]	\$ -	\$ 549,205	\$ 288,918	Construction
SH 82 Grand Ave Pedestrian Bridge	03	[BE]	[2015]	\$ -	\$ 14,468,769	\$ 1,551,858	Construction
FY 15 Traffic OPS Support Services	03	[HS]	[2015]	\$ -	\$ 270,000	\$ 102,792	Pre-Construction
I-70 No Name Tunnel Lighting	03	[T]	[2015]	\$ -	\$ 450,000	\$ 65,720	Pre-Construction
US 287 Gap Resurfacing	04	[RP]	[2015]	\$ -	\$ -	\$ -	Complete
I-25 Rubblization, Harmony Road South	04	[ST]	[2015]	\$ -	\$ 12,979,750	\$ 12,979,750	Complete
US 385 & 36 Intersections N. & S.	04	[FASTER]	[2015]	\$ -	\$ 7,357,705	\$ 7,357,704	Complete
SH 52 at WCR 59 Intersection	04	[FASTER]	[2015]	\$ -	\$ 2,263,934	\$ 2,263,932	Complete
SH93 Shoulder Widening-SH 170 to SH 128	04	[FASTER]	[2015]	\$ -	\$ 8,743,773	\$ 8,381,842	Complete
US287 Resurface & SH392 Intersection	04	[FASTER]	[2015]	\$ -	\$ 802,640	\$ 802,638	Complete
US 34 Signals in Fort Morgan Phase 2	04	[FASTER]	[2015]	\$ -	\$ 439,634	\$ 439,632	Complete
34A/34C/36B Jct Signal Upgrade	04	[FASTER]	[2015]	\$ -	\$ 573,664	\$ 573,663	Complete
R4 Chips SH 71 and 59	04	[ST]	[2015]	\$ -	\$ 2,144,675	\$ 2,144,675	Complete
US287 Resurfacing 29th St-SH392 Phase II	04	[ST][BX/ST][C/ST]	[2015]	\$ -	\$ 7,897,970	\$ 7,897,969	Complete
US36 Wetland Mitigation Project	04	[RPP]	[2015]	\$ -	\$ 3,753,408	\$ 2,706,416	Construction
I-70 Seibert-East	04	[ST][BX/ST][BPM][C]	[2015]	\$ -	\$ 38,773,531	\$ 32,909,361	Construction
SH 119 County Line to I-25	04	[ST][BX/ST]	[2015]	\$ -	\$ 13,869,530	\$ 127,993	Construction
R4-FY14-RAMP-BR: I25 MP244 to MP270	04	[BPM]	[2015]	\$ -	\$ 4,472,197	\$ 1,120,480	Construction
US287 Resurface Harmony- Mulberry Ph III	04	[ST][BX/ST][C/ST]	[2015]	\$ -	\$ 11,398,608	\$ 2,922,141	Construction
Crossroads Bridge Replacement @ I-25	04	[RP]	[2015]	\$ -	\$ 32,535,000	\$ 1,588,991	Pre-Construction
US 36 Culvert Repair MP 11.95 & MP 12.29	04	[C]	[2015]	\$ -	\$ 28,399	\$ 25,916	Pre-Construction
PR US 287 Repair NW of Ft. Collins	04	[PR-F]	[2015]	\$ -	\$ -	\$ -	Pre-Construction
PR SH 55 Flood Repair 2015	04	[PR-F]	[2015]	\$ -	\$ -	\$ -	Pre-Construction
US 285 Jct with US 160 South in Alamosa	05	[FASTER]	[2015]	\$ -	\$ 4,178,824	\$ 4,178,823	Complete

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
US 50 TOP OF MONARCH TO MAYSVILLE	05	[ST][BX/ST]	[2015]	\$ -	\$ 6,373,973	\$ 6,373,972	Complete
US 160 MANCOS HILL TO HESPERUS	05	[ST]	[2015]	\$ -	\$ 6,055,080	\$ 6,055,079	Complete
R5 MTCE SECTIONS PM & BRIDGE REHAB FY15	05	[BR]	[2015]	\$ -	\$ 27,570	\$ 27,569	Complete
US 160 S FORK TO M VISTA CHIP SEAL PH I	05	[ST]	[2015]	\$ -	\$ 1,453,485	\$ 1,453,484	Complete
R5 FY15 RAMP BRIDGE PREVENTATIVE MAINT	05	[BPM]	[2015]	\$ -	\$ 1,555,917	\$ 1,555,917	Complete
FY 15 PRIORITY CULVERTS, SH 141	05	[C]	[2015]	\$ -	\$ 2,710,322	\$ 2,710,322	Complete
US 550 HIGHWAY LIGHTING AND STRIPING	05	[HS]	[2015]	\$ -	\$ 894,999	\$ 866,005	Complete
US 50 PAVEMENT MARKINGS IN SALIDA	05	[HS]	[2015]	\$ -	\$ 215,550	\$ 215,550	Complete
US 550 CRIBWALLS PHASE II	05	[W]	[2015]	\$ -	\$ 6,254,562	\$ 3,628,164	Construction
US 24 PL ON TROUT CREEK PASS PHASE II	05	[RPP]	[2015]	\$ -	\$ -	\$ -	Pre-Construction
US 550, NEW MEXICO STATE LINE TO DURANGO	05	[FASTER]	[2015]	\$ -	\$ 11,709,230	\$ 9,329,098	Pre-Construction
KIRBY LANE TO CR 214 ROW & DESIGN	05	[FASTER]	[2015]	\$ -	\$ 8,722,876	\$ 4,693,746	Pre-Construction
R5 FY15 PRIORITY CULVERT DESIGN RW	05	[C]	[2015]	\$ -	\$ 300,000	\$ 298,504	Pre-Construction
R5 FY15 HYDRAULICS AND HYDROLOGY DESIGN	05	[C]	[2015]	\$ -	\$ 167,000	\$ 164,052	Pre-Construction
US 24 I-12-T BRIDGE REPLACEMENT	05	[BR]	[2015]	\$ -	\$ 422,254	\$ 283,566	Pre-Construction
VMS CONTROLLER UPGRADE	ST	[ITS]	[2015]	\$ -	\$ 1,819,039	\$ 1,785,765	Complete
REPLACEMENT OF VARIABLE MESSAGES SIGNS	ST	[ITS]	[2015]	\$ -	\$ 1,348,656	\$ 1,263,760	Complete
I-70 ITS FIBER AND ETHERNET EQUIPMENT	ST	[RO][ITS]	[2015]	\$ -	\$ 8,740,027	\$ 7,521,259	Construction
REPLACEMENT OF VARIABLE MESSAGE SIGNS	ST	[ITS]	[2015]	\$ -	\$ 3,293,466	\$ 2,687,370	Construction
SUGAR CITY SOUTH 4-BAY VSF	ST	[B]	[2015]	\$ -	\$ 1,594,933	\$ 618,793	Pre-Construction
WALDEN 9-BAY VSF	ST	[B]	[2015]	\$ -	\$ 3,118,632	\$ 2,361,585	Pre-Construction
TWIN LAKES 10 FOOT ADDITION	ST	[B]	[2015]	\$ -	\$ 659,443	\$ 33,160	Pre-Construction
I-70 EB PEAK PERIOD SHOULDER LANE PE AND	01	[HSIP][RO]	[2015][2016]	\$ -	\$ 13,168,756	\$ 10,987,862	Pre-Construction
SH33 BRIDGE #E-17-AH DEVOLUTION	01	[BX/NS]	[2015][2016]	\$ -	\$ 2,000,000	\$ -	Pre-Construction
REGION 1 KOA HQ MASTER PLAN	ST	[B]	[2015][2016]	\$ -	\$ 14,683,488	\$ 776,781	Pre-Construction
I-25 S/O SH 56 Climbing Lane	04	[ST][BX/ST][RPP]	[2015][2016]	\$ -	\$ 14,501,154	\$ 583,190	Construction
US 6 CLEAR CREEK CANYON RESURF & SAFETY	01	[ST][BX/ST]	[2016]	\$ -	\$ 1,699,620	\$ 1,699,619	Complete
SH 128 RESURFACING ELDORADO TO WADSWORT	01	[ST]	[2016]	\$ -	\$ 1,620,890	\$ 1,620,889	Complete
I-76 & C470 CABLE RAIL BARRIER	01	[FASTER]	[2016]	\$ -	\$ 1,542,552	\$ 1,050,391	Complete
US285/S ELK CREEK RD SAFETY PROJECT	01	[HSIP]	[2016]	\$ -	\$ 755,685	\$ 755,684	Complete
US 6 & I-70 EB Accel. Lane & Chain Sta.	01	[HSIP]	[2016]	\$ -	\$ 4,263,245	\$ 391,857	Construction
I-70 HAVANA BRIDGE REPLACEMENT	01	[BR]	[2016]	\$ -	\$ 27,276,301	\$ 14,044,500	Construction
KIPLING ST: JEWELL AVE TO 6TH AVE	01	[FASTER][ST]	[2016]	\$ -	\$ 4,786,801	\$ 2,667,650	Construction
WADSWORTH CAPACITY (HIGHLAND TO 10TH)	01	[ST]	[2016]	\$ -	\$ 14,014,712	\$ 26,282	Construction
I-25: Concrete Pavement Repairs @ I-225	01	[ST]	[2016]	\$ -	\$ 587,263	\$ 19,265	Construction
I-70:WB EJMT to MM 218 RESURFACING	01	[ST][BX/ST]	[2016]	\$ -	\$ 5,174,102	\$ 3,210,297	Construction
I-70:C470 TO 32ND CABLE RAIL	01	[HSIP]	[2016]	\$ -	\$ 1,706,156	\$ 226,696	Construction
I-25 RAMP METERS REGION 1	01	[HSIP]	[2016]	\$ -	\$ 246,000	\$ 192,996	Construction
CRITICAL CULVERT REPAIR 2016	01	[C]	[2016]	\$ -	\$ 1,394,460	\$ 48,098	Construction
I-70:SHERIDAN & TENNYSON FIBER WRAP (FY	01	[BR]	[2016]	\$ -	\$ 1,148,139	\$ -	Construction
WB I-70 TO SB I-225 Bridge Repair	01	[BPM]	[2016]	\$ -	\$ 2,767,284	\$ -	Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
FY16 Traffic Signals	01	[TS]	[2016]	\$ -	\$ 12,461	\$ 12,460	Construction
TRAFFIC SIGNAL IMPRMTS VARIOUS LOCATIONS	01	[TS]	[2016]	\$ -	\$ 490,500	\$ -	Construction
DOUGLAS COUNTY BRIDGE SCOUR REPAIR	01	[BS]	[2016]	\$ 2,207,000	\$ -	\$ -	Planning
I-70 @ KIPLING EB ON RAMP	01	[HSIP]	[2016]	\$ 450,000	\$ -	\$ -	Planning
I76 SUPERELEVATION ADJUSTMENT/CONCRETE P	01	[ST][BX/ST]	[2016]	\$ -	\$ 15,262,056	\$ 1,056,368	Pre-Construction
SH40 COLFAX RESURFACING I-70 to KIPLING	01	[ST][BX/ST]	[2016]	\$ -	\$ 380,509	\$ 244,762	Pre-Construction
SH95 SHERIDAN Resurfacing 25th to 58th	01	[BX/ST]	[2016]	\$ -	\$ 773,131	\$ 212,106	Pre-Construction
SH95 SHERIDAN RESURFAING: Hampden to Ari	01	[ST][BX/ST]	[2016]	\$ -	\$ 256,158	\$ 165,138	Pre-Construction
PR SH72A Flood Permanent Repair	01	[ST]	[2016]	\$ -	\$ 1,168,464	\$ 733,523	Pre-Construction
US287 (FEDERAL) RESURFACING-120TH SOUTH	01	[ST][BX/ST]	[2016]	\$ -	\$ 267,704	\$ 198,619	Pre-Construction
SH177 ARAPAHOE TO HAMPDEN RESURFACING	01	[ST][BX/ST]	[2016]	\$ -	\$ 292,200	\$ 91,303	Pre-Construction
CLEAR CREEK ECOLOGICAL RESTORATION	01	[WET]	[2016]	\$ -	\$ 71,000	\$ 27,334	Pre-Construction
FY16 WALL REPAIRS	01	[W]	[2016]	\$ -	\$ 430,653	\$ -	Pre-Construction
I-70 EBND MSE WALL/GUARDRAIL: MP252-253	01	[W]	[2016]	\$ -	\$ 199,765	\$ 22,972	Pre-Construction
ROCKFALL MITIGATION: US6 & SH119	01	[GH]	[2016]	\$ 777,778	\$ -	\$ -	Shelf
SH 94A, ELLICOTT E. TO EL PASO/LIN. CL	02	[ST][BX/ST]	[2016]	\$ -	\$ 6,381,935	\$ 6,083,327	Complete
Critical Culverts East of Pueblo	02	[C]	[2016]	\$ -	\$ 767,513	\$ 699,986	Complete
I25A MP 0-8 ROCKFALL MITIGATION	02	[GH]	[2016]	\$ -	\$ 1,102,325	\$ 1,102,324	Complete
SH71 ARKANSAS RIVER NORTH	02	[ST]	[2016]	\$ -	\$ 4,855,991	\$ 4,527,975	Complete
FY16 REGIONWIDE VMS PROJECT	02	[ITS]	[2016]	\$ 1,000,000	\$ -	\$ -	Complete
REGION 2 FY14 SIGNAL IMPROVEMENTS	02	[FASTER]	[2016]	\$ -	\$ 3,078,217	\$ 501,565	Construction
SH 16 & SH 21 SYRACUSE TO BRADLEY	02	[ST][BX/ST]	[2016]	\$ -	\$ 8,716,242	\$ 6,101,169	Construction
PLAN SET #4 CRIT CULVERTS EAST OF PUEBLO	02	[C]	[2016]	\$ -	\$ 634,431	\$ 8,995	Construction
I25 near Aguilar	02	[ST][BX/ST]	[2016]	\$ -	\$ 9,015,460	\$ 1,349,126	Construction
US 287 CONCRETE PREVENTATIVE MAINTENANCE	02	[ST]	[2016]	\$ -	\$ 2,365,695	\$ -	Construction
SH96A/ABRIENDO AVENUE SIGNAL UPGRADE	02	[HSIP]	[2016]	\$ 750,000	\$ -	\$ -	Planning
RAMP BPM I-25 AND ROCKRIMMON PKG#1	02	[BPM]	[2016]	\$ 4,542,000	\$ -	\$ -	Planning
US 287 IN LAMAR - PARK to COLONIA	02	[ST][BX/ST]	[2016]	\$ -	\$ 5,275,000	\$ 19,126	Pre-Construction
SH96 EAST OF FOUNTAIN RIVER PED XING IMP	02	[HSIP]	[2016]	\$ -	\$ 105,000	\$ 69,395	Pre-Construction
SH24E MANITOU AVE OVERLAY	02	[ST][BX/ST]	[2016]	\$ -	\$ 559,105	\$ 76,437	Pre-Construction
FY16/17 Pikes Pk Area Signal Replacement	02	[TS]	[2016]	\$ -	\$ 136,000	\$ 71,904	Pre-Construction
SH 125 Willow Creek Bridge (D-12-F)	03	[BR]	[2016]	\$ -	\$ 3,011,090	\$ 3,011,086	Complete
US 6 Brush Creek Bridge (F-09-O)	03	[BR]	[2016]	\$ -	\$ 5,733,205	\$ 5,400,511	Complete
40 Berthoud Pass Resurfacing	03	[ST][GH]	[2016]	\$ -	\$ 6,434,322	\$ 6,434,321	Complete
SH 82 AABC Pedestrian Underpass	03	[FASTER]	[2016]	\$ -	\$ 535,469	\$ 535,468	Complete
R3 Various Bridge Repair	03	[BR]	[2016]	\$ -	\$ 1,411,041	\$ 1,411,040	Complete
US 40 Sage Creek Bridge (C-08-E)	03	[BR]	[2016]	\$ -	\$ 2,156,381	\$ 2,156,379	Complete
SH 133 Redstone North and South	03	[BX/ST]	[2016]	\$ -	\$ 4,775,532	\$ 4,775,532	Complete
I-70 Eagle County Bridge Maint Prevent	03	[BPM]	[2016]	\$ -	\$ 1,874,193	\$ 1,874,192	Complete
Various Chip Seals FY16 Montrose	03	[ST]	[2016]	\$ -	\$ 1,893,303	\$ 1,893,303	Complete

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
US 24 Cross Creek Culvert	03	[FASTER][C]	[2016]	\$ -	\$ 2,181,355	\$ 395,834	Construction
SH133 Paonia Reservoir Rockfall Mitigati	03	[GH]	[2016]	\$ -	\$ 3,929,908	\$ 3,533,364	Construction
US 50 East of Gunnison	03	[BX/ST]	[2016]	\$ -	\$ 15,773,599	\$ 9,734,244	Construction
SH 13 Yampa River C-06-D Repair	03	[BR]	[2016]	\$ -	\$ 4,264,761	\$ 2,434,778	Construction
US 50 Blue Creek Reconstruction	03	[FASTER]	[2016]	\$ -	\$ 14,957,314	\$ -	Construction
US 50 West of Gunnison	03	[ST][BR]	[2016]	\$ -	\$ 8,576,253	\$ -	Construction
SH 13 North of Craig	03	[ST]	[2016]	\$ -	\$ 7,044,723	\$ -	Construction
US 40 Rabbit Ears East	03	[ST]	[2016]	\$ -	\$ 5,323,006	\$ -	Construction
Montrose Signal Replacement	03	[TS]	[2016]	\$ -	\$ 1,532,587	\$ 145,826	Construction
ER I-70 Glenwood Canyon MP 124.2	03	[ER-NF]	[2016]	\$ -	\$ 6,828,170	\$ 4,448,045	Construction
SH 133 McClure Pass Slip	03	[FASTER]	[2016]	\$ -	\$ 200,000	\$ 144,293	Pre-Construction
SH 40 & Elk River Road	03	[FASTER]	[2016]	\$ -	\$ 569,362	\$ 283,968	Pre-Construction
I-70 Garfield County Intchgs-New Castle	03	[FASTER]	[2016]	\$ -	\$ 400,269	\$ 111,645	Pre-Construction
SH392 & WCR43 Intersection Imprvts	04	[HSIP]	[2016]	\$ -	\$ 119,286	\$ 119,284	Complete
SH 86 Ramah Rd. East	04	[BX/ST]	[2016]	\$ -	\$ 4,964,829	\$ 4,964,828	Complete
US36 Estes Park - Lyons Multimodal Trail	04	[Earmarks]	[2016]	\$ -	\$ 160,277	\$ 160,276	Complete
US85 FY15 Overlay Brighton to Ft. Lupton	04	[ST][BX/ST][C/ST]	[2016]	\$ -	\$ 8,141,389	\$ 7,215,036	Complete
Access Control on US 34 at 71st Street	04	[FASTER]	[2016]	\$ -	\$ 393,773	\$ 388,964	Complete
I-70 Deer Trail East	04	[BR]	[2016]	\$ -	\$ 5,221,193	\$ 2,176,108	Construction
SH392 Windsor to Lucerne	04	[ST]	[2016]	\$ -	\$ 8,323,538	\$ 6,169,835	Construction
I-76: Hillrose to Atwood	04	[ST][BX/ST][C/ST]	[2016]	\$ -	\$ 13,083,425	\$ 6,968,910	Construction
SH 56: Berthoud East	04	[ST][BX/ST]	[2016]	\$ -	\$ 2,847,975	\$ 386,138	Construction
FY16 Signal Pole Replacement Project	04	[TS]	[2016]	\$ -	\$ 1,543,804	\$ 99,299	Construction
I-70 Kit Carson County Structures	04	[BR]	[2016]	\$ -	\$ 4,524,411	\$ 1,187,808	Construction
Kansas State Line West Chips	04	[ST]	[2016]	\$ -	\$ 1,114,172	\$ -	Construction
Harmony Rd Transfer Center Phase-1	04	[FT]	[2016]	\$ -	\$ -	\$ -	Pre-Construction
RAMP US 385 Intersection at CR 33.6	04	[RP]	[2016]	\$ -	\$ -	\$ -	Pre-Construction
RAMP US 385 Intersection at CR 33.6	04	[RP]	[2016]	\$ -	\$ -	\$ -	Pre-Construction
I-25A Ramp Metering @ SH392 & Harmony Rd	04	[TS]	[2016]	\$ -	\$ 45,000	\$ 44,530	Pre-Construction
US 6 Bridges Merino to Sterling	04	[BR]	[2016]	\$ 2,599,000	\$ -	\$ -	Pre-Construction
US 160 BAYFIELD TO YELLOW JACKET	05	[ST]	[2016]	\$ -	\$ 7,327,768	\$ 7,327,767	Complete
SH 172/CR 307 INTERSECTION IMPROVEMENT	05	[HSIP]	[2016]	\$ -	\$ 1,117,359	\$ 997,021	Complete
SH 151 CR 521 INTERSECTION IMPROVEMENTS	05	[HSIP]	[2016]	\$ -	\$ 1,047,306	\$ 980,281	Complete
SH 62 CHIPSEAL PHASE II	05	[ST]	[2016]	\$ -	\$ 1,780,944	\$ 1,780,943	Complete
US 550 RED MTN PASS CRIBWALL REPAIR MP 8	05	[W]	[2016]	\$ -	\$ 22,249	\$ 22,248	Complete
US 160 ALAMOSA EAST CHIP SEAL	05	[ST]	[2016]	\$ -	\$ 1,578,930	\$ 1,578,930	Complete
SH 17 ALAMOSA NORTH TO HOOPER	05	[ST]	[2016]	\$ -	\$ 9,251,502	\$ 1,418,293	Construction
US 24 PASSING LANES ON TROUT CREEK PASS	05	[FASTER][HSIP]	[2016]	\$ -	\$ 9,676,486	\$ 6,086,547	Construction
US 491 CORTEZ TO MCR 30 (COUNTY ROAD M)	05	[ST]	[2016]	\$ -	\$ 9,326,498	\$ 843,533	Construction
FY 15 PRIORITY CULVERT US 160 MP 136.61	05	[C]	[2016]	\$ -	\$ 1,298,237	\$ 59,090	Construction
R5 US 24 SH 17 US 160 Priority Culverts	05	[C]	[2016]	\$ -	\$ 1,358,463	\$ 44,572	Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
US 24 Str I-12-T Bridge Repairs and Reha	05	[BR]	[2016]	\$ -	\$ 400,002	\$ 33,581	Construction
US 285 CHALK CREEK (J-12-B)	05	[BS]	[2016]	\$ -	\$ 174,874	\$ 26,647	Construction
US 160 W. WILDLIFE CROSSING AT DRY CREEK	05	[HSIP]	[2016]	\$ -	\$ 7,068,361	\$ 2,446,077	Construction
US 550 L-05-K COW CREEK CBC REPAIR	05	[BR]	[2016]	\$ -	\$ 1,549,860	\$ 155,541	Construction
R5 FY16 BRIDGE PREVENTATIVE MAINT	05	[BPM]	[2016]	\$ -	\$ 1,987,163	\$ 940,839	Construction
US 160 WOLF CREEK FIBER OPTIC RAMP 16	05	[T]	[2016]	\$ -	\$ 4,998,998	\$ 260,210	Construction
US 550 COW CREEK FARM ACCESS REROUTE	05	[BR]	[2016]	\$ 75,000	\$ -	\$ -	Planning
Section 3 and Section 7 Maintenance Allocation	05	[BR]	[2016]	\$ 100,000	\$ -	\$ -	Planning
R5 FY 15 PRIORITY CULVERT US24 MP 206.63	05	[C]	[2016]	\$ -	\$ 49,786	\$ 49,640	Pre-Construction
SH 145 WALL FAILURE MP 76.05	05	[W]	[2016]	\$ -	\$ 2,718,200	\$ 256,703	Pre-Construction
SH 90 K-01-C BRIDGE REPLACEMENT (BE)	05	[BE]	[2016]	\$ -	\$ 6,358,950	\$ 928,365	Pre-Construction
ITS WIM SCALE APPROACH UPGRADE	ST	[ITS]	[2016]	\$ -	\$ 650,000	\$ 3,259	Construction
LiveView Cameras	ST	[ITS]	[2016]	\$ -	\$ 221,000	\$ 202,866	Pre-Construction
I-70 Wireless Solutions	ST	[ITS]	[2016]	\$ 1,000,000	\$ -	\$ -	Pre-Construction
LIMON ENGINEERING CONFERENCE ROOM	ST	[B]	[2016]	\$ -	\$ 600,000	\$ -	Pre-Construction
I70 AND I25 ITS ETHERNET UPGRADE	ST	[ITS]	[2016]	\$ -	\$ 6,000,000	\$ 97,846	Pre-Construction
I-70 West Corridor Connected Vehicles -	ST	[ITS]	[2016]	\$ -	\$ 2,800,000	\$ 22,731	Pre-Construction
ITS Deployment of Node Building at Walse	ST	[ITS]	[2016]	\$ -	\$ 1,200,000	\$ -	Pre-Construction
ITS RWIS TOWER UPGRADE	ST	[ITS]	[2016]	\$ -	\$ 2,000,000	\$ -	Pre-Construction
ITS VMS STRUCTURE AND WALKWAY UPGRADES	ST	[ITS]	[2016]	\$ -	\$ 1,000,000	\$ -	Pre-Construction
US40:US6 to BEAVER BROOK	01	[ST][BX/ST]	[2016][2017]	\$ -	\$ 3,212,345	\$ 61,728	Construction
SH224:SAFETY IMPROVEMENTS	01	[HSIP]	[2016][2017]	\$ 2,000,000	\$ -	\$ -	Planning
SH 96A - The project consists of an ove	02	[FASTER][ST][BX/ST]	[2016][2017]	\$ -	\$ 10,002,400	\$ 27,416	Construction
REGION 2 GUARDRAIL PROJ (I-25, SH 115)	02	[HSIP]	[2016][2017]	\$ -	\$ 1,600,000	\$ 35,168	Construction
I-70 West Vail Pass Critical Culverts	03	[C]	[2016][2017]	\$ -	\$ 2,891,654	\$ 2,891,652	Complete
US 6 Gypsum to Eagle MM 141.8-150.5	03	[ST][BX/ST]	[2016][2017]	\$ -	\$ 179,504	\$ 179,503	Complete
US 6 Lake Creek Bridge (F-10-C)	03	[BR]	[2016][2017]	\$ -	\$ 3,692,907	\$ 1,515,603	Construction
I-70 Glenwood Canyon Phase 6	03	[ST][BX/ST][GH]	[2016][2017]	\$ -	\$ 9,963,657	\$ 9,425,494	Construction
I-70 MP 180-186 Barrier Replacement	03	[FASTER][HSIP]	[2016][2017]	\$ -	\$ 6,574,055	\$ -	Construction
SH 64 White River Bridge	03	[BR]	[2016][2017]	\$ 220,000	\$ -	\$ -	Planning
SH 52, Main St. in Hudson	04	[RR-Safety]	[2016][2017]	\$ -	\$ 1,073,310	\$ 498,319	Complete
SH 7 Safety Imp. S. of Estes Park PH II	04	[FASTER][BX/ST][C]	[2016][2017]	\$ -	\$ 9,427,047	\$ 996,766	Construction
PR SH-7 Flood, Estes Park to Jct SH-72	04	[FASTER][BX/ST]	[2016][2017]	\$ -	\$ 8,465,948	\$ 1,367,531	Construction
SH 119 and US 36 Safety Improvements	04	[FASTER][HSIP]	[2016][2017]	\$ 2,200,000	\$ -	\$ -	Planning
R4 Var Loc Replace Str Appro Guardrail	04	[HSIP]	[2016][2017]	\$ 400,000	\$ -	\$ -	Planning
R4 Var Loc Replace Turndown Guardrail	04	[HSIP]	[2016][2017]	\$ 150,000	\$ -	\$ -	Planning
R4 Var Locations - Adding Rumble Strips	04	[HSIP]	[2016][2017]	\$ 400,000	\$ -	\$ -	Planning
SH 392: I-25 to US 85 Shoulder Widening	04	[HSIP]	[2016][2017]	\$ 4,000,000	\$ -	\$ -	Planning
SH 392/WCR 37 Intersection Improvements	04	[HSIP]	[2016][2017]	\$ 200,000	\$ -	\$ -	Planning
SH 392/WCR 57 Intersection Improvements	04	[HSIP]	[2016][2017]	\$ 200,000	\$ -	\$ -	Planning
SH 52 @ Lupton Bottom Ditch Safety Impvr	04	[HSIP]	[2016][2017]	\$ 250,000	\$ -	\$ -	Planning
SH 52/WCR 37 Add Auxilliary Lanes	04	[HSIP]	[2016][2017]	\$ 2,500,000	\$ -	\$ -	Planning

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level	Estimate	Budgeted to Date	Expenditure to Date	Phase
R5 FY 16 & 17 HYDROL AND HYDRAU DESIGN	05	[C]	[2016][2017]	\$	200,000	\$ -	\$ -	Planning
US 550/32_22_12_17 Durango Signal Replac	05	[TS]	[2016][2017]	\$	1,700,000	\$ -	\$ -	Planning
R5 CAPITAL SIGNAL REPLACEMENT RIO GRANDE	05	[TS]	[2016][2017]	\$	850,000	\$ -	\$ -	Planning
US 160 MP 43.18, MP 150.40, MP 156.34 PC	05	[C]	[2016][2017]	\$	-	\$ 250,000	\$ 93,784	Pre-Construction
R5 FY 16 PRIORITY CULVERTS US 84 mp14.67	05	[C]	[2016][2017]	\$	-	\$ 200,000	\$ 11,474	Pre-Construction
US 50 Orchard Mesa Resurfacing	03	[ST][BX/ST]	[2016][2017]	\$	-	\$ 7,858,178	\$ 2,445,619	Construction
SH392 Resurfacing Lucerne East	04	[ST][BX/ST][C/ST]	[2016][2017]	\$	-	\$ 8,250,079	\$ 234,109	Construction
SH 82 Retaining Wall Repair MP 32	03	[W]	[2016][2017]	\$	-	\$ 101,500	\$ 22,815	Pre-Construction
I-25 Santa Fe Alameda Interchange Recons	01	[FSM]	[2016][2017]	\$	-	\$ 32,345,228	\$ 23,166,153	Construction
OVERLAY ON US24/US285	02	[ST][BX/ST]	[2016][2018]	\$	-	\$ 4,993,819	\$ -	Construction
SH 119 Boulder East	04	[ST][BX/ST][C/ST]	[2016][2018]	\$	-	\$ 15,483,270	\$ -	Construction
SH 14 Poudre Canyon Guardrail Safety	04	[FASTER][HSIP]	[2016][2018]	\$	-	\$ 116,000	\$ 75,010	Pre-Construction
US 50/CR111&SH 291/F Salida Signal Repl	05	[TS]	[2016][2018]	\$	1,300,000	\$ -	\$ -	Planning
US 160 DRY CREEK PASSING LANES	05	[FASTER]	[2016][2018]	\$	-	\$ 4,845,416	\$ 1,076,290	Pre-Construction
SH 145 MM 13.47 Priority Culv	05	[C]	[2016][2018]	\$	-	\$ 115,000	\$ 7,260	Pre-Construction
SH 184 NARRAGUINNEP CANAL O-02-A	05	[C]	[2016][2018]	\$	-	\$ 1,642,083	\$ 79,732	Construction
US36:STRASBURG TO BYERS	01	[ST][BX/ST]	[2016][2019]	\$	-	\$ 118,770	\$ 40,252	Pre-Construction
I-70 Exit 49 East Resurfacing	03	[ST][GH]	[2016][2019]	\$	-	\$ 15,325,000	\$ 12,562,151	Complete
US 160 MCCABE CREEK PAGOSA	05	[BR]	[2016][2019]	\$	-	\$ 3,935,857	\$ 2,118,066	Pre-Construction
US 285 CONEJOS RIVER BRIDGES	05	[BR][BR/BS]	[2016][2019]	\$	-	\$ 172,624	\$ 101,617	Pre-Construction
I-25: OVERLAY FROM HAMPDEN TO EVANS	01	[ST][BX/ST]	[2017]	\$	-	\$ 7,008,393	\$ 44,571	Construction
C-470 S. ROONEY RD TO KEN CARYL (FORMERL	01	[ST][BX/ST]	[2017]	\$	-	\$ 10,859,839	\$ 49,536	Construction
GEOHAZARD CLEAR CREEK CANYON PHASE 4	01	[GH]	[2017]	\$	2,000,000	\$ -	\$ -	Planning
REGION 1 FY17 REGIONWIDE WALL REPAIRS	01	[W]	[2017]	\$	889,830	\$ -	\$ -	Planning
Package C (I-70 AND I-25) Bridge Prevent	01	[BPM]	[2017]	\$	5,894,200	\$ -	\$ -	Planning
PACKAGE A (I-25 / I-70 / I-76) Bridge Pr	01	[BPM]	[2017]	\$	4,109,500	\$ -	\$ -	Planning
US40:SPEER BLVD. TO CLARKSON	01	[ST][BX/ST]	[2017]	\$	4,000,000	\$ -	\$ -	Planning
US85(SANTA FE DR.):FLORIDA TO I-25	01	[ST][BX/ST]	[2017]	\$	3,556,300	\$ -	\$ -	Pre-Construction
SH30:POTOMAC TO AIRPORT BLVD.	01	[ST][BX/ST]	[2017]	\$	-	\$ 250,000	\$ 75,620	Pre-Construction
SH121 (WADSWORTH): YALE TO 4TH (FY 17)	01	[ST][BX/ST]	[2017]	\$	-	\$ 420,000	\$ 219,483	Pre-Construction
EJMT 2400V SWITCHGEAR REPLACEMENT	01	[T]	[2017]	\$	-	\$ 2,500,000	\$ -	Pre-Construction
EJMT FIRE SUPPRESSION SYSTEM MTCE	01	[FASTER]	[2017]	\$	-	\$ 500,000	\$ -	Pre-Construction
US85:HAMPDEN TO FLORIDA-RESURFACING	01	[ST][BX/ST]	[2017]	\$	-	\$ 890,184	\$ 129,885	Pre-Construction
I-25 REPAIRS COUNTYLINE TO CLEAR CREEK	01	[BR]	[2017]	\$	1,500,000	\$ -	\$ -	Pre-Construction
US 6 LOVELAND PASS - I-70 (FY17, \$5M)	01	[ST]	[2017]	\$	5,000,000	\$ -	\$ -	Pre-Construction
I-70 & I-270 BRIDGE REPAIRS	01	[BR]	[2017]	\$	-	\$ 75,000	\$ 18,533	Pre-Construction
R1 CRITICAL CULVERT REPAIR FY17	01	[C]	[2017]	\$	2,669,489	\$ -	\$ -	Pre-Construction
FY17 R1 TRAFFIC SIGNAL REPLACEMENT	01	[TS]	[2017]	\$	-	\$ 150,000	\$ 26,247	Pre-Construction
US 85: I-76 TO 136TH	01	[ST][BX/ST]	[2017]	\$	-	\$ 235,320	\$ -	Pre-Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
BRIDGE REPAIR SH 231	02	[BR]	[2017]	\$ -	\$ 3,555,594	\$ 166,083	Construction
SH350 EAST AND WEST OF LAS ANIMAS-OTERO	02	[ST][BX/ST]	[2017]	\$ -	\$ 5,222,950	\$ -	Construction
R2 FY 17 SURFACE TREATMENT PM PROJECT	02	[ST]	[2017]	\$ -	\$ 2,260,203	\$ -	Construction
SH 96 HASWELL EAST & WEST	02	[ST][BX/ST]	[2017]	\$ -	\$ 4,904,761	\$ -	Construction
I25 & S. ACADEMY, NB ON RAMP ACCEL LANE	02	[FASTER]	[2017]	\$ -	\$ 1,100,000	\$ 69,785	Construction
I 25 OVERLAY, MLK BYPASS NORTH	02	[ST][BX/ST]	[2017]	\$ -	\$ 7,061,000	\$ 3,676	Construction
BRIDGE PREVENT MAINT FY17 VAR LOCATIONS	02	[BPM]	[2017]	\$ 1,690,000	\$ -	\$ -	Planning
SH45 FROM MP 4.9-8.7 THRU PUEBLO	02	[ST][BX/ST]	[2017]	\$ 7,919,000	\$ -	\$ -	Planning
Pueblo FY17/18 Signal Capital Replace	02	[TS]	[2017]	\$ 1,550,000	\$ -	\$ -	Planning
US 24 AT 21ST STREET INTERSECTION IMP.	02	[FASTER]	[2017]	\$ 1,500,000	\$ -	\$ -	Planning
SH115 OVERLAY (NEVADA AVE) AND ADA RAMPS	02	[ST][BX/ST]	[2017]	\$ 1,851,000	\$ -	\$ -	Planning
REGION 2 CRITICAL CULVERTS FY14	02	[C]	[2017]	\$ -	\$ 295,001	\$ 226,714	Pre-Construction
SH 167 FROM MP 0 to 4.9 NEAR FOWLER	02	[ST]	[2017]	\$ -	\$ 223,000	\$ 87,947	Pre-Construction
US 24 WB OVERLAY CONSTITUTION TO GARRETT	02	[FASTER][ST][BX/ST]	[2017]	\$ 7,420,000	\$ -	\$ -	Pre-Construction
SH67 OVERLAY N OF WDLND PK & ADA RAMPS	02	[ST][BX/ST]	[2017]	\$ 2,910,000	\$ -	\$ -	Pre-Construction
Region 3 Chip Seals Craig Residency	03	[ST]	[2017]	\$ -	\$ 2,357,586	\$ 2,357,553	Complete
No Name and Beaver Tail Tunnel Lighting	03	[T]	[2017]	\$ -	\$ -	\$ -	Complete
I-70 Exit 49 Ramp Extension	03	[FASTER]	[2017]	\$ -	\$ -	\$ -	Complete
I-70 Culvert MM 211.68 Silverthorne	03	[C]	[2017]	\$ -	\$ 1,190,342	\$ 174,670	Construction
US 6 West Glenwood	03	[ST]	[2017]	\$ -	\$ 2,035,802	\$ 120,478	Construction
Various Chip Seals Mtn RE	03	[ST]	[2017]	\$ -	\$ 2,994,566	\$ -	Construction
US 40 Steamboat West	03	[ST]	[2017]	\$ 4,500,000	\$ -	\$ -	Planning
R3 2016-17 Traffic Signal Upgrades	03	[TS]	[2017]	\$ 700,000	\$ -	\$ -	Planning
I-70 DeBeque Canyon Geohazard	03	[GH]	[2017]	\$ 700,000	\$ -	\$ -	Planning
I-70 Exit 49 Grand Mesa	03	[FASTER]	[2017]	\$ -	\$ 275,000	\$ 163,035	Pre-Construction
US 6 Castle Creek Bridge (F-09-K)	03	[BR]	[2017]	\$ -	\$ 400,000	\$ 179,267	Pre-Construction
SH 340 Redlands Parkway Roundabout	03	[ST][HSIP]	[2017]	\$ -	\$ 460,095	\$ 354,781	Pre-Construction
HLT VMS CMS LUS Replacement	03	[T]	[2017]	\$ -	\$ 715,000	\$ 101,062	Pre-Construction
SH 65 Mesa North Resurfacing	03	[ST][BX/ST]	[2017]	\$ -	\$ 125,000	\$ 19,303	Pre-Construction
US 50 Blue Mesa Resurfacing	03	[ST][BX/ST]	[2017]	\$ 16,825,000	\$ -	\$ -	Pre-Construction
I-70 Wolcott East	03	[ST][BX/ST]	[2017]	\$ 11,650,000	\$ -	\$ -	Pre-Construction
US 40 Craig Signal Replacement	03	[TS]	[2017]	\$ -	\$ 270,000	\$ 81,680	Pre-Construction
SH 340 Redlands Resurfacing	03	[ST]	[2017]	\$ -	\$ 2,000,000	\$ -	Pre-Construction
I-76:East of Crook to Sedgwick Phase I	04	[BPM]	[2017]	\$ -	\$ 24,487,211	\$ 24,487,210	Complete
SH 119 Nederland - East	04	[C/ST]	[2017]	\$ -	\$ -	\$ -	Complete
US 85 Ault to Wyoming	04	[ST]	[2017]	\$ -	\$ 26,025,343	\$ 15,298,536	Construction
US 287: Jasper Rd. North	04	[ST][BX/ST][C/ST]	[2017]	\$ -	\$ 1,668,254	\$ -	Construction
SH 23 Holyoke to The State Line	04	[ST][C/ST]	[2017]	\$ -	\$ 10,034,951	\$ 5,086,681	Construction
US 85 Resurfacing MP 240-246 Southbound	04	[ST][BX/ST][C/ST]	[2017]	\$ -	\$ 5,722,696	\$ -	Construction
US24 Stratton Resurfacing	04	[RPP]	[2017]	\$ -	\$ 3,026,664	\$ -	Construction
R4 Eastern Scour Package	04	[BS]	[2017]	\$ 881,000	\$ -	\$ -	Planning

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
US36B Scour Package	04	[BS]	[2017]	\$ 3,330,000	\$ -	\$ -	Planning
Cameron Pass East and West Chips	04	[ST]	[2017]	\$ 1,900,000	\$ -	\$ -	Planning
US 36: RMNP to Elkhorn Overlay	04	[BX/ST]	[2017]	\$ -	\$ -	\$ -	Pre-Construction
US 34 @ Barlow Rd. Signal Upgrade	04	[TS]	[2017]	\$ -	\$ 2,060,416	\$ 70,371	Pre-Construction
SH 60 Resurfacing US 287 to Milliken	04	[ST][BX/ST][C/ST]	[2017]	\$ 6,761,000	\$ -	\$ -	Pre-Construction
SH 138 Lodgepole Creek	04	[BR]	[2017]	\$ -	\$ 500,000	\$ 2,278	Pre-Construction
US 385 @ Cheyenne Wells 90 Degree Curve	04	[RPP]	[2017]	\$ -	\$ 200,000	\$ 48,458	Pre-Construction
R4 FY17 Signal Pole Replacements	04	[TS]	[2017]	\$ -	\$ 134,150	\$ -	Pre-Construction
SH 119: Nederland - East	04	[ST][BX/ST]	[2017]	\$ 11,000,000	\$ -	\$ -	Pre-Construction
SH 145 Geohazards Priority	05	[GH]	[2017]	\$ -	\$ -	\$ -	Complete
R5 FY 15 PRIORITY CULVERT US 160 MP 3.67	05	[C]	[2017]	\$ -	\$ 55,409	\$ 55,409	Complete
US160 WOLF CREEK PASS EAST SURF. TREAT.	05	[ST]	[2017]	\$ -	\$ 9,178,685	\$ 217,775	Construction
SH 17 STR P-11-A SCOUR MITIGATION. Brid	05	[BS]	[2017]	\$ -	\$ 671,321	\$ 35,985	Construction
SH 145 NORTH OF RICO	05	[ST]	[2017]	\$ -	\$ 6,649,136	\$ 129,603	Construction
SH 112 - DEL NORTE TO CENTER	05	[BR]	[2017]	\$ 200,000	\$ -	\$ -	Planning
Year 4 Bridge PM	05	[BPM]	[2017]	\$ 1,500,000	\$ -	\$ -	Planning
Section 3 and Section 7 Maintenance Allocation	05	[BR]	[2017]	\$ 100,000	\$ -	\$ -	Planning
US 160 AT RIO GRANDE CR 19 INTERSECTION	05	[RPP]	[2017]	\$ -	\$ 135,516	\$ 78,280	Pre-Construction
US 160 S FORK TO M VISTA CHIP SEAL PH II	05	[ST]	[2017]	\$ 1,450,000	\$ -	\$ -	Pre-Construction
SH 145 CHIPSEAL MP 59.41 TO 71.24	05	[ST]	[2017]	\$ 1,200,000	\$ -	\$ -	Pre-Construction
US 285 PASSING LANES AT NATHROP	05	[FASTER]	[2017]	\$ -	\$ 148,176	\$ 95,489	Pre-Construction
US 491 Surface Treatment MP 27.3-MP 36.8	05	[ST]	[2017]	\$ 7,900,000	\$ -	\$ -	Pre-Construction
ITS ETHERNET AND CCTV UPGRADE FY 17	ST	[ITS]	[2017]	\$ 24,500,000	\$ -	\$ -	Planning
VMS AND LUS UPGRADE FY 17	ST	[ITS]	[2017]	\$ -	\$ -	\$ -	Pre-Construction
FY 17 CABINET AND CONTROLLER REPLACEMENT	ST	[TS]	[2017]	\$ 2,000,000	\$ -	\$ -	Pre-Construction
R2 FY 18 SURFACE TREATMENT PM PROJECT	02	[ST]	[2017][2018]	\$ 4,940,000	\$ -	\$ -	Planning
US 287A N. OF COLLEGE RD. SOUTH IN LAMAR	02	[ST][BX/ST]	[2017][2018]	\$ -	\$ 338,100	\$ -	Pre-Construction
US285 INTERSECTION PASSING LANES & OVRLY	02	[FASTER][ST][BX/ST]	[2017][2018]	\$ -	\$ 300,000	\$ -	Pre-Construction
SH 82 Grand Avenue Bridge (F-07-A)	03	[FASTER][ST][HSIP][[2017][2018]	\$ -	\$ 98,275,118	\$ 44,787,021	Construction
US 50 Windy Point West	03	[FASTER][ST]	[2017][2018]	\$ 4,800,000	\$ -	\$ -	Planning
SH 133 McClure Pass to Redstone	03	[ST][BR]	[2017][2018]	\$ 3,440,000	\$ -	\$ -	Planning
I-70B PE Corridor	03	[FASTER]	[2017][2018]	\$ -	\$ 5,501,000	\$ 4,208,077	Pre-Construction
I-70 Red Canyon Culvert	03	[C]	[2017][2018]	\$ -	\$ 200,000	\$ 33,310	Pre-Construction
SH 6 East of Sterling	04	[ST][BX/ST][C/ST]	[2017][2018]	\$ 4,450,000	\$ -	\$ -	Planning
US24 El Paso-Elbert CI East Part 2	04	[ST][BX/ST][C/ST]	[2017][2018]	\$ 6,100,000	\$ -	\$ -	Planning
R4 FY17 Signal Controller Replacements	04	[TS]	[2017][2018]	\$ 1,105,000	\$ -	\$ -	Planning
US 85 Resurf Ph-I, & SH 392 Intersection	04	[HSIP]	[2017][2018]	\$ -	\$ 23,321,933	\$ 1,063,462	Pre-Construction
US 24: El Paso-Elbert County Line East	04	[ST][BX/ST][C/ST]	[2017][2018]	\$ 5,400,000	\$ -	\$ -	Pre-Construction
SH 52: Antelope Creek CBC	04	[C]	[2017][2018]	\$ -	\$ 200,000	\$ 11,798	Pre-Construction
US 34D Overlay	04	[ST][BX/ST][C/ST]	[2017][2018]	\$ -	\$ 157,761	\$ 36,178	Pre-Construction
US 285 MP 85.5 Priority Culvert	05	[C]	[2017][2018]	\$ 1,050,000	\$ -	\$ -	Planning
R5 CONTROLLER/CABINET REPLACEMENT	05	[TS]	[2017][2018]	\$ 500,000	\$ -	\$ -	Planning

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)



Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
SH 140 BR WIDENING(O-04-K,P-04-A,P-04-E)	05	[BR]	[2017][2018]	\$ 2,200,000	\$ -	\$ -	Pre-Construction
SH 145 PASSING LANES AT DEEP CREEK	05	[FASTER]	[2017][2018]	\$ -	\$ 760,000	\$ 156,809	Pre-Construction
US 160 WOLF CREEK TUNNEL REPLACE UPS	05	[T]	[2017][2018]	\$ -	\$ 90,000	\$ -	Pre-Construction
US 550 CRIBWALL REPAIR MM 68.7 AND 68.76	05	[W]	[2017][2018]	\$ -	\$ 270,000	\$ 221,771	Pre-Construction
SH 9 Silverthorne N and US 6 to Dillon	03	[ST]	[2017][2019]	\$ -	\$ 300,000	\$ 8,806	Pre-Construction
SH 71 S. of Limon Surface & Structures	04	[ST][BR][BX/ST]	[2017][2019]	\$ 5,996,339	\$ -	\$ -	Planning
SH 113 Structure Preventative Maint.	04	[BR]	[2017][2019]	\$ 800,000	\$ -	\$ -	Planning
US 550 MP 80.72, MP 80.75 Culverts	05	[C]	[2017][2019]	\$ 1,050,000	\$ -	\$ -	Planning
US 550 OURAY TO RIDGWAY	05	[FASTER][ST]	[2017][2019]	\$ -	\$ 225,000	\$ -	Pre-Construction
FEDERAL BLVD: 120TH AVE: DESIGN/ROW PHA	01	[ST]	[2018]	\$ -	\$ 575,783	\$ 575,782	Complete
US85: BRIGHTON GUARDRAIL PLACEMENT	01	[FASTER]	[2018]	\$ -	\$ 1,030,484	\$ 82,946	Construction
GEOHAZARD SH 74 MORRISON TO EVERGREEN	01	[GH]	[2018]	\$ 2,000,000	\$ -	\$ -	Planning
US 285 DECK REHABILITATION (FY 17)	01	[BR]	[2018]	\$ 750,000	\$ -	\$ -	Planning
I-25: COUNTY LINE TO BELLEVIEW OVERLAY	01	[ST][BX/ST]	[2018]	\$ 12,727,100	\$ -	\$ -	Planning
I-225: I-25 TO PARKER RD.	01	[ST][BX/ST]	[2018]	\$ 7,562,700	\$ -	\$ -	Planning
I-76 BRIDGE REPAIRS	01	[BR]	[2018]	\$ 1,500,000	\$ -	\$ -	Planning
PACKAGE H (I-70/I-25 RAMPS) Bridge Preve	01	[BPM]	[2018]	\$ 10,336,000	\$ -	\$ -	Planning
PACKAGE F (I-25 TREX NARROWS) Bridge Pre	01	[BPM]	[2018]	\$ 5,395,600	\$ -	\$ -	Planning
R1 FY 18 BRIDGE ESSENTIAL REPAIRS	01	[BR]	[2018]	\$ 750,000	\$ -	\$ -	Planning
2018 R1 WALL REPAIR	01	[W]	[2018]	\$ 889,830	\$ -	\$ -	Planning
PACKAGE G (I-70 AND I-25) Bridge Prevent	01	[BPM]	[2018]	\$ 5,381,300	\$ -	\$ -	Planning
SH40:PEORIA TO SABLE	01	[ST][BX/ST]	[2018]	\$ -	\$ 250,000	\$ 12,533	Pre-Construction
US285:SH30 DAHLIA TO YOSEMITE	01	[ST]	[2018]	\$ 4,000,000	\$ -	\$ -	Pre-Construction
EJMT S BORE BARRIER, HANDRAIL, WALKWAY	01	[T]	[2018]	\$ -	\$ 50,420	\$ 3,203	Pre-Construction
I-70 WB US 6 TO GEORGETOWN RESURFACING (01	[ST][BX/ST]	[2018]	\$ -	\$ 9,463,700	\$ 9,466	Pre-Construction
R1 CRITICAL CULVERT REPAIR FY18	01	[C]	[2018]	\$ -	\$ 206,500	\$ -	Pre-Construction
TRAFFIC SIGNAL REPLACEMENTS FY 18	01	[TS]	[2018]	\$ 3,000,000	\$ -	\$ -	Pre-Construction
FY18 R1 TRAFFIC CONTROLLER & CABINET	01	[TS]	[2018]	\$ 2,000,000	\$ -	\$ -	Pre-Construction
R1 FY18 CRACK SEAL	01	[ST]	[2018]	\$ -	\$ 30,000	\$ 1,152	Pre-Construction
SH 9 OVERLAY, JCT 50 NORTH	02	[FASTER][ST][BX/ST]	[2018]	\$ 6,063,000	\$ -	\$ -	Planning
US 50 FROM MP 352u359 BTWN FOWLER & MANZ	02	[ST][BX/ST]	[2018]	\$ 8,415,000	\$ -	\$ -	Planning
US 24 AT 31ST STREET INTERSECTION	02	[TS]	[2018]	\$ 450,000	\$ -	\$ -	Planning
SH69 OVERLAY MP 29 TO 50.1	02	[ST][BX/ST]	[2018]	\$ 2,429,000	\$ -	\$ -	Planning
FY18 R2 SIGNAL CAPITAL IMPROVEMENTS	02	[TS]	[2018]	\$ 1,050,000	\$ -	\$ -	Planning
Channel realignment project ON SH 94	02	[C]	[2018]	\$ -	\$ -	\$ -	Pre-Construction
BRIDGE REPLACEMENT SH 69 (M-16-P)	02	[BR]	[2018]	\$ -	\$ 100,000	\$ 69,061	Pre-Construction
US50 WB - MCCULLCOH TO WILLS (PRE-CONSTR	02	[FASTER]	[2018]	\$ -	\$ 2,220,000	\$ 1,167,622	Pre-Construction
US50C OVERLAY 4TH TO BAXTER RD IN PUEBLO	02	[ST][BX/ST]	[2018]	\$ -	\$ 389,000	\$ 98,042	Pre-Construction
US 160C OVERLAY, JCT. SH 389 EAST	02	[ST][BX/ST]	[2018]	\$ 5,587,000	\$ -	\$ -	Pre-Construction
BR PREVENT. MAINT. I-25 COLO SPRINGS	02	[BPM]	[2018]	\$ -	\$ 50,000	\$ -	Pre-Construction
I25 S TRINIDAD RESURF & FRONTAGE ACCESS	02	[ST][BX/ST]	[2018]	\$ -	\$ 800,000	\$ 164,546	Pre-Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
I-70 DeBeque Culverts	03	[C]	[2018]	\$ -	\$ 1,391,330	\$ 840,453	Construction
SH 149 Spring Creek Pass North	03	[ST]	[2018]	\$ -	\$ 6,421,890	\$ 12,266	Construction
SH 133 Intersection Improvements	03	[FASTER]	[2018]	\$ 200,000	\$ -	\$ -	Planning
US 40 Craig East BPM	03	[BPM]	[2018]	\$ 890,000	\$ -	\$ -	Planning
I-70 East Side Vail Pass	03	[ST]	[2018]	\$ 9,800,000	\$ -	\$ -	Planning
US 40 Rabbit Ears West	03	[ST]	[2018]	\$ 8,600,000	\$ -	\$ -	Planning
SH 141 Unaweep Canyon Resurfacing	03	[ST][BX/ST]	[2018]	\$ 3,400,000	\$ -	\$ -	Planning
SH 141 John Brown Canyon Scour	03	[BR]	[2018]	\$ 400,000	\$ -	\$ -	Planning
I-70 Dotsero-Dowd Geohazard Mitigation	03	[GH]	[2018]	\$ 1,000,000	\$ -	\$ -	Planning
R3 2017-18 TRAFFIC SIGNAL UPGRADES	03	[TS]	[2018]	\$ 720,000	\$ -	\$ -	Planning
SH92 Rogers Mesa PE Corridor	03	[FASTER]	[2018]	\$ -	\$ 400,000	\$ 325,459	Pre-Construction
US6 G Road to 20 Road	03	[RPP]	[2018]	\$ -	\$ 400,000	\$ -	Pre-Construction
I-70 HLT Garage Door	03	[T]	[2018]	\$ -	\$ 600,000	\$ 169,195	Pre-Construction
SH 13 Mud Spring Draw	03	[FASTER]	[2018]	\$ 3,000,000	\$ -	\$ -	Pre-Construction
SH 9 Summit Boulevard Frisco	03	[ST]	[2018]	\$ -	\$ 265,000	\$ -	Pre-Construction
US 24 Minturn Resurfacing	03	[ST]	[2018]	\$ -	\$ 475,000	\$ 148,030	Pre-Construction
SH 141 Whitewater Chipseals	03	[ST]	[2018]	\$ -	\$ -	\$ -	Pre-Construction
I-70 Salt Wash Bridges Scour	03	[BR]	[2018]	\$ -	\$ -	\$ -	Pre-Construction
SH 138 Crook to Marcott Chipseal	04	[ST]	[2018]	\$ 648,000	\$ -	\$ -	Planning
R4 FY18 Cab/Controller Replacements	04	[TS]	[2018]	\$ 275,000	\$ -	\$ -	Planning
SH-14 Resurf Ft Collins, Lemay to I-25	04	[ST][BX/ST][C/ST]	[2018]	\$ 11,000,000	\$ -	\$ -	Planning
FY 18: I-25 Preventative Bridge Maint.	04	[BPM]	[2018]	\$ 2,224,000	\$ -	\$ -	Planning
SH 6 Bridge Work Sterling East	04	[BR]	[2018]	\$ -	\$ -	\$ -	Pre-Construction
SH 14: S-Curve Reconstruction	04	[FASTER][ST]	[2018]	\$ -	\$ 1,240,000	\$ 684,680	Pre-Construction
SH86 West Side of Elizabeth Int.	04	[RPP]	[2018]	\$ -	\$ 450,000	\$ 56,302	Pre-Construction
US 36 Bridge Replacement	04	[BR]	[2018]	\$ -	\$ 965,000	\$ 417	Pre-Construction
R4 FY18 Signal Pole Replacements	04	[TS]	[2018]	\$ 1,500,000	\$ -	\$ -	Pre-Construction
SH402 & CR9E Intersection	04	[FASTER]	[2018]	\$ -	\$ 2,000,000	\$ -	Pre-Construction
SH 150 CHIPSEAL	05	[ST]	[2018]	\$ -	\$ 1,082,989	\$ -	Construction
US 285 N & S OF SH 112 CHIPSEAL	05	[ST]	[2018]	\$ 2,875,000	\$ -	\$ -	Planning
SH 145 KEYSTONE HILL TO PLACERVILLE SURF	05	[ST]	[2018]	\$ 6,500,000	\$ -	\$ -	Planning
US 160 SAN JUAN RIVER BRIDGE SCOUR	05	[BS]	[2018]	\$ 750,000	\$ -	\$ -	Planning
US 160 MESA VERDE CHIPSEAL	05	[ST]	[2018]	\$ 3,000,000	\$ -	\$ -	Planning
R5 FY 20 (YR5) BRIDGE PREVENTATIVE MAINT	05	[BPM]	[2018]	\$ 1,500,000	\$ -	\$ -	Planning
US 550 RIVERSIDE SNOW SHED LIGHTING	05	[T]	[2018]	\$ 410,000	\$ -	\$ -	Planning
Section 3 and Section 7 Maintenance Allocation	05	[BR]	[2018]	\$ 100,000	\$ -	\$ -	Planning
SH 145 NORWOOD HILL CRIBWALLS	05	[W]	[2018]	\$ -	\$ -	\$ -	Pre-Construction
SH 17 HOOPER TO CR D WIDENING (PH III)	05	[ST]	[2018]	\$ -	\$ 500,000	\$ 51,114	Pre-Construction
ETHERNET AND CCTV UPGRADE FY 18	ST	[ITS]	[2018]	\$ 23,000,000	\$ -	\$ -	Planning
VMS AND LUS UPGRADE FY 18	ST	[ITS]	[2018]	\$ -	\$ -	\$ -	Pre-Construction
I-70 G-03-Q Bridge Near DeBeque	ST	[BR]	[2018]	\$ -	\$ 863,000	\$ 92,393	Pre-Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level	Estimate	Budgeted to Date	Expenditure to Date	Phase
SH 330 Molina Culvert Repair	03	[C]	[2018][2019]	\$	700,000	\$ -	\$ -	Planning
SH 340/139 Various Culverts Mesa County	03	[C]	[2018][2019]	\$	4,600,000	\$ -	\$ -	Planning
SH 13 N Rifle to Rio Blanco Cty Line PE	03	[FASTER][FSM]	[2018][2019]	\$	-	\$ 2,307,200	\$ 1,657,103	Pre-Construction
I-70 Beaver Tail Tunnel Lighting	03	[T]	[2018][2019]	\$	-	\$ 450,000	\$ 75,546	Pre-Construction
US 85 Resurfacing MP 242-246 Northbound	04	[ST][BX/ST][C/ST]	[2018][2019]	\$	10,226,510	\$ -	\$ -	Planning
I-76 Fort Morgan To Brush (Phase V)	04	[ST][BR][BX/ST]	[2018][2019]	\$	-	\$ 1,987,594	\$ 1,861,074	Pre-Construction
US 85 Resurfacing Eaton to Ault	04	[ST][BX/ST][C/ST]	[2018][2019]	\$	-	\$ 870,990	\$ 274,216	Pre-Construction
US 160 N-10-V RIO GRANDE SCOUR	05	[BR][BS]	[2018][2019]	\$	900,000	\$ -	\$ -	Planning
US 491 MP 36.8-MP 44.5	05	[ST]	[2018][2019]	\$	15,000,000	\$ -	\$ -	Planning
I-25: 120th Avenue (SH 128) to SH 7	01	[RP][ST][BX/ST][BX/	[2019]	\$	-	\$ 97,218,499	\$ 13,341,754	Construction
EMPIRE TRAFFIC CALMING DEVICES	01	[FASTER]	[2019]	\$	-	\$ 244,322	\$ 20,086	Construction
SH83A(LEETSDALE):MISS TO COLO(SH2)	01	[ST][BX/ST]	[2019]	\$	3,000,000	\$ -	\$ -	Planning
US 6 @ MP 257.4 (FRIE PIT)	01	[ST][BX/ST]	[2019]	\$	3,000,000	\$ -	\$ -	Planning
EJMT 480V MOTOR CONTROL CENTERS	01	[T]	[2019]	\$	4,000,000	\$ -	\$ -	Planning
EJMT PLENUM WATERPROOFING MEMBRANE	01	[T]	[2019]	\$	700,000	\$ -	\$ -	Planning
I-70: 32ND TO 44TH RESURFACING	01	[ST][BX/ST]	[2019]	\$	2,500,000	\$ -	\$ -	Planning
MORRISON TO EVERGREEN GEOHAZARD	01	[GH]	[2019]	\$	2,000,000	\$ -	\$ -	Planning
CLEAR CREEK CANYON HAZARD	01	[GH]	[2019]	\$	900,000	\$ -	\$ -	Planning
SH88:ALAMEDA TO HAMPDEN RESURFACING	01	[ST][BX/ST]	[2019]	\$	4,000,000	\$ -	\$ -	Planning
FY19 WALL REPAIR	01	[W]	[2019]	\$	885,995	\$ -	\$ -	Planning
FY19 RESURFACING PREVENTIVE MAINTENANCE	01	[ST]	[2019]	\$	2,000,000	\$ -	\$ -	Pre-Construction
I-25:GREENLAND TO LARKSPUR RESURF	01	[ST]	[2019]	\$	5,000,000	\$ -	\$ -	Pre-Construction
SH67 SEDALIA RESURFACING	01	[ST]	[2019]	\$	750,000	\$ -	\$ -	Pre-Construction
FY19 REGION 1 CULVERT REPAIR	01	[C]	[2019]	\$	1,645,816	\$ -	\$ -	Pre-Construction
R1 ESSENTIAL REPAIRS	01	[BR]	[2019]	\$	-	\$ -	\$ -	Pre-Construction
SH 96 BETWEEN US50 JUNCT AND E OF BOONE	02	[ST]	[2019]	\$	2,190,000	\$ -	\$ -	Planning
SH 207A, JCT US 50B TO JCT SH 96B	02	[ST]	[2019]	\$	1,455,000	\$ -	\$ -	Planning
I-25 S ACADEMY SOUTHBOUND ONLY	02	[ST]	[2019]	\$	15,757,000	\$ -	\$ -	Planning
I-25 WOODMEN RD. TO GARDEN OF THE GODS RD	02	[ST]	[2019]	\$	2,547,000	\$ -	\$ -	Planning
US24 - 8TH ST TO WEST OF MANITOU SPRINGS	02	[ST]	[2019]	\$	7,061,000	\$ -	\$ -	Planning
SH160 PASSING LANES	02	[ST]	[2019]	\$	-	\$ 1,000,000	\$ 37,053	Pre-Construction
I-25 CIRCLE DR NORTH TO MLK	02	[ST]	[2019]	\$	2,869,000	\$ -	\$ -	Pre-Construction
SH67 DIVIDE TO CRIPPLE CREEK	02	[ST]	[2019]	\$	5,778,000	\$ -	\$ -	Pre-Construction
US50 - ROYAL GORGE WEST_SH9 JCT 50 NORTH	02	[ST]	[2019]	\$	-	\$ 285,000	\$ -	Pre-Construction
US 287 PASSING LANES MP 57.7 to 58.9 and	02	[FASTER]	[2019]	\$	-	\$ -	\$ -	Pre-Construction
I-70 Game Fence-Eagle County	03	[FASTER]	[2019]	\$	-	\$ 3,660,000	\$ 144,139	Construction
Various Culvert Repairs - Montrose	03	[C]	[2019]	\$	-	\$ 1,410,831	\$ 19,429	Construction
I-70 EB Frisco MM 197.5 to 203.5	03	[ST]	[2019]	\$	-	\$ 1,627,593	\$ -	Construction
SH 65 South of Cedaredge	03	[BX/C]	[2019]	\$	663,839	\$ -	\$ -	Planning
SH 141 Colorado River Bridge (H-03-BL)	03	[BR]	[2019]	\$	750,000	\$ -	\$ -	Planning
SH 82 Glenwood Springs to Carbondale	03	[ST][TS]	[2019]	\$	9,100,000	\$ -	\$ -	Planning

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
I-70 DeBeque to Parachute	03	[ST]	[2019]	\$ 3,500,000	\$ -	\$ -	Planning
SH 131 State Bridge North Surface Seal	03	[ST]	[2019]	\$ 500,000	\$ -	\$ -	Planning
I-70 Avon to Vail	03	[ST]	[2019]	\$ 7,800,000	\$ -	\$ -	Planning
I-70 Dtsero-Dowd Geohzrd Mit PH 2	03	[GH]	[2019]	\$ 2,000,000	\$ -	\$ -	Planning
SH 133 E and W of Hubbard Creek	03	[ST]	[2019]	\$ 3,700,000	\$ -	\$ -	Planning
US 40 Elk Springs	03	[ST]	[2019]	\$ 3,200,000	\$ -	\$ -	Planning
BPM YR 6 Standalone Package	03	[BPM]	[2019]	\$ -	\$ -	\$ -	Pre-Construction
Hanging Lake Tunnel Improvements	03	[T]	[2019]	\$ -	\$ 3,007,500	\$ 2,633,724	Pre-Construction
US 6 Clifton PEL Study	03	[FASTER]	[2019]	\$ -	\$ 450,000	\$ 397,789	Pre-Construction
I-70G Edwards Int Upgrade Phase 2	03	[TS]	[2019]	\$ -	\$ 1,000,000	\$ 593,206	Pre-Construction
I-70 Palisade Curves	03	[FASTER]	[2019]	\$ -	\$ 400,000	\$ -	Pre-Construction
SH 141 Clifton Signal Replacement	03	[TS]	[2019]	\$ -	\$ 220,000	\$ 3,542	Pre-Construction
SH 131 Oak Creek Canyon	03	[ST]	[2019]	\$ -	\$ 400,000	\$ -	Pre-Construction
I-70 Brdgs DeBeque-G04-AJ, G-04-AP, F-05-W	03	[BE]	[2019]	\$ -	\$ -	\$ -	Pre-Construction
SH 7 ũ 28th Street to US 287	04	[ST][BR][BX/ST]	[2019]	\$ 3,843,897	\$ -	\$ -	Planning
SH 14 New Raymer West	04	[ST][BX/ST]	[2019]	\$ 5,411,922	\$ -	\$ -	Planning
R4 FY19 Signal Pole Replacement Project	04	[TS]	[2019]	\$ 2,400,000	\$ -	\$ -	Planning
SH 263: US 85 to Greeley Airport	04	[ST][BX/ST][C/ST]	[2019]	\$ 1,144,000	\$ -	\$ -	Planning
US 34 Republican River Bridges	04	[BR]	[2019]	\$ -	\$ -	\$ -	Pre-Construction
US 550 SAN JUAN COUNTY LINE TO COAL BANK	05	[ST]	[2019]	\$ -	\$ 3,395,400	\$ -	Construction
R5 FY 19 SIGNAL REPLACEMENT US 550	05	[TS]	[2019]	\$ 1,200,000	\$ -	\$ -	Planning
US 160 SH 84 TO TREASURE FALLS	05	[ST]	[2019]	\$ 7,500,000	\$ -	\$ -	Planning
R5 MTCE SECTIONS PM & BRIDGE REHAB FY19	05	[BR]	[2019]	\$ 100,000	\$ -	\$ -	Planning
R5 FY 19 SIGNAL REPLACEMENT DGO & PAGOSA	05	[TS]	[2019]	\$ 1,200,000	\$ -	\$ -	Planning
R5 FY 19 PRIORITY CULVERTS ID	05	[C]	[2019]	\$ 100,000	\$ -	\$ -	Planning
R5 FY 19 PRIORITY CULVERTS CD 2	05	[C]	[2019]	\$ 200,000	\$ -	\$ -	Planning
US 160 Towaoc to Cortez Chipseal	05	[ST]	[2019]	\$ 2,000,000	\$ -	\$ -	Planning
SH 41 SURFACE TREATMENT US 160 TO UTAH	05	[ST]	[2019]	\$ -	\$ -	\$ -	Pre-Construction
US 550 RIDGWAY NORTH SURFACE TREATMENT	05	[ST]	[2019]	\$ -	\$ 300,000	\$ 144,401	Pre-Construction
US 491 ST 44.5 - MP 55 & CR BB	05	[ST]	[2019]	\$ -	\$ 482,226	\$ 4,004	Pre-Construction
SH 141 MP 88.421 DOLORES RIVER BRIDGE SC	05	[BR]	[2019]	\$ 460,000	\$ -	\$ -	Pre-Construction

Engineering Capital Master Project List as of June 2016

(2014-2019 Approved Project List)

Project Description	Region	Program Code	List Year	Planning Level Estimate	Budgeted to Date	Expenditure to Date	Phase
---------------------	--------	--------------	-----------	-------------------------	------------------	---------------------	-------

Glossary of Acronyms

Below are the various Program Codes and Code Descriptions used by CDOT to categorize the Capital Engineering Master Project List

Program or Asset Code	Program or Asset Code Description
AFP	Advanced Funding Projects
AST	Accelerated Surface Treatment
B	Building
BE	Bridge Enterprise
BI	Bridge Inspection
BPM	Bridge Preventative Maintenance
BPM/BR	Bridge Preventative Maintenance, Bridge Repair
BR	Bridge Repair
BR/BS	Bridge Repair/Bridge Scour
BS	Bridge Scour
BX/C	Bridge/Culvert
BX/NS	Bridge/New Structure
BX/ST	Bridge/Surface Treatment
C	Culvert
C/ST	Culvert/Surface Treatment
Earmarks	Earmarks (Local Match)
ER-F	Emergency Repair-Flood
ER-NF	Emergency Repair-Non-Flood
FASTER	FASTER Safety
FSM	FASTER Safety Mitigation
FT	FASTER Transit
GH	Geohazard
HS	Hot Spots
HSIP	HSIP
ITS	Intelligent Transportation Systems
MLOS	MLOS
NS	Not Specified
PR-F	Permanent Repair Flood
RE	Road Equipment
RO	RAMP Operations
RP	RAMP Partnership
RPP	Regional Priority Project
RR-Safety	Railroad Crossing
ST	Surface Treatment
T	Tunnel
TS	Traffic Signal
W	Wall
WET	Wetland Mitigation and Restoration

Phase	Criteria
Planning	On approved project list, Pre-FIR, planning level estimate
Pre-Construction	Has budget, post FIR, no CN spending, pre-letting
Shelf	Shelf Date, no Ad Date, no Budget
Construction	Post Letting, CN budget expenditures, Status=Open
Complete	CN Budget Expended, Status=Closed (X or C)