

May 17, 2011

I-70B Reconstruction Project Update

Eastbound Through Lanes/Median Work:

Crews will be pouring the curb & gutter and tying-in paving at the 24 ½ Rd., 24 ¾ Rd. and Centennial RV intersections today through Thursday (5/17/11 to 5/19/11). Crews will also be machine pouring the median curb starting tomorrow (5/18/11) and continuing through next Tuesday (5/24/11).

The work being conducted in the median area is making the project area appear more active and, to some, more confined. Although there is ample space for the work crews to conduct their activities within the barricaded median areas, PLEASE USE CAUTION AND DRIVE SLOWLY WHEN DRIVING BY WORK CREWS IN THE MEDIAN AREA AND CENTER LANES.

Concrete coring and surface smoothing will occur at night this week, between 9:00pm and 7:00am starting tonight (5/17/11) and continuing through Saturday night (5/21/11).

Frontage Roads:

Crews will begin pouring curb and entryways along the south frontage road between Office Depot (24 ½ Rd) and 24 ¾ Rd and on the north frontage road between the Valley Plaza Shopping Center and Big-O Tires. This work will be done starting Thursday (5/19/11) and continuing through next Wednesday (5/25/11).

Sidewalks:

Sidewalk will be poured between McDonalds and Outback and at the Centennial RV access starting a week from Wednesday (5/25/11) and continuing through Friday (5/27/11).

Landscaping and Streetscape:

Landscape crews have begun work on the north side of the project. They will be coming in to portions of the project as the sidewalk is placed. Landscaping crews will have an on-going presence on the project until it is complete.

Electric crews will be working on pedestrian lighting and lighting work on the median as the median curb and sidewalk is poured. This work will be ongoing through next week (5/27/11).

That's the update for this week. Remember that the schedule described above is dependent on favorable conditions and could be delayed if the weather turns bad or machinery breaks down.